

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	AK	AL
1	Project No.	User Agency	Expanding Agency	Island	Project Title	Agency's Project No.	Project Status Code	Project Category	Design Funds Appr. (Y/N/AD)	Design Funds MOF	Design Allot. To Be Requested (Mon./Yr.)	Design Funds Allotted (Y/N/AD)	Const. Funds Appr. (Y/N/AC)	Const. Funds MOF	Const. Allot. To Be Requested (Mon./Yr.)	Const. Funds Allotted (Y/N/AC)	Project Design Contract Awarded (Y/N)	A-E Services Amount	Est. Design Compl. Date (Mon./Yr.)	Est. Bid Advertising Open Date (Mo/Yr)	Actual B.O. Date (M/D/Y)	Est. Award Date (Mon./Yr.)	Actual Const. Award Date (M/D/Y)	Est. Constr. Cost	Actual Const. Contract Award Amount	Est. Constr. Start Date (Mon./Yr.)	Actual Const. Start Date (M/D/Y)	Contr. Contract Time (Cal. Days)	Comments	No. of Days Const. Start Pending Since Bid Open	County Permits & Approvals (Y/N/A)	County Water Approvals (Y/N/A)	County Sewer - Environment at Svc Dept. (Y/N/A)	DLNR Approvals (Y/N/A)	DOH Approvals (Y/N/A)	COE Approvals (Y/N/A)	EA/EIS Approvals	Land Use Approvals (Y/N/A)
2	AGS005	AGR	AGR	Kauai	East Kauai Irrigation System, Miscellaneous Improvements	N/A	2	17	Y	A	N/A	Y	Y	C	N/A	Y	Y	\$157,964	Apr-08	May-08	06/19/08	N/A	06/27/08	\$1,500,000	\$1,581,134	Jul-09	07/06/09	270	Project in progress	312	NA	NA	NA	Y	NA	NA	EX	NA
3	AGS0042	HSPLS	AGS	Kauai	RETROFIT TO ENERGY EFFICIENT LIGHT FIXTURES	54-36-6455	4	5	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$9,723	Nov-08	Dec-08	02/05/09	Feb-09	02/11/09	\$44,461	\$44,461	Mar-09	04/27/09	120	No permit required.	Started	NA	NA	NA	NA	NA	EX	NA	
4	AGS0054	PSD	AGS	Kauai	KAUAI COMMUNITY CORRECTIONAL CENTER - REROOF MODULE "C"	14-27-5598	4	4	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$17,591	Dec-08	Mar-09	04/16/09	Jun-09	07/09/09	\$89,908	\$89,908	Jul-09	09/21/09	30		Started	A	NA	NA	NA	NA	EX	NA	
5	AGS0068	DOD-SCD	AGS	Kauai	KILAUEA ELEMENTARY SCHOOL - RETROFIT FOR HURRICANE SHELTER	14-14-7246	4	2	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$27,765	May-09	Jul-09	08/20/09	Sep-09	07/09/09	\$79,000	\$79,000	Oct-09		180	No permit required.	42	NA	NA	NA	NA	NA	EX	NA	
6	AGS0069	DOD-SCD	AGS	Kauai	KAMAKAHELE MIDDLE SCHOOL - RETROFIT FOR HURRICANE SHELTER	14-14-7252	4	2	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$28,888	Feb-09	Feb-09	03/05/09	Mar-09	04/01/09	\$44,325	\$44,325	Apr-09	05/26/09	180	No permit required.	Started	NA	NA	NA	NA	NA	EX	NA	
7	AGS0081	HSPLS	AGS	Kauai	ADA TRANSITION PLAN AND OTHER IMPROVEMENTS	14-36-6359	5	2	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$116,512	Nov-09	Dec-09		Jan-10		\$124,000	\$124,000	Apr-10		270			Y	NA	NA	NA	Y	NA	EX	NA
8	AGS0134	PSD	AGS	Kauai	KAUAI COMMUNITY CORRECTIONAL CENTER - WASTEWATER SYSTEM IMPROVEMENTS	14-27-5597	10	17	AD	C	N.A.	Y	Y	C	N.A.	Y	Y	\$69,000						\$150,000	\$150,000				Scope & Investigation Phase required.		Y	NA	NA	NA	Y	NA	EX	NA
9	AGS0155	DOH	AGS	Kauai	LIHUE HEALTH CENTER - REROOF AND REPLACE ROOF TOP MECHANICAL EQUIPMENT	14-20-2638	10	4	Y	C	N.A.	Y	Y	C	N.A.	Y	Y	\$55,593	Aug-09	Oct-09	10/15/09	Nov-09		\$335,000	\$335,000	Jan-10		150		-13	Y	NA	NA	NA	Y	NA	EX	NA
10	AGS0189	DLNR	AGS	Kauai	DLNR DAMS AND RESERVOIRS ON KAUAI - MAINTENANCE AND REDEVELOPMENT IMPROVEMENTS	11-23-7382	10	17	Y	C	N.A.	Y	Y	C	Jun-09	Y	Y	\$1,393,600	Mar-10	May-10		Jul-10		\$1,472,000	\$1,472,000	Oct-10			New project received 7/14/09.		Y	NA	NA	Y	Y	EX	Y	
11	DHS0006	DHS-HPHA	DHS	Kauai	Kalaheo - Large Capacity Cesspool Conversion	F3.01 RH006, F9, RH006	4	17	Y, B06-412K	C	N/A	Y	Y	C	N/A	Y	Y	\$47,458	Apr-09	Nov-09		Dec-09		\$215,000	\$215,000	Jan-10		270	Funding Available 08/09		Y	NA	NA	NA	NA	EX	NA	
12	DHS0007	DHS-HPHA	DHS	Kauai	Hale Hooihulu - Large Capacity Cesspool Conversion	F3.01 RH006, F9, RH006	4	17	Y, B06-412K	C	N/A	Y	Y	C	N/A	Y	Y	\$47,458	Apr-09	May-09		Jun-09		\$86,000	\$86,000	Mar-09		270	Funding Available 08/09		Y	NA	NA	NA	NA	EX	NA	
13	DHS0008	DHS-HPHA	DHS	Kauai	Kekaha Ha'aha'o Ph. 1 - Large Capacity Cesspool Conversion	F3.01 RH006, F9, RH006	4	17	Y, B06-412K	C	N/A	Y	Y	C	N/A	Y	Y	\$47,458	Apr-09	Nov-09		Dec-09		\$1,458,100	\$1,458,100	Feb-10		270	Funding Available 08/09		Y	NA	NA	NA	NA	EX	NA	
14	DHS0047	DHS-HPHA	DHS	Kauai	Kawalehua Exterior building repairs	F12.F22001	7	9	Y, B08-402C	C	Nov-08	N	C	Nov-08	N	N	N	\$125,000	Nov-09	Dec-09		Jan-10		\$1,000,000	\$1,000,000	Feb-10		365	DEPENDENT ON FY2010 CIP FUNDING \$1,000,000		Y	NA	NA	NA	NA	EX	NA	
15	DHS0049	DHS-HPHA	DHS	Kauai	Kekaha Ha'aha'o Ph. 2 - Large Capacity Cesspool Conversion	F01 RH006, Future FY	6	17	Y, B06-412C	C	N/A	Y	Y	C	N/A	Y	Y	\$47,458	Oct-09	Nov-09		Dec-09		\$1,600,000	\$1,600,000	Mar-09		270	DEPENDENT ON FY2011 CIP FUNDING \$880,000; FED EPA GRANT \$720,000		Y	NA	NA	NA	NA	EX	NA	
16	DHS0051	DHS-HPHA	DHS	Kauai	Hale Nana Kai O Kea Site & bldg modernization, interior renovations, exterior spill and other structural repairs, windows and paint.	F12.F22001	7	9	Y, B08-402K	C	Nov-08	N	AC, B10 xxxK	C	Nov-08	N	N	\$200,000	Nov-09	Dec-09		Jan-10		\$2,000,000	\$2,000,000	Feb-10		365	DEPENDENT ON FY2011 CIP FUNDING \$2,000,000		Y	NA	NA	NA	NA	EX	NA	
17	DHS0052	DHS-HPHA	DHS	Kauai	Kalaheo Homes Physical Improvements, Site and Building Improvements for ADA accessibility, interior and exterior repairs and paint, Roof improvements	F12.F22001	7	9	Y, B08-402C	C	Nov-08	N	C, B11 xxx	C	Nov-08	N	N	\$95,000	Nov-09	Dec-09		Jan-10		\$350,000	\$350,000	Feb-10		365	DEPENDENT ON FY2011 CIP FUNDING \$350,000		Y	NA	NA	NA	NA	EX	NA	
18	DHS0053	DHS-HPHA	DHS	Kauai	Hui O Hanamaulu Physical Improvements, Site and Building Improvements for ADA accessibility, Exterior repairs and paint, Roof improvements	F12.F22001	7	9	Y, B08-402C	C	Nov-08	N	C, B11 xxx	C	Nov-08	N	N	\$80,000	Nov-09	Dec-09		Jan-10		\$700,000	\$700,000	Feb-10		365	DEPENDENT ON FY2011 CIP FUNDING \$700,000		Y	NA	NA	NA	NA	EX	NA	
19	EDN0258	EDN	EDN	Kauai	Kaunuaui Elementary - Bldgs. F, H, E, D, G & B - Replace Rain Gutters	P4200407	2	3	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$172,250	\$215,504	06/09/09	65		Started						EX	NA		
20	EDN0259	EDN	EDN	Kauai	Koloa Elementary - Electrical System Improvement	P0074206	1	5	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$337,000	\$445,937					1230						EX	NA	
21	EDN0260	EDN	EDN	Kauai	Wilcox Elementary - Building D-roof	P4201207	4	4	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$49,000	\$445,345				Limited staff resources or milestones not updated							EX	NA	
22	EDN0261	EDN	EDN	Kauai	Waimea High - D REROOF	C0028504	2	4	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$225,000	\$225,000											EX	NA	
23	EDN0262	EDN	EDN	Kauai	Wilcox Elementary - Renovate & Paint Various Bldgs, Phase II	P0128406	1	2	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$1,090,000	\$1,940,888					Started						EX	NA	
24	EDN0263	EDN	EDN	Kauai	Hanalei Elementary - A REPLACE WINDOWS	P4100107	4	3	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$27,000	\$27,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
25	EDN0264	EDN	EDN	Kauai	Hanalei Elementary - P4024 EXTEND ROOF	P4100207	4	4	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$48,000	\$48,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
26	EDN0265	EDN	EDN	Kauai	Kapaa Elementary - A RPR EXTERIOR WALL	P4100307	4	3	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$219,000	\$219,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
27	EDN0266	EDN	EDN	Kauai	Kapaa Elementary - ELECTRICAL UPGRADE	P4100407	8	5	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$618,000	\$618,000	Mar-10			Limited staff resources or milestones not updated							EX	NA	
28	EDN0267	EDN	EDN	Kauai	Kapaa High - A Fire Doors	P4100507	4	3	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$43,000	\$43,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
29	EDN0268	EDN	EDN	Kauai	Kapaa High - I Reroof	P4100607	4	4	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$122,000	\$122,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
30	EDN0269	EDN	EDN	Kauai	Kapaa High - A10-A13 ADD CIRCUITS	P4100707	4	5	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$16,000	\$16,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
31	EDN0270	EDN	EDN	Kauai	Kapaa High - A14-A18 ADD CIRCUITS	P4100807	4	5	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$31,000	\$31,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
32	EDN0271	EDN	EDN	Kauai	Kapaa High - Resurface Plyot 01	P4100907	4	12	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$118,000	\$118,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
33	EDN0272	EDN	EDN	Kauai	Kapaa Middle - REPROF F/A ADD CVRS	P4101007	4	6	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$56,000	\$56,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
34	EDN0273	EDN	EDN	Kauai	Kilauea Elementary - D RPL SEWER LINE	P4101107	4	10	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$9,000	\$9,000	Mar-09			Limited staff resources or milestones not updated							EX	NA	
35	EDN0274	EDN	EDN	Kauai	Hanalei Elementary - 2007 Whole School Renovations	P4101207	3	2	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$775,221	\$775,221		11/10/08			350							EX	NA
36	EDN0275	EDN	EDN	Kauai	Kilauea Elementary - 2007 Whole School Renovations	P4101307	3	2	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$1,237,379	\$1,237,379		11/10/08			350							EX	NA
37	EDN0276	EDN	EDN	Kauai	Kapaa Elementary - MODULARS RPL FOUNDATIONS	P4180108	5	17	Y	B*	NA	Y	Y	B*	NA	Y	Y							\$90,000	\$90,000	Jun-09			Limited staff resources or milestones not updated							EX	NA	
38	EDN0277	EDN	EDN	Kauai	Kapaa High - B Reroof	P4180208	5	4</																														

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	AK	AL						
	Project No.	User Agency	Expanding Agency	Island	Project Title	Agency's Project No.	Project Status Code	Project Category	Design Funds (Y/N/AD)	Design Funds MOF	Design Allot. To Be Requested (Mon./Yr.)	Design Funds Allotted (Y/N/AD)	Const. Funds Appr. (Y/N/AC)	Const. Funds MOF	Const. Allot. To Be Requested (Mon./Yr.)	Const. Funds Allotted (Y/N/AC)	Project Design Contract Awarded (Y/N)	A-E Services Amount	Est. Design Compl. Date (Mon./Yr.)	Est. Bid Advertising Open Date (Mo/Yr)	Actual B.O. Date (M/D/Y)	Est. Award Date (Mon./Yr.)	Actual Const. Award Date (M/D/Y)	Est. Constr. Cost	Actual Const. Award Amount	Est. Constr. Start Date (Mon./Yr.)	Actual Const. Start Date (M/D/Y)	Contr. Contract Time (Cal. Days)	Comments Action Required	No. of Days Constr. Start Pending Since Bid Open	County Permits & Approvals (Y/N/A/A)	County Water Approvals (Y/N/A/A)	County Sewer - Environment at Svc Dept. (Y/N/A/A)	DLNR Approvals (Y/N/A/A)	DOH Approvals (Y/N/A/A)	COE Approvals (Y/N/A/A)	EA/EIS Approvals	Land Use Approvals (Y/N/A/A)						
100	EDN1472	EDN	EDN	Kauai	Kekaha Elementary - P2 RPR RAMP/STEPS	S439039	10	2	Y	B*	NA	Y	Y	B*	NA	Y			Jun-10	Oct. 2008	10/16/08	Mar. 2009	10/24/08	\$3,000,000	\$6,488,718	Apr. 2009	06/01/09	242	Actual start of construction 6/1/09.		Y	Y	NA	NA	NA	NA	EX	NA						
101	HHL0012	HHL	HHL	Kauai	Pihani Mai Ke Kai Phase 1 - house construction-RFP	N/A	5	8	Y	N/A	N/A	Y	Y	X	N/A	Y	N/A	\$240,000	N/A	Jan. 2009																								
102	HHL0013	HHL	HHL	Kauai	Waialua Subdivision - Drilling exploratory water well	N/A	4	17	Y	T	N/A	N/A	Y	T	N/A	Y	Y	\$250,000 part of HHL0012		Pending																								
103	HHL0031	HHL	HHL	Kauai	Pi Iliani Mai Ke Kai Phase 1, Increment 2-house const. 11	N/A	10	8	Y	T	N/A	Y	N	T	Jul. 2009	N	Y			Per RFP	Per RFP	Jun. 2009	06/22/09	\$2,259,077	\$2,259,077	Aug. 2009		168			Y	Y	NA	NA	NA	NA	EA-A	NA						
104	LNR0084	LNR	LNR	Kauai	Kokee SP, Kalaheo Lookout, Kauai - parking lot improvements, lookout and pathway improvements	F46B657B/F46B657C	1	10	Y	B	Y	Y	Y	B	Y	Y	Y	\$39,154			08/28/08		10/08/08	\$698,428	\$698,428		03/09/09	270	Material approvals.	Started	NA	NA	NA	NA	NA	NA	NA	NA						
105	LNR0085	LNR	LNR	Kauai	Hanapepe Rockfall Mitigation, Kauai - rockfall mitigation	500BK41B	1	17	Y	C		Y	Y	C	09/14/08		Y	\$43,733			09/16/08		09/16/08	\$80,000	\$80,000		01/19/09	30	Completed 1/26/09.	Started	NA	NA	NA	NA	Y	NA	EX	NA						
106	LNR0086	LNR	LNR	Kauai	Kokee Road Improvements, Kauai, Increment 1	F46C602A	1	11	Y	C		Y	Y	C	06/24/08		Y	\$327,582			06/24/08		09/18/08	\$2,437,944	\$2,437,944		05/18/09	360		Started	NA	NA	NA	NA	Y	NA	EX	NA						
107	LNR0087	LNR	LNR	Kauai	Kokee/Waimea Canyon SP, Kauai - water system improvements	F46C732C	2	17	Y	C		Y	Y	C		Y	Y	\$428,700			06/27/08		08/01/08	\$1,487,507	\$1,487,507		Oct-09	360	Lease requirements settled	455	NA	Y	NA	NA	NA	NA	NA	NA						
108	LNR0088	LNR	LNR	Kauai	Waialua River SP, Opaekaa Falls Lookout, Kauai - lookout improvements	F54B659A	2	10	Y	B		Y	Y	B		Y	Y	\$29,007			11/25/08		12/17/08	\$311,504	\$311,504		07/13/09	180		Started	NA	NA	NA	NA	NA	NA	NA	NA						
109	LNR0089	LNR	LNR	Kauai	Kilauea River/Wailapa Stream, Kauai - sediment and debris removal	ENG026	4	10	Y	A		Y	Y	A/N		Y	Y	\$658,100			06/10/09	Jan-10		\$4,590,000	\$4,590,000		Feb-10	180	Procurement under Governor's Emergency Proclamation. Pending execution of agreements with landowners.	112	NA	NA	NA	A	A	A	EX	NA						
110	LNR0090	LNR	LNR	Kauai	Waialua River SP, Kaunua/Old Smith's Landing sewer improvements	F00CF54B	5	17	Y	C		Y	Y	C		Y	Y	\$100,000			10/08/09	Nov-09		\$700,000			Feb-10	150	Fed requirement to move elec u/g	-6	NA	Y	NA	Y	Y	Y	EX	NA						
111	LNR0091	LNR	LNR	Kauai	Port Allen SBH, Kauai - pier replacement (Phase I)	B94DK71A	6	14	Y	D		Y	AC	D		N	Y	\$306,062		Jul-09				\$4,000,000			Feb-10	150	ON HOLD - until additional funding can be secured.	On Hold	NA	NA	NA	Y	Y	Y	EX	Y-SMA						
112	LNR0092	LNR	LNR	Kauai	Waimea State Recreation Pier, Kauai - ADA barrier removal	J00CF82B	7	17	Y	C		Y	Y	C		Y	Y	\$27,041			07/30/09	Oct-09		\$26,122	\$26,122		May-10	60		62	NA	NA	NA	NA	Y	NA	NA	NA						
113	LNR0093	LNR	LNR	Kauai	Alukini Recreation Pier SP, Kauai - ADA barrier removal	J00CF09A	7	17	Y	C		Y	Y	C		Y	Y	\$42,818			07/30/09	Oct-09		\$29,048	\$29,048		May-10	120		62	NA	NA	NA	NA	Y	NA	NA	NA						
114	LNR0094	LNR	LNR	Kauai	Waialua Marina Boat Ramp, Kauai - dredging and dock improvements	Not Assigned	9	17	Y	D/N	Oct-09	N	Y	D/N	Oct-09	N	N								\$500,000																			
115	LNR0095	LNR	LNR	Kauai	Kukuia SBH Improvements, Kauai - reconstruction of loading dock	Not Assigned	9	14	Y	D/N	Oct-09	N	Y	D/N	Oct-09	N	N								\$200,000																			
116	LNR0096	LNR	LNR	Kauai	Napali Coast State Wilderness Park - Phase 1 rockfall mitigation - scaling at Kalalau Beach	F80B6E2A	9	17	n/a	n/a		N	Y	C		Y	N	\$170,509						\$300,000			Sep-10					Y	NA	NA	NA	Y	Y	Y	EX	Y-SMA				
117	LNR0097	LNR	LNR	Kauai	Hawaii Nature Center, Kauai - grant-in-aid	COOXK05A	9	17	Y (GIA)	C	Nov-08	N	n/a	C		N	N								\$500,000																			
118	LNR0098	LNR	LNR	Kauai	Kokee SP Road Improvements, Kauai - Increment 2	F46C602B	9	11	Y	C		Y	N				Y	\$327,582		Dec-09				\$8,000,000																				
119	LNR0099	LNR	LNR	Kauai	Renovate Comfort Station at Old Smiths Landing, Kauai	H10C658A	9	2	Y	C		Y	N				Y	\$50,000						\$200,000																				
120	LNR0100	LNR	LNR	Kauai	Port Allen Dock Improvements, Kauai (Phase II)	B94DK71B	9	14	Y	D		Y	N				Y	\$306,062						\$3,000,000																				
121	LNR0101	LNR	LNR	Kauai	Alakai Boardwalk Improvements, Kauai	Not Assigned	9	10	N			N	N			N	N							\$500,000																				
122	LNR0113	LNR	LNR	Kauai	Haena SP, IWS Improvements	H53C64B	10	10	Y	C		Y	Y	C	Jan-10	N	Y	\$100,000		Jan-10	Mar-10			\$500,000			Sep-10	150			NA	NA	NA	NA	Y	Y	Y	EX	Y-SMA					
123	LNR0114	LNR	LNR	Kauai	Kilauea Light/Dock Harbor - maintenance dredging	B95K67A	10	17	n/a	n/a		Y	Y	C		Y	Y				05/21/09	May-10		\$1,408,460	\$1,408,460		09/01/09	180	original design by COE	Started														
124	LNR0117	LNR	LNR	Kauai	Pine Forest Drive ADA Barrier Removal	J00C409A	10	17	Y	C		Y	Y	C		Y	Y	\$26,847					09/28/09	\$50,000			Jan-10	90																
125	TRN-AW0014	TRN-Air	TRN	Kauai	Lihue Airport Parking Lot Improvements	AK1051-12	4	10	Y	B	Complete	Y	Y	B	Completed	Y	Y	\$229,760		Nov-08	Mar-10		Jun-10	N/A	N/A	Aug-10	180	Bond Sale	On Hold	NA	NA	NA	NA	NA	NA	NA	EA-A	NA						
126	TRN-AW0015	TRN-Air	TRN	Kauai	Lihue Airport, Noise Monitoring System, Kauai	AK1000x	9	6	Y	N	Aug-09	N	Y	B/N	N/A	N/A	N/A	TBD						\$100,000	N/A			180	Design		NA	NA	NA	NA	NA	NA	EX	NA						
127	TRN-AW0064	TRN-Air	TRN	Kauai	Lihue Access Control & CCTV Systems	AK1052-02	10	6	Y	B	Complete	Y	Y	EN	Jan-09	Y	Y							\$2,000,000	\$914,850	Sep-09	180	Construction		NA	NA	NA	NA	NA	NA	EX	NA							
128	TRN-Harb0007	TRN-Harb	TRN	Kauai	Reconstruction of Pier 2 Fendering System, Nawiliwili Harbor	H. C. 70043	6	14	Y	B	04/04/08	Y	Y	B	10/09	N	Y	\$100,000						\$100,000			11/09																	
129	TRN-Hwy0008	TRN-Hwy	TRN	Kauai	Kuhio Highway, Hanalei Valley / Hanalei Wildlife Refuge Scenic Stop	FLH-056-1(45)	9	10	A (100% F)	N	N/A	N/A	00% Fed	N/A	Oct-10	N/A	Y	\$641,500		Nov-10	Jan-11		Apr-11		\$8,365,300	N/A		Aug-11	N/A		Y	Y	Y	TBD	TBD	TBD	A	TBD						
130	TRN-Hwy0020	TRN-Hwy	TRN	Kauai	Kuhio Highway, Replacement of Waioli, Waipa, and Waikoko Stream Bridges	NEW	9	13	Y	E/N	Jun-09	N	N	N/A	Aug-10	N/A	Y							\$17,500,000	N/A		Jun-11	N/A		NA	NA	NA	NA	Y	NA	NA	NA	NA						
131	TRN-Hwy0021	TRN-Hwy	TRN	Kauai	Kaunuauli Highway, Omao Bridge Rehabilitation	BR-050-1(30): Lan/CON	9	13	Y	E	Jan-09	N	AC	E/N	Jan-11	N/A	Y	TBD							\$12,000,000	N/A		Nov-11	N/A		TBD	TBD	TBD	Y	TBD	TBD	TBD	NA						
132	TRN-Hwy0022	TRN-Hwy	TRN	Kauai	Kuhio Highway, Kapala Bridge Replacement	BR-056-1(48)	9	13	Y	E/N	Jan-09	N	N	N/A	Dec-10	N/A	Y	TBD							\$12,000,000	N/A		Oct-11	N/A		TBD	TBD	TBD	Y	TBD	TBD	TBD	NA						
133	TRN-Hwy0036	TRN-Hwy	TRN	Kauai	Indefinite Quantity, Bridge Inspection, Kauai	NEW	9	N/A	Y	B	N/A	N/A	N/A (Insp only)	N/A	Jun-11	N/A	N	Indefinite quantity							\$5,000,000	N/A		Feb-12	plan only	NA	NA	NA	NA	NA	NA	NA	NA	NA						
134	TRN-Hwy0049	TRN-Hwy	TRN	Kauai	Kaunuauli Highway, Kuhio Highway and Kuamoo Road Retaining Walls, Kauai	HMY-K-01-03	2	10	Y	E	N/A	N/A	Y	E	Apr-08	Y	N/A	\$295,000						\$295,000			Apr-08	Jun-08	06/25/08	Nov-08	11/21/08	\$3,243,800	\$3,243,800	Apr-09	03/02/09	180	Supplemental Agreement No. 1 being processed.	Started						
135	TRN-Hwy0063	TRN-Hwy	TRN	Kauai	Waimea Canyon Drive/Kokee Road Improvements, Phase 1, MP 0.80 to MP 4.60, Kauai	550AB-01-06	4	11	Y	E	N/A	N/A	Y	E	Nov-08	Y	N/A	\$149,700						\$2,608,987	\$2,608,987		Oct-09	180	Bid opened 04/02/09. Low bid was \$2.4M. Additional funding was requested. Additional funding approved. Rec. to Award Contract being routed.		NA	NA	NA	NA	NA	NA	NA	NA						
136	TRN-Hwy0065	TRN-Hwy	TRN	Kauai	Kuhio Highway, Retaining Walls at Lumahai and Wainiha (Phase 1 - Walls), Kauai	560A-03-96	5	11</																																				