

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	AK	AL	
1	Project No.	User Agency	Expending Agency	Island	Project Title	Agency's Project No.	Project Status Code	Project Category	Design Funds Appr. (Y/N/AD)	Design Funds MOF	Design Allot. To Be Requested (Mon./Yr.)	Design Funds Allotted (Y/N/AD)	Const. Funds Appr. (Y/N/AC)	Const. Funds MOF	Const. Allot. To Be Requested (Mon./Yr.)	Const. Funds Allotted (Y/N/AC)	Project Design Contract Awarded (Y/N)	A-E Services Amount	Est. Design Compl. Date (Mon./Yr.)	Est. Bid Advertising Open Date (Mo/Yr)	Actual B.O. Date (M/D/Y)	Est. Award Date (Mon./Yr.)	Actual Const. Award Date (M/D/Y)	Est. Constr. Cost	Actual Const. Contract Award Amount	Est. Constr. Start Date (Mon./Yr.)	Actual Const. Start Date (M/D/Y)	Contr. Contract Time (Cal. Days)	Comments Action Required	No. of Days Constr. Start Since Bid Open	County Permits & Approvals (Y/N/A/A)	County Water Approvals (Y/N/A/A)	County Sewer - Environment at Svc Dept. (Y/N/A/A)	DLNR Approvals (Y/N/A/A)	DOH Approvals (Y/N/A/A)	COE Approvals (Y/N/A/A)	EA/EIS Approvals	Land Use Approvals (Y/N/A/A)	
2	AGR0004	AGR	AGR	Maui	Upcountry Maui Watershed, Phase 5 (FF)	P97002	1	17	Y	N	N/A	N/A	Y	C & N	N/A	Y	Y	NA	May-06	May-08	06/08/06	N/A	06/20/06	\$2,862,540	\$2,333,118	Sep-09		270	Design funded by USACOE. NTP pending resolution to access site. Contractor is working with a property owner to obtain a construction right-of-entry for access through private property. DOA is currently acquiring easements.	1043	NA	A	NA	NA	NA	Y	NA	EIS-A	NA
3	AGR0006	AGR	AGR	Maui	Upcountry Maui Watershed, Pulehuki Lateral (FF)	P97002	2	17	Y	N	N/A	N/A	Y	C & N	N/A	Y	Y	NA	Feb-07	May-07	06/14/07	N/A	07/16/08	\$1,700,000	\$3,200,000	Apr-10		300	Design funded by USACOE. This project was delayed approximately 13 months due to a protest after bid opening. Contract is fully encumbered. DOA's Real Property Appraisal Consultant retired due to health reasons so another consultant needs to be acquired. Steps involved before construction can begin include the following: 1) select a new consultant 2) negotiate fee proposal (scope of work 3) award the project 4) process the contract 5) real property appraisal 6) offer property owners compensation for easements 7) issue notice to proceed	677	NA	A	NA	NA	NA	NA	NA	EIS-A	NA
4	AGS0008	DAGS	AGS	Maui	KAHULUI CIVIC CENTER - REPLACE EXTERIOR WATERLINE	65-10-0491	0	10	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$14,659	N/A	N/A	08/14/08	N/A	09/05/08	\$62,500	\$62,500	Oct-08	10/22/08	90	Started	A	NA	NA	NA	NA	NA	NA	EX	NA	
5	AGS0025	HSPLS	AGS	Maui	EARTHQUAKE OCTOBER 15, 2006 - LAHAINA PUBLIC LIBRARY, DAMAGE REPAIRS	25-36-6444	1	3	Y	C	N/A	Y	Y	N, C	N/A	Y	Y	\$7,000	N/A	Nov-08	11/20/08	Dec-08	12/18/08	\$14,448	\$14,448	Jan-09	02/23/09	20	Started	NA	NA	NA	NA	NA	NA	NA	EX	NA	
6	AGS0032	DOA	AGS	Maui	DEPARTMENT OF AGRICULTURE - KAHULUI FACILITY, REROOF	15-11-7314	2	4	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$25,657	N/A	Nov-08	11/06/08	Nov-08	01/14/09	\$121,517	\$121,517	Feb-09	03/16/09	60	Started	A	A	NA	NA	NA	NA	NA	EX	NA	
7	AGS0033	HSPLS	AGS	Maui	EARTHQUAKE OCTOBER 15, 2006 - WAILUKU PUBLIC LIBRARY, DAMAGE REPAIRS	25-36-6443	2	3	Y	C	N/A	Y	Y	N, C	N/A	Y	Y	\$15,000	N/A	Nov-08	11/20/08	Dec-08	02/19/09	\$30,700	\$30,700	Mar-09	04/13/09	20	Started	NA	NA	NA	NA	NA	NA	NA	EX	NA	
8	AGS0034	HSPLS	AGS	Maui	EARTHQUAKE OCTOBER 15, 2006 - KIHIEI PUBLIC LIBRARY, DAMAGE REPAIRS	25-36-6445	2	3	Y	C	N/A	Y	Y	N, C	N/A	Y	Y	\$13,000	N/A	Nov-08	11/20/08	Dec-08	02/19/09	\$24,300	\$24,300	Mar-09	04/13/09	20	Started	NA	NA	NA	NA	NA	NA	NA	EX	NA	
9	AGS0075	DOD-SCD	AGS	Maui	KAHULUI ELEMENTARY SCHOOL RETROFIT FOR HURRICANE SHELTER	15-14-7251	4	2	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$96,338	Jan-09	Feb-09	03/19/09	Mar-09	03/31/09	\$212,000	\$174,800	May-09	05/21/09	150	Started	NA	NA	NA	NA	NA	NA	NA	EX	NA	
10	AGS0076	DOA	AGS	Maui	DEPARTMENT OF AGRICULTURE MAUI PLANT FACILITY - INSTALL GARAGE CEILING & PAINT EXTERIOR	15-11-7284	4	2	Y	C	Aug-09	Y	Y	C	N/A	Y	Y	\$10,500	Dec-09	Jan-10		Feb-10		\$126,000		Apr-10		90	Pending additional design allotment. Re-scoping meeting scheduled.		Y	NA	NA	NA	NA	NA	NA	EX	NA
11	AGS0078	DAGS	AGS	Maui	WAILUKU STATE OFFICE BUILDING - 4TH FLOOR ENCLOSE ELEVATOR	65-10-0490	4	2	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$26,000	Mar-09	Aug-09	On Hold	On Hold	On Hold	\$68,000		On Hold	On Hold	90	Project scheduled to complete design in July 2009 and will be placed ON HOLD after design completion per PWA request due to ESPC project. Although funding was appropriated, funding may be used for other priorities at the ESPC project.	On Hold	Y	NA	NA	NA	NA	NA	NA	EX	NA
12	AGS0085	DOD	AGS	Maui	PUUNENE ARMORY - WATER SYSTEM IMPROVEMENTS	15-14-7164	5	10	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$100,459	Jul-09	Apr-09	06/18/09	Jul-09	07/27/09	\$1,262,035	\$1,262,035	Aug-09		180	Actual bid opened postponed from 6/4/09 to 6/18/09. Pending permit approval.	104	Y	NA	NA	NA	NA	NA	NA	EX	NA
13	AGS0098	HSPLS	AGS	Maui	KAHULUI PUBLIC LIBRARY - REPLACE AIR CONDITIONING UNITS	15-36-6442	6	7	Y	A	N/A	Y	Y	C	N/A	Y	Y	\$47,671	Aug-09	Aug-09	08/27/09	Sep-09		\$335,000		Nov-09		300		35	Y	NA	NA	NA	Y	NA	NA	EX	NA
14	AGS0120	PSD	AGS	Maui	MAUI COMMUNITY CORRECTIONAL CENTER - PERIMETER FENCING AND STORM DRAIN REPAIRS AND IMPROVEMENTS	15-27-5600	10	10	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$41,350		Oct-09	10/22/09	Nov-09		\$615,000		Dec-09		120		-20	Y	NA	Y	Y	Y	NA	EX	NA	
15	AGS0138	ICSD	AGS	Maui	INFORMATION & COMMUNICATION SERVICE DIVISION - HALEAKALA TOWER REPLACEMENT	15-10-0597	10	17	Y	C	N/A	Y	Y	C	Jul-09	N	Y	\$90,706	Mar-10	Apr-10		May-10		\$1,155,000		Dec-10		270		Y	NA	NA	Y	NA	NA	EA	Y-CDUA		
16	AGS0144	PSD	AGS	Maui	MAUI COMMUNITY CORRECTIONAL CENTER - FIRE ALARM SYSTEM IMPROVEMENTS	15-27-5577	10	6	Y	C	N/A	Y	N	C		N	Y	\$11,313	Jan-10	Mar-10	On Hold	Apr-10	On Hold	\$95,000		Jun-10	On Hold	120	Per PSD project is ON HOLD pending reconfirmation on scope. This project is also not listed on PSD priority list of lump sum projects to be funded with current available appropriations. PSD did not request any lump sum CIP funding for the FY 2010 - 2011 biennium budget.	On Hold	Y	NA	NA	NA	NA	NA	EX	NA	
17	AGS0145	PSD	AGS	Maui	MAUI COMMUNITY CORRECTIONAL CENTER - REPLACE UPPER CAMPUS A/C AND HW SYSTEMS	15-27-5601	10	7	Y	C	N/A	Y	Y	C		N	Y	\$92,332	Aug-09	Sep-09	On Hold	Oct-09	On Hold	\$653,000		Dec-09	On Hold	210	Per PSD, project bidding is ON HOLD. This project is also not listed on PSD priority list of lump sum projects to be funded with current available appropriations. PSD did not request any lump sum CIP funding for the FY 2010 - 2011 biennium budget.	On Hold	Y	Y	NA	NA	Y	NA	EX	NA	
18	AGS0146	PSD	AGS	Maui	MAUI REGIONAL PUBLIC SAFETY COMPLEX	15-27-5562	10	1	Y	C	N/A	Y	N	R OR POSSIBLE FEDERAL STIMULUS	N/A	N	Y	#####		Apr-10		May-10		\$234,000,000		Oct-10		750	No CIP Bond appropriations are being sought by PSD at this time. Project will seek to use other means of financing, including lease financing and/or possibly seek ARRA (federal stimulus) funding.		Y	Y	Y	Y	Y	NA	EA	Y-SUP Y-CUP Y-SUB'D	
19	AGS0156	DOH	AGS	Maui	WAILUKU HEALTH CENTER - AIR CONDITIONING SYSTEM IMPROVEMENTS	15-20-2639	10	7	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$43,239	Jan-10	Mar-10		Apr-10		\$680,000		Jun-10		180	New project. Rec'd 1/28/09	Y	NA	NA	NA	Y	NA	EX	NA		
20	AGS0172	JUD	AGS	Maui	HOAPILI HALE - REPLACE AIR CONDITIONING CHILLER PLANT	15-21-7374	10	7	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$93,126	Jan-10	Feb-10		Mar-10		\$845,000		May-10		270	New project rec'd 4/3/09.	Y	NA	NA	NA	Y	NA	EX	NA		
21	AGS0173	JUD	AGS	Maui	HOAPILI HALE - UPGRADE AND MODERNIZE ELEVATORS	15-21-7375	10	7.1	Y	C	N/A	Y	Y	C	N/A	Y	N	\$66,366	Feb-10	Apr-10		May-10		\$528,000		Jun-10		180	New project rec'd 4/3/09.	Y	NA	NA	NA	Y	NA	EX	NA		
22	AGS0180	JUD	AGS	Maui	LAHAINA DISTRICT COURT - REPLACE AIR CONDITIONING EQUIPMENT	15-21-7376	10	7	Y	C	Aug-09	AD	Y	C	Nov-09	AC	N	\$6,000		Feb-10		Mar-10		\$100,000		May-10			Y	NA	NA	NA	Y	NA	EX	NA			
23	AGS0184	HSPLS	AGS	Maui	HANA COMMUNITY SCHOOL LIBRARY - RETROFIT TO ENERGY EFFICIENT LIGHT FIXTURES	55-36-6449	10	5	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$10,000	May-09	Jun-09	06/12/09	Jul-09	06/19/09	\$24,500	\$24,500	Aug-09	07/27/09	60	No permit required.	Started	NA	NA	NA	NA	Y	NA	EX	NA	
24	AGS0185	HSPLS	AGS	Maui	KAHULUI, MAKAWAO, AND WAILUKU LIBRARIES - RETROFIT TO ENERGY EFFICIENT LIGHT FIXTURES	55-36-6450	10	5	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$20,000	May-09	Jul-09	07/16/09	Aug-09	07/28/09	\$189,640	\$189,640	Sep-09	09/08/09	90	No permit required.	Started	NA	NA	NA	NA	Y	NA	EX	NA	
25	AGS0186	HSPLS	AGS	Maui	KIHEI AND LAHAINA LIBRARIES - RETROFIT TO ENERGY EFFICIENT LIGHT FIXTURES	55-36-6451	10	5	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$10,000	May-09	Jul-09	07/02/09	Aug-09	07/14/09	\$84,083	\$84,083	Sep-09	10/05/09	75	No permit required.	Started	NA	NA	NA	NA	Y	NA	EX	NA	
26	AGS0190	DLNR	AGS	Maui	DLNR DAMS AND RESERVOIRS ON MAUI - MAINTENANCE AND REDEMPTION IMPROVEMENTS	11-23-7383	10	17	Y	C	N/A	Y	Y	C	N/A	Y	N	\$490,200	Apr-10	Jun-10		Jul-10		\$1,500,000		Oct-10		450		Y	N/A	N/A	Y	Y	Y	Y	N/A		
27	AGS0197	UHC	AGS	Maui	MAUI COMMUNITY COLLEGE - BLDGS 2210A, 2203A, 2204, 2207, REMOVE ASBESTOS ROOFING & REROOF	15-31-9151	10	4	Y	C	N/A	Y	Y	C	N/A	Y	Y	\$136,000	Dec-09	Feb-10		Mar-10		\$600,000		May-10		120	New project rec'd 4/27/09. Pending allotment of additional design funds from the Judiciary.	Y	NA	NA	NA	NA	NA	NA	EX	NA	
28	DHS0002	DHS	AGS	Maui	Ke Kama Pono Safe House Adolescent Community-Based Residence	DAGS 25-33-7333	0	1	Y	Y	Apr-08	Y	Y	Y	Apr-08	Y	Y		Sep-08	Sep-08	10/08/08	Oct-08	10/08/08	\$670,455	\$670,455	Oct-08	10/14/08	93	Started	Y	NA	NA	NA	NA	NA	EX	NA		
29	DHS0005	DHS-HPHA	DHS	Maui	Waku A-E, F - Large Capacity Cesspool Conversion	3.01 RH006, F9, RH006	4	17	Y	B06-410	C	N/A	Y	Y	B07-416	C	N/A	Y	\$47,458	Dec-06	Feb-09	12/18/06	Mar-09	02/06/09	\$219,383	\$219,383	Apr-09	06/18/09	270	Started	Y	NA	NA	NA	NA	NA	EX	NA	
30	DHS0019	DHS-HPHA	DHS	Maui	Makani Kai Hale Siding, Electrical Work	F11, HA007, F13, F2002	4	5	Y	B06-412K	C	N/A	Y	Y	B08-403K	C	N/A	N	\$159,037	Mar-09	Jun-09		Jun-09		\$4,000,000		Aug-09		540	ARRA	Y	NA	NA	NA	NA	NA	EX	NA	
31	DHS0020	DHS-HPHA	DHS	Maui	Kaheki Terrace: Roof & Solar Repairs, Ph 1 (Roof replacement)	1, HA007, F13, F200	4	4	Y	B06-412	C	N/A	Y	Y	B07-416	C	N/A	N	\$365,444	Jun-09	Nov-09		Nov-09		\$2,000,000		Dec-09		270	DEPENDENT ON FEDERAL CFP FUNDING \$1,600,000. PENDING FY2010 CIP FUNDING \$3,000,000.	Y	NA	NA	NA	NA	NA	EX	NA	
32	DHS0038	DHS-HPHA	DHS	Maui	Kaheki Terrace: Roof & Solar Repairs, Ph 2 (Solar Repairs)	1, HA007, Future FY	6	4	Y	B06-412	C	N/A	Y	C, B10-xxx	C	N/A	N	\$182,728	Dec-08	Jul-09		Sep-09		\$3,000,000		Nov-09		540	POSSIBLE ENERGY PERFORMANCE CONTRACT SUPPLEMENT	Y	NA	NA	NA	NA	NA	EX	NA		
33	DHS0054	DHS-HPHA	DHS	Maui	Hana Teacher's Cottage - Large Capacity Cesspool Conversion	F3 01 RH006, F9, RH006	4	17	Y	B06-412K	C	N/A	Y	Y	B07-416K	C	N/A	Y	\$47,460	Dec-08	Dec-08	12/19/08	Mar-09	02/06/09	\$21														





	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	AK	AL					
1	Project No.	User Agency	Expanding Agency	Island	Project Title	Agency's Project No.	Project Status Code	Project Category	Design Funds Appr. (Y/N/A/D)	Design Funds MOF	Design Allot. To Be Requested (Mon./Yr.)	Design Funds Allotted (Y/N/A/D)	Const. Funds Appr. (Y/N/A/C)	Const. Funds MOF	Const. Allot. To Be Requested (Mon./Yr.)	Const. Funds Allotted (Y/N/A/C)	Project Design Contract Awarded (Y/N)	A-E Services Amount	Est. Design Compl. Date (Mon./Yr.)	Est. Bid Advertising Open Date (Mo/Yr)	Actual B.O. Date (M/D/Y)	Est. Award Date (Mon./Yr.)	Actual Const. Award Date (M/D/Y)	Est. Constr. Cost	Actual Const. Award Amount	Est. Constr. Start Date (Mon./Yr.)	Actual Const. Start Date (M/D/Y)	Contr. Contract Time (Cal. Days)	Comments Action Required	No. of Days Constr. Start Pending Since Bid Open	County Permits & Approvals (Y/N/A)	County Water Approvals (Y/N/A)	County Sewer - Environment at Svc Dept. (Y/N/A)	DLNR Approvals (Y/N/A)	DOH Approvals (Y/N/A)	COE Approvals (Y/N/A)	EA/EIS Approvals	Land Use Approvals (Y/N/A)					
272	TRN-Harb0020	TRN-Harb	TRN	Mau	Statewide Commercial Harbors Plans and Development Project, Kahului Harbor, Maui	H.C. 90032 B	10	17	N	N/A	N/A	N/A	N	N/A	N/A	N	N	\$500,000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	This is a planning contract for land acquisition of \$15M (HMP-40902)		NA	NA	NA	NA	NA	NA	EA	NA					
273	TRN-Harb0021	TRN-Harb	TRN	Mau	Hana Harbor Development Plan	HMP-40901	10	17	Y	N/A	N/A	N/A	Y	N/A	N/A	N	N	\$500,000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	This is a planning contract. Est. constr. cost is \$18M.		NA	NA	NA	NA	NA	NA	EA	NA					
274	TRN-Harb0028	TRN-Harb	TRN	Mau	Land Acquisition at Kahului Harbor	HMP-40902	10	17	Y	N/A	N/A	N	N	N/A	N/A	N	N/A	\$500,000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	This is a design only project for improvements to land to be acquired at Kahului Harbor.		NA	NA	NA	NA	NA	NA	EA	NA					
275	TRN-Hwy0026	TRN-Hwy	TRN	Mau	Kahului Beach Road Shoreline Protection	NEW	9	17	Y	E	Jul-09	N	Y	E, N	Aug-11	N/A	Y	TBD	Sep-11	Nov-11	N/A	Jan-12		\$7,000,000	N/A	Jun-12	N/A	N/A	Waiting for Design allotment to execute contract.		Y	NA	NA	Y	Y	Y	Y	NA	NA				
276	TRN-Hwy0028	TRN-Hwy	TRN	Mau	Hana Highway Improvements, Huelo to Hana	NEW	9	11	Y	E	Dec-09	N	AC	E	Aug-11	N/A	N	\$275,000	Sep-11	Nov-11	N/A	Jan-12		\$5,000,000	N/A	Jun-12	N/A	N/A	Waiting for scoping to be done with HWY-M to start negotiations. Scoping to be done after rockfall project at MP21 is completed due to safety reasons.		NA	NA	NA	Y	Y	Y	Y	Y	Y				
277	TRN-Hwy0029	TRN-Hwy	TRN	Mau	Puunene Ave Widening, Waikeia Ave to Kuhihelani Ave	CMAQ-3500(6): Des	9	11	Y	E/N	Dec-08	N	AC	E, N	Dec-10	N/A	Y	TBD	Sep-11	Mar-11	N/A	May-11		\$5,000,000	N/A	Oct-11	N/A	N/A	HWY-M added the area between Waikeia Ave and Kamehameha Ave. Consultant is waiting for the additional scope of work to make a revised fee proposal.		NA	NA	NA	NA	Y	NA	Y	NA	Y	NA			
278	TRN-Hwy0031	TRN-Hwy	TRN	Mau	Hana Highway / Kaahumanu Avenue Beautification, Dairy Road to Naniloa Overpass	STP-036-1(10): Des/Con	9	10	AD	E/N	Feb-09	N	AC	E, N	Aug-11	N/A	Y	TBD	Sep-11	Nov-11	N/A	Jan-12		\$1,500,000	N/A	Jun-12	N/A	N/A	Renegotiating the scope of work to finalize contract negotiations. DOH assistance requested during the design phase.		TBD	TBD	NA	NA	Y	NA	TBD	NA	NA				
279	TRN-Hwy0035	TRN-Hwy	TRN	Mau	Indefinite Quantity, Bridge Inspection, Maui	NEW	9	N/A	Y	B	N/A	N/A	N/A (Insp only)	N/A	Jun-11	N/A	N	Indefinite quantity	Jul-11	Sep-11	plan only	Nov-11	plan only	\$5,000,000	N/A	Apr-12	plan only	N/A	Design. Over two years plus two optional 1 year extensions		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA			
280	TRN-Hwy0039	TRN-Hwy	TRN	Mau	Honoapiilani Highway Realignment, Phase 1A, Future Keawe Street Extension to Lahainaluna Road (Lahaina Bypass, Phase 1A)	NH-030-1(35)R	1	11	Y	E	N/A	N/A	Y	E/N	Sep-04	Y	N/A	\$201,900	Oct-06	10/23/06	---	11/22/06	\$48,000,000	\$48,000,000	Jan-09	12/29/08	712	DES financed with developer agreement to assist in-house development of RFP. DESIGN-BUILD Awarded 11/06 and Design NTP issued. Construction NTP delayed due to archaeological sites. Will require an estimated \$25M additional funds due to changes in alignment. CON 23% completed.	Started	Y	Y	Y	Y	NA	Y	Y	Y	NA					
281	TRN-Hwy0053	TRN-Hwy	TRN	Mau	Hana Highway Rockfall Mitigation, Phase 2, Milepost 19.18 to 19.52, Maui	360AB-02-98, Phase 2	2	17	Y	E	N/A	N/A	Y	E	Apr-08	Y	N/A	\$370,000	Apr-08	Jun-08	06/27/08	Dec-08	01/06/09	\$1,335,664	\$1,335,664	May-09	04/20/09	300	Anticipate NTP May 2009. NTP issued Work in Progress-74%	258	NA	NA	NA	Y	NA	NA	Y	Y	Y	NA			
282	TRN-Hwy0055	TRN-Hwy	TRN	Mau	Honoapiilani Highway Widening, Lahainaluna Road to Ahio Road, Maui	STP-030-1(39)	4	11	Y	E	N/A	N/A	Y	E/N	Apr-08	Y	N/A	\$891,000	Nov-08	12/18/08	12/18/08	Mar-09	04/29/09	\$19,420,172	\$19,420,172	Aug-09		360	Pre Con 4/30/09. Anticipate NTP 7/1/09 contractor doing precast/curb construction has not begun	87													
283	TRN-Hwy0069	TRN-Hwy	TRN	Mau	HONOAPIILANI HIGHWAY GUARDRAIL AND SHOULDER IMPROVEMENTS, HONOKAHAUA STREAM BRIDGE TO PAPANAHOA STREAM BRIDGE	(New)	5	11	Y		N/A	N/A	Y	E/N	Jan-09	N	N/A	house desig	Mar-09	May-09	cancelled	cancelled	cancelled	\$1,181,000	---	cancelled	cancelled	180	Project to be CANCELLED. Improvements completed in a separate project. (\$1,181,000)	Cancelled													
284	TRN-Hwy0081	TRN-Hwy	TRN	Mau	Honoapiilani Highway Realignment, Phase 1B1, Lahainaluna Road to Hokoio Road	7 (DES)/NH-030-1(38)	7	11	Y	E	N/A	N/A	AC	E/N	Nov-09	N	N/A	\$1,101,400	Nov-09	Jan-10	Mar-10			\$55,000,000	---	Jun-10	510	Obtaining SMA, SSV, CDUA, C2M. Need DOH assistance with permits. Need to obtain construction parcels and permanent easements from DLNR and County of Maui. Revising easement map based on shoreline certification revisions.		TBD	TBD	TBD	Y	Y	Y	EIS-A	TBD						
285	TRN-Hwy0085	TRN-Hwy	TRN	Mau	Honoapiilani Highway Shoreline Improvements, Vicinity of Launilupo, Maui	ER-11(7)	7	17	Y		N/A	N/A	AC	E/N	Aug-09	N	N/A	COE agreement	Oct-09	Dec-09	Feb-10			\$3,000,000		Jul-10	360	Design: 35% complete P B America Inc. Awaiting out of scope. Rec'd Fee proposal. 60% plans for Traffic operation at Waikeia Ave Rec'd for comment. Plans are being reviewed. Allotment available for contract amendment.		Y	NA	NA	Y	Y	Y	EA-A	TBD						
286	TRN-Hwy0087	TRN-Hwy	TRN	Mau	Intersection Improvements at Pilani and Ohukai and Hana Highway at Waikeia Ave., Maui	HWY-M-01-08	7	11	Y	E	N/A	N/A	AC	E	Aug-09	N	N/A	\$105,000	Jan-10	Dec-09	Feb-10			\$2,000,000	---	Jul-10	240	Submitted Nationwide 404 permit. Responding to comments to published Draft EA. Need DLNR assistance for landownership letter submitted on 3/20/09. Finalizing contract design amendment. DOH assistance requested for 401 permit. Submitted SMA, SSV, C2M submittal pending.															
287	TRN-Hwy0093	TRN-Hwy	TRN	Mau	Honoapiilani Highway Shoreline Improvements, Vicinity of Olowalu, Maui	30C-02-04 (DES)	8	17	Y		N/A	N/A	AC	E/N	Nov-09	N	N/A	\$295,000	Mar-10	May-10				\$2,400,000		Oct-10	180	Design: 35% complete P B America Inc. Awaiting out of scope. Rec'd Fee proposal. 60% plans for Traffic operation at Waikeia Ave Rec'd for comment. Plans are being reviewed. Allotment available for contract amendment.		Y	NA	NA	Y	Y	Y	EA	TBD						
288	TRN-Hwy0098	TRN-Hwy	TRN	Mau	Hana Highway (RTE 360) Pavement Preservation, Kaupakalua Road to Huelo	ARR-0360(10)	11	12	Y	N/V	N/A	N/A	Y	B/V	N/A	N/A	N/A	house desig	Jul-09	Aug-09	06/18/09	Sep-09	07/12/09	\$619,301	\$619,301	Nov-09	08/26/09	45	orig. estim. \$2,000,000											EX			
289	TRN-Hwy0099	TRN-Hwy	TRN	Mau	Pilani Highway (RTE 31) Pavement Preservation, Lipoa Street to Kihuna Street	ARR-031-1(11)	11	12	Y	N/V	N/A	N/A	Y	B/V	N/A	N/A	N/A	house desig	May-09	Jun-09	06/18/09	Jul-09	07/16/09	\$2,979,480	\$2,979,480	Sep-09	08/31/09	120	orig. estim. \$5,000,000												EX		
290	TRN-Hwy0100	TRN-Hwy	TRN	Mau	Kalae Highway (RTE 470) Pavement Preservation and Maintenance, Maunaloa Hwy to Kalapapa Lookout	ARR-0470(6)	11	12	Y	N/V	N/A	N/A	Y	B/V	N/A	N/A	N/A	house desig	May-09	Jun-09	06/18/09	Jul-09	07/12/09	\$1,061,781	\$1,061,781	Sep-09	10/26/09	45	orig. estim. \$2,000,000												EX		
291	TRN-Hwy0101	TRN-Hwy	TRN	Mau	Maunaloa Highway (RTE 460) Resurfacing, MP 5 to Vicinity of Airport Access Road	ARR-0460(14)	11	12	Y	N/V	N/A	N/A	Y	B/V	N/A	N/A	N/A	N/A	house desig	May-09	Jun-09	06/18/09	Jul-09	07/12/09	\$2,688,406	\$2,688,406	Sep-09	08/26/09	40	orig. estim. \$4,000,000												EX	
292	TRN-Hwy0103	TRN-Hwy	TRN	Mau	Kaahumanu Avenue (RTE 32) Waikeia Bridge Girder Replacement	ARR-032-1(9)	11	13	Y	N/V	N/A	N/A	Y	B/V	N/A	N/A	N/A	house desig	Jul-09	Sep-09	10/22/09	Nov-09		\$2,750,000		Jan-10	60	Added ARRA Fed Recovery project															
293	UOH0021	MAU	UOH	Mau	Temporary Nursing Portables	CC-08-5346	3	1	Y	C		Y	Y	C		Y			Oct-08	Dec-08	01/30/08	Feb-09	02/27/09	\$1,003,061	\$1,003,061	Apr-09	04/27/09	180	In Construction	Started													
294	UOH0022	MAU	UOH	Mau	Science Building	MAU 04-M15	4	1	Y	C		Y	Y	C	Jul-09	N	Y	\$3,302,091	Aug-09	Dec-09		Dec-09		\$21,500,000		Jan-10	480	Change Lab Layouts															
295	UOH0023	MAU	UOH	Mau	Reroof 2205, 2215, & 2231	SW-08-5349	4	4	Y	C		Y	Y	C		Y		\$40,775	Jun-09	Oct-09		Jul-09		\$460,000		Aug-09			Final design review														
296	UOH0024	MAU	UOH	Mau	Asbestos Removal, 2204	15-31-9122	4	17	Y	C		Y	Y	C		Y			Dec-08	Dec-08		Dec-09		\$500,000		Dec-09			Pending advertise for bid														
297	UOH0025	MAU	UOH	Mau	Replace AC System and Ceiling, 2225	SW-09-5351	4	7	Y	C		Y	Y	C		Y			Dec-08	May-09	05/22/09	Jul-09	Pending	\$336,000	\$200,000	Jul-09	60	Contingent on permitting, SMA	-35														
298	UOH0026	MAU	UOH	Mau	Upgrade Electrical Infrastructure	SW-08-5345	4	5	Y	C		Y	Y	C		Y			Dec-08	Feb-09	04/15/09	Apr-09	04/16/09	\$4,758,600	\$2,614,011	Sep-09			Contingent on permitting, SMA	2													
299	UOH0027	MAU	UOH	Mau	Upgrade Telephone System, Campuswide	CC-08-8121C	9	6	Y	C		Y	Y	C		Y			Jul-09	Mar-10		Sep-09		\$395,000		Jan-10			Final design review														