

CA-IR-40

According to the testimony, "The non-reheat and reheat steam units operating duties are more rigorous than in previous years to meet growing system demands. Non-reheat units used for daily cycling are subjected to additional wear and tear due to a significant increase in daily on/off operation. Reheat units are now experiencing degradation due to daily on/off operation of critical auxiliaries while operating at their minimum loads." Please respond to the following:

- a. Provide comparable annual data indicating startups by unit and other operating statistics indicating changed and more rigorous cycling of units and auxiliaries in 2002, 2003, 2004 and anticipated in 2005.
- b. Explain and provide documentation of the asserted "additional wear and tear" thought to be caused by daily on/off operation.
- c. Provide comparative capital and expense (by Account/RA) amounts in each year 2000 through 2004 to the projections in the test year that are supportive of the apparent conclusion that cycling service has, in fact, increased production labor and non-labor costs incurred by HECO.


HECO Response:


- a. Cycling unit startup information is provided for 2002, 2003, 2004 and anticipated in 2005 on page 3 of this response. "On/off" auxiliary startup statistics are not readily available, and it would require an unreasonable amount of manual labor to research and compile the data into a useable format for all base load units going back to 2000.

In addition to the startup information requested for cycling units, pages 4 and 5 provide a plot and spreadsheet of service hours by unit pairs of the non-reheat cycling units. This provides a more meaningful trend that illustrates the significant increase in operation

system demand grew and larger more efficient units (current reheat units) were brought on line, older non-reheat units were cycled on and off to meet the daily load profile requirements.


The issue with base load units is the daily "on/off" operation of critical auxiliaries such as boiler feed pumps due to turn down of each unit's load to meet unit






Actual Starts 2002-2004, Forecast 2005

| | H8 | H9 | W3 | W4 | W5 | W6 | Total |
|-------------|-----|-----|-----|-----|-----|-----|-------|
| 2002 | 158 | 200 | 145 | 223 | 223 | 316 | 1265 |
| 2003 | 51 | 181 | 175 | 220 | 244 | 318 | 1189 |
| 2004 | 262 | 315 | 172 | 288 | 284 | 277 | 1598 |
| 2005 | 163 | 259 | 394 | 268 | 355 | 362 | 1801 |



Operating Hours



Cycling Unit Op Hrs.xls

Paired Cycling Unit Operating Hours

| | H8+H9 | W3+W4 | W5+W6 |
|------|-------|-------|-------|
| 1981 | 9614 | 3746 | 11492 |
| 1982 | 8186 | 1960 | 10933 |
| 1983 | 8273 | 470 | 7287 |
| 1984 | 9269 | 1502 | 10520 |
| 1985 | 9682 | 3963 | 9574 |
| 1986 | 8687 | 5775 | 11114 |
| 1987 | 11372 | 7144 | 11205 |
| 1988 | 14460 | 8691 | 12267 |
| 1989 | 14122 | 8053 | 12412 |
| 1990 | 14443 | 8459 | 12220 |
| 1991 | 9025 | 5895 | 9623 |
| 1992 | 6582 | 5331 | 7794 |
| 1993 | 5811 | 2210 | 6767 |
| 1994 | 5894 | 806 | 5560 |
| 1995 | 7333 | 1359 | 8433 |
| 1996 | 6327 | 2061 | 7293 |
| 1997 | 4306 | 3513 | 9140 |
| 1998 | 2323 | 1711 | 5671 |
| 1999 | 4053 | 4096 | 7475 |
| 2000 | 3057 | 4768 | 8783 |
| 2001 | 3257 | 2179 | 7567 |
| 2002 | 4452 | 4607 | 8731 |
| 2003 | 3050 | 5128 | 9061 |
| 2004 | 7747 | 6507 | 12072 |

CA-IR-40

| Code | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 |
|------|---------|-----------|-----------|-----------|-----------|-----------|
| 50 | | | \$119,525 | | | |
| 15 | \$3,938 | | | | | |
| 50 | | | \$40,137 | | | \$170,000 |
| 44 | | | | | | \$20,000 |
| 44 | | | | | | |
| 40 | \$8,872 | | | | | |
| ZZ | | | \$14,334 | | | |
| ZZ | | | \$10,055 | | | |
| 0 | | | | | \$62,178 | |
| 0 | | | | | \$21,923 | |
| 19 | | | | | \$6,931 | |
| 00 | | | | | \$140 | |
| ZZ | | \$137,739 | | | | |
| 55 | | | | | \$250,369 | |
| 45 | | | | | | \$170,000 |
| 45 | | | | | | \$20,000 |
| 0 | | \$100,156 | | | | |
| 48 | | | \$37,808 | | | |
| ZZ | | | | \$50,146 | | |
| ZZ | | | | \$303,028 | | |
| ZZ | | | | \$15,377 | | |
| ZZ | | | | \$19,863 | | |
| ZZ | | | | \$236,212 | | |
| ZZ | | \$152,105 | | | | |
| ZZ | | | \$18,822 | | | |
| ZZ | | | | \$396,383 | | |
| 17 | | | | | | |

CA-IR-40

| Equipment | Account Code | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 |
|--|----------------------|-----------|-----------|-----------|----------|-----------|-----------|
| CA-IR-40 | | | | | | | |
| K12 BFP Motor Service | PIT257K01NEP0000012 | \$11,844 | | | | | |
| K11& K12 BFP Motor Service | PIT257K01NEP0000251 | | | \$28,143 | | | |
| K12 BFP Volute Replacement | PIL259K01NENPIZZZZZ | | | \$175,727 | | | |
| K11 BFP Motor Repairs | PIL259K01NENPIZZZZZ | | | | \$34,342 | | |
| K12 BFP Motor Repairs | PIL258K01NENPIZZZZZ | | | | \$7,653 | | |
| K1 BFP Volute Replacement (201 only) | PIT258K01NEP00000846 | | | | | | \$170,000 |
| K1 BFP Motor Repairs (501only) | PIT258K01NEP00000846 | | | | | | \$20,000 |
| W81 & W82 BFP Motor Service | PIT257W08NEP0000142 | \$60,580 | | | | | |
| W81 BFP Volute Replacement | PIX258W08NENPIZZZZZ | \$35,102 | | | | | |
| W81 BFP Volute Replacement | PIX259W08NENPIZZZZZ | \$113,208 | | | | | |
| W82 BFP Motor Repairs | PIX259W08NENPIZZZZZ | \$72,956 | | | | | |
| W81 BFP Motor Repairs | PIX259W08NENPIZZZZZ | | | | | \$21,538 | |
| W82 BFP Volute Replacement | PIT259W08NEP00000521 | | | | | \$198,509 | |
| W71 & W72 BFP Motor Service | PIT257W07NEP0000141 | \$5,088 | | | | | |
| W72 BFP Volute Replace | PIT258W07NEP0000141 | \$119,082 | | | | | |
| W71 & W72 BFP Motor Service | PIT257W07NEP0000522 | | | | | \$4,207 | |
| W72 BFP Motor Repairs | PIX258W07NENPIZZZZZ | \$39,644 | | | | | |
| CYCLING (NON-REHEAT) UNITS | | | | | | | |
| Waiau 3 boiler casing and refractory repairs | PIX259W03NPIZZZZZ | \$1,336 | \$71,610 | | | \$54,854 | |
| Waiau 3 boiler casing and refractory repairs | PIT258W03NEP0000249 | | | | | \$256,328 | |
| Waiau 3 boiler draft duct repairs | PIX259W03NENPIZZZZZ | | \$17,182 | | \$11,488 | \$39,687 | |
| Waiau 3 boiler draft duct repairs | PIT258W03NEP0000249 | | | | | \$95,993 | |
| Waiau 4 boiler casing and refractory repairs | PIX259W04NENPIZZZZZ | \$15,394 | \$71,789 | \$19,199 | | | \$535,000 |
| Waiau 4 boiler casing and refractory repairs | PIT259W04NEP0000244 | | \$171,447 | \$1,654 | | | |
| Waiau 4 boiler casing and refractory, duct repairs | PIT259W04NEP00000847 | | | | | | |

CA-IR-40

CA-IR-40

| Equipment | Account Code | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 |
|---|---------------------|------------------|------------------|------------------|--------------------|--------------------|--------------------|
| Waiau 5 boiler casing and refractory repairs | PIX259W05NENPIZZZZ | \$4,260 | | \$93,610 | \$26,284 | \$10,454 | |
| Waiau 5 boiler casing and refractory repairs | PIT259W05NEP0000252 | | | | \$38,853 | | |
| Waiau 5 boiler draft duct repairs | PIX259W05NENPIZZZZ | | | | | \$626 | |
| Waiau 5 boiler draft duct repairs | PIT259W05NEP0000252 | | | | \$94,580 | | |
| Waiau 6 boiler casing and refractory repairs | PIX259W06NENPIZZZZ | \$5,901 | \$15,776 | \$8,627 | \$16,992 | \$65,049 | |
| Waiau 5 boiler draft duct repairs | PIT259W06NEP0000243 | | \$105,376 | | | | |
| Waiau 6 boiler draft duct repairs | PIX259W06NENPIZZZZ | | | \$83,670 | \$329 | | |
| Honolulu 8 boiler casing and refractory repairs | PIT259H08NEP0000137 | \$40,015 | \$27,686 | | \$397,381 | | |
| Honolulu 8 boiler casing and refractory repairs | PIN259H08NENPIZZZZ | | | | | | |
| Honolulu 8 boiler casing and refractory repairs | PIT257H08NEP0000523 | | | | | | |
| Honolulu 9 boiler casing and refractory repairs | PIT259H09NENPIZZZZ | \$19,953 | | \$2,997 | \$638 | \$371,013 | |
| Honolulu 9 boiler casing and refractory repairs | PIX257H09NENPIZZZZ | | | | | | |
| Honolulu 9 boiler casing and refractory repairs | PIT258H09NEP0000138 | | | | | | |
| Honolulu 9 boiler casing and refractory repairs | PIT259H09NEP0000138 | | | | | | |
| SUMMARY | | \$557,173 | \$870,865 | \$654,307 | \$1,649,551 | \$1,460,000 | \$1,105,000 |

CA-IR-41

Ref: HECO 611 –2003 Production Maintenance Schedule – Planned vs. Actual.

- a. Please provide the 2003 Planned Outage Schedule Exhibit in color and with all related reports and documentation, including the budgeted capital and O&M costs for each outage within the plan.
- b. In addition, please provide the corresponding actual capital and O&M costs for each outage that actually occurred (bottom half of exhibit) and explain each significant variance (more than \$100,000) between planned/actual schedule and between planned/actual costs.


HECO Response:

The color 2003 Planned and Actual Outage Schedules shown in HECO-611 are provided in Attachment 1. Also included with each schedule is a spreadsheet containing specific dates


outage durations and remarks that served as the basis for developing the graphical representation of the outages. The 2003 budgeted and actual capital costs for each overhaul are provided in Attachment 2 with variance explanations for items more than \$100,000. The 2003 budgeted and actual O&M costs for each overhaul are provided in Attachment 3 with variance explanations for items more than \$100,000.

- a. Please refer to Attachments 1, 2 and 3 to this response
- b. Please refer to Attachments 1, 2 and 3 to this response. The mix of units in 2003 and the unanticipated problems uncovered during some of the outages were a direct result of aging units, running the units harder due to growing demand, and other factors discussed in HECO T-6. The differences between planned and actual outage schedules, and capital and O&M variances, reflect the shifts in priorities and resources that were necessary to accomplish the required repairs to maintain generating unit reliability within the forecasted reserve margins.

2003 Planned vs. Actual Maintenance Schedule



2003 Planned Maintenance Schedule



| UNIT | DATE | | | | Duration (Wks.Days) | REMARKS |
|-------|----------|----------|----------|----------|------------------------|--|
| | Brk Op | Start | Bkr Cl | Firm | | |
| H8 | 01/03/03 | 01/06/03 | 02/21/03 | 02/22/03 | 7.1 | Overhaul |
| K3 | 02/28/03 | 03/03/03 | 03/14/03 | 03/15/03 | 2.1 | Outage |
| W4 | 02/28/03 | 03/03/03 | 03/14/03 | 03/15/03 | 2.1 | Outage |
| HRRV- | 03/15/03 | | 03/24/03 | | 1.3 | 23 MW Loss to System, 1 Blr |
| KPLP- | 03/15/03 | | 03/21/03 | | 1.0 | 90 MW Loss to System, CT1 B Inspection |
| KPLP- | 03/22/03 | | 03/28/03 | | 1.0 | 180 MW Loss to System |
| KPLP- | 03/29/03 | | 04/20/03 | | 3.2 | 90 MW Loss to System, CT2 C Inspection |
| HRRV | 03/24/03 | | 03/30/03 | | 1.0 | 46 MW Loss to System |
| HRRV- | 03/31/03 | | 04/07/03 | | 1.1 | 23 MW Loss to System, 1 Blr |
| K5 | 03/28/03 | 03/31/03 | 06/20/03 | 07/03/03 | 12.1 | Overhaul (unit testing from 6/20 to 7/3) |
| K6 | 07/04/03 | 07/07/03 | 07/16/03 | 07/17/03 | 1.6 | Boiler Wash |
| W8 | 07/18/03 | 07/21/03 | 08/29/03 | 08/30/03 | 6.1 | Overhaul |
| W5 | 08/29/03 | 09/01/03 | 09/05/03 | 09/06/03 | 1.1 | Outage |
| W7 | 09/05/03 | 09/08/03 | 10/17/03 | 10/18/03 | 6.1 | Overhaul |
| W6 | 09/07/03 | 09/08/03 | 09/11/03 | 09/12/03 | 0.5 | Boiler Inspection |
| HRRV- | 10/05/03 | | 10/09/03 | | 0.5 | 23 MW Loss to System, 1 Blr |
| W9 | 10/12/03 | 10/13/03 | 10/18/03 | 10/18/03 | 1.0 | Outage |
| W10 | 10/19/03 | 10/20/03 | 10/31/03 | 10/31/03 | 1.6 | Outage |
| W3 | 10/24/03 | 10/27/03 | 12/19/03 | 12/20/03 | 8.1 | Overhaul |
| KPLP- | 10/25/03 | | 10/25/03 | | 0.1 | 90 MW Loss to System, CT2 A Inspection |
| KPLP- | 11/01/03 | | 11/01/03 | | 0.1 | 90 MW Loss to System, CT1 A Inspection |
| HRRV- | 11/29/03 | | 12/03/03 | | 0.5 | 23 MW Loss to System, 1 Blr |

2003 Actual Maintenance Schedule

| POWER SUPPLY OPERATION & MAINTENANCE 2003 ACTUAL MAINTENANCE SCHEDULE | |
|--|-------------------------|
| Reserve = Operating Capability (1669) - Largest Unit (180)- Predicted Peaks of 08/01/02 | Revision Date: 01/12/04 |

400 T

2003 Overhaul Capital Projects

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|--|------------------|------------------|-----------------|---------------------------------------|
| <u>Kahe 5</u> | | | | |
| | | | | Overhaul moved into 2004 |
| P0000078 K5 Boiler Controls Upgrade | 811,923 | 1,076,300 | 264,377 | 2002 forecasted payments made in 2003 |
| P0000084 K5 Blr Wtr Chem Analyzer Replace(CCI) | 20,000 | 104,867 | 84,867 | |
| P0000228 K5 SH & RH Attemp Spray Valves | 0 | 77,906 | 77,906 | |
| P0000267 K5 Data Acquisition & Monitoring | 130,000 | 167,914 | 37,914 | |
| P0000328 K5 Flue Gas Oxy Analyzr Upg | 50,000 | 31,661 | -18,339 | |
| P0000511 K5 BFP Automated Test | 45,238 | 0 | -45,238 | |
| P0000601 K5 Generator Protective Relay Upgrade | 26,093 | 35,219 | 9,126 | |
| P0000651 K5 AEH Limit Switch Upgrd | 50,000 | 31,203 | -18,797 | |
| P0000750 K5 Reheater Element Replacements | 300,000 | 891,278 | 591,278 | 2002 forecasted payments made in 2003 |
| | <u>1,433,254</u> | <u>2,416,348</u> | <u>983,094</u> | |
| <u>Waiau 3</u> | | | | |
| | | | | Overhaul moved into 2004 |
| P0000208 W3 Cycle Chem Instr. | 3,005 | 1,332 | -1,673 | |
| P0000254 W3 Stack & Breeching Rpl | 0 | 0 | 0 | |
| P0000260 W3 Data Acq & Monitoring | 45,758 | 0 | -45,758 | |
| P0000330 Waiau 3 Ignitor Replacement | 129,956 | 10,183 | -119,773 | |
| P0000441 W3 Soot Blower Upgrade | 0 | 0 | 0 | |
| P0000459 Waiau 3 ERV Replacement | 67,947 | 129 | -67,818 | |
| P0000485 WPP FWH #35 Replacement | 0 | 3,768 | 3,768 | |
| P0000510 Circ Water Temperature Monitor | 31,712 | 33,403 | 1,691 | |
| P0000511 BFP Automated Test | 45,238 | 0 | -45,238 | |
| P0000601 Generator Protective Relay Upg | 26,093 | 35,219 | 9,126 | |
| P0000605 W3 and W4 Stack Drain | 102,399 | 0 | -102,399 | |
| P0000638 W3 Air Heater Tube Replmnt | 0 | 14,371 | 14,371 | |
| P0000664 W3 UPS (& Battery Charger) | 0 | 2,516 | 2,516 | |
| P0000803 W3 Operator Console Upgrade | 0 | 0 | 0 | |
| P0000832 W3 Main Xfmr Replacement | 0 | 19,266 | 19,266 | |
| | <u>452,109</u> | <u>120,187</u> | <u>331,922</u> | |

| | | | | |
|---|----------------|---------------|-----------------|--------------------------|
| <u>Waiau 8</u> | | | | |
| | | | | Overhaul moved into 2004 |
| P0000097 Waiau 8 Sootblower Ctis Upg | 107,502 | 5,106 | -102,396 | |
| P0000213 W8 Cycle Chem Instr. | 290,880 | 6,737 | -284,143 | |
| P0000231 W8 BFP Rec Ctrl Valves Upg | 57,986 | 7,300 | -50,686 | |
| P0000232 W8 SH & RH Attemp Spray | 111,141 | 32,411 | -78,730 | |
| P0000303 Waiau FWH #82 Replacement | 0 | 3,864 | 3,864 | |
| P0000313 W8 APH Sootblower Upgrade | 0 | 0 | 0 | |
| P0000463 Waiau 8 ERV Replacement | 67,441 | 2,242 | -65,199 | |
| P0000510 Waiau Circ Water Temperature Monitor | 31,712 | 33,403 | 1,691 | |
| P0000511 W8 BFP Automated Test | 45,238 | 0 | -45,238 | |
| P0000955 W8 BFP Rotating Elem/Volute | 0 | 0 | 0 | |
| | <u>711,900</u> | <u>91,063</u> | <u>-620,837</u> | |

| | | | | |
|--------------------------------------|---------|---------|---------|---------------------------------------|
| <u>Honolulu 9</u> | | | | |
| | | | | Overhaul continued from 2002 |
| P0000057 H9 Blr Elec Warm Sys | 36,681 | 179,415 | 142,734 | Forecasted 2002 payments made in 2003 |
| P0000091 H9 Attemporator Block Valve | 0 | 33,731 | 33,731 | |
| P0000195 H9 Boiler Safety Valve Upg | 1,747 | 13,856 | 12,109 | |
| P0000264 H9 Data Acq & Monitoring | 59,663 | 84,209 | 24,546 | |
| P0000457 H9 Stack Lining | 121,187 | 135,655 | 14,468 | |
| P0000488 H9 Hydrogen Purity Meter | 12,050 | 32,343 | 20,293 | |
| P0000582 H9 Turbine Supv Instr | 79,670 | 106,583 | 26,913 | |
| P0000751 H9 LP L-1 Turb/End Blades | 208,505 | 231,477 | 22,972 | |
| P0000752 H9 LP L-1 Col/End Blades | 208,505 | 218,131 | 9,626 | |
| P0000753 H9 LP L-0 Turb/End Blades | 343,372 | 362,308 | 18,936 | |
| P0000754 H9 LP L-0 Col/End Blades | 343,372 | 360,933 | 17,561 | |
| P0000755 H9 HP Curtis R1 Blades | 69,613 | 77,326 | 7,713 | |
| P0000756 H9 HP Curtis R2 Blades | 71,462 | 79,393 | 7,931 | |
| P0000757 H9 HP Stg 2 Rotor Blades | 47,549 | 52,671 | 5,122 | |

2003 Overhaul Capital Projects

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|---------------------------------------|------------------|------------------|-----------------|--------------------|
| P0000758 H9 HP Stg 3 Rotor Blades | 48,496 | 53,729 | 5,233 | |
| P0000759 H9 HP Stat Rows C1-C4 Blades | 200,479 | 223,918 | 23,439 | |
| P0000760 H9 Curtis Stationary Blades | 66,182 | 62,696 | -3,486 | |
| P0000761 H9 LP Cyl Liner/Retainer | 170,635 | 172,834 | 2,199 | |
| P0000762 H9 L-2 Turb/End Blades | 197,174 | 175,941 | -21,233 | |
| P0000763 H9 L-2 Col/End Blades | 197,174 | 179,845 | -17,329 | |
| P9027000 H9 Primary Fuel Oil Pumps | 0 | 45,003 | 45,003 | |
| P9453000 H9 Coriolis FO Flowmeter | 24,977 | 29,217 | 4,240 | |
| | <u>2,508,493</u> | <u>2,911,214</u> | <u>402,721</u> | |

Waiau 5

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|---|----------------|----------------|-----------------|------------------------------|
| P0000210 Cycle Chemistry Instruments | 0 | 0 | 0 | Overhaul continued from 2002 |
| P0000262 Data Acquisitioning & Monitoring | 5,392 | 2,110 | -3,282 | |
| P0000268 Curtis R1 Blades | 229 | 0 | -229 | |
| P0000416 Hydrogen Purity Meter | 1,744 | 5,044 | 3,300 | |
| P0000461 ERV Replacement | 229 | 971 | 742 | |
| P0000483 FWH #54 Replacement | 22,082 | 26,774 | 4,692 | |
| P0000510 Circ Water Temp Monitor | 31,712 | 33,403 | 1,691 | |
| P0000511 BFP Automated Test | 45,238 | 79,472 | 34,234 | |
| P0000601 Generator Protective Relay Upgrade | 26,803 | 35,219 | 8,416 | |
| | <u>133,429</u> | <u>182,993</u> | <u>49,564</u> | |

Honolulu 8

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|--------------------------------------|------------------|------------------|-----------------|-------------------------|
| P0000056 H8 Bir Elec Warm Sys | | 84,553 | 84,553 | |
| P0000216 H8 Cycle Chem Instr. | 159,997 | 153,432 | -6,565 | |
| P0000265 H8 Data Acq & Monitoring | 29,581 | 47,616 | 18,035 | |
| P0000331 H8 Turbine Steam Gland Conv | 228,017 | 258,903 | 30,886 | |
| P0000771 H81 TVL Screen Repl | 140,000 | 150,626 | 10,626 | |
| P0000773 H8 HP/LP Turbine Blading | 2,200,000 | 2,219,075 | 19,075 | |
| P0000893 H8 Generator Rotor Rewind | 0 | 800,265 | 800,265 | Emergency work required |
| | <u>2,757,595</u> | <u>3,714,470</u> | <u>956,875</u> | |

Waiau 7

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|--|----------------|----------------|-----------------|--------------------|
| P0000096 W7 Sootblower Controls Upgr | 29,235 | 28,947 | -288 | |
| P0000204 W7 BFP Recirc Ctrl Valve Upgr | 57,967 | 37,161 | -20,806 | |
| P0000212 W7 Cycle Chem Instruments | 292,960 | 388,340 | 95,380 | |
| P0000230 W7 SH & RH Attemp Spray | 111,188 | 86,083 | -25,105 | |
| P0000462 W7 ERV Replacement | 67,929 | 0 | -67,929 | |
| P0000510 W7 Circ Water Temp Monitor | | 33,403 | 33,403 | |
| P0000511 W7 BFP Automated Test | 45,238 | 79,472 | 34,234 | |
| P0000601 W7 Generator Protective Relay | 26,803 | 35,219 | 8,416 | |
| | <u>631,320</u> | <u>688,625</u> | <u>57,305</u> | |

Kahe 4

| | <u>Budget</u> | <u>Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|--|------------------|------------------|-----------------|--|
| P0000083 K4 Bir Wtr Chem Alyz Repl(CCI) | 307,069 | 302,967 | -4,102 | OH moved up from 2004 to start late 2003 |
| P0000242 K4 SH & RH Attemp Spray | 117,277 | 80,564 | -36,713 | |
| P0000327 K4 Flue Gas O2 Analyzer | 107,028 | 80,210 | -26,818 | |
| P0000492 K4 HP Turb Row 9-11 Blades | 282,162 | 194 | -281,968 | |
| P0000601 K4 Generator Protective Relay - program | 26,803 | 35,219 | 8,416 | |
| P0000633 K4 Exciter/Regulator Upgrade | 335,779 | 287,144 | -48,635 | |
| P0000822 K4 Recorder Replacement | | 57,971 | 57,971 | |
| P0000863 K4 Generator Rotor Rewind | | 389,731 | 389,731 | |
| | <u>1,176,118</u> | <u>1,234,000</u> | <u>57,882</u> | |

Hawaiian Electric Company Inc.
2005 TEST YEAR
2003 O&M Overhaul Projects

| <u>Project #</u> | <u>Project Description</u> | <u>2003 Budget</u> | <u>2003 Actual</u> | <u>Variance</u> | <u>Var Expl</u> |
|------------------------------------|----------------------------|--------------------|--------------------|-----------------|-----------------|
| <u>Operation-</u> | | | | | |
| P0000252 | Waiiau 5 2002 Overhaul | 0 | 80,618 | 80,618 | |
| Operation Total | | 0 | 80,618 | 80,618 | |
| <u>Maintenance-</u> | | | | | |
| P0000138 | Honolulu 9 Overhaul | 777,700 | 2,537,334 | 1,759,634 | A |
| P0000139 | Kahe 4 Overhaul | 0 | (100,869) | (100,869) | B |
| P0000244 | Waiiau 4 2001 Overhaul | 0 | 6,654 | 6,654 | |
| P0000247 | Kahe 2 2001 Overhaul | 0 | 107 | 107 | |
| P0000248 | Kahe 3 2001 Overhaul | 0 | (51,567) | (51,567) | |
| P0000249 | Waiiau 3 2002 Overhaul | 2,128,987 | 511 | (2,128,476) | C |
| P0000250 | Kahe 6 2002 Overhaul | 0 | 1,897 | 1,897 | |
| P0000251 | Kahe 1 2002 Overhaul | 0 | 9,245 | 9,245 | |
| P0000252 | Waiiau 5 2002 Overhaul | 210,000 | 1,177,916 | 967,916 | D |
| P0000519 | Kahe 5 Overhaul (2003) | 3,394,942 | 366,499 | (3,028,443) | E |
| P0000520 | Kahe 4 Overhaul (2003) | 0 | 3,658 | 3,658 | |
| P0000521 | Waiiau 8 Overhaul (2003) | 2,036,741 | 0 | (2,036,741) | F |
| P0000522 | Waiiau 7 Overhaul (2003) | 1,689,081 | 1,866,027 | 176,946 | G |
| P0000523 | Honolulu 8 Overhaul (2003) | 1,806,022 | 4,900,033 | 3,094,011 | H |
| P0000655 | Kahe 4 Overhaul (2004) | 0 | 1,378,271 | 1,378,271 | I |
| Maintenance Total | | 12,043,473 | 12,095,716 | 52,243 | |
| Total | | 12,043,473 | 12,176,334 | 132,861 | |
| All Other Costs | | 38,805,962 | 32,875,895 | (5,930,067) | |
| Grand Total Production O&M Expense | | 50,849,435 | 45,052,229 | (5,797,206) | |

Explanations-

- A** H-9 Overhaul originally scheduled from 10/04/02 to 12/20/2002. Actual Overhaul dates 11/30/2002 to 3/23/2003. Budgeted amount was for carry over cost from 2002. Actuals reflect overhaul costs.
- B** K-4 Reclass of costs originally charged as O&M but later determined to be Capital
- C** W-3 Overhaul originally scheduled from 10/24/03 to 12/20/2003. Overhaul moved to 2004 due to continuation of H-9 and W-5 overhauls from 2002 and advancement of the K-4 overhaul into 2003 to rewind the generator rotor due to a field ground.
- D** W-5 actual overhaul dates from 9/12/02 to 3/23/03, extended due to generator repairs. Actuals reflect higher scope in 2003 than anticipated.
- E** K-5 Overhaul originally scheduled from 3/28/03 to 7/03/03. Overhaul moved to 2004 due to continuation of H-9 and W-5 overhauls from 2002 and the advancement of the K-4 overhaul into 2003 to rewind the generator rotor due to a field ground.

Explanations -

- F** W-8 Overhaul originally scheduled from 7/18/03 to 8/30/03. Overhaul moved to 2004 due to H-8 and W-5 overhauls carried over from 2002 and K-4 overhaul moved into 2003 to rewind generator rotor due to field ground.
- G** W-7 Overhaul actual cost reflects increased scope due to more insulation and generator work than anticipated.
- H** H-8 Overhaul actual cost reflects increased scope of work on the generator, boiler waterwall repairs, boiler insulation work, non-destructive testing (NDT), and turbine repairs.
- I** K-4 moved from 2004 into 2003, due to the need to address the generator field ground.

CA-IR-42

Doc# HECO 612 2004 Production Maintenance Schedule Planned Actual



- a. Please provide a color copy of the 2004 Planned Outage Schedule Exhibit, together with copies of all related reports and documentation, including the budgeted capital and O&M costs for each outage within the plan.
- b. In addition, please provide the corresponding actual capital and O&M costs for each outage that actually occurred (bottom half of exhibit) and explain each significant variance (in excess of \$100,000) between the planned versus actual schedule and the between planned versus actual costs.

HECO Response:


Attachment 1 provides the color version of the 2004 Planned and Actual Outage Schedules in HECO-612. Note that the "2004 Actual" outage schedule provided in HECO-612 reflected year-to-date maintenance outages through October 6, 2004. The 2004 Actual Outage schedule in Attachment 1 was updated on 2/7/05 to reflect the full year 2004 results. Also included are the

Attachment 2 provides the budgeted and actual capital cost for each outage with variance


2004 Planned vs. Actual Maintenance Schedule



2004 Planned Maintenance Schedule



2004 Actual Maintenance Schedule



Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005

| <u>2004 Overhaul Capital Projects</u> | <u>2004 Budgeted</u> | <u>2004 Actual</u> | <u>Variance</u> | <u>Explanation</u> |
|--|--------------------------|------------------------|-----------------|---|
| Kahe 4 | | | | Overhaul start moved up to late 2003 |
| P0000083 K4 Blr Wtr Chem Alyz Repl(CCI) | 0 | 55,666 | 55,666 | |
| P0000242 K4 SH & RH Attemp Spray | 2,289 | 68,838 | 66,549 | |
| P0000327 K4 Flue Gas O2 Analyzer | 30,614 | 17,653 | -12,961 | |
| P0000492 K4 HP Turb Row 9-11 Blades | 143,793 | 146,809 | 3,016 | |
| P0000601 K4 Generator Protective Relay | 57,628 | 40,602 | -17,026 | |
| P0000633 K4 Exciter/Regulator Upgrade | 441,432 | 266,973 | -174,459 | Expenditures budgeted for 2004 spent in 2003 |
| P0000822 K4 Recorder Replacement | 49,675 | 47,454 | -2,221 | |
| P0000863 K4 Generator Rotor Rewind | 691,671 | 416,827 | -274,844 | Expenditures budgeted for 2004 spent in 2003 |
| | <u>1,417,102</u> | <u>1,060,822</u> | <u>-356,280</u> | |
| Kahe 5 | | | | |
| P0000078 K5 Boiler Controls Upgrade | 1,335,188 | 1,880,730 | 545,542 | Expenditures budgeted for 2003 spent in 2004 |
| P0000084 K5 Blr Wtr Chem Analyzer Replace(CCI) | 228,047 | 112,554 | -115,493 | Expenditures budgeted for 2004 spent in 2003 |
| P0000228 K5 SH & RH Attemp Spray Valves | 151,718 | 81,737 | -69,981 | |
| P0000267 K5 Data Acquisition & Monitoring | 186,045 | 182,790 | -3,255 | |
| P0000328 K5 Flue Gas Oxy Analyzr Upg | 48,712 | 76,150 | 27,438 | |
| P0000511 K5 BFP Automated Test | 43,966 | 25,653 | -18,312 | |
| P0000601 K5 Generator Protective Relay Upgrade | 57,628 | 40,602 | -17,026 | |
| P0000651 K5 AEH Limit Switch Upgrd | 19,347 | 54,505 | 35,158 | |
| P0000750 K5 Reheater Element Replacements | 372,112 | 692,446 | 320,334 | Expenditures budgeted for 2003 spent in 2004 |
| | <u>2,442,763</u> | <u>3,147,167</u> | <u>704,405</u> | |
| Waiau 3 | | | | |
| P0000208 W3 Cycle Chem Instr. | 279,043 | 293,071 | 14,028 | |
| P0000254 W3 Stack & Breeching Rpl | 224,109 | 283,379 | 59,270 | |
| P0000260 W3 Data Acq & Monitoring | 45,698 | 241,606 | 195,908 | Additional monitoring points for Predictive Maintenance and heat rate information |
| P0000297 W3 Condenser Waterbox | 391,264 | 432,710 | 41,446 | |
| P0000330 Waiau 3 Ignitor Replacement | 173,362 | 123,685 | -49,677 | |
| P0000441 W3 Soot Blower Upgrade | 371,313 | 6,009 | -365,304 | Project deferred |
| P0000459 Waiau 3 ERV Replacement | 74,915 | 72,142 | -2,773 | |
| P0000510 Circ Water Temperature Monitor | 17,545 | 41,164 | 23,619 | |
| P0000511 BFP Automated Test | 43,966 | 25,653 | -18,313 | |
| P0000601 Generator Protective Relay Upg | 57,628 | 40,602 | -17,026 | |
| P0000605 W3 and W4 Stack Drain | 99,799 | 52,142 | -47,657 | |
| P0000638 W3 Air Heater Tube Replmnt | 439,354 | 767,855 | 328,501 | Tube material costs higher due to steel shortage |
| P0000664 W3 UPS (& Battery Charger) | 37,796 | 73,481 | 35,685 | |
| P0000803 W3 Operator Console Upgrade | 232,925 | 344,969 | 112,044 | Added scope for control board enclosure and AC |
| P0000832 W3 Main Xfmr Replacement | 713,342 | 869,325 | 155,983 | Added scope for new underground conduit |
| | <u>3,202,059</u> | <u>3,667,793</u> | <u>465,734</u> | |
| Waiau 8 | | | | |
| P0000097 Waiau 8 Sootblower Ctlis Upg | 112,571 | 279,296 | 166,725 | Additional equipment upgrades increased costs |
| P0000213 W8 Cycle Chem Instr. | 327,150 | 406,714 | 79,564 | |
| P0000231 W8 BFP Rec Ctrl Valves Upg | 49,374 | 90,095 | 40,721 | |
| P0000232 W8 SH & RH Attemp Spray | 110,203 | 126,475 | 16,272 | |
| P0000303 Waiau FWH #82 Replacement | 230,369 | 283,156 | 52,787 | |
| P0000313 W8 APH Sootblower Upgrade | 243,094 | 70,328 | -172,766 | Lower cost due to revised design |
| P0000463 Waiau 8 ERV Replacement | 123,757 | 99,089 | -24,668 | |
| P0000510 Waiau Circ Water Temperature Monitor | 17,545 | 41,164 | 23,619 | |
| P0000511 W8 BFP Automated Test | 43,966 | 25,653 | -18,313 | |
| P0000601 W8 Generator Protective Relay Upgrade | 57,628 | 40,602 | -17,026 | |
| P0000936 Waiau Turbine Drains | | 22,951 | 22,951 | |
| P0000955 W8 BFP Rotating Elem/Volute | 300,729 | 329,172 | 28,443 | |
| P0000968 W8 Process Parameter Monitoring | | 45,886 | 45,886 | |
| | <u>1,616,386</u> | <u>1,860,581</u> | <u>244,195</u> | |

| | 2004 Budgeted | 2004 Actual | Variance | Explanation |
|--|------------------|------------------|-------------------|--|
| 2004 Overhaul Capital Projects | | | | |
| Waiau 6 | | | | Overhaul moved into 2005 |
| P0000211 W6 Cycle Chem Instr. | 294,476 | 342,189 | 47,713 | |
| P0000493 W6 HP Turbine Blades | 2,368,044 | 1,131,440 | -1,236,604 | Costs moved into 2005 |
| P0000511 W6 BFP Automated Test | 43,966 | 25,653 | -18,313 | |
| P0000601 W6 Generator Protective Relay | 57,628 | 40,602 | -17,026 | |
| P0000675 W6 Control/DC Cables to Swyd | 147,450 | 64,705 | -82,745 | |
| P0000682 W6 Annunciator Upgrade | 342,036 | 6,465 | -335,571 | Costs moved into 2005 |
| P0000804 W6 Operator Console Upgrade | 183,471 | 154,736 | -28,735 | |
| P0000968 W6 Process Parameter Monitor | | 45,866 | 45,866 | |
| | <u>3,437,071</u> | <u>1,811,656</u> | <u>-1,625,415</u> | |
| | | | | |
| Kahe 2 | | | | Overhaul moved into 2005 |
| G0007213 K2 Generator Protective Relay | 57,628 | 40,602 | -17,026 | |
| P0000215 K2 Cycle Chem Instr. | 165,697 | 115,313 | -50,384 | |
| P0000511 K2 BFP Automated Test | 43,966 | 25,653 | -18,313 | |
| P0000609 K2 Blr Access Door Addition | 97,339 | 42,240 | -55,099 | |
| P0000647 Kahe 23FWH Replacement | 205,886 | 99,356 | -106,530 | Costs moved into 2005 |
| P0000659 Kahe 25FWH Replacement | 330,263 | 208,294 | -121,969 | Costs moved into 2005 |
| P0000676 K2 Opacity Monitor Upgrade | 155,066 | 0 | -155,066 | Costs moved into 2005 |
| P0000821 K2 Battery Bank Replacement | 210,418 | 0 | -210,418 | Costs moved into 2005 |
| P0000860 K2 Annunciator Replacement | 358,239 | 6,179 | -352,060 | Costs moved into 2005 |
| P0000873 Kahe 2 Sootblower Controls | 311,600 | 20,638 | -290,962 | Costs moved into 2005 |
| P0000934 K2 Turbine Drains | 0 | 0 | 0 | |
| P0000968 K2 Process Parameter Monitor | 0 | 45,866 | 45,866 | |
| | <u>1,571,472</u> | <u>380,333</u> | <u>-1,191,139</u> | |
| | | | | |
| Waiau 9 | | | | Projects moved up due to forced outage |
| P0000658 W9 Exhaust Duct Replacement | 5,385 | 469,210 | 463,825 | |
| P0000564 W9 DCS Processor Upgrade | 77,410 | 4,197 | -73,213 | |
| P0000939 Waiau CT Separation | 88,973 | 235,186 | 146,213 | |
| | <u>171,768</u> | <u>708,593</u> | <u>536,825</u> | |

Hawaiian Electric Company Inc.
2005 TEST YEAR
2004 O&M Overhaul Projects

| <u>Project #</u> | <u>Project Description</u> | <u>2004 Budget</u> | <u>2004 Actual</u> | <u>Variance</u> | <u>Var Expl</u> |
|--------------------|----------------------------|--------------------|--------------------|-----------------|-----------------|
| <u>Operation-</u> | | | | | |
| P0000252 | Waiau 5 2002 Overhaul | 0 | 8,476 | 8,476 | |
| P0000521 | Waiau 8 Overhaul (2003) | 0 | 7,529 | 7,529 | |
| Operation Total | | 0 | 16,005 | 16,005 | |
| <u>Maintenance</u> | | | | | |
| P0000244 | Waiau 4 2001 Overhaul | 0 | 18 | 18 | |
| P0000248 | Kahe 3 2001 Overhaul | 0 | 398 | 398 | |
| P0000249 | Waiau 3 2002 Overhaul | 3,399,775 | 3,305,215 | (94,560) | |
| P0000251 | Kahe 1 2002 Overhaul | 0 | 3,338 | 3,338 | |
| P0000252 | Waiau 5 2002 Overhaul | 0 | 849 | 849 | |
| P0000519 | Kahe 5 Overhaul (2003) | 3,909,857 | 4,221,755 | 311,898 | A |
| P0000520 | Kahe 4 Overhaul (2003) | 0 | 3,869 | 3,869 | |
| P0000521 | Waiau 8 Overhaul (2003) | 2,175,843 | 3,444,806 | 1,268,963 | B |
| P0000522 | Waiau 7 Overhaul (2003) | 0 | 25,787 | 25,787 | |
| P0000523 | Honolulu 8 Overhaul (2003) | 0 | 29,451 | 29,451 | |
| P0000650 | Kahe 2 Overhaul (2004) | 1,900,189 | 94,743 | (1,805,446) | C |
| P0000654 | Waiau 6 Overhaul (2004) | 2,185,251 | 555,314 | (1,629,937) | D |
| P0000655 | Kahe 4 Overhaul (2004) | 300,000 | 1,118,289 | 818,289 | E |
| P0000844 | Kahe 6 Overhaul (2005) | 0 | 330 | 330 | |
| P0000937 | W9 Major Inspection | 0 | 981,919 | 981,919 | F |
| Maintenance Total | | 13,870,915 | 13,786,081 | (84,834) | |
| Total | | 13,870,915 | 13,802,086 | (68,829) | |

Explanations-

- A** K-5 Overhaul actual cost reflects an increase in scope for the turbine repairs and higher boiler chemical clean costs than anticipated.
- B** W-8 Overhaul actual cost reflects more air pre-heater (APH) repairs than expected, unanticipated waterwall cladding, unanticipated secondary superheater repairs, and an increase in turbine repair scope. Also used more outside services to support concurrent overhauls.
- C** K-2 overhaul originally scheduled from 11/05/04 to 1/1/05. Overhaul was moved to 2005 due to K-4 overhaul starting in late 2003 and continuing into 2004, additional time on K-5 overhaul, and the forced outage on W-9, which caused its overhaul to start in October, 2004. Actual K2 cost reflects pre-overhaul preparation work.

Explanations -


- D** W-6 overhaul originally scheduled from 8/20/04 to 10/30/04. Overhaul was moved to 2005 due to K-4 overhaul starting in 2004, additional time on K-5 overhaul, and W9 forced outage which advanced its overhaul. Actuals represent preparation work for overhaul which began 1/26/05.
- G** K-4 overhaul was moved into 2003 to address the grounded generator field. Overhaul started later in 2003 than anticipated and duration was longer than expected. 2004 budget was only for carried over costs, but actuals represent nearly half of the overhaul costs.
- F** W-9 overhaul budgeted for 2005 was forced to begin in 2004 due to a forced outage caused by a compressor blade failure.

CA-IR-43


(REVISED 4-21-05)

Ref: HECO 627 Production Maintenance Schedule – Test Year.

Please provide a color copy of the current Planned 2005 Outage Schedule for HECO 627.



(REVISED 4-21-05)



Approved 4/8/05

| UNIT | DATE | Start | Bkr Cl | Firm | Duration (Wks.Days) | REMARKS |
|-------|------------|------------|------------|------------|---------------------|---|
| | Brk Op | | | | | |
| W9 | 10/12/2004 | 1/1/2005 | 4/04/2005 | 4/8/2005 | 24.3 | Overhaul (Comprsr, HG, CI), Gen, Exh Duct Repl, Blade damage |
| W4 | 1/1/2005 | 1/1/2005 | 1/5/2005 | 1/5/2005 | 0.5 | Hydrogen coolers(act dates) |
| K5 | 1/2/2005 | 1/3/2005 | 1/22/2005 | 1/23/2005 | 3.0 | Outage #7 vibration, seal oilfilter, aph bearing cover leak APH wash(act dates) |
| K3 | 1/23/2005 | 1/24/2005 | 2/2/2005 | 2/3/2005 | 1.4 | Maintenance Outage, blr inspct, AH baskets replacement(act dates) |
| W6 | 1/28/2005 | 1/29/2005 | 4/14/2005 | 4/15/2005 | 11.0 | Overhaul (HP blades, annunciator panel, blr refractory) |
| W3 | 2/7/2005 | 2/7/2005 | 4/12/2005 | 4/12/2005 | 9.2 | Boiler tube leak and waterbox repairs |
| W5 | 2/10/2005 | 2/10/2005 | 2/10/2005 | 2/10/2005 | 0.1 | ACW Tie in w/ Waiiau 6(act dates) |
| W8 | 2/15/2005 | 2/15/2005 | 2/16/2005 | 2/17/2005 | 0.2 | Aux transformer (act. Dates) |
| H9 | 2/23/2005 | 2/23/2005 | 2/24/2005 | 2/24/2005 | 0.2 | Main steam bypass and sample valve replacement (act. Dates) |
| K1 | 2/28/2005 | 2/28/2005 | 3/4/2005 | 3/5/2005 | 0.5 | RH inspection / expansion joint (act. Dates) |
| W8 | 3/15/2005 | 3/15/2005 | 3/24/2005 | 3/24/2005 | 1.3 | Maintenance Outage tunnel clean (act dates) |
| W7 | 3/28/2005 | 3/28/2005 | 4/15/2005 | 4/16/2005 | 2.5 | Maintenance Outage tunnel clean |
| H9 | 4/9/2005 | 4/9/2005 | 4/11/2005 | 4/11/2005 | 0.3 | Remove exciter |
| K3 | 4/12/2005 | 4/13/2005 | 4/22/2005 | 4/23/2005 | 1.4 | Maintenance Outage (APH Baskets) |
| HRRV- | 4/14/2005 | | 4/14/2005 | | 0.1 | 23 MW Loss |
| HRRV- | 4/15/2005 | | 5/15/2005 | | 4.3 | 46 MW Loss |
| HRRV- | 5/16/2005 | | 5/17/2005 | | 0.2 | 23 MW Loss |
| KPLP- | 4/17/2005 | | 4/24/2005 | | 1.1 | CT1 inspection HRSG repairs |
| H9 | 4/23/2005 | 4/23/2005 | 4/23/2005 | 4/23/2005 | 0.1 | Reinstall exciter |
| KPLP | 4/25/2005 | | 5/1/2005 | | 1.0 | 180 MW Loss, CT1 B Inspection, ST Outage, CT2 Outage, Bal of Plant |
| K6 | 5/2/2005 | 5/3/2005 | 7/12/2005 | 7/13/2005 | 10.2 | Overhaul (blr, annunciator upgrade, SSH tubes rpl, RSH tubes rpl) |
| W5 | 5/16/2005 | 5/17/2005 | 5/24/2005 | 5/25/2005 | 1.2 | Maintenance Outage BFP Check, ERV, Attemp block |
| W6 | 5/29/2005 | 5/30/2005 | 6/13/2005 | 6/14/2005 | 2.2 | Maintenance Outage (APH Baskets) |
| K2 | 7/16/2005 | 7/17/2005 | 9/6/2005 | 9/7/2005 | 7.4 | Overhaul (HRH bend, MS bend, annunciator upgrade, FWH repl) |
| W10 | 7/25/2005 | 7/25/2005 | 10/13/2005 | 10/13/2005 | 11.4 | Overhaul (Comprsr, HG, CI), Gen, Exh Duct Repl CT sep. |
| AES- | 9/12/2005 | | 9/25/2005 | | 2.0 | 90 MW Loss, Boiler Inspection |
| w9 | 9/26/2005 | 9/26/2005 | 10/13/2005 | 10/13/2005 | 2.4 | CT Separation |
| W4 | 10/1/2005 | 10/2/2005 | 1/5/2006 | 1/6/2006 | 13.6 | Overhaul (HP/LP/Gen, exciter upgrade) |
| KPLP- | 10/15/2005 | | 10/15/2005 | | 0.1 | 104.5 MW Loss, CT2 A Inspection |
| KPLP- | 10/22/2005 | | 10/22/2005 | | 0.1 | 104.5 MW Loss, CT1 A Inspection |
| H9 | 10/23/2005 | 10/24/2005 | 1/17/2006 | 1/18/2006 | 12.3 | Maintenance Outage (Generator Rewind) |
| HRRV- | 10/29/2005 | | 11/4/2005 | | 1.0 | 23 MW Loss |
| HRRV- | 11/5/2005 | | 11/13/2005 | | 1.2 | 23 MW Loss |
| W8 | 11/14/2005 | 11/14/2005 | 11/23/2005 | 11/23/2005 | 1.3 | Maintenance Outage tunnel clean |
| W7 | 12/4/2005 | 12/4/2005 | 12/14/2005 | 12/14/2005 | 1.4 | Maintenance Outage tunnel clean |

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005

(REVISED 4-21-05)

2005 Overhaul Capital Projects
Based on Planned Maintenance Schedule dated 4/8/04

| <u>Budgeted</u> | | <u>Budget</u> |
|-----------------|---|------------------|
| Waiau 9 | | |
| | P0000299 W9 Compressor Blade Coating | 336,369 |
| | P0000564 W9 DCS Processor Upgrade | 228,150 |
| | P0000658 W9 Exhaust Duct Replacement | 411,408 |
| | P0000689 W9 Intake Duct Upgrade | 411,408 |
| | | <u>1,387,335</u> |
| Waiau 10 | | |
| | P0000300 W10 Compr Blade Coating | 338,252 |
| | P0000565 W10 DCS Processor Upgrade | 301,854 |
| | P0000657 W10 Exhaust Duct Replacement | 413,703 |
| | P0000691 W10 Intake Duct Upgrade | 413,703 |
| | | <u>1,467,512</u> |
| Kahe 6 | | |
| | P0000454 K6 Fan Enclosure | 586,005 |
| | P0000641 K6 AEH Limit Switch Upgrd | 86,506 |
| | P0000809 K6 Annunciator Replacement | 354,295 |
| | P0000958 K6 SSH Element Replacement | 432,313 |
| | P0000968 K6 Process Parameter Monitoring | 121,000 |
| | | <u>1,580,119</u> |
| Kahe 4 | | |
| | P0000271 K4 Stormwater Drain Impv | 216,873 |
| | P0000781 KPP FWH #41 Replacement | 20,107 |
| | P0000782 KPP FWH #42 Replacement | 21,143 |
| | P0000869 K4 Annunciator Replacement | 427,142 |
| | P0000874 Kahe 4 Sootblower Controls | 110,707 |
| | P9454000 K4 Boiler Control Upgrade | 1,995,570 |
| | P9541000 K4 Data Acq and Monitor | 396,982 |
| | | <u>3,188,525</u> |
| Kahe 1 | | |
| | P0000610 K1 Blr Access Door Addition | 104,092 |
| | P0000681 Kahe1 Condenser Tube Replacement | 1,397,620 |
| | P0000800 K1 Operator Console Upgrade | 202,108 |
| | P0000820 K1 Main Xfmr Replacement | 1,106,029 |
| | P0000830 K1 Aux Xfmr Replacement | 199,917 |
| | P0000854 K1 Excitation System | 346,309 |
| | P0000861 K1 Annunciator Replacement | 370,297 |
| | P0000871 Kahe 1 Sootblower Controls | 299,693 |
| | P0000957 K1 MS Replacement | 561,944 |
| | P0001009 K1 Battery Bank Replacement | 229,516 |
| | | <u>4,817,524</u> |
| Waiau 4 | | |
| | P0000209 W4 Cycle Chem Instr. | 292,712 |
| | P0000442 W4 Soot Blower Upgrade | 367,721 |
| | P0000489 W4 Cond Wtrbx Repl | 336,062 |
| | P0000801 W4 Operator Console Upgrade | 181,113 |
| | P0000829 W4 Main Xfmr Replacement | 673,210 |
| | P8820000 W4 Exciter Upgrade | 346,890 |
| | | <u>2,197,709</u> |

(REVISED 4-21-05)

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005

2005 Overhaul Capital Projects

Based on Overhaul Schedule dated 1/2004

Projected Based on Overhaul Schedule dated 4/2005

| | <u>Budget</u> | <u>Projected</u> | <u>Variance</u> | <u>Explanation</u> |
|--|------------------|------------------|--------------------|--|
| Waiiau 9 | | | | |
| P0000299 W9 Compressor Blade Coating | 336,369 | 120,000 | (216,369) | Scope reduction to only cover a waterwash system |
| P0000564 W9 DCS Processor Upgrade | 228,150 | 219,380 | (8,770) | Updated project forecast |
| P0000658 W9 Exhaust Duct Replacement | 411,408 | 847,792 | 436,384 | Additional cost for expedited material delivery and construction due to emergency outage |
| P0000689 W9 Intake Duct Upgrade | 411,408 | 0 | (411,408) | Project deferred to 2010 |
| P0000939 Waiiau CT Separation | 0 | 392,051 | 392,051 | Project transferred from Energy Delivery Department |
| | <u>1,387,335</u> | <u>1,187,172</u> | <u>191,888</u> | |
| Waiiau 6 | | | | |
| P0000211 W6 Cycle Chem Instr. | 0 | 191,786 | 191,786 | Overhaul moved from 2004 |
| P0000804 W6 Operator Console Upgrade | 0 | 187,293 | 187,293 | Overhaul moved from 2004 |
| P0000493 W6 HP Turbine Blades | 0 | 589,329 | 589,329 | Overhaul moved from 2004 |
| P0000675 W6 Control/DC Cables to Swyd | 0 | 22,161 | 22,161 | Overhaul moved from 2004 |
| P0000682 W6 Annunciator Upgrade | 0 | 499,821 | 499,821 | Overhaul moved from 2004 |
| P0000968 W6 Process Parameter Monitoring | 0 | 200,000 | 200,000 | Overhaul moved from 2004 |
| | <u>0</u> | <u>1,690,390</u> | <u>1,690,390</u> | |
| Waiiau 10 | | | | |
| P0000300 W10 Compr Blade Coating | 338,252 | 122,791 | (215,461) | Scope reduction to only cover a waterwash system |
| P0000565 W10 DCS Processor Upgrade | 301,854 | 440,637 | 138,783 | Updated project forecast |
| P0000657 W10 Exhaust Duct Replacement | 413,703 | 563,749 | 150,046 | 2004 progress payment moved into 2005 |
| P0000691 W10 Intake Duct Upgrade | 413,703 | 0 | (413,703) | Project deferred to 2010 |
| | <u>1,467,512</u> | <u>1,127,177</u> | <u>(340,335)</u> | |
| Kahe 6 | | | | |
| P0000238 K6 BFP Rec Ctrl Valves Upg | 0 | 75,413 | 75,413 | New projected project |
| P0000454 K6 Fan Enclosure | 586,005 | 547,250 | (38,755) | Updated project forecast |
| P0000641 K6 AEH Limit Switch Upgrd | 86,506 | 92,750 | 6,244 | Updated project forecast |
| P0000806 K06 CWP MOV Replacement | 0 | 74,229 | 74,229 | Project deferred from 2004 |
| P0000809 K6 Annunciator Replacement | 354,295 | 656,636 | 302,341 | Updated project forecast |
| P0000958 K6 SSH Element Replacement | 432,313 | 1,546,996 | 1,114,683 | 2004 progress payment deferred into 2005 |
| P0000968 K6 Process Parameter Monitoring | 121,000 | 121,000 | 0 | Updated project forecast |
| P0001031 K6 Flame Scanner Det Replace | 0 | 169,173 | 169,173 | New projected project |
| | <u>1,580,119</u> | <u>2,917,861</u> | <u>1,458,742</u> | |
| Kahe 4 | | | | |
| P0000271 K4 Stormwater Drain Impv | 216,873 | 0 | (216,873) | Overhaul moved to 2006 |
| P0000781 KPP FWH #41 Replacement | 20,107 | 0 | (20,107) | Overhaul moved to 2006 |
| P0000782 KPP FWH #42 Replacement | 21,143 | 0 | (21,143) | Overhaul moved to 2006 |
| P0000869 K4 Annunciator Replacement | 427,142 | 0 | (427,142) | Overhaul moved to 2006 |
| P0000874 Kahe 4 Sootblower Controls | 110,707 | 0 | (110,707) | Overhaul moved to 2006 |
| P9454000 K4 Boiler Control Upgrade | 1,995,570 | 0 | (1,995,570) | Overhaul moved to 2006 |
| P9541000 K4 Data Acq and Monitor | 396,982 | 0 | (396,982) | Overhaul moved to 2006 |
| | <u>3,188,525</u> | <u>0</u> | <u>(3,188,525)</u> | |

(REVISED 4-21-05)

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005

2005 Overhaul Capital Projects
Based on Overhaul Schedule dated 1/2004
Projected Based on Overhaul Schedule dated 4/2005

| | <u>Budget</u> | <u>Projected</u> | <u>Variance</u> | <u>Explanation</u> |
|---|------------------|------------------|--------------------|----------------------------|
| Kahe 1 | | | | |
| P0000610 K1 Bir Access Door Addition | 104,092 | 0 | (104,092) | Overhaul moved to 2006 |
| P0000681 Kahe1 Condenser Tube Replacement | 1,397,620 | 0 | (1,397,620) | Overhaul moved to 2006 |
| P0000800 K1 Operator Console Upgrade | 202,108 | 0 | (202,108) | Overhaul moved to 2006 |
| P0000820 K1 Main Xfmr Replacement | 1,106,029 | 0 | (1,106,029) | Overhaul moved to 2006 |
| P0000830 K1 Aux Xfmr Replacement | 199,917 | 0 | (199,917) | Overhaul moved to 2006 |
| P0000854 K1 Excitation System | 346,309 | 0 | (346,309) | Overhaul moved to 2006 |
| P0000861 K1 Annunciator Replacement | 370,297 | 0 | (370,297) | Overhaul moved to 2006 |
| P0000871 Kahe 1 Sootblower Controls | 299,693 | 0 | (299,693) | Overhaul moved to 2006 |
| P0000957 K1 MS Replacement | 561,944 | 0 | (561,944) | Overhaul moved to 2006 |
| P0001009 K1 Battery Bank Replacement | 229,516 | 0 | (229,516) | Overhaul moved to 2006 |
| | <u>4,817,524</u> | <u>0</u> | <u>(4,817,524)</u> | |
| Kahe 2 | | | | |
| P0000215 K2 Cycle Chem Instr. | 0 | 232,781 | 232,781 | Overhaul moved from 2004 |
| P0000609 K2 Bir Access Door Addition | 0 | 51,813 | 51,813 | Overhaul moved from 2004 |
| P0000646 Kahe 24FWH Replacement | 0 | 35,706 | 35,706 | Overhaul moved from 2004 |
| P0000647 Kahe 23FWH Replacement | 0 | 178,679 | 178,679 | Overhaul moved from 2004 |
| P0000659 Kahe 25FWH Replacement | 0 | 116,011 | 116,011 | Overhaul moved from 2004 |
| P0000873 Kahe 2 Sootblower Controls | 0 | 434,094 | 434,094 | Overhaul moved from 2004 |
| P0000676 K2 Opacity Monitor Upgrade | 0 | 129,675 | 129,675 | Overhaul moved from 2004 |
| P0000821 K2 Battery Bank Replacement | 0 | 200,649 | 200,649 | Overhaul moved from 2004 |
| P0000860 K2 Annunciator Replacement | 0 | 666,781 | 666,781 | Overhaul moved from 2004 |
| | <u>0</u> | <u>2,046,189</u> | <u>2,046,189</u> | |
| Honolulu 9 | | | | |
| P0000870 H9 Generator Rotor Rewind | 0 | 518,320 | 518,320 | Project advanced from 2007 |
| Waiau 4 | | | | |
| P0000209 W4 Cycle Chem Instr. | 292,712 | 272,927 | (19,785) | Updated project forecast |
| P0000442 W4 Soot Blower Upgrade | 367,721 | 338,813 | (28,908) | Updated project forecast |
| P0000460 Waiau 4 ERV Replacement | 0 | 68,420 | 68,420 | New projected project |
| P0000489 W4 Cond Wtrbx Repl | 336,062 | 387,745 | 51,683 | Updated project forecast |
| P0000801 W4 Operator Console Upgrade | 181,113 | 280,404 | 99,291 | Updated project forecast |
| P0000829 W4 Main Xfmr Replacement | 673,210 | 761,098 | 87,888 | Updated project forecast |
| P8820000 W4 Exciter Upgrade | 346,890 | 572,165 | 225,275 | Updated project forecast |
| | <u>2,197,709</u> | <u>2,681,572</u> | <u>483,863</u> | |

Hawaiian Electric Company Inc.
2005 TEST YEAR
2005 O&M Overhaul Project
1/12/04 vs. 2/03/05 vs. 4/05 Planned Maintenance Schedule Comparison

(REVISED 4-21-05)

| <u>Project #</u> | <u>Project Description</u> | <u>1/12/04 Schedule 2005 Test Yr</u> | <u>2/03/05 Schedule 2005 Projected</u> | | <u>Revised 4/05 Sch 2005 Projected</u> |
|------------------|----------------------------|--|--|----------|--|
| P0000650 | Kahe 2 Overhaul (2004) | 481,500 | 2,420,200 | A | 2,420,200 |
| P0000844 | Kahe 6 Overhaul (2005) | 2,890,828 | 2,938,900 | | 2,938,900 |
| P0000845 | Kahe 4 Overhaul (2005) | 3,549,686 | 0 | B | 0 |
| P0000846 | Kahe 1 Overhaul (2005) | 1,908,690 | 0 | C | 0 |
| P0000847 | Waiau 4 Overhaul (2005) | 3,716,918 | 3,775,600 | | 3,775,600 |
| P0000937 | W9 Major Inspection | 1,002,540 | 2,637,300 | D | 3,212,500 |
| P0000938 | W10 Major Inspection | 1,002,540 | 3,014,900 | E | 3,664,800 |
| P0000521 | Waiau 8 Overhaul (2004) | | 131,500 | F | 138,700 |
| P0000654 | Waiau 6 Overhaul | | 2,219,200 | G | 2,036,000 |
| | | 14,552,702 | 17,137,600 | | 18,186,700 |

- A** K-2 Overhaul was originally expected to be completed at the end of 2004. Test year budget included only anticipated carry over costs. Due to extended overhauls in 2004 and the advancement of the W-9 overhaul in 2004, K-2 was moved into 2005.
- B** K-4 Overhaul to be moved into 2006 due to W-6 and K-2 overhauls shifting from 2004 into 2005
- C** K-1 Overhaul to be moved into 2006 due to W-6 and K-2 overhauls shifting from 2004 into 2005
- D** W-9 Overhaul continuation from October, 2004, is expected to be over budget due to more worn and damaged components requiring replacement than anticipated. Note that these costs do not include costs that will be covered by insurance.
- E** W-10 Overhaul expected to be over budget. Work scope for W-10 is estimated to be similar to W-9, less complete rotor disassembly and less replacement of blades and other rotating and stationary turbine and compressor parts.
- F** W-8 overhaul was completed in November, 2004. Above is carried over from 2004.
- G** W-6 Overhaul was to have been completed in 2004. Due to extended overhauls in 2004 and unanticipated W-9 overhaul in 2004, W-6 was moved into 2005.
- H** Waiau 8 completed 11/02/2004, Waiau 9 Overhaul completed 4/8/05 and Waiau 6 overhaul projected to be complete 4/17/05. Revised 2005 projected to include actuals and remaining commitments.
- I** Waiau 10 estimated revised based on Waiau 9 actuals.

CA-IR-43

Ref: HECO 627 Production Maintenance Schedule – Test Year.

- a. Please provide a color copy of the current Planned 2005 Outage Schedule Exhibit together with copies of all related reports and documentation for the Test Year, including a detailed statement of the budgeted capital and O&M costs by Account and RA for each outage within the plan.
- b. If any revisions have been made to the Outage Schedule and related cost estimates since the preparation of the Company's rate filing, please identify and quantify each change and explain whether such revisions are properly recognized in the rate case Docket.

HECO Response:

- a. A color copy of the test year 2005 O&M Planned Maintenance Schedule dated 1/12/04 (HECO-627) and related documents are provided on pages 4 to 6 to this response. In addition to the color copy of HECO-627 on page 4, a spreadsheet showing the specific dates of the respective unit outages, durations, and remarks is included. The Capital Project budget and the O&M Project budget are provided on pages 5 and 6 respectively. The RA used for forecasting purposes is PIT (Traveling Maintenance).
- b. Since the test year 2005 O&M Planned Maintenance Schedule was developed in HECO-627, a number of events in 2004, including the forced outage and overhaul on W9 which began in October 2004, triggered changes to the 2005 Planned Maintenance Schedule. As discussed in HECO T-6 on pages 11 to 14, managing unit outages is very dynamic and there are many factors that can impact the original schedule. The 2005 O&M Planned Maintenance Schedule was revised as of February 3, 2005. A comparison between the 1/12/04 version of the 2005 test year schedule and the 2/3/05 revision, and the Capital project and O&M project impacts, are provided on pages 7 to 11. Page 7 compares the 1/12/04 version of the 2005 Planned Maintenance Schedule with the 2/3/05 version. A

(Revised 3-18-05)

spreadsheet containing specific dates of the respective unit outages, durations, and remarks of the 2/3/05 version is included on page 8. The changes to the capital project budget between the two 2005 Planned Maintenance Schedules are provided on pages 9 and 10. The changes to the O&M project budget between the two 2005 Planned Maintenance Schedules is provided on page 11.

The increase in O&M project expense on page 10 based on the revised 2/03/05 Planned Maintenance schedule is primarily due to the anticipated increase in work scope on W10 based on the inspection and findings on W9. As shown in CA-IR-41 for 2003, and CA-IR-42 for 2004, changes are driven by a number of factors including predicted reserve margin, unanticipated increases in overhaul scope based on what is found, operating permit inspection dates, aging units, etc.

Since the development of the 2/03/05 revision to the 2005 O&M Planned Maintenance Schedule, additional revisions will be necessary to reflect the extension of the W9 overhaul to March 31st based on delays caused by material deliveries and increases in scope due to the discovery of additional repairs during the outage. Also, other shifts in unit outages are being considered to minimize system spinning reserve risks. Therefore, another revision to the 2005 Planned Maintenance Schedule with Capital and O&M project updates will be forthcoming, and will be provided (with a comparison of the schedule and cost impacts) after it is finalized and approved.

HECO is in the process of making further revisions to the O&M Planned Maintenance Schedule for 2005, but does not yet have another approved schedule. The W9 outage was extended, and the unit will be returned to service at the end of March. The W6 scheduled outage is underway, and will be extended by 7-10 days due to the need to replace additional

spreadsheet containing specific dates of the respective unit outages, durations, and remarks of the 2/3/05 version is included on page 8. The changes to the capital project budget between the two 2005 Planned Maintenance Schedules are provided on pages 9 and 10. The changes to the O&M project budget between the two 2005 Planned Maintenance Schedules is provided on page 11.

The increase in O&M project expense on page 10 based on the revised 2/03/05 Planned Maintenance schedule is primarily due to the anticipated increase in work scope on W10 based on the inspection and findings on W9. As shown in CA-IR-41 for 2003, and CA-IR-42 for 2004, changes are driven by a number of factors including predicted reserve margin, unanticipated increases in overhaul scope based on what is found, operating permit inspection dates, aging units, etc.

Since the development of the 2/03/05 revision to the 2005 O&M Planned Maintenance Schedule, additional revisions will be necessary to reflect the extension of the W9 overhaul to March 31st based on delays caused by material deliveries and increases in scope due to the discovery of additional repairs during the outage. Also, other shifts in unit outages are being considered to minimize system spinning reserve risks. Therefore, another revision to the 2005 Planned Maintenance Schedule with Capital and O&M project updates will be forthcoming, and will be provided (with a comparison of the schedule and cost impacts) after it is finalized and approved.

HECO is in the process of making further revisions to the O&M Planned Maintenance Schedule for 2005, but does not yet have another approved schedule. The W10 outage was extended, and the unit will be returned to service at the end of March. The W6 scheduled outage is underway, and will be extended by 7-10 days due to the need to replace additional


turbine blades. W8 was taken out of service on March 15th, as scheduled, for its planned

10 day tunnel cleaning. K2 will be taken out of service for about maintenance

the end of March for 2-3 days (to do a permanent repair on a fuel line that was temporarily repaired), after W8 returns to service and before W7 is taken out for its tunnel cleaning.

Given the extended outage of W9, and the possibility that the W10 outage will also have to be extended, (1) the W10 outage will be rescheduled to follow the K6 outage, (2) the H9 outage will be moved to 2006, and (3) the scope of the K2 outage (which follows the K6 outage and precedes the AES Hawaii outage) will be reduced, by moving the low pressure turbine portion of the work to the 2006 overhaul for the unit. (The revisions will provide flexibility to extend the K6 outage if necessary, given the scope of the planned work, which

HECO 627 - Test Year 2005 Planned Outage Schedule



2005 Overhaul Capital Projects
Based on Planned Maintenance Schedule dated 1/12/04


| <u>Budgeted</u> | | <u>Budget</u> |
|-----------------|---|------------------|
| Waiau 9 | | |
| | P0000299 W9 Compressor Blade Coating | 336,369 |
| | P0000564 W9 DCS Processor Upgrade | 228,150 |
| | P0000658 W9 Exhaust Duct Replacement | 411,408 |
| | P0000689 W9 Intake Duct Upgrade | 411,408 |
| | | <u>1,387,335</u> |
| Waiau 10 | | |
| | P0000300 W10 Compr Blade Coating | 338,252 |
| | P0000565 W10 DCS Processor Upgrade | 301,854 |
| | P0000657 W10 Exhaust Duct Replacement | 413,703 |
| | | <u>1,053,809</u> |
| | P0000691 W10 Intake Duct Upgrade | 413,703 |
| | | <u>1,467,512</u> |
| Kahe 6 | | |
| | P0000454 K6 Fan Enclosure | 586,005 |
| | P0000641 K6 AEH Limit Switch Upgrd | 86,506 |
| | P0000809 K6 Annunciator Replacement | 354,295 |
| | P0000958 K6 SSH Element Replacement | 432,313 |
| | | <u>1,459,119</u> |
| Kahe 4 | | |
| | P0000271 K4 Stormwater Drain Impv | 216,873 |
| | P0000781 KPP FWH #41 Replacement | 20,107 |
| | P0000782 KPP FWH #42 Replacement | 21,143 |
| | P0000869 K4 Annunciator Replacement | 427,142 |
| | P0000874 Kahe 4 Sootblower Controls | 110,707 |
| | P9454000 K4 Boiler Control Upgrade | 1,995,570 |
| | P9541000 K4 Data Acq and Monitor | 396,982 |
| | | <u>3,188,525</u> |
| Kahe 1 | | |
| | P0000610 K1 Blr Access Door Addition | 104,092 |
| | P0000681 Kahe1 Condenser Tube Replacement | 1,397,620 |
| | P0000800 K1 Operator Console Upgrade | 202,108 |
| | P0000820 K1 Main Xfmr Replacement | 1,106,029 |
| | P0000830 K1 Aux Xfmr Replacement | 199,917 |
| | P0000854 K1 Excitation System | 346,309 |
| | P0000861 K1 Annunciator Replacement | 370,297 |
| | P0000871 Kahe 1 Sootblower Controls | 299,693 |
| | P0000957 K1 MS Replacement | 561,944 |
| | P0001009 K1 Battery Bank Replacement | 229,516 |
| | | <u>4,817,524</u> |
| Waiau 4 | | |
| | P0000209 W4 Cycle Chem Instr. | 292,712 |
| | P0000442 W4 Soot Blower Upgrade | 367,721 |
| | P0000489 W4 Cond Wtrbx Repl | 336,062 |
| | P0000801 W4 Operator Console Upgrade | 181,113 |
| | P0000829 W4 Main Xfmr Replacement | 673,210 |
| | P8820000 W4 Exciter Upgrade | 346,890 |
| | | <u>2,197,709</u> |

Hawaiian Electric Company Inc.
2005 TEST YEAR


2005 O&M Overhaul Projects Based on Planned Maintenance Schedule dated 1/12/04

| <u>Acct</u> | <u>Acct Desc</u> | <u>RA</u> | <u>RA Desc</u> | <u>Project #</u> | <u>Project Description</u> | <u>2005 Test Yr</u> |
|-------------|------------------------|-----------|-----------------|------------------|----------------------------|--------------------------|
| 512030 | Maint Blr&FO Plt Kahe | PIT | Traveling Maint | P0000650 | Kahe 2 Overhaul (2004) | 284,250 |
| 512030 | Maint Blr&FO Plt Kahe | PIT | Traveling Maint | P0000844 | Kahe 6 Overhaul (2005) | 1,957,088 |
| 512030 | Maint Blr&FO Plt Kahe | PIT | Traveling Maint | P0000845 | Kahe 4 Overhaul (2005) | 2,302,355 |
| 512030 | Maint Blr&FO Plt Kahe | PIT | Traveling Maint | P0000846 | Kahe 1 Overhaul (2005) | 1,332,582 |
| 512020 | Maint Blr&FO Plt Waiau | PIT | Traveling Maint | P0000847 | Waiau 4 Overhaul (2005) | 2,111,643 |
| 513030 | Maint Elec Plt Kahe | PIT | Traveling Maint | P0000650 | Kahe 2 Overhaul (2004) | 197,250 |
| 513030 | Maint Elec Plt Kahe | PIT | Traveling Maint | P0000844 | Kahe 6 Overhaul (2005) | 933,740 |
| 513030 | Maint Elec Plt Kahe | PIT | Traveling Maint | P0000845 | Kahe 4 Overhaul (2005) | 1,247,331 |
| 513030 | Maint Elec Plt Kahe | PIT | Traveling Maint | P0000846 | Kahe 1 Overhaul (2005) | 576,108 |
| 513020 | Maint Elec Plt Kahe | PIT | Traveling Maint | P0000847 | Waiau 4 Overhaul (2005) | 1,605,275 |
| 553 | M Elec Plt Oth Prod | PIT | Traveling Maint | P0000937 | W9 Major Inspection | 1,002,540 |
| 553 | M Elec Plt Oth Prod | PIT | Traveling Maint | P0000938 | W10 Major Inspection | 1,002,540 |
| TOTAL | | | | | | <u><u>14,552,702</u></u> |

2005 Planned Maintenance Schedule Comparison – 1/12/04 vs 2/03/05



2005 Planned Maintenance Schedule – 2/03/05



| UNIT | DATE | Start | Bkr Cl | Firm | Duration (Wks.Days) | REMARKS |
|-------|------------|-----------|-----------|-----------|---------------------|--|
| | Brk Op | | | | | |
| W9 | 10/12/2004 | 1/1/2005 | 3/3/2005 | 3/3/2005 | 20.3 | Overhaul (Comprsr, HG, CI), Gen, Exh Duct Repl, Blade damage |
| K5 | 1/2/2005 | 1/3/2005 | 1/22/2005 | 1/23/2005 | 3.0 | Outage #7 vibration, seal oilfilter, aph bearing cover leak APH wash |
| K3 | 1/23/2005 | 1/24/2005 | 2/2/2005 | 2/3/2005 | 1.4 | Maintenance Outage, bir inspct, AH baskets replacement |
| W6 | 1/28/2005 | 1/29/2005 | 4/5/2005 | 4/6/2005 | 9.5 | Overhaul (HP blades, annunciator panel, bir refractory) |
| W10 | 3/4/2005 | 3/4/2005 | 5/27/2005 | 5/27/2005 | 12.1 | Overhaul (Comprsr, HG, CI), Gen, Exh Duct Repl |
| W8 | 3/15/2005 | 3/15/2005 | 3/25/2005 | 3/25/2005 | 1.4 | Maintenance Outage tunnel clean |
| W7 | 3/28/2005 | 3/28/2005 | 4/13/2005 | 4/13/2005 | 2.3 | Maintenance Outage tunnel clean |
| HRRV- | 4/14/2005 | | 4/14/2005 | | 0.1 | 23 MW Loss |
| HRRV | 4/15/2005 | | 5/15/2005 | | 4.3 | 46 MW Loss |
| HRRV- | 5/16/2005 | | 5/17/2005 | | 0.2 | 23 MW Loss |
| KPLP- | 4/17/2005 | | 4/24/2005 | | 1.1 | CT1 inspection HRSG repairs |
| KPLP | 4/25/2005 | | 5/1/2005 | | 1.0 | 180 MW Loss, CT1 B Inspection, ST Outage, CT2 Outage, Bal of Plant |
| K6 | 5/6/2005 | 5/7/2005 | 7/5/2005 | 7/5/2005 | | Overhaul (bir, annunciator upgrade, SSH tubes ml |

2005 Overhaul Capital Projects
Based on Overhaul Schedule dated 1/2004
Projected Based on Overhaul Schedule dated 2/2005

| | <u>Budget</u> | <u>Projected</u> | <u>Variance</u> | <u>Explanation</u> |
|---|------------------|------------------|--------------------|--|
| Waiau 9 | | | | |
| P0000299 W9 Compressor Blade Coating | 336,369 | 120,000 | (216,369) | Scope reduction to only cover a waterwash system |
| P0000564 W9 DCS Processor Upgrade | 228,150 | 309,015 | 80,865 | Updated project forecast |
| P0000658 W9 Exhaust Duct Replacement | 411,408 | 841,236 | 429,828 | Additional cost for expedited material delivery and construction due to emergency outage |
| P0000689 W9 Intake Duct Upgrade | 411,408 | 0 | (411,408) | Project deferred to 2010 |
| P0000939 Waiau CT Separation | 0 | 388,923 | 388,923 | Project transferred from Energy Delivery Department |
| | <u>1,387,335</u> | <u>1,270,251</u> | <u>271,838</u> | |
| Waiau 6 | | | | |
| P0000211 W6 Cycle Chem Instr. | 0 | 157,957 | 157,957 | Overhaul moved from 2004 |
| P0000804 W6 Operator Console Upgrade | 0 | 212,204 | 212,204 | Overhaul moved from 2004 |
| P0000493 W6 HP Turbine Blades | 0 | 286,645 | 286,645 | Overhaul moved from 2004 |
| P0000675 W6 Control/DC Cables to Swyd | 0 | 74,035 | 74,035 | Overhaul moved from 2004 |
| P0000682 W6 Annunciator Upgrade | 0 | 499,821 | 499,821 | Overhaul moved from 2004 |
| | <u>0</u> | <u>1,230,662</u> | <u>1,230,662</u> | |
| Waiau 10 | | | | |
| P0000300 W10 Compr Blade Coating | 338,252 | 120,000 | (218,252) | Scope reduction to only cover a waterwash system |
| P0000565 W10 DCS Processor Upgrade | 301,854 | 358,342 | 56,488 | Updated project forecast |
| P0000657 W10 Exhaust Duct Replacement | 413,703 | 566,431 | 152,728 | 2004 progress payment moved into 2005 |
| P0000691 W10 Intake Duct Upgrade | 413,703 | 0 | (413,703) | Project deferred to 2010 |
| | <u>1,467,512</u> | <u>1,044,773</u> | <u>(422,739)</u> | |
| Kahe 6 | | | | |
| P0000238 K6 BFP Rec Ctrl Valves Upg | 0 | 75,098 | 75,098 | New projected project |
| P0000454 K6 Fan Enclosure | 586,005 | 654,207 | 68,201 | Updated project forecast |
| P0000641 K6 AEH Limit Switch Upgrd | 86,506 | 90,377 | 3,871 | Updated project forecast |
| P0000806 K06 CWP MOV Replacement | 0 | 74,329 | 74,329 | Project deferred from 2004 |
| P0000809 K6 Annunciator Replacement | 354,295 | 655,699 | 301,404 | Updated project forecast |
| P0000958 K6 SSH Element Replacement | 432,313 | 1,512,348 | 1,080,035 | 2004 progress payment deferred into 2005 |
| P0001031 K6 Flame Scanner Det Replace | 0 | 167,544 | 167,544 | New projected project |
| | <u>1,459,119</u> | <u>2,986,960</u> | <u>1,527,841</u> | |
| Kahe 4 | | | | |
| P0000271 K4 Stormwater Drain Impv | 216,873 | 0 | (216,873) | Overhaul moved to 2006 |
| P0000781 KPP FWH #41 Replacement | 20,107 | 0 | (20,107) | Overhaul moved to 2006 |
| P0000782 KPP FWH #42 Replacement | 21,143 | 0 | (21,143) | Overhaul moved to 2006 |
| P0000869 K4 Annunciator Replacement | 427,142 | 0 | (427,142) | Overhaul moved to 2006 |
| P0000874 Kahe 4 Sootblower Controls | 110,707 | 0 | (110,707) | Overhaul moved to 2006 |
| P9454000 K4 Boiler Control Upgrade | 1,995,570 | 0 | (1,995,570) | Overhaul moved to 2006 |
| P9541000 K4 Data Acq and Monitor | 396,982 | 0 | (396,982) | Overhaul moved to 2006 |
| | <u>3,188,525</u> | <u>0</u> | <u>(3,188,525)</u> | |
| Kahe 1 | | | | |
| P0000610 K1 Blr Access Door Addition | 104,092 | 0 | (104,092) | Overhaul moved to 2006 |
| P0000681 Kahe1 Condenser Tube Replacement | 1,397,620 | 0 | (1,397,620) | Overhaul moved to 2006 |
| P0000800 K1 Operator Console Upgrade | 202,108 | 0 | (202,108) | Overhaul moved to 2006 |
| P0000820 K1 Main Xfmr Replacement | 1,106,029 | 0 | (1,106,029) | Overhaul moved to 2006 |
| P0000830 K1 Aux Xfmr Replacement | 199,917 | 0 | (199,917) | Overhaul moved to 2006 |

Hawaiian Electric Company Inc.
2005 TEST YEAR
2005 O&M Overhaul Project
1/12/04 vs. 2/03/05 Planned Maintenance Schedule Comparison

| <u>Project #</u> | <u>Project Description</u> | <u>1/12/04 Schedule 2005 Test Yr</u> | <u>2/03/05 Schedule 2005 Projected</u> | |
|------------------|----------------------------|--|--|----------|
| P0000650 | Kahe 2 Overhaul (2004) | 481,500 | 2,420,200 | A |
| P0000844 | Kahe 6 Overhaul (2005) | 2,890,828 | 2,938,900 | |
| P0000845 | Kahe 4 Overhaul (2005) | 3,549,686 | 0 | B |
| P0000846 | Kahe 1 Overhaul (2005) | 1,908,690 | 0 | C |
| P0000847 | Waiau 4 Overhaul (2005) | 3,716,918 | 3,775,600 | |
| P0000937 | W9 Major Inspection | 1,002,540 | 2,637,300 | D |
| P0000938 | W10 Major Inspection | 1,002,540 | 3,014,900 | E |
| P0000521 | Waiau 8 Overhaul (2004) | | 131,500 | F |
| P0000654 | Waiau 6 Overhaul | | 2,219,200 | G |
| | | 14,552,702 | 17,137,600 | |

- A** K-2 Overhaul was originally expected to be completed at the end of 2004. Test year budget included only anticipated carry over costs. Due to extended overhauls in 2004 and the advancement of the W-9 overhaul in 2004, K-2 was moved into 2005.
- B** K-4 Overhaul to be moved into 2006 due to W-6 and K-2 overhauls shifting from 2004 into 2005
- C** K-1 Overhaul to be moved into 2006 due to W-6 and K-2 overhauls shifting from 2004 into 2005
- D** W-9 Overhaul continuation from October, 2004, is expected to be over budget due to more worn and damaged components requiring replacement than anticipated. Note that these costs do not include costs that will be covered by insurance.
- E** W-10 Overhaul expected to be over budget. Work scope for W-10 is estimated to be similar to W-9, less complete rotor disassembly and less replacement of blades and other rotating and stationary turbine and compressor parts.
- F** W-8 overhaul was completed in November, 2004. Above is carried over from 2004.
- G** W-6 Overhaul was to have been completed in 2004. Due to extended overhauls in 2004 and unanticipated W-9 overhaul in 2004, W-6 was moved into 2005.

CA-IR-44

Ref: HECO T-6, Page 13, Line 13.

According to the testimony, “[t]he 2005 test year overhaul schedule shown at the bottom of HECO-627 represents a normal overhaul year, where generating units are selected based on the criteria mentioned above, and are planned and forecasted accordingly.” Please provide the following information:

- a. Explain how this outage schedule was determined to be “normal.”

correspondence and other documentation associated with your response to part (a) of this information request.

- c. The Company’s response to CA-IR-1, HECO T-6, Attachment 4, shows “Projects – Labor Hours and Direct Labor by RA” totaling 102,363 hours and \$3,619,048 for the projected test period. Please provide the comparable actual labor hours and costs for such production O&M “Projects” by RA for each year from 2002 to 2004.

units vary from year to year, the types of work performed are very similar. As shown in HECO-611 and 612, the differences between the planned outages (on which the forecast is based), and the actual mix of units that were overhauled in a given year, may be very different due to the dynamic nature of an island system, aging fleet of generating units, lower reserves resulting in less flexibility, and other factors. Historically, the actual outage time in the course of year exceeds the projected Planned Outage time. Budgets based on projected planned outages are managed accordingly by shifting priorities as the operating year unfolds. Material increases caused by a significant and unexpected event such as a major forced outage that can not be managed with the approved budget are handled on a case-by-case basis.

- b. Information used to determine which units are overhauled is provided in Attachments 1 through 4. Attachment 1 includes the 5-year projected IPP overhaul schedules from AES Hawaii, Kalaeloa, and HRRV that were submitted to HECO on 7/27/03, 6/6/03, and 6/30/03 respectively. (As indicated in the response to CA-IR-42, the "C" inspection for Kalaeloa's second CT, CT-2, was moved from April 2005 to November 2004 at Kalaeloa's request to allow the "M Upgrade" for the second CT to be done earlier. Kalaeloa's revised schedule for 2005-2009 is included in Attachment 1A.) Attachment 2, last updated on 2/10/05, is the boiler inspection and certification schedule for HECO boilers units. This information is tracked by HECO's boiler inspector. Attachment 3 contains the inspection schedule for the HECO turbines and generators. Attachment 4 contains the monthly predicted peak information that was used to determine the projected reserve margin. The September, 2003 monthly predicted peak information obtained from HECO's Energy Services Department was used in the development of the 2005 test year overhaul schedule as shown in HECO-

627. (The revised schedule for 2005 is based on the June 2004 short-term update used for the rate case, with adjustments to reflect changes in the estimated peak load impacts from energy-efficiency DSM programs and load management DSM programs, and changes to expected installation dates for CHP systems.)

The information provided in Attachments 1 through 4 was used as a guide for determining the base schedule. The base schedule may change due to a number of factors such as maintenance outages and forced outages that may impact the mix of planned outages. Changes are tracked and added to the year-at-a-glance view to reflect actual conditions. Examples of actual year-at-a-glance schedules are provided in HECO- 612 and HECO-627.

- c. As requested, comparable actual labor hours and costs for Production O&M Projects by RA from 2002 to 2004 are provided in Attachment 5. The Project – Direct Labor cost portion of the information in Attachment 5 is also summarized in Attachment 6, and compared with the 2005 test year forecast. Higher labor cost in 2005 TY is attributed to an increase in Travel Crew (PIT) staffing as shown in CA-IR-1, HECO T-6, Attachment 5, pages 3 and 4.
- d. As requested, comparable actual non-labor cost incurred for such Production O&M Projects by RA from 2002 to 2004 are provided in Attachment 7. The costs are also totaled and compared to the 2005 test year in Attachment 8. Explanations for the significant increase from 2003 to 2005 test year are provided in HECO T-6, pages 25-27, for Operations Non-Labor, and HECO T-6, pages 31-35, for Maintenance Non-Labor.

AES



CA-IR-44
DOCKET NO. 04-0113
ATTACHMENT 1
PAGE 2 OF 16

July 27, 2003
File: 13.1000.2

Mrs. Debbie Higashi
Power Purchase Contracts Administrator
Hawaiian Electric Company, Inc.
P.O. Box 2750
Honolulu, Hawaii 96840-0001

Subject: AES-HI Five-Year Maintenance Schedule

Dear Debbie,

In accordance with Section 3.2C(7) of the Purchase Power Agreement (PPA), we are submitting our sixty-month schedule for timing, duration and scope of scheduled outages for the AES Hawaii Facility.

If there are any further questions, please contact me.

Sincerely,

Jeff Vaughan
Vice President

JV:abs

Enclosure: Five-Year Maintenance Schedule

AES HAWAII
Five Year Maintenance Schedule

| <u>Year</u> | <u>Date</u> | <u>Time</u> | <u>MW Outage</u> | <u>Comments</u> |
|-------------|-------------|-------------|------------------|---------------------|
| 2004 | 15-Mar | 0:00 | 90 | 1 Boiler Inspection |
| | 22-Mar | 0:00 | | Return |
| | 22-Mar | 0:00 | 90 | 1 Boiler Inspection |
| | 29-Mar | 0:00 | | Return |
| 2005 | 19-Sep | 0:00 | 90 | 1 Boiler Inspection |
| | 26-Sep | 0:00 | | Return |
| | 26-Sep | 0:00 | 90 | 1 Boiler Inspection |
| | 03-Oct | 0:00 | | Return |
| 2007 | 12-Mar | 0:00 | 90 | 1 Boiler Inspection |
| | 19-Mar | 0:00 | | Return |
| | 19-Mar | 0:00 | 90 | 1 Boiler Inspection |
| | 26-Mar | 0:00 | | Return |
| 2008 | 01-Sep | 0:00 | 180 | Turbine Inspection |
| | 30-Sep | 0:00 | | Return |

Kalaeloa



91-111 Kalaeloa Boulevard • Kapolei, Hawai'i 96707 U.S.A.
Tel: (808) 682-5288 • Fax: (808) 682-4996

rec'd 6/26/04
WDS

June 24, 2004

Mr. Ward D. Saunders, P.E.
Power Purchase Contracts Administrator
Hawaiian Electric Company, Inc.
P.O. Box 2750
Honolulu, Hawaii 96840-0001

Subject: Kalaeloa Partners, L.P.
60-Month Outage Schedule 2004 - 2009

Dear Ward:

Pursuant to Section 3.2D(7) of the PPA, attached is the Maintenance Outage Schedule for the period of 2004 – 2009.

Also attached is a copy of the cover letter from Alstom, which outlines changes in the schedule.

Please contact me if there are any questions or comments.

Sincerely,
Kalaeloa Partners, L.P.

A handwritten signature in black ink, appearing to read 'H. R. Tobler', written in a cursive style.

H.R. Tobler
General Manager

wy/rt



Power
Customer Services Division

June 6, 2003

Mr. Ruedi Tobler
General Manager
Kalaeloa Partners, L.P.
91-111 Kalaeloa Boulevard
Kapolei, Hawaii 96707

Dear Ruedi:

SUBJECT: Sixty Month Maintenance Schedule for 2004 ~ 2008

Please find attached the 60-Month Maintenance Schedule for the period January 1, 2004 through December 31, 2008. This is submitted in compliance with the Power Purchase Agreement between HECO and Kalaeloa Partners, section 3.2D (7). This schedule is due to HECO prior to July 1, 2003.

Please note that we have incorporated the changes requested by HECO for 2004. We have also made a change to the start day of all the future outages. In the past, we shut down the C Inspection unit on Friday nights and skipped washing the other unit for that week. By changing the start day of C Inspection to Saturdays, we will be able to wash the B Inspection unit to help keep plant efficiency up without a full plant shutdown.

The Steam Turbine major overhaul is currently planned for 2010 and it does not show up in this submittal.

Please let me know if you need additional information.

Sincerely,

Ziad Khalaf
Plant Manager

cc: Fred Fernandes (E-mail)
Bruce Robinson (E-mail)



**Kalaeloa Cogeneration Plant
60 Month Maintenance Schedule
2004 ~2008**

| Activity | Unit | Start Date | End Date | Duration | Plant Load | Comment |
|--------------|------|--------------------|--------------------|----------|------------|--------------------------------|
| 2004 | | | | | | |
| C Inspection | CT1 | Sat 4/17/04 22:00 | Sat 5/22/04 22:00 | 35 days | 90 | CT1 C Inspection |
| B Inspection | CT2 | Sat 4/24/04 22:00 | Sat 5/1/04 22:00 | 7 days | 0 | CT2 B Inspection |
| ST Outage | ST | Sat 4/24/04 22:00 | Sat 5/1/04 22:00 | 7 days | 0 | Steam Turbine Minor Inspection |
| A Inspection | CT1 | Fri 10/22/04 22:00 | Sat 10/23/04 22:00 | 24 hours | 90 | CT1 A Inspection |
| A Inspection | CT2 | Fri 10/29/04 22:00 | Sat 10/30/04 22:00 | 24 hours | 90 | CT2 A Inspection |
| Emissions | CT1 | Wed 7/28/04 07:00 | Wed 7/28/04 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT1 | Thu 7/29/04 07:00 | Thu 7/29/04 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT1 | Fri 7/30/04 07:00 | Fri 7/30/04 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT1 | Sat 7/31/04 07:00 | Sat 7/31/04 17:00 | 10 hours | Later | Emission Retest if needed |
| Emissions | CT2 | Wed 8/4/04 07:00 | Wed 8/4/04 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT2 | Thu 8/5/04 07:00 | Thu 8/5/04 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT2 | Fri 8/6/04 07:00 | Fri 8/6/04 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT2 | Sat 8/7/04 07:00 | Sat 8/7/04 17:00 | 10 hours | Later | Emission Retest if needed |



**Kalaheoa Cogeneration Plant
60 Month Maintenance Schedule
2004 ~2008**

| Activity | Unit | Start Date | End Date | Duration | Plant Load | Comment |
|--------------|------|--------------------|--------------------|----------|------------|--------------------------------|
| 2005 | | | | | | |
| C Inspection | CT2 | Sat 3/19/05 22:00 | Sat 4/23/05 22:00 | 35 days | 90 | CT2 C Inspection |
| B Inspection | CT1 | Sat 3/26/05 22:00 | Sat 4/2/05 22:00 | 7 days | 0 | CT1 B Inspection |
| ST Outage | ST | Sat 3/26/05 22:00 | Sat 4/2/05 22:00 | 7 days | 0 | Steam Turbine Minor Inspection |
| A Inspection | CT2 | Fri 10/14/05 22:00 | Sat 10/15/05 22:00 | 24 hours | 90 | CT2 A Inspection |
| A Inspection | CT1 | Fri 10/21/05 22:00 | Sat 10/22/05 22:00 | 24 hours | 90 | CT1 A Inspection |
| Emissions | CT1 | Wed 7/13/05 07:00 | Wed 7/13/05 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT1 | Thu 7/14/05 07:00 | Thu 7/14/05 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT1 | Fri 7/15/05 07:00 | Fri 7/15/05 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT1 | Sat 7/16/05 07:00 | Sat 7/16/05 17:00 | 10 hours | Later | Emission Retest if needed |
| Emissions | CT2 | Wed 7/20/05 07:00 | Wed 7/20/05 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT2 | Thu 7/21/05 07:00 | Thu 7/21/05 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT2 | Fri 7/22/05 07:00 | Fri 7/22/05 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT2 | Sat 7/23/05 07:00 | Sat 7/23/05 17:00 | 10 hours | Later | Emission Retest if needed |

**Kalaheo Cogeneration Plant
60 Month Maintenance Schedule
2004 ~2008**

| End Date | Duration | Plant Load | Comment |
|--------------------------|----------|------------|--------------------------------|
| 2:00 Sat 5/6/06 22:00 | 35 days | 90 | CT1 C Inspection |
| 2:00 Sat 4/15/06 22:00 | 7 days | 0 | CT2 B Inspection |
| 2:00 Sat 4/15/06 22:00 | 7 days | 0 | Steam Turbine Minor Inspection |
| 22:00 Sat 10/21/06 22:00 | 24 hours | 90 | CT1 A Inspection |
| 22:00 Sat 10/28/06 22:00 | 24 hours | 90 | CT2 A Inspection |
| 07:00 Wed 7/19/06 17:00 | 10 hours | 180 | 100% Emission Test |
| 07:00 Thu 7/20/06 17:00 | 10 hours | 165 | 80% Emission Test |
| 7:00 Fri 7/21/06 17:00 | 10 hours | 150 | 60% Emission Test |
| 07:00 Sat 7/22/06 17:00 | 10 hours | Later | Emission Retest if needed |
| 07:00 Wed 7/26/06 17:00 | 10 hours | 180 | 100% Emission Test |
| 07:00 Thu 7/27/06 17:00 | 10 hours | 165 | 80% Emission Test |
| 7:00 Fri 7/28/06 17:00 | 10 hours | 150 | 60% Emission Test |
| 07:00 Sat 7/29/06 17:00 | 10 hours | Later | Emission Retest if needed |



**Kalaheo Cogeneration Plant
60 Month Maintenance Schedule
2004 ~2008**

| Activity | Unit | Start Date | End Date | Duration | Plant Load | Comment |
|--------------|------|--------------------|--------------------|----------|------------|--------------------------------|
| 2007 | | | | | | |
| C Inspection | CT2 | Sat 3/24/07 22:00 | Sat 4/28/07 22:00 | 35 days | 90 | CT2 C Inspection |
| B Inspection | CT1 | Sat 3/31/07 22:00 | Sat 4/7/07 22:00 | 7 days | 0 | CT1 B Inspection |
| ST Outage | ST | Sat 3/31/07 22:00 | Sat 4/7/07 22:00 | 7 days | 0 | Steam Turbine Minor Inspection |
| A Inspection | CT2 | Fri 10/19/07 22:00 | Sat 10/20/07 22:00 | 24 hours | 90 | CT2 A Inspection |
| A Inspection | CT1 | Fri 10/26/07 22:00 | Sat 10/27/07 22:00 | 24 hours | 90 | CT1 A Inspection |
| Emissions | CT1 | Wed 7/18/07 07:00 | Wed 7/18/07 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT1 | Thu 7/19/07 07:00 | Thu 7/19/07 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT1 | Fri 7/20/07 07:00 | Fri 7/20/07 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT1 | Sat 7/21/07 07:00 | Sat 7/21/07 17:00 | 10 hours | Later | Emission Retest if needed |
| Emissions | CT2 | Wed 7/25/07 07:00 | Wed 7/25/07 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT2 | Thu 7/26/07 07:00 | Thu 7/26/07 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT2 | Fri 7/27/07 07:00 | Fri 7/27/07 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT2 | Sat 7/28/07 07:00 | Sat 7/28/07 17:00 | 10 hours | Later | Emission Retest if needed |

HRRV

Covanta Honolulu Resource Recovery Venture
A Covanta Energy Company
91-174 Hanua Street
Kapolei, HI 96707
Tel 808 682 2099
Fax 808 682 5203



~~JUL - 2 2003~~

June 30, 2003

Ms. Maurene Bishop
Purchase Power Contracts Administrator
Hawaiian Electric Company, Inc.
P. O. Box 2750
Honolulu, HI 96840-0001

SUBJECT: HPOWER - CHRRV/HECO MAINTENANCE SCHEDULE
NOTIFICATION OF 5-YEAR PROJECTION

Dear Ms. Bishop:

In accordance with the terms of Appendix B, Paragraph 2 (l) of the Power Purchase Contract between The City and County of Honolulu and Hawaiian Electric Company, Inc., CHRRV submits the following five (5) year maintenance schedule projection:

2004

One Boiler off (Production Cap. 23 mw)
0001 3/6/04

One Boiler off (Production Cap. 0 mw thru 3/23/04)
0001 3/8/04

One Boiler and T-G on (Production Cap. 23 mw)
0600 3/23/04

Two Boilers on and T-G (Production Cap. 46 mw)
0600 3/25/04

The 2004 Outage includes Turbine major overhaul work and boiler tube replacement.

Minor Shutdowns

One Boiler (Production Cap. 23 mw)
0001 10/9/04 to 2359 10/15/04

One Boiler (Production Cap. 23 mw)
0001 12/1/04 to 2359 12/8/04

Ms. Maurene Bishop
June 30, 2003
Page 2

2005

One Boiler (Production Cap. 23 mw)
0001 3/12/05 to 0600 3/29/05

One Boiler (Production Cap. 23 mw)
0001 3/20/05 to 0600 4/4/05

Minor Shutdowns

One Boiler (Production Cap. 23 mw)
0001 10/29/05 to 0600 11/5/05

One Boiler (Production Cap. 23 mw)
0001 12/2/05 to 2359 12/8/05

2006

One Boiler (Production Cap. 23 mw)
0001 3/25/06 to 0600 4/8/06

One Boiler (Production Cap. 23 mw)
0001 4/8/06 to 2359 4/21/06

Minor Shutdowns

One Boiler (Production Cap. 23 mw)
0001 11/4/06 to 2359 11/9/06

One Boiler (Production Cap. 23 mw)
0001 12/1/06 to 2359 12/7/06

2007

One Boiler (Production Cap. 23 mw)
0001 3/31/07 to 0600 4/13/07

One Boiler
0001 4/10/07 to 2359 4/29/07

Ms. Maurene Bishop
June 30, 2003
Page 3

2007 continued

Minor Shutdowns

One Boiler (Production Cap. 23 mw)
0001 11/10/07 to 2359 11/15/07

One Boiler (Production Cap. 23 mw)
0001 12/1/07 to 2359 12/6/07

2008

One Boiler off (Production Cap. 23 mw)
0001 2/29/08

One Boiler off and T-G off (Production Cap. 0 mw)
0001 3/7/08

One Boiler and T-G on (Production Cap. 23 mw)
0600 3/14/08

Two Boilers and T-G on (Production Cap. 46 mw)
0600 3/21/08


Minor Shutdowns

One Boiler (Production Cap. 23 mw)
0001 10/16/08 to 2359 10/23/08

One Boiler (Production Cap. 23 mw)
0001 12/1/08 to 2359 12/7/08

It should be understood that this schedule reflects our current projection and is subject to revision from time to time. If you have any questions or comments on the above schedule, please contact us at (808) 682-0201.

Very truly yours,



Robert A. Webster
Facility Manager

RAW:iml
0306018raw

cc: T. Kanja
J. Moody
R. Sandry
R. Smith
S. Swanson

A. Wolfe
C. Jones, C&C
G. Miyashita, HECO
D. Ching, HECO
T. Battisto, HECO



91-111 Kalaeloa Boulevard • Kapolei, Hawai'i 96707 U.S.A.
Tel: (808) 682-5288 • Fax: (808) 682-4996

rc c'd 6/26/04
WDS

June 24, 2004

Mr. Ward D. Saunders, P.E.
Power Purchase Contracts Administrator
Hawaiian Electric Company, Inc.
P.O. Box 2750
Honolulu, Hawaii 96840-0001

Subject: Kalaeloa Partners, L.P.
60-Month Outage Schedule 2004 - 2009

Dear Ward:

Pursuant to Section 3.2D(7) of the PPA, attached is the Maintenance Outage Schedule for the period of 2004 – 2009.



Power
Customer Services Division

June 24, 2004

Mr. Ruedi Tobler
General Manager
Kalaeloa Partners, L.P.
91-111 Kalaeloa Boulevard
Kapolei, Hawaii 96707

SUBJECT: Sixty Month Maintenance Schedule for 2004 ~ 2009

Dear Ruedi:

Please find attached the 60-Month Maintenance Schedule for the period July 1, 2004 through December 31, 2009. This is submitted in compliance with the Power Purchase Agreement between HECO and Kalaeloa Partners, section 3.2D (7). This schedule is due to HECO prior to July 1, 2004.

Please note that we have incorporated the changes recently agreed to with HECO:

1. CT2 C Inspection and upgrade to NM in October 2004.
2. Plant shutdown in April 2005 for seven days, but no C Inspection that year.
3. Other changes have been made due to the impact of item 1 above.

The Steam Turbine major overhaul is currently planned for 2010 and it does not show up in this submittal.

Please let me know if you need additional information.

Sincerely,

Ziad Khalaf
Plant Manager

Enclosure

CC: Fred Fernandes (E-mail)
Bruce Robinson (E-mail)

**Kaiaeloa Cogeneration Plant
30 Month Maintenance Schedule
2005 ~ 2009 plus 2004 Changes**

| End Date | Duration | Plant Load | Comment |
|--------------------|----------|------------|---------------------------|
| Sat 4/9/05 22:00 | 7 days | 0 | CT1 B Inspection |
| Sat 4/9/05 22:00 | 7 days | 0 | CT2 B Inspection |
| Sat 4/9/05 22:00 | 7 days | 0 | ST Outage |
| Sat 10/8/05 22:00 | 24 hours | 90 | CT1 A Inspection |
| Sat 10/15/05 22:00 | 24 hours | 90 | CT2 A Inspection |
| Wed 7/13/05 17:00 | 10 hours | 180 | 100% Emission Test |
| Thu 7/14/05 17:00 | 10 hours | 165 | 80% Emission Test |
| Fri 7/15/05 17:00 | 10 hours | 150 | 60% Emission Test |
| Sat 7/16/05 17:00 | 10 hours | Later | Emission Retest if needed |
| Wed 7/20/05 17:00 | 10 hours | 180 | 100% Emission Test |
| Thu 7/21/05 17:00 | 10 hours | 165 | 80% Emission Test |
| Fri 7/22/05 17:00 | 10 hours | 150 | 60% Emission Test |
| Sat 7/23/05 17:00 | 10 hours | Later | Emission Retest if needed |

| Comment |
|-------------------------|
| C Inspection |
| B Inspection leakage |
| A Inspection |
| A Inspection |
| Emission Test |
| Emission Test |
| Emission Test |
| Retest if needed |
| Emission Test |
| Emission Test |
| Emission Test |
| Retest if needed |



**Kalaheoa Cogeneration Plant
60 Month Maintenance Schedule
2005 ~ 2009 plus 2004 Changes**

| Activity | Unit | Start Date | End Date | Duration | Plant Load | Comment |
|--------------|------|--------------------|--------------------|----------|------------|---------------------------|
| 2009 | | | | | | |
| C Inspection | CT2 | Sat 4/4/09 22:00 | Sat 5/9/09 22:00 | 35 days | 90 | CT2 C Inspection |
| B Inspection | CT1 | Sat 4/11/09 22:00 | Sat 4/18/09 22:00 | 7 days | 0 | CT1 B Inspection |
| ST Outage | ST | Sat 4/11/09 22:00 | Sat 4/18/09 22:00 | 7 days | 0 | ST Outage |
| A Inspection | CT2 | Fri 10/23/09 22:00 | Sat 10/24/09 22:00 | 24 hours | 90 | CT2 A Inspection |
| A Inspection | CT1 | Fri 10/30/09 22:00 | Sat 10/31/09 22:00 | 24 hours | 90 | CT1 A Inspection |
| Emissions | CT1 | Wed 7/15/09 07:00 | Wed 7/15/09 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT1 | Thu 7/16/09 07:00 | Thu 7/16/09 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT1 | Fri 7/17/09 07:00 | Fri 7/17/09 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT1 | Sat 7/18/09 07:00 | Sat 7/18/09 17:00 | 10 hours | Later | Emission Retest if needed |
| Emissions | CT2 | Wed 7/22/09 07:00 | Wed 7/22/09 17:00 | 10 hours | 180 | 100% Emission Test |
| Emissions | CT2 | Thu 7/23/09 07:00 | Thu 7/23/09 17:00 | 10 hours | 165 | 80% Emission Test |
| Emissions | CT2 | Fri 7/24/09 07:00 | Fri 7/24/09 17:00 | 10 hours | 150 | 60% Emission Test |
| Emissions | CT2 | Sat 7/25/09 07:00 | Sat 7/25/09 17:00 | 10 hours | Later | Emission Retest if needed |



91-111 Kalaeloa Boulevard • Kapolei, Hawai'i 96707 U.S.A.
Tel: (808) 682-5288 • Fax: (808) 682-4996

January 6, 2005

Mr. Ward Saunders
HECO Power Purchase Division
Hawaiian Electric Company
P.O. Box 2750
Honolulu, HI 96840-0001

Dear Ward,

As discussed, please find enclosed our request for the 2005 April outage modification.

Please do not hesitate to contact us if you have any questions or comments.

Best Regards,

A handwritten signature in black ink, appearing to read 'H. Tobler', is written over a faint, illegible stamp.

Hans R. Tobler
General Manager

enclosure



Power

Customer Services Division
Power Plant Management

January 5, 2005

Mr. Ruedi Tobler
General Manager
Kalaeloa Partners, L.P.
91-111 Kalaeloa Boulevard
Kapolei, Hawaii 96707

Subject: Request for additional time to complete maintenance work in April 2005

Reference: HECO Letter dated November 30, 2004 regarding 60-Month Maintenance Schedule

Dear Ruedi,

The status of our current 60-Month schedule is described in the HECO letter referenced above. In that letter, HECO has approved a seven-day plant outage starting April 24, 2005 at 2200 and ending May 01, 2005 at 2200. We request that outage period to be changed to the following:

| Start | End | MW Out | Event |
|-----------------------|------------------------|--------|--|
| Sun Apr 17, 2005 2200 | Sun Apr 24, 2005 22:00 | 90 | CT1 A Inspection, HRSG1 Repairs |
| Sun Apr 24, 2005 2200 | Sun May 01, 2005 22:00 | 180 | Full plant outage, CT2 B Inspection, Steam Turbine maintenance |

The additional time is necessary to allow, among other things, replacement of two headers in HRSG1 HP/HT economizer and to replace the supports under the stack heat exchanger. We would like to have CT1 come down first because the initial set-up to get work started on that unit will take up most of our resources.

We will want to shut down CT2 for its weekly wash on April 15th or April 16th just prior to the start of CT1 maintenance.

Thank you for forwarding this request to HECO.

Sincerely,

Ziad Khalaf
Plant Manager

cc: KPLP File

| HAWAIIAN ELECTRIC COMPANY, INC. BOILER INTERNAL INSPECTION RECORD Last update: 2/10/05 | | | | | | | | |
|--|--------------|-----------|----------------|------------|-----------|--|------------|----------|
| BOILER UNIT | Nat'l Bd No. | State No. | Date Inspected | Type of | Inspector | | Op. Permit | Permit |
| | NB - | HAW- | by HECO | Inspection | | | Rec'd | Expires |
| <u>KAHE UNITS</u> | | | | | | | | |
| K1 | 20731 | 1586-62 | 8/19/04 | Internal | E. Chang | | 9/20/04 | 8/19/07 |
| K2 | 20732 | 1676-64 | 6/22/04 | Internal | E. Chang | | 7/16/04 | 6/22/07 |
| K3 | 20859 | 3003-70 | 1/26/05 | Internal | E. Chang | | 2/8/05 | 1/26/08 |
| K4 | 20881 | 3072-72 | 12/8/03 | Internal | E. Chang | | 1/8/04 | 12/8/06 |
| K5 | 23465 | 3217-74 | 4/7/04 | Internal | E. Chang | | 5/10/04 | 4/7/07 |
| K6 | 23466 | 3497-80 | 5/28/02 | Internal | E. Chang | | 6/28/02 | 5/28/05 |
| <u>WAI'AU UNITS</u> | | | | | | | | |
| W3 | 14230 | 372-48 | 9/7/04 | Internal | E. Chang | | 9/27/04 | 9/7/07 |
| W4 | 15982 | 938-51 | 3/4/03 | Internal | E. Chang | | 3/28/03 | 3/4/06 |
| W5 | 19924 | 1793-59 | 8/2/04 | Internal | E. Chang | | 8/16/04 | 8/2/07 |
| W6 | 19925 | 1531-61 | 1/30/04 | Internal | E. Chang | | 3/22/04 | 1/30/07 |
| W7 | 14981 | 1891-66 | 10/2/03 | Internal | E. Chang | | 11/10/03 | 10/2/06 |
| W8 | 20694 | 2022-68 | 10/7/04 | Internal | E. Chang | | 11/9/04 | 10/7/07 |
| <u>HON UNITS</u> | | | | | | | | |
| H8 | 18298 | 1016-54 | 5/16/03 | Internal | E. Chang | | 7/29/03 | 5/16/06 |
| H9 | 19200 | 1753-57 | 12/19/02 | Internal | E. Chang | | 1/9/03 | 12/19/05 |

Criteria: The State gives you an additional 30-days after the inspection date and NOT 30 days after the permit expires. The Permit Expiration date (shown on the operating permit) is the date that the permit expires.

Hawaiian Electric Company, Inc.
MONTHLY SYSTEM PEAK FORECAST ¹
Including Future DSM Program Impact
(Gross MW)

| Month | 2003 ³ | 2004 | 2005 | 2006 | 2007 | 2008 |
|---------------|-------------------|--------------|--------------|--------------|--------------|--------------|
| Jan | 1,191 | 1,255 | 1,286 | 1,315 | 1,343 | 1,359 |
| Feb | 1,161 | 1,242 | 1,275 | 1,302 | 1,329 | 1,345 |
| Mar | 1,185 | 1,241 | 1,274 | 1,300 | 1,328 | 1,344 |
| Apr | 1,177 | 1,232 | 1,263 | 1,288 | 1,316 | 1,332 |
| May | 1,200 * | 1,227 | 1,259 * | 1,284 * | 1,311 | 1,327 |
| Jun | 1,226 * | 1,257 * | 1,290 * | 1,321 * | 1,342 * | 1,356 * |
| Jul | 1,276 * | 1,294 * | 1,328 * | 1,360 * | 1,382 * | 1,396 * |
| Aug | 1,264 * | 1,309 * | 1,346 * | 1,376 * | 1,398 * | 1,413 * |
| Sep | 1,276 | 1,319 | 1,354 | 1,385 | 1,409 | 1,425 |
| Oct | 1,288 | 1,336 | 1,366 | 1,399 | 1,421 | 1,438 |
| Nov | 1,287 | 1,332 | 1,363 | 1,395 | 1,417 | 1,434 |
| Dec | 1,263 | 1,305 | 1,336 | 1,367 | 1,389 | 1,405 |
| Annual | 1,288 | 1,336 | 1,366 | 1,399 | 1,421 | 1,438 |

¹ Sep 2003 update. Includes the following MW adjustments:

| | 2003 | 2004 | 2005 | 2006 | 2007 | 2008 |
|------------------------------------|-------------|-------------|-------------|------------|------------|------------|
| THC/PH stdby | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 |
| Utility CHP loss | 0.0 | -0.3 | -0.7 | -1.0 | -1.6 | -2.1 |
| 3rd Pty CHP loss | 0.0 | -0.4 | -0.9 | -1.9 | -2.4 | -3.3 |
| Stdbby Exist. 3rd pty ¹ | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| Wal Mart Keaau | 0.0 | 1.3 | 1.3 | 1.3 | 1.3 | 1.3 |
| UH JABSOM | 0.0 | 3.4 | 6.0 | 6.0 | 6.0 | 6.0 |
| UH West Oahu | 0.0 | 0.0 | 0.0 | 0.0 | 0.9 | 1.8 |
| Sand Isl. WWTP | 0.0 | 0.0 | 7.6 | 7.6 | 7.6 | 7.6 |
| BWS Desalination | 0.0 | 0.0 | 0.0 | 5.7 | 5.7 | 5.7 |
| Camp Smith | 0.0 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 |
| Schofield Info Syst F | 0.0 | 0.0 | 0.0 | 1.1 | 1.1 | 1.1 |
| Ko Olina Develop. | 0.0 | 0.0 | 0.0 | 0.6 | 3.3 | 4.2 |
| Acquired DSM | -25.9 | -25.9 | -25.9 | -23.9 | -22.7 | -22.4 |
| Future DSM | -2.9 | -6.6 | -10.3 | -14.2 | -18.1 | -22.0 |
| Total | -8.8 | -6.2 | -0.6 | 3.6 | 3.4 | 0.2 |

² January thru Aug 2003 are recorded peaks, adjusted for estimated DSM, THC and Pearl Harbor.

* System peak is an AM peak.

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Labor Hours and Amount by RA

YEAR 2002 ACTUAL

| <u>RA</u> | <u>Prod Oper Hours</u> | <u>Prod Oper Amount</u> | <u>Prod Maint Hours</u> | <u>Prod Maint Amount</u> | <u>Total Hours</u> | <u>Total Amount</u> |
|-----------|----------------------------|-----------------------------|-----------------------------|------------------------------|------------------------|-------------------------|
| PBT | 0 | \$0 | 6 | \$186 | 6 | \$186 |
| PDD | 0 | \$0 | 62 | \$1,387 | 62 | \$1,387 |
| PDF | 0 | \$0 | 9 | \$283 | 9 | \$283 |
| PDJ | 0 | \$0 | 6 | \$197 | 6 | \$197 |
| PDL | 0 | \$0 | 4 | \$101 | 4 | \$101 |
| PHS | 0 | \$0 | 63 | \$1,273 | 63 | \$1,273 |
| PIB | 1 | \$30 | 219 | \$5,996 | 220 | \$6,026 |
| PIC | 1 | \$49 | 0 | \$0 | 1 | \$49 |
| PIE | 0 | \$0 | 1,975 | \$61,764 | 1,975 | \$61,764 |
| PIH | 0 | \$0 | 133 | \$4,489 | 133 | \$4,489 |
| PIK | 0 | \$0 | 811 | \$27,841 | 811 | \$27,841 |
| PIL | 0 | \$0 | 3,771 | \$123,755 | 3,771 | \$123,755 |
| PIM | 0 | \$0 | 141 | \$4,421 | 141 | \$4,421 |
| PIN | 0 | \$0 | 612 | \$21,051 | 612 | \$21,051 |
| PIP | 104 | \$3,562 | 6,721 | \$185,573 | 6,825 | \$189,135 |
| PIT | 4 | \$147 | 82,000 | \$2,730,211 | 82,004 | \$2,730,358 |
| PIW | 4 | \$83 | 698 | \$23,353 | 702 | \$23,436 |
| PIX | 7 | \$207 | 1,484 | \$50,174 | 1,491 | \$50,381 |
| PJA | 2 | \$69 | 0 | \$0 | 2 | \$69 |
| PJC | 0 | \$0 | 59 | \$1,502 | 59 | \$1,502 |
| PJW | 67 | \$1,992 | 21 | \$599 | 88 | \$2,591 |
| PNL | 0 | \$7,116 | 0 | \$0 | 0 | \$7,116 |
| PRS | 0 | \$0 | 74 | \$2,551 | 74 | \$2,551 |
| PRX | 0 | \$0 | 0 | \$129 | 0 | \$129 |
| PVL | 0 | \$0 | 5 | \$153 | 5 | \$153 |
| PVA | 3 | \$95 | 0 | \$0 | 3 | \$95 |
| <hr/> | | | | | | |
| PYF | 0 | \$0 | 7 | \$200 | 7 | \$200 |
| PYJ | 8 | \$302 | 0 | \$0 | 8 | \$302 |
| PYM | 0 | \$0 | 6 | \$253 | 6 | \$253 |
| <hr/> | | | | | | |
| Total | 201 | \$13,652 | 98,887 | \$3,247,442 | 99,088 | \$3,261,094 |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Labor Hours and Amount by RA

YEAR 2003 ACTUAL

| <u>RA</u> | <u>Prod Oper Hours</u> | <u>Prod Oper Amount</u> | <u>Prod Maint Hours</u> | <u>Prod Maint Amount</u> | <u>Total Hours</u> | <u>Total Amount</u> |
|-----------|----------------------------|-----------------------------|-----------------------------|------------------------------|------------------------|-------------------------|
| PBT | 0 | \$0 | 676 | \$23,114 | 676 | \$23,114 |
| PBY | 0 | \$0 | 1 | \$32 | 1 | \$32 |
| PDD | 0 | \$0 | 11 | \$273 | 11 | \$273 |
| PDF | 0 | \$0 | 17 | \$617 | 17 | \$617 |
| PDJ | 0 | \$0 | 3 | \$116 | 3 | \$116 |
| PHS | 0 | \$0 | 252 | \$5,247 | 252 | \$5,247 |
| PIB | 79 | \$2,008 | 0 | \$0 | 79 | \$2,008 |
| PIH | 0 | \$0 | 1,658 | \$56,640 | 1,658 | \$56,640 |
| PIK | 70 | \$2,682 | 289 | \$10,008 | 359 | \$12,690 |
| PIL | 0 | \$0 | 2,323 | \$82,258 | 2,323 | \$82,258 |
| PIM | 8 | \$158 | 164 | \$4,868 | 172 | \$5,026 |
| PIN | 0 | \$0 | 1,595 | \$55,863 | 1,595 | \$55,863 |
| PIP | 403 | \$12,129 | 6,557 | \$168,103 | 6,960 | \$180,232 |
| PIT | 0 | \$0 | 76,804 | \$2,620,825 | 76,804 | \$2,620,825 |
| PIW | 273 | \$6,299 | 332 | \$11,485 | 605 | \$17,784 |
| PIX | 29 | \$1,058 | 3,420 | \$122,297 | 3,449 | \$123,355 |
| PJW | 129 | \$4,146 | 4 | \$122 | 133 | \$4,268 |
| PRS | 0 | \$0 | 382 | \$12,592 | 382 | \$12,592 |
| PRX | 4 | \$131 | 0 | \$0 | 4 | \$131 |
| PVL | 0 | \$0 | 10 | \$289 | 10 | \$289 |
| PYB | 31 | \$1,072 | 12 | \$415 | 43 | \$1,487 |
| PYE | 0 | \$0 | 2,298 | \$69,318 | 2,298 | \$69,318 |
| PYF | 0 | \$0 | 3 | \$86 | 3 | \$86 |
| PYJ | 375 | \$15,153 | 0 | \$0 | 375 | \$15,153 |
| PYM | 0 | \$0 | 7 | \$281 | 7 | \$281 |
| Total | 1,401 | \$44,836 | 96,818 | \$3,244,849 | 98,219 | \$3,289,685 |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Labor Hours and Amount by RA

YEAR 2004 ACTUAL

| <u>RA</u> | <u>Prod Oper Hours</u> | <u>Prod Oper Amount</u> | <u>Prod Maint Hours</u> | <u>Prod Maint Amount</u> | <u>Total Hours</u> | <u>Total Amount</u> |
|--------------|----------------------------|-----------------------------|-----------------------------|------------------------------|------------------------|-------------------------|
| PBT | 0 | \$0 | 725 | \$26,185 | 725 | \$26,185 |
| PBY | 0 | \$8,943 | 0 | \$0 | 0 | \$8,943 |
| PDF | 0 | \$0 | 21 | \$795 | 21 | \$795 |
| PDJ | 0 | \$0 | 14 | \$434 | 14 | \$434 |
| PDL | 0 | \$0 | 4 | \$139 | 4 | \$139 |
| PFS | 0 | \$0 | 7 | \$188 | 7 | \$188 |
| PIB | 0 | \$0 | 288 | \$8,701 | 288 | \$8,701 |
| PIC | 6 | \$243 | 0 | \$0 | 6 | \$243 |
| PIH | 2 | \$73 | 0 | \$0 | 2 | \$73 |
| PIK | 0 | \$0 | 1,480 | \$51,742 | 1,480 | \$51,742 |
| PIL | 0 | \$0 | 4,470 | \$164,702 | 4,470 | \$164,702 |
| PIM | 0 | \$0 | 313 | \$9,281 | 313 | \$9,281 |
| PIN | 0 | \$0 | 193 | \$6,820 | 193 | \$6,820 |
| PIO | 0 | \$0 | 4 | \$137 | 4 | \$137 |
| PIP | 0 | \$0 | 7,388 | \$197,747 | 7,388 | \$197,747 |
| PIT | 0 | \$0 | 71,633 | \$2,696,504 | 71,633 | \$2,696,504 |
| PIW | 0 | \$0 | 1,922 | \$68,156 | 1,922 | \$68,156 |
| PIX | 0 | \$0 | 2,472 | \$89,363 | 2,472 | \$89,363 |
| PJB | 26 | \$1,085 | 0 | \$0 | 26 | \$1,085 |
| PJC | 2 | \$62 | 27 | \$766 | 29 | \$828 |
| PJW | 14 | \$441 | 17 | \$550 | 31 | \$991 |
| PRR | 0 | \$0 | 22 | \$715 | 22 | \$715 |
| PYB | 670 | \$22,928 | 0 | \$0 | 670 | \$22,928 |
| PYE | 0 | \$0 | 2,257 | \$62,181 | 2,257 | \$62,181 |
| PYF | 0 | \$0 | 22 | \$730 | 22 | \$730 |
| PYG | 0 | \$0 | 2 | \$56 | 2 | \$56 |
| PYM | 0 | \$4,247 | 59 | \$2,229 | 59 | \$6,476 |
| Total | 720 | \$38,022 | 93,340 | \$3,388,121 | 94,060 | \$3,426,143 |

PROJECTS - DIRECT LABOR\$ BY RA

| | | Data | | | |
|-------|-----------------------|-------------|-------------|-------------|----------------|
| *RA # | Resp Area | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| PBA | Admin-ED Engr | \$ - | \$ - | \$ - | \$ 677 |
| PBT | Structural | \$ 186 | \$ 23,114 | \$ 26,185 | \$ 51,011 |
| PBY | Substn, Protect & Tel | \$ - | \$ 32 | \$ 8,943 | \$ - |
| PDD | Training Section | \$ 1,387 | \$ 273 | \$ - | \$ - |
| PDF | Field Operation | \$ 283 | \$ 617 | \$ 795 | \$ - |
| PDJ | West Overhead | \$ 197 | \$ 116 | \$ 434 | \$ - |
| PDL | East Overhead-Ward | \$ 101 | \$ - | \$ 139 | \$ - |
| PFS | Corporate Safety | \$ - | \$ - | \$ 188 | \$ - |
| PHS | Security | \$ 1,273 | \$ 5,247 | \$ - | \$ - |
| PIB | Admin-PS O&M | \$ 6,026 | \$ 2,008 | \$ 8,701 | \$ - |
| PIC | Power Purchase | \$ 49 | \$ - | \$ 243 | \$ - |
| PIE | PS Technical Services | \$ 61,764 | \$ - | \$ - | \$ - |
| PIH | Honolulu Stn Oper | \$ 4,489 | \$ 56,640 | \$ 73 | \$ - |
| PIK | Kahe Stn Oper | \$ 27,841 | \$ 12,690 | \$ 51,742 | \$ - |
| PIL | Kahe Stn Maint | \$ 123,755 | \$ 82,258 | \$ 164,702 | \$ - |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Non-Labor by RA

YEAR 2002 ACTUAL

| <u>RA</u> | <u>Prod Oper</u> | <u>Prod Maint</u> | <u>Total</u> |
|-----------|------------------|-------------------|--------------|
| PAA | (2,781) | 0 | (2,781) |
| PEZ | 677 | 983 | 1,660 |
| PIK | 0 | 11,418 | 11,418 |
| PIL | 0 | 10,966 | 10,966 |
| PIN | 0 | 12,036 | 12,036 |
| PIT | 191,587 | 6,040,373 | 6,231,960 |
| PIX | 0 | 322,372 | 322,372 |
| PJW | 0 | 1 | 1 |
| PNL | 50,839 | 0 | 50,839 |

| | | | |
|-------|----------------|------------------|------------------|
| Total | <u>240,322</u> | <u>6,404,252</u> | <u>6,644,574</u> |
|-------|----------------|------------------|------------------|

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Non-Labor by RA

YEAR 2003 ACTUAL

| <u>RA</u> | <u>Prod Oper</u> | <u>Prod Maint</u> | <u>Total</u> |
|-----------|------------------|-------------------|------------------|
| PBY | 0 | 255 | 255 |
| PEZ | 5,492 | 7,969 | 13,461 |
| PIK | 0 | 3,994 | 3,994 |
| PIL | 0 | 9,639 | 9,639 |
| PIN | 0 | 38,748 | 38,748 |
| PIT | 73,783 | 6,398,743 | 6,472,526 |
| PIX | 0 | 40,689 | 40,689 |
| PYM | 0 | (6,103) | (6,103) |
| Total | <u>79,275</u> | <u>6,493,934</u> | <u>6,573,209</u> |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Projects - Direct Non-Labor by RA

YEAR 2004 ACTUAL

| <u>RA</u> | <u>Prod Oper</u> | <u>Prod Maint</u> | <u>Total</u> |
|-----------|------------------|-------------------|------------------|
| PBY | 59 | 0 | 59 |
| PIK | 0 | 3,338 | 3,338 |
| PIL | 0 | 8,301 | 8,301 |
| PIT | 8,108 | 8,433,892 | 8,442,000 |
| PIX | 7,529 | 3,528 | 11,057 |
| PYF | 0 | 2,600 | 2,600 |
| PYM | 110 | 0 | 110 |
| Total | <u>15,806</u> | <u>8,451,659</u> | <u>8,467,465</u> |

PROJECTS - DIRECT NON-LABOR BY RA

| | | Data | | | |
|-------------|-----------------------|--------------|--------------|--------------|----------------|
| *RA # | Resp Area | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| PAA | Admin-Gen Acctg | \$ (2,781) | \$ - | \$ - | \$ - |
| PBY | Substn, Protect & Tel | \$ - | \$ 255 | \$ 59 | \$ - |
| PEZ | ISD Chargeback | \$ 1,660 | \$ 13,461 | \$ - | \$ - |
| PHS | Security | \$ - | \$ - | \$ - | \$ 64,000 |
| PIK | Kahe Stn Oper | \$ 11,418 | \$ 3,994 | \$ 3,338 | \$ - |
| PIL | Kahe Stn Maint | \$ 10,966 | \$ 9,639 | \$ 8,301 | \$ - |
| PIN | Honolulu Stn Maint | \$ 12,036 | \$ 38,748 | \$ - | \$ - |
| PIP | Planning | \$ - | \$ - | \$ - | \$ 850,000 |
| PIT | Traveling Maintenance | \$ 6,231,960 | \$ 6,472,526 | \$ 8,442,000 | \$ 8,342,000 |
| PIX | Waiau Stn Maint | \$ 322,372 | \$ 40,689 | \$ 11,057 | \$ - |
| PJW | Water & Haz Mat | \$ 1 | \$ - | \$ - | \$ - |
| PNL | Land & Rights of Way | \$ 50,839 | \$ - | \$ - | \$ - |
| PYF | PP Electrical Engr | \$ - | \$ - | \$ 2,600 | \$ - |
| PYM | PP Mechanical Engr | \$ 6,103 | \$ (6,103) | \$ 110 | \$ - |
| Grand Total | | \$ 6,644,574 | \$ 6,573,209 | \$ 8,467,465 | \$ 9,256,000 |

2003 vs. 2002 Variance (\$71,365)
-1%

2004 vs. 2003 Variance \$1,894,256
29%

2005 vs. 2004 Variance \$788,535
9%

CA-IR-45

Ref: HECO T-6, Page 12, Lines 18 to 24.

According to the testimony, production department work and costs are managed in categories including outage-related work that is for “Planned Outages,” “Maintenance Outages” or “Forced Outages,” as well as other types of work considered “Operational” or “Preventive,” “Predictive” and “Corrective” maintenance. These categories are explained in greater detail through page 17 of the testimony.

- a. Please provide a breakdown of the actual capital and O&M costs incurred for each work category in each year from 2002 through 2004, by Account and RA.
- b. Compare the historical costs provided in response to part (a) of this information request to the test year projected costs by category, with an explanation of all variances greater than \$100,000 among years or between categories.

HECO Response:

- a. For clarification, the reference to HECO T-6, Page 12, Lines 18 to 24, and detailed through page 17, was not intended to be a discussion on categories of cost, but rather a discussion on how HECO manages the effects of aging plant and equipment to maintain reliability, efficiency, safety and compliant operations.

First, the discussion distinguishes between outage maintenance, which is broken down into three outage categories (Planned Outages, Maintenance Outages and Forced Outages discussed from line 25 on page 12 through line 13 on page 14 of HECO T-6), and operation maintenance (discussed from line 14 on page 14 through line 7 on page 15), which includes all types of maintenance that can be performed on generating units and supporting infrastructure without taking a generating unit off line.

Second, the discussion goes on to describe established maintenance practices (Preventive, Predictive and Proactive Maintenance from line 8 on page 15 through line 12 on page 16) used by HECO, and assumes corrective maintenance is self explanatory. The

preventive (PM), predictive (PDM), and corrective maintenance (CM) practices apply to both outage (PO, MO, and FO) maintenance and operational maintenance.

Given the above clarification between outage and operational maintenance categories and the various types of maintenance practices, a discussion on how the above relates to the various cost categories may be helpful in understanding the cost break down information provided in this response.

Cost Categories:

The most basic cost categories are Capital and O&M costs.

Capital costs are categorized by Projects and Programs. Some Capital Projects such as controls upgrades require a unit outage to implement and are planned in advance to coincide with scheduled Planned Outages (e.g., controls upgrade). Other Capital Projects such as the installation of a new firewater system do not require a generating unit outage and are thus scheduled independent of generating unit outages. Programs include smaller scope capital items and, as with Projects, may be done during generating unit outages, or not, depending on the nature of the work. In addition to the Project vs Program breakdown of capital expenditures, a few capital items (compared to the total budget) may also be categorized as PM, PDM or CM projects as shown on page 8. Unlike O&M costs, there is no effort to categorize capital projects into PM, PDM or CM categories. Therefore, the

is provided on pages 9 and 10. Again, this does not reflect the total Power Supply capital expenditure trends.

Production O&M maintenance costs are categorized by Projects and Non-Projects/Non-Programs (Non-Projects). O&M maintenance Projects include Planned Outages (PO's) and other O&M maintenance like the Pond 1A cleaning (CA-IR-188). O&M maintenance Non-Project costs includes costs for Maintenance Outages (MO's), Forced Outages (FO's), operational maintenance, and facility/infrastructure maintenance. O&M costs in general can be further categorized according to the cost structures provided on page 503 in HECO-WP-101 (E), page 767 in HECO-WP-101 (F), and page 871 in HECO-WP-101 (G). HECO-WP-101 (E) provides a cost structure that captures costs from a Labor and Non-Labor perspective. HECO-WP-101 (F) provides a view of Direct Labor cost that includes activities and RA. HECO-WP-101 (G) provides a view of Direct Non-Labor cost that includes activities and RA. From this information, several views of O&M maintenance costs can be obtained and are provided below.

First, O&M maintenance costs, in terms of PM, PDM and CM activities for 2002 – 2004 and 2005 derived from HECO-WP-101, are provided on pages 11-12 for Direct Labor

and pages 13-14 for Direct Non-Labor. The information is similar to the structure in HECO-WP-101 (F) and (G). Note that PM, PDM and CM activity numbers (“Act #”) range from 257 – 275, and combine Projects and Non-Projects.

Second, O&M Maintenance cost in terms of Projects and Non-Projects broken down by Direct Labor and Direct Non-Labor, and by RA, for 2002 – 2004 Actual and 2005 derived from HECO-WP-101, are provided on pages 15-22. The information is organized beginning with a total Direct Labor and Non-Labor Summary on page 15. Direct Labor broken down

into Projects and Non-Projects is summarized on page 16 followed by RA level details on pages 17-19. Direct Non-Labor is similarly broken down into a Project and Non-Project summary on page 20 followed by RA level details on pages 21-22.

Third, as indicated in response to CA-IR-43, a revised maintenance schedule was approved in February, 2005, and HECO was in the process of making further revisions which were finalized in April. HECO has provided the revised maintenance schedule approved on April 8, 2005, and associated Capital and O&M Project estimate changes based on the new schedule, as a supplement to its response to CA-IR-43. The cost breakdowns for the revised Capital and O&M Projects estimates differ from the various views discussed above because the estimates are made on an informal basis (i.e., outside of Pillar) as part of the Production Department's ongoing efforts to manage the dynamic nature of changes that occur throughout the year. Therefore, the approved April 8, 2005 schedule cost cannot be directly compared to the labor and non-labor costs as summarized on pages 15, 16 and 20. The total O&M Production Maintenance impact of the 4/8/05 schedule in terms of Projects was provided in the supplement to CA-IR-43 on page 6. The Project and Non-Project impacts

based on the approved 4/8/05 Planned Outage Schedule are provided below on page 23.

- b. The Power Supply total capital expenditures, without the Waiiau Fuel Oil Pipeline costs, are provided on page 8 for 2002 – 2004 Actual and 2005 Revised as of March, 2005. Budget versus Actual comparisons for Capital Projects included in Planned Outages (PO) for 2003 and 2004 were provided in CA-IR-41, Attachment 2, and CA-IR-42, Attachment 2, respectively. Also, a revised breakdown of Capital Projects for Planned Outages in 2005, and a comparison to the original budget were provided in CA-IR-43 (Revised 4-21-05),

pages 3-5. Included in the Planned Outage capital projects and total Power Supply Capital Expenditure costs are capital items categorized as PM, PDM and CM.

Referring to the O&M Production Maintenance Direct Labor expenses categorized according to PM, PDM and CM activities on pages 11-12, most of the maintenance Labor resources are forecasted to support Boiler Plant and Equipment PM and CM (Act # 257 and 259 respectively); Steam Turbine Equipment PM, CM (Act # 260 and 262 respectively); and Common Structure CM (Act # 265). The total O&M Production Maintenance Direct Labor on page 12 reflects the increase in staffing due primarily to night shift maintenance and additional trades and craft positions to handle a higher volume of work.

Referring to the O&M Production Maintenance Direct Non-Labor expenses categorized according to PM, PDM and CM activities on pages 13-14, most of the maintenance Non-Labor resources are forecasted to PM, PDM and CM activities (Act # 257 through 275). Total O&M Production Maintenance Direct Non-Labor expenses for the 2005 TY on page 14 show a lower amount for the test year compared to 2004 Actual, and a higher amount compared to 2002 and 2003 Actuals.

Referring to the O&M Production Maintenance expenses categorized according to Projects and Non-Projects, Direct Labor and Non-Labor, and by RA, the information provided starts with a high level summary on page 15, for 2002 – 2004 Actual and 2005 test year. The Direct Labor costs, broken down by Projects and Non-Projects, are provided on page 16. This view compares 2002 – 2004 Actuals with 2005 TY. The significant increase in 2005 TY Direct Labor Non-Project expenses is due to the establishment of the night shift maintenance crews. The RA breakdown on pages 17 and 19 shows the Non-Project increase in the Kahe Maintenance (PIL) and Waiiau Maintenance (PIX) RA's.

The Direct Non-Labor costs, broken down by Projects and Non-Projects, are provided on page 20. This view compares 2002 – 2004 Actuals with 2005 TY. The 2005 TY Direct Non-Labor expenses are lower than the 2004 Actual expenses due to lower Non-Project outside service estimates for the Kahe Maintenance (PIL) and Waiiau Maintenance (PIX) RA's on page 21. This is due, in part, to the establishment of the night shift maintenance crews at Waiiau and Kahe Stations. While 2005 TY estimates are lower than 2004 Actual, unanticipated multiple and concurrent unit outages (combination of PO, MO and FO) beyond what is planned for 2005 could significantly increase Direct Non-Labor expenses as HECO labor resources are spread thin to support unplanned and planned repairs.

Referring back to the total O&M Maintenance Direct Labor and Non-Labor summary on page 15, which compares 2002 – 2004 Actuals with the 2005 TY forecast, O&M Maintenance Direct Labor is higher than the 2004 Actual, and O&M Maintenance Non-Labor is lower than the 2004 Actual, but significantly higher than 2002 and 2003 Actuals. The total Direct Labor and Non-Labor expenses for 2004 Actual and 2005 TY are comparable. However, the addition of on-costs to the 2004 Actual and 2005 TY Direct Labor and Non-Labor expenses increases the 2005 TY amount over the 2004 Actual. Explanations for the higher 2005 TY Other Production Maintenance expenses were provided in HECO T-6, and additional detail was provided in various responses to IR's, including CA-IR-1 with Attachments 1, 3, 3A, 3B, 3D, 3H, 3I, 4, 4A, 4B, 4D, 4E, and 5; CA-IR 2 with Attachments 3, 4, 4B, and 5.

As the generating units continue to age and are operated harder, more maintenance will be required to maintain reliability and thus additional staff will enable more work to be done. As discussed in the referenced IR's, the establishment of night shift maintenance

crews for Kahe (PIL) and Waiiau (PIX) will not only increase staffing to enable more work to be done, but will also provide additional maintenance capability during off peak hours that is not currently available. Night shift maintenance capability will allow more maintenance to be performed with less impact on generating unit and system reliability, because the work can be performed during a time (off peak) when generation reserves are not a constraint, and maintenance activities (PM, PDM and CM) requiring capacity deratings and risk conditions can be performed with less impact to the system during peak periods. In simple terms, the amount of maintenance work that needs to be done each year has increased, for the reasons stated in HECO T-6, pages 9-11, 28-30 and 34, and related IR responses. but there are

constraints on the number of units that can be taken out of service each year to do work during planned overhauls. The addition of the night maintenance crews will allow the additional work to be done.

While O&M Maintenance Direct Non-Labor is forecasted at a lower level than 2004 Actual, there also is a potential for this cost category to increase based on high levels of unanticipated repairs that may impact baseload and cycling unit capability and availability. For example, unanticipated unit maintenance outages, forced outages and unit deratings on top of scheduled PO's and MO's will spread HECO labor resources too thin to be able to repair and restore units in a timely manner unless outside services are brought in to complement the workforce. These types of situations are expected to increase as scheduling flexibility diminishes with increasing load and lower reserve margins.

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005
Predictive, Preventive, Corrective - (Summary)
Years 2002-2004 Actual and 2005 Budget

| <u>TYPE</u> | <u>2002</u> | <u>2003</u> | <u>2004</u> | <u>2005</u> |
|--|-------------------|-------------------|-------------------|-------------------|
| <u>Capital (Partial)</u> | | | | |
| Corrective | 799,050 | 1,455,487 | 895,886 | 939,153 |
| Predictive | 1,084,134 | 2,192,674 | 2,971,612 | 297,661 |
| Preventive | 912,268 | 4,544,696 | 1,913,227 | 218,978 |
| Capital (Partial) | <u>2,795,452</u> | <u>8,192,857</u> | <u>5,780,725</u> | <u>1,455,792</u> |
| PS Total CAPEX (w/o Waiiau F.O. Pipeline) | <u>15,189,860</u> | <u>21,178,056</u> | <u>26,624,191</u> | <u>31,516,819</u> |

Hawaiian Electric Company, Inc.
Rate Case 2005
Predictive, Preventive, Corrective - CAPITAL (Details)

| | |
|----------------|---------|
| Acct Grp Descr | Capital |
|----------------|---------|

| | | | Data | | | | |
|------------------|----------------------|-------|-------------|-------------|-------------|----------------|---------|
| TYPE | NARUC Acct Blk Descr | *RA # | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year | |
| Corrective | CWIP | PBA | 19 | 32 | 0 | 0 | |
| | | PHF | 0 | 516 | 0 | 0 | |
| | | PIB | 2,464 | 0 | 0 | 0 | |
| | | PIE | 1,195 | 0 | 0 | 0 | |
| | | PIH | 0 | 0 | 2,680 | 0 | |
| | | PIK | 3,383 | 0 | 11,446 | 0 | |
| | | PIL | 277,221 | 106,533 | 45,440 | 401,651 | |
| | | PIM | 0 | 356 | 811 | 0 | |
| | | PIN | 26,252 | 36,289 | 173,961 | 155,748 | |
| | | PIP | 1,646 | 1,051 | 0 | 0 | |
| | | PIT | 171,780 | 280,105 | 62,816 | 26,329 | |
| | | PIW | 3,680 | 71 | 17,663 | 0 | |
| | | PIX | 265,516 | 809,567 | 478,567 | 354,848 | |
| | | PVL | 53 | 0 | 0 | 0 | |
| | | PYE | 0 | 58,432 | 9,834 | 0 | |
| | | PYF | 3,519 | 0 | 2,927 | 0 | |
| | | PYG | 499 | 1,958 | 470 | 0 | |
| | | PYM | 0 | 4,081 | 29,862 | 0 | |
| | CWIP Total | | | 757,227 | 1,298,991 | 836,477 | 938,576 |
| | Removal | | PDF | 0 | 118 | 0 | 0 |
| | | | PIL | 10,527 | 4,595 | 2,767 | 0 |
| | | | PIP | 435 | 0 | 0 | 0 |
| | | | PIT | 8,292 | 85,761 | 28,847 | 577 |
| | | | PIX | 17,704 | 50,417 | 27,795 | 0 |
| | | | PRX | 4,865 | 0 | 0 | 0 |
| | | | PYM | 0 | 15,605 | 0 | 0 |
| | Removal Total | | | 41,823 | 156,496 | 59,409 | 577 |
| Corrective Total | | | 799,050 | 1,455,487 | 895,886 | 939,153 | |
| Predictive | CWIP | PBA | 66 | 0 | 0 | 0 | |
| | | PBT | 59,281 | 448 | 39,927 | 0 | |
| | | PBY | 988 | 0 | 1,443 | 0 | |
| | | PIA | 0 | (88,024) | 0 | 0 | |
| | | PIB | 0 | 0 | 413 | 0 | |
| | | PIL | 1,111 | 36,192 | 51,349 | 0 | |
| | | PIN | 307 | 1,837 | 827 | 0 | |
| | | PIP | 989 | 0 | 2,578 | 0 | |
| | | PIT | 23,710 | 197,754 | 1,033,084 | 2,874 | |
| | | PIX | 1,679 | 879 | 246,192 | 0 | |
| | | PNP | 0 | 519 | 0 | 0 | |
| | | PRR | 0 | 0 | 11,930 | 0 | |
| | | PRS | 0 | 0 | 19,648 | 0 | |

| | |
|----------------|---------|
| Acct Grp Descr | Capital |
|----------------|---------|

| | | | Data | | | |
|------------|----------------------|-------|-------------|-------------|-------------|----------------|
| TYPE | NARUC Acct Blk Descr | *RA # | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| Predictive | CWIP | PVL | 0 | 0 | 168 | 0 |
| | | PYE | 0 | 0 | 6,934 | 970 |
| | | PYE | 204,624 | 1,000,770 | 150,000 | |

Hawaiian Electric Company, Inc.
Rate Case 2005
PRODUCTION MAINTENANCE: Direct O&M - Labor

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| *Act # | Activity | Data | | | |
|--------|--------------------------|-------------|-------------|-------------|----------------|
| | | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| 110 | Impl Mktg Pgm-Core | 0 | 0 | 0 | 0 |
| 210 | Plan & Approve Projects | 847 | 113,682 | 83,862 | 55,178 |
| 211 | Engr Design & Mng Proj | 0 | 442 | 0 | 7,522 |
| 212 | Construct Projects | 0 | 0 | 0 | 6,161 |
| 213 | Const Sm Bettermnt Proj | 0 | 0 | 88 | 0 |
| 245 | Mon Plt Perf-Boiler | 0 | 0 | 0 | 0 |
| 248 | Perf Wtr Treat & Anlys | 253,731 | 266,983 | 302,632 | 0 |
| 255 | Dev Outage & Proj Plans | 96,855 | 81,651 | 60,937 | 198,594 |
| 256 | Plan Sch Maint & Const | 377,942 | 474,825 | 521,904 | 930,086 |
| 257 | Maint Boiler Plt Eq-Prev | 1,457,073 | 1,067,426 | 1,499,455 | 2,379,966 |
| 258 | Maint Boiler Plt Eq-Pred | 325,610 | 727,277 | 894,447 | 319,290 |
| 259 | Maint Boiler Plt Eq-Corr | 1,791,194 | 1,613,790 | 1,559,482 | 2,794,585 |
| 260 | Maint Stm Turbo Eq-Prev | 641,419 | 1,144,014 | 816,451 | 2,247,602 |
| 261 | Maint Stm Turbo Eq-Pred | 549,238 | 497,164 | 498,937 | 182,068 |
| 262 | Maint Stm Turbo Eq-Corr | 1,109,738 | 1,311,769 | 882,333 | 796,194 |
| 263 | Maint Com Struc-Prev | 98,518 | 74,531 | 65,382 | 187,581 |
| 264 | Maint Com Struc-Pred | 2,735 | 0 | 0 | 0 |
| 265 | Maint Com Struc-Corr | 419,950 | 316,557 | 369,269 | 613,211 |
| 266 | Maint Com Misc Eq-Prev | 59,905 | 48,166 | 28,473 | 66,675 |
| 267 | Maint Com Misc Eq-Pred | 121 | 186 | 0 | 0 |
| 268 | Maint Com Misc Eq-Corr | 280,778 | 192,516 | 158,174 | 269,779 |
| 269 | Maint Fuel Feed Sys-Prev | 10,385 | 27,841 | 7,947 | 19,177 |
| 270 | Maint Fuel Feed Sys-Pred | 5,436 | 36,053 | 0 | 11,458 |
| 271 | Maint Fuel Feed Sys-Corr | 46,845 | 50,288 | 103,254 | 0 |

Hawaiian Electric Company, Inc.
Rate Case 2005
PRODUCTION MAINTENACE: Direct O&M - Labor

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| *Act # | Activity | Data | | | |
|--------------------|-------------------------|------------------|------------------|------------------|-------------------|
| | | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| 787 | Dev Empl Training | 37,639 | 17,385 | 17,401 | 18,155 |
| 788 | Conduct Empl Training | 3,710 | 1,830 | 739 | 6,063 |
| 795 | Mg Safety Pgm & Trng | 0 | 15 | 0 | 0 |
| 796 | Prov & Mg Fire Protect | 0 | 10 | 0 | 0 |
| 805 | Mg BU & Oth Lbr Agrmnt | 483 | 16,649 | 308 | 0 |
| 806 | Adm Labor Grievances | 203 | 0 | 0 | 0 |
| 807 | Co-wide Empl Commun | 1,818 | 0 | 0 | 0 |
| 816 | Perf Fuel Accounting | 3,051 | 0 | 0 | 0 |
| 841 | New Supp/Contr/Consult | 1,240 | 293 | 1,961 | 0 |
| 842 | Order Mat Eq Sup & Svcs | 0 | 0 | 0 | 0 |
| 850 | Process Mat & Txns | 0 | 0 | 0 | 0 |
| 876 | Comply Ongo-Wstewtr | 0 | 1,597 | 0 | 0 |
| 898 | Op & Maint Desktop-Tech | 0 | 0 | 0 | 0 |
| 899 | Maintain Applications | 0 | 0 | 0 | 0 |
| 931 | Care for Bldgs & Grnds | 0 | 0 | 0 | 0 |
| 932 | Repair Bldgs & Grnds | 0 | 0 | 0 | 0 |
| 933 | Prov&Mg Svcs-Security | 2,031 | 0 | 595 | 0 |
| 942 | Maint Vehicles | 0 | 0 | 0 | 0 |
| 966 | Handle & Deliver Mail | 0 | 0 | 0 | 0 |
| 968 | Prov Word Process Svcs | 19,093 | 17,123 | 22,838 | 16,726 |
| Grand Total | | 7,767,409 | 8,198,141 | 8,307,393 | 11,154,807 |

Hawaiian Electric Company, Inc.
Rate Case 2005
PRODUCTION MAINTENANCE: Direct O&M - Non-Labor

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| *Act # | Activity | Data | | | |
|--------|---------------------------|-------------|-------------|-------------|----------------|
| | | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| 110 | Impl Mktg Pgm-Core | 598 | 0 | 0 | 0 |
| 210 | Plan & Approve Projects | 0 | 3,380 | 1,130 | 27,120 |
| 211 | Engr Design & Mng Proj | 0 | 1,812 | 0 | 0 |
| 212 | Construct Projects | 29,938 | 26,826 | 11,810 | 864,604 |
| 213 | Const Sm Bettermnt Proj | 0 | 0 | 92,199 | 0 |
| 248 | Perf Wtr Treat & Anlys | 7,078 | 3,140 | 624 | 0 |
| 255 | Dev Outage & Proj Plans | 0 | 0 | 0 | 0 |
| 256 | Plan Sch Maint & Const | 308,564 | 396,812 | 532,378 | 448,300 |
| 257 | Maint Boiler Plt Eq-Prev | 1,657,318 | 1,525,933 | 1,224,748 | 1,037,408 |
| 258 | Maint Boiler Plt Eq-Pred | 1,193,822 | 1,082,342 | 2,628,594 | 2,050,540 |
| 259 | Maint Boiler Plt Eq-Corr | 3,161,805 | 3,687,432 | 4,629,314 | 2,993,454 |
| 260 | Maint Stm Turbo Eq-Prev | 1,503,583 | 1,409,739 | 1,368,256 | 1,123,050 |
| 261 | Maint Stm Turbo Eq-Pred | 1,606,438 | 1,563,393 | 2,281,002 | 1,153,264 |
| 262 | Maint Stm Turbo Eq-Corr | 2,263,841 | 2,241,224 | 2,657,269 | 1,816,604 |
| 263 | Maint Com Struc-Prev | 119,003 | 140,642 | 170,650 | 129,300 |
| 264 | Maint Com Struc-Pred | 1,626 | 8,568 | 0 | 0 |
| 265 | Maint Com Struc-Corr | 1,473,211 | 826,424 | 2,226,241 | 1,972,604 |
| 266 | Maint Com Misc Eq-Prev | 282,883 | 219,410 | 230,511 | 16,000 |
| 267 | Maint Com Misc Eq-Pred | 2,000 | 6,332 | 0 | 0 |
| 268 | Maint Com Misc Eq-Corr | 515,189 | 477,891 | 391,689 | 334,608 |
| 269 | Maint Fuel Feed Sys-Prev | 380,646 | 568,815 | 8,517 | 210,000 |
| 270 | Maint Fuel Feed Sys-Pred | 104,022 | 129,384 | 73,125 | 285,000 |
| 271 | Maint Fuel Feed Sys-Corr | 229,174 | 182,085 | 505,741 | 21,000 |
| 272 | Maint CT & Elec Eq-Prev | 39 | 93 | 207,568 | 1,226,000 |
| 273 | Maint CT & Elec Eq-Pred | 5,200 | 0 | 269,899 | 578,000 |
| 274 | Maint CT & Elec Eq-Corr | 17,803 | 39,737 | 41,477 | 169,000 |
| 275 | Maint Combust Eng Eq-Prev | 0 | 0 | 0 | 0 |
| 701 | Dev & Mg Forecasts | 0 | 0 | 0 | 0 |
| 720 | Improve Bus Processes | 0 | 85 | 0 | 60,000 |
| 723 | Mg Incent & Recog Pgm | 1,323 | 520 | 939 | 0 |
| 745 | Maint Rel-Leg & Govt Ag | 0 | 0 | 0 | 0 |
| 750 | Maint Rel- Cust | 0 | 0 | 0 | 0 |
| 753 | Maint Rel-Community | 375 | 2,300 | 896 | 0 |
| 765 | Empl Pol Prac Proc | 0 | 0 | 4 | 0 |
| 775 | Empl Comp PolPracProc | 0 | 0 | 0 | 0 |
| 787 | Dev Empl Training | 723 | 0 | 0 | 0 |
| 788 | Conduct Empl Training | 0 | 0 | 0 | 0 |
| 789 | Attend Training | 0 | 0 | 419 | 0 |
| 796 | Prov & Mg Fire Protect | 0 | 0 | 0 | 0 |
| 805 | Mg BU & Oth Lbr Agrmnt | 0 | 0 | 0 | 0 |
| 806 | Adm Labor Grievances | 0 | 0 | 0 | 0 |
| 850 | Process Mat & Txns | 0 | 0 | 0 | 0 |

Hawaiian Electric Company, Inc.
Rate Case 2005
PRODUCTION MAINTENANCE: Direct O&M - Non-Labor

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| *Act # | Activity | Data | | | |
|--------------------|-------------------------|-------------------|-------------------|-------------------|-------------------|
| | | 2002 Actual | 2003 Actual | 2004 Actual | 2005 Test Year |
| 891 | Maint Exist Comp App | 1,815 | 8,330 | 876 | 0 |
| 898 | Op & Maint Desktop-Tech | 0 | 0 | 0 | 0 |
| 931 | Care for Bldgs & Grnds | 0 | 0 | 0 | 0 |
| 932 | Repair Bldgs & Grnds | 0 | 0 | 0 | 0 |
| 933 | Prov&Mg Svcs-Security | 23,983 | 13,328 | 4,596 | 0 |
| 936 | Mg Svcs-Wstenon-haz | 28,987 | 35,526 | 25,264 | 0 |
| 968 | Prov Word Process Svcs | 0 | 0 | 0 | 0 |
| Grand Total | | 14,920,987 | 14,601,634 | 19,585,736 | 16,515,856 |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Direct Labor and Non-Labor - Maintenance

| | <u>Actual 2002</u> | <u>Actual 2003</u> | <u>Actual 2004</u> | <u>Test Yr 2005</u> |
|------------------|------------------------|------------------------|------------------------|-------------------------|
| Direct Labor | 7,767,419 | 8,198,129 | 8,307,399 | 11,154,798 |
| Direct Non-Labor | 14,920,995 | 14,601,630 | 19,585,739 | 16,515,857 |
| Total | <u>22,688,414</u> | <u>22,799,759</u> | <u>27,893,138</u> | <u>27,670,655</u> |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Direct Labor - Maintenance

| | <u>Actual 2002</u> | <u>Actual 2003</u> | <u>Actual 2004</u> | <u>Test Yr 2005</u> |
|--------------|------------------------|------------------------|------------------------|-------------------------|
| Non-Projects | 4,519,975 | 4,953,292 | 4,919,284 | 7,574,358 |
| Projects | 3,247,444 | 3,244,837 | 3,388,115 | 3,580,440 |
| Total | <u>7,767,419</u> | <u>8,198,129</u> | <u>8,307,399</u> | <u>11,154,798</u> |

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005
Direct Labor Maintenance - By RA

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| | | Data | | | |
|----------------|-------|----------|----------|----------|-------------|
| Proj_or_NonPrd | *RA # | FY02 Act | FY03 Act | FY04 Act | FY05 Budget |
| NonProject | PBA | 9 | 0 | 28 | |
| | PBO | | | | |
| | PBT | 3553 | 4018 | 1647 | |
| | PDA | 943 | 0 | | |
| | PDD | | | | |
| | PDF | 322 | 945 | 676 | |
| | PDJ | 1372 | 2763 | 795 | |
| | PDK | | | | |
| | PDL | 276 | 0 | 252 | |
| | PDP | | | | |
| | PDS | | | | |
| | PDT | 140 | 0 | | |
| | PDU | 261 | 0 | | |
| | PFS | 0 | 472 | 2388 | |
| | PHB | 163 | 1312 | 1818 | |
| | PHF | | | 87 | |
| | PHS | 0 | 262 | 736 | |
| | PIA | 3895 | 48 | 245 | 29334 |
| | PIB | 94656 | 55943 | 27495 | 25233 |
| | PIC | 399 | 611 | 296 | |
| | PIE | 197795 | 0 | | |
| | PIF | 200 | 9171 | | 11458 |
| | PIH | 84620 | 95708 | 90708 | |
| | PIK | 132333 | 135789 | 157825 | 61619 |
| | PIL | 1365765 | 1617899 | 1405588 | 2378578 |
| | PIM | 35293 | 35087 | 48171 | 16726 |
| | PIN | 307583 | 358366 | 359640 | 528175 |
| | PIO | 193 | 0 | 2650 | |
| | PIP | 309183 | 426211 | 384586 | 831607 |
| | PIR | 610 | 0 | | |
| | PIS | | | | |
| | PIT | 666264 | 892733 | 782015 | 710900 |
| | PIW | 61665 | 67234 | 69556 | 61727 |
| | PIX | 1115635 | 892531 | 1265304 | 2282448 |
| | PJA | 428 | 70 | 77 | |
| | PJB | 0 | 971 | 920 | |
| | PJC | 977 | 1109 | | |
| | PJW | 2230 | 2544 | 1362 | |
| | PNG | 75 | 110734 | 80848 | 47971 |
| | PPA | | | | |
| | PRC | 8737 | 6326 | 5775 | 8142 |

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005
Direct Labor Maintenance - By RA

Acct Blk Descr | Prod Maint

| | | Data | | | |
|------------------|-------|----------|----------|----------|-------------|
| Proj_or_NonPrj | *RA # | FY02 Act | FY03 Act | FY04 Act | FY05 Budget |
| NonProject | PRD | 132 | 0 | | |
| | PRE | | | | |
| | PRI | 13796 | 10956 | 6370 | 27426 |
| | PRR | 27922 | 31801 | 29461 | 35981 |
| | PRS | 13530 | 6498 | 3100 | |
| | PRX | 50709 | 1358 | 4317 | 32274 |
| | PSN | 0 | 114 | | |
| | PVA | | | | |
| | PVF | | | | |
| | PVL | 6689 | 1454 | 2711 | |
| | PYB | 0 | 1899 | -810 | |
| | PYE | 0 | 165227 | 175364 | 390415 |
| | PYF | 348 | 1559 | 146 | 5418 |
| | PYG | 0 | 121 | 406 | |
| | PYJ | 612 | 0 | | 54187 |
| | PYM | 10654 | 13448 | 6719 | 34742 |
| | PZP | | | | |
| NonProject Total | | 4519967 | 4953292 | 4919272 | 7574361 |
| Project | PBA | | | | 677 |
| | PBT | 186 | 23114 | 26185 | 51011 |
| | PBY | 0 | 32 | | |
| | PDD | 1387 | 273 | | |
| | PDF | 283 | 617 | 795 | |
| | PDJ | 197 | 116 | 434 | |
| | PDL | 101 | 0 | 139 | |
| | PFS | | | 188 | |
| | PHS | 1273 | 5247 | | |
| | PIB | 5996 | 0 | 8701 | |
| | PIE | 61764 | 0 | | |
| | PIH | 4489 | 56640 | 0 | |
| | PIK | 27841 | 10008 | 51742 | |
| | PIL | 123755 | 82258 | 164702 | |
| | PIM | 4421 | 4868 | 9281 | |
| | PIN | 21051 | 55863 | 6820 | |
| | PIO | | | 137 | |
| PJZ | | | | | |

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005
Direct Labor Maintenance - By RA

| | |
|----------------|------------|
| Acct Blk Descr | Prod Maint |
|----------------|------------|

| | | Data | | | |
|----------------|-------|----------|----------|----------|-------------|
| Proj_or_NonPrd | *RA # | FY02 Act | FY03 Act | FY04 Act | FY05 Budget |
| Project | PJA | | | | |
| | PJB | | | | |
| | PJC | 1502 | 0 | 766 | |
| | PJW | 599 | 122 | 550 | |
| | PQC | | | | |
| | PRR | | | 715 | |
| | PRS | 2551 | 12592 | | |
| | PRX | 129 | 0 | | |
| | PVL | 153 | 289 | | |
| | PVM | | | | |
| | PYB | 0 | 415 | | |
| | PYC | | | | |
| | PYE | 0 | 69318 | 62181 | |
| | PYF | 200 | 86 | 730 | |
| | PYG | | | 56 | |
| | PYM | 253 | 281 | 2229 | |
| Project Total | | 3247442 | 3244849 | 3388121 | 3580438 |
| Grand Total | | 7767409 | 8198141 | 8307393 | 11154799 |

Hawaiian Electric Company, Inc.
2005 Rate Case Data
Direct Non-Labor - Maintenance

| | <u>Actual 2002</u> | <u>Actual 2003</u> | <u>Actual 2004</u> | <u>Test Yr 2005</u> |
|--------------|------------------------|------------------------|------------------------|-------------------------|
| Non-Projects | 8,516,745 | 8,107,698 | 11,134,076 | 7,323,856 |
| Projects | 6,404,250 | 6,493,932 | 8,451,663 | 9,192,001 |
| Total | <u>14,920,995</u> | <u>14,601,630</u> | <u>19,585,739</u> | <u>16,515,857</u> |

Hawaiian Electric Company, Inc.
Rate Case - Test Year 2005
Direct Non-Labor Maintenance - By RA

| | |
|---------------|------------|
| Acct Blk Desc | Prod Maint |
|---------------|------------|

| | | Data | | | |
|------------------|-------|----------|----------|----------|-------------|
| Proj_or_NonP | *RA # | FY02 Act | FY03 Act | FY04 Act | FY05 Budget |
| NonProject | P2V | | | | |
| | P4V | 7170 | 8330 | 876 | |
| | PBT | 15793 | 1816 | | |
| | PBY | | | | |
| | PDJ | | | | |
| | PDV | | | | |
| | PEZ | 337585 | 416976 | 554234 | 482488 |
| | PFS | | | | |
| | PIA | | | | |
| | PIB | 25338 | 15601 | 4942 | 93000 |
| | PIC | | | | |
| | PIE | 2890 | 0 | | |
| | PIH | 1546 | 1935 | 165 | |
| | PIK | 1115 | 830 | | |
| | PIL | 3669785 | 3726515 | 4814849 | 2243084 |
| | PIM | 67180 | 72218 | 71868 | 47560 |
| | PIN | 625503 | 639906 | 1196322 | 1570768 |
| | PIO | 600 | -7027 | 54 | |
| | PIP | 21340 | 16765 | 18842 | 29080 |
| | PIR | 55 | 0 | | |
| | PIT | 131392 | 266096 | 137952 | 0 |
| | PIW | 6781 | 870 | 459 | |
| | PIX | 3532871 | 2865829 | 4289936 | 2824636 |
| | PJB | | | 10 | |
| | PJW | 0 | 5 | | |
| | PKI | -9534 | 0 | | |
| | PKM | 74383 | 73892 | 15313 | 15480 |
| | PNG | 0 | 3380 | 97 | 8280 |
| | PNT | 117 | 0 | | |
| | PPA | 1323 | 427 | 939 | |
| | PRC | 0 | 164 | 1075 | |
| | PRI | | | | 600 |
| | PRR | 1458 | 3011 | 4635 | 2880 |
| | PRX | | | | 6000 |
| | PWP | | | | |
| | PYA | 2054 | 0 | | |
| | PYB | | | | |
| | PYE | 0 | 161 | 20486 | |
| | PYF | | | | |
| | PYJ | | | | |
| | PYM | | | 1023 | |
| NonProject Total | | 8516745 | 8107700 | 11134077 | 7323856 |
| Project | P2V | | | | |
| | PBT | | | | |
| | PBY | 0 | 255 | | |
| | PEZ | 983 | 7969 | | |

Acct Blk Desc | Prod Maint

| | | Data | | | |
|--------------|-------|----------|----------|----------|-------------|
| Proj_or_NonP | *RA # | FY02 Act | FY03 Act | FY04 Act | FY05 Budget |

Production O&M
costs in \$1000s

| | Cost Category | Budget 12 mos. | Projected 12 mos. | Projected YE Var |
|---|----------------------|---------------------------|------------------------------|-----------------------------|
| NonProject | LABOR | \$17,737 | \$15,346 | -\$2,391 |
| | MATERIAL | \$4,503 | \$4,903 | \$400 |
| | O/S SVCS | \$6,224 | \$7,318 | \$1,094 |
| | ON-COSTS | \$12,384 | \$10,714 | -\$1,671 |
| | OTHER | \$358 | \$266 | -\$91 |
| | TRANSPORT | \$176 | \$224 | \$49 |
| NonProject | sub total | \$41,382 | \$38,771 | -\$2,611 |
| Project | LABOR | \$3,568 | \$3,555 | -\$13 |
| | MATERIAL | \$3,832 | \$5,770 | \$1,938 |
| | O/S SVCS | \$5,821 | \$7,838 | \$2,016 |
| | ON-COSTS | \$2,398 | \$2,459 | \$61 |
| | OTHER | \$0 | -\$1,033 | -\$1,033 |
| | TRANSPORT | \$0 | \$0 | \$0 |
| Projects | sub total | \$15,619 | \$18,589 | \$2,970 |
| <i>Less non-overhaul other projects</i> | | | | |
| Overhauls | subtotal | -\$1,066 | -\$402 | \$664 |
| | | \$14,553 | \$18,187 | \$3,634 |
| Totals | LABOR | \$21,305 | \$18,901 | -\$2,404 |
| | MATERIAL | \$8,335 | \$10,673 | \$2,338 |
| | O/S SVCS | \$12,045 | \$15,155 | \$3,110 |
| | ON-COSTS | \$14,782 | \$13,172 | -\$1,610 |
| | OTHER | \$358 | -\$767 | -\$1,124 |
| | TRANSPORT | \$176 | \$224 | \$49 |
| | Total | \$57,001 | \$57,360 | \$359 |

CA-IR-46

Ref: HECO T-6, Page 16, Line 16.

According to the testimony, "HECO has been able to manage the total Other Production O&M

equipment." Examples are provided on page 17 of certain efforts to improve operational

6 superheater replacement project in 2005, and future superheater and reheater replacement projects on steam units.

3. Various communications and conferencing technologies (voice, data, and video conferencing) to minimize the need for inter-station commuting and to provide for participation of off-island subject matter experts and stakeholders.
4. Maximizing the capabilities of Outlook to enhance emergency notification and response via alpha paging, text messaging, etc., to incident responders and key management personnel.
5. Application of aerial photos overlaid with site drainage flow, tank capacity, etc., information required to meet spill prevention documentation requirements, plant stack information to address air issues, emergency evacuation routes etc.
6. Periodic Vibration Monitoring: Utilizing two CSI 2120 data collectors to collect data on over 300 pieces of equipment per month. These data collectors, along with the analysis software, converts mechanical motion into a vibration spectrum or “picture”, which can indicate equipment problems such as imbalance, misalignment, looseness, and gear, bearing and electrical faults. The data is fed into a computer that provides a report of machines requiring attention. The technology also provides the capability to balance machines in-place using a program built into the data collectors.
7. On-line Vibration Monitoring: All of HECO turbines/generators (except H8) are equipped with Bentley Nevada on-line vibration monitoring systems that continuously measure the vibration level on each turbine bearing. The Predictive Maintenance team has been working toward bringing the vibration points into the Distributed Control System where vibration and bearing temperatures can be monitored and trended from

the Engineer's desktop PC using the PI system.

8. Vibration Trainer: PDM specialists are trained to balance rotating equipment on a

vibration trainer. This trainer simulates various different equipment faults.

types of faults (e.g. imbalance, misalignment, bearing faults, bent shaft, etc.) to allow the PDM specialists to practice, troubleshoot, and experiment with balancing techniques and solutions.

9. Infra Red thermography: A FLIR PM 695 infra red camera is used to take a thermal image of equipment to enable the thermographer to detect electrical faults, bearing

- attention to problem equipment.
12. Electric motor monitoring: This device uses a computer-based tester made by PdMA Corp. (MCE 3000 and MCEmax motor analyzer), and checks for insulation resistance, circuit resistance, capacitance (motor cleanliness), air gap problems, crack rotor bars and stator shorts. In addition, on-line performance data can be obtained to provide a total picture of motor health. Overhaul work package for motors are now mainly based on the results from our motor monitoring program.
 13. Transformer Monitoring: Infrared surveys, oil analysis, dissolved gas analysis and electrical testing (Doble, megger) technologies and techniques are used to monitor the condition of our critical transformers. Examples of recent findings include the Waiiau 3 and Waiiau 8 auxiliary transformers where excessive dissolved gases were detected, thus avoiding the potential for catastrophic failure and serious safety, environmental and risk management issues.
 14. Pump Performance Testing: Pump performance testing on critical pumps enable pump performance tracking and trending to focus maintenance resources based on predictive results as opposed to time-based (preventive maintenance) maintenance or responding to breakdown (corrective) maintenance. Instruments and transmitters are being installed on boiler feed pumps to enable on-line monitoring of pump performance to allow timely detection and correction of performance problems.
 15. Eddy Current Testing: This technology is used to assess the condition of tubular heat exchangers (feedwater heaters, air ejector condenser, lube oil coolers, chillers, hydrogen coolers). Deteriorated tubes can be proactively plugged to prevent in-service failures. The information obtained through eddy current testing and tube plugging is also used to

plan heat exchanger replacements before tube failures become too problematic and impact operations.

16. Flux Probe Tester: Permanent flux probes are being installed in generator cores to measure the magnetic flux from the generator field. A special laptop tester is used to obtain data, and then calculate and trend the number of shorted turns that are present in the generator field (rotor). Shorted turns can cause a decrease in generator output, increased heat generation and vibration.

b. Reports and other documentation are not generated to specifically measure the effectiveness of the five technology applications described in HECO T-6 on page 17, or the other examples listed above. However, the effectiveness of the examples provided can be described as follows:

Reference items from HECO T-6, page 17:

1. HECO's BRO – Please also refer to response to CA-IR-50 for a detailed description of

with reserve capacity shortfall conditions caused by rapidly growing demand, running aging units harder, and other factors discussed in HECO T-6, by enhancing “temporary versus permanent” repair decision making with appropriate follow-up to manage boiler reliability.

2. State-of-the-art instrumentation and software to track and monitor the operating performance of HECO’s steam generating units on a real time basis – This technology provides real time information on selected processes depending on the level of application. Some units are instrumented more than others. The benefit of this system is it provides real-time and trended information on selected operating parameters such as temperatures, pressures, flows and turbine speed, generator output, system frequency, generator breaker status, etc., and enables users to access the information remotely from their desktop computers. The technology provides an effective means of troubleshooting problems on the various svstems that are monitored and for responding


4. Non-destructive testing instrumentation – Additional technologies with examples of findings are provided below.
5. Automatic paging and cell phone applications – This technology was invaluable in responding to the generation-related system conditions summarized for 2002, 2003, and 2004 in CA-IR-1, HECO T-6, Attachment 6, and response to CA-IR-169, part a. Key decision makers were immediately and simultaneously notified of a serious system condition as the problem occurred and were able to take immediate corrective actions to avoid potential escalation of the problem.

Reference to response to part a. above - Other innovations and technology applications:


1. Honolulu 8&9 video stack cameras – Honolulu Units 8&9 are cycled daily. This mode of operation increases the risk of high levels of visible emissions (opacity) which may impact neighbors in close proximity. The real-time visual indication of stack emissions has enabled the operating staff to operate in the cycling mode while complying with stringent emission requirements.
2. Superheater and reheater process improvement – As stated in response to part a. above, shortening an outage by 2-3 weeks and avoiding a steam blow has significant benefits. In addition to the productivity gains by avoiding an extended 2-3 week outage, public safety and inconvenience are maintained as roads and highways do not need to be shutdown for the steam blow process.
3. Communications and conferencing technologies – Effectiveness was adequately explained in response to part a. above.
4. Aerial photo overlays – aerial photos are combined with electronic drawing technologies to produce very accurate site-specific information that serves multiple

purposes. As mentioned in response to a. above, the photo accurately depicts drainage flows, storage tanks, emergency evacuation routes, etc. that is used extensively for environmental compliance and emergency response.


5. Periodic Vibration Monitoring




Periodic vibration surveys on the Waiiau #62 boiler feed pump indicated a substantial increase in vibration. The root cause was determined to be a rub between the shaft and the case cover.



6. On-Line Vibration




- Infrared thermography – provides a quick and effective means to survey, detect, and correct problems before they impact reliability.




Electrical survey of motor line starter. Circuit breaker terminal was found loose and retightened.


Infrared Thermography




10. Acoustic monitoring




Electric Motor Testing



Abnormal startup/in-rush current spectrum also indicate broken rotor bars.





Current spectrum of a normal motor without any broken rotor bars.





- Transformer monitoring –Increasing amount of Methane, Ethane and Ethylene indicate internal arcing. Early detection prevents a catastrophic fault from developing thus preventing the potential for a transformer explosion within a generating unit that could

result in a serious safety, environmental, and reliability situation. Below are the results of a recent finding on the W8 auxiliary transformer.



W8 Aux Transformer: graph shows the dissolved methane & Ethylene gas in the transformer oil. Exponential increase indicates temperatures greater than 700C.

Transformer Monitoring



DISSOLVED GAS ANALYSIS: Monitoring the amount of gas dissolved in transformer oil provides valuable information about the transformer's condition.


14. Eddy current testing

Heat Exchanger Eddy Current Testing


Feedwater Heater 14



Flux Probe Testing



Flux Probe Testing



Flux probe data from Kahe 4 generator at load point 4 after rewinding rotor.

Flux Probe Testing

Generatortech Shorted-Turn Data Table

File: K4Jan04p04.pm Date: January 28, 2004 8:00:29 pm

Path: S:\Operations&Maintenance\PM\Generator Data Files\Probe K4\K4Jan04Baseline\K4Jan04p04.pm

Company: HAWAIIAN ELECTRIC COMPANY Status: KAHE UNH 4

Comments: Baseline test - total rewind Jan 04

Number of poles: 2 Code: poly: 7 Max Load MVA: 870

Turns/Coil: 1-25, 2-26, 3-26, 4-26, 5-26, 6-26, 7-26

Load Point: 4 MWS: 80 MVARs: 0.9 Field Amps: 2510 Field Volts: 1900
 Flux Density: Zero Crossing: 4.9 Filter noise: Rotor RPM: 940.9 Peak Height: Crested

| Coil | Peak Size | Peak Size | Ratio of Ratio of | Peak A | Peak B |
|------|-----------|-----------|-------------------|------------|------------|
| | | | A/B | Indication | Indication |
| 1 | 0.138 | 0.129 | 0.932 | 1.013 | ... |
| 2 | 0.136 | 0.136 | 0.998 | 1.002 | ... |
| 3 | 0.191 | 0.190 | 1.005 | 0.995 | ... |
| 4 | 0.179 | 0.178 | 1.005 | 0.995 | ... |
| 5 | 0.136 | 0.133 | 0.968 | 1.012 | ... |
| 6 | 0.200 | 0.199 | 1.005 | 0.995 | ... |
| 7 | 0.208 | 0.207 | 1.006 | 0.995 | ... |

No shorted-turns indicated (post-rewind flux probe test)

CA-IR-47

Ref: HECO-629.

- a. Please provide a monthly breakdown, by payee, of actual expenses incurred in 2003 and 2004 for each line item for which there are itemized amounts shown for Power Production Operations outside services in the test year.
- b. Is HECO considering adjusting the forecasted costs in each instance where actual expenditures do not support the increases reflected in the test year forecast? Explain why or why not.
- c. If contractual commitments have been made for the increased expenses, please provide copies of agreements reflected the contractual commitment.

HECO Response:

- a. The information requested is voluminous and therefore one copy each (CA-IR-47, Transmittal 1, pages 1 to 60) will be provided to the Consumer Advocate and the Commission under separate transmittal. The file will also be made available electronically. In this file HECO is providing details of the actual 2003 and 2004 outside service transactions. Page 3 of this response describes the organization of the information being provided in CA-IR-47, Transmittal 1.
- b. No, HECO is not considering adjusting the forecasted costs in each instance where actual expenditures do not support the increases reflected in the test year forecast because the distribution of actual expenditures as they occur is different from the estimating process used to develop the budget. Budgeting is performed at a higher level to ensure that sufficient resources are available to accomplish the work that needs to be done to operate and maintain the generating units in a safe, compliant, and reliable manner. Also, historical actual vs test year forecast variance analysis will not account for new expenditures that are expected to be incurred in the test year and future years. For the reasons above HECO

recommends a higher level view of historical versus test year expenditures for ratemaking purposes.

- c. The outside services for Power Production Operations provided in CA-IR-47, Transmittal 1, reflects the specific vendors used in 2003 and 2004 to perform services. It is not possible to identify specific increases and copies of agreements because the mix of vendors and scope of work in 2005 test year for the similar services may be different due to the dynamic nature of operations and maintenance. There are around 151 service agreements, each 15 to 20 pages long, with vendors that provide services for HECO Production. The information is too voluminous to reproduce. In addition, these service agreements are confidential and not for public dissemination. To release the service agreements to the public would jeopardize the agreements that are negotiated between HECO and its vendor. Please see pages 4 to 8 of this response for the list of service agreements with vendors. If the Consumer Advocate identifies which service agreements they would like to review, arrangements can be made for on-site visits at the Waiiau Administration Office. Arrangements can be made by contacting Irene Sekiya at 543-4778 for review.

Explanation of Database file "CA-IR-47 Oper OS data.xls"

Transaction records were extracted from Heco Ellipse system for "Outside Services" costs for periods 2003 through 2004. "Outside Services" classification consist of two categories of costs, Outside Services and Other.

Outside Services by Expense Element-

- 501 – Outside Services – General
- 502 – Outside Services – Legal
- 503 – Outside Services – Temporary
- 505 – Outside Services – Construction
- 506 – Outside Services – Engineering
- 508 – Outside Services – Environmental

Other by Expense Element-

- 451 – Info Sys Production & Development
- 462 – Info Sys PC Software
- 516 – Employee Membership
- 520 – Mainland Travel
- 521 – Meals and Entertainment
- 522 – Interisland Travel
- 570 – Rent
- 600 – Gen Plt Equip Maint
- 640 – Freight, Post & Bulk Main
- 900 – Financial Statement Items
- 901 – Amort of Deferred Db

Summary of 2003 "Outside Services" cost is shown as an exhibit in T-6, Aaron Fujinaka direct testimony HECO-621 (Prod Operations).

File includes various types of transactions, such as service vendor charge, manual entries, transfers, financial statement transactions, etc. This file was primarily prepared to collect vendor (supplier) information.

The useful data shown for each record are:

- 1) Account Code – Defines RA, Activity, Location, Indicator, 5th Segment/Project, and Expense Element
- 2) Block – Block B30=Operation

| | Supplier Name | CONTRACT # |
|----|-------------------------------------|-------------------|
| 1 | AGT Services | MSTR-IP-02-005 |
| 2 | Air & Hydraulic Service | MSTR-IP-04-002 |
| 3 | AirCare Environmental | MSTR-IP-03-037 |
| 4 | Akana Trucking Inc | MSTR-IP-03-051 |
| 5 | Alakona Corp | MSTR-IP-03-015 |
| 6 | Alii Flooring | MSTR-IP-03-009 |
| 7 | Allied Security Fence Co. | MSTR-IP-02-021 |
| 8 | Allstate Steel | MSTR-IP-02-012 |
| 9 | Aloha Equipment Repair | MSTR-IP-99-36 |
| 10 | Aloha Painting Company, Inc | MSTR-IP-00-109 |
| 11 | Amatek Solidstate Controls, Inc | MSTR-IP-99-30 |
| 12 | American Marine | MSTR-IP-01-004 |
| 13 | American Piping & Boiler | MSTR-IP-02-002 |
| 14 | Arakaki Mecanical LLC | MSTR-IP-04-015 |
| 15 | Armstrong Bldg. Maintenance Inc | MSTR-IP-01-021 |
| 16 | Associated Steel Workers Ltd. | MSTR-IP-03-044 |
| 17 | Atlas Sales Co., Inc. | MSTR-IP-04-022 |
| 18 | ATMOS Inc. | MSTR-IP-03-046 |
| 19 | B & C Trucking Co. Ltd. | MSTR-IP-00-61 |
| 20 | B & J Insulation Co. Inc. | MSTR-IP-03-032T |
| 21 | Babcock & Wilcox | MSTR-IP-02-007 |
| 22 | Barry Sibul | MSTR-IP-04-003 |
| 23 | BEI Hawaii | MSTR-IP-03-050 |
| 24 | Bering Sea Eccotech | MSTR-IP-02-003T |
| 25 | BJ Process & Pipeline Services | MSTR-IP-04-007 |
| 26 | Bobs Equipment rental | MSTR-IP-03-021 |
| 27 | BRYCO, Inc | MSTR-IP-00-105 |
| 28 | C. S. Squared | MSTR-IP-03-048 |
| 29 | Clean Living Dust-Tex Honolulu Inc. | MSTR-IP-01-017 |
| 30 | Clean-N-Rooter | MSTR-IP-03-023 |
| 31 | Clear Visions | MSTR-IP-00-84 |
| 32 | Conco Systems Inc. | MSTR-IP-02-009 |
| 33 | Concrete Coring Company | MSTR-IP-03-006 |
| 34 | Costal Piping & Fabrication | MSTR-IP-03-035T |
| 35 | Crane Pro Services | MSTR-IP-03-013 |
| 36 | D & M Hydraulic Sales & Service | MSTR-IP-00-92 |

| | Supplier Name | CONTRACT # |
|----|---|-------------------|
| 37 | D & S Commercial Service | MSTR-IP-03-007 |
| 38 | D.Y. Mikami Construction Inc. | MSTR-IP-03-014 |
| 39 | DCS2000 | MSTR-IP-00-90 |
| 40 | Diversified Energy Services | MSTR-IP-02-019T |
| 41 | Don's Makiki Inc. | MSTR-IP-99-39 |
| 42 | Earle Matsunaga Painting | MSTR-IP-99-52 |
| 43 | Electric Power Technologies | MSTR-IP-03-020 |
| 44 | Engineering & Inspections Hi. | MSTR-IP-03-039 |
| 45 | Enviroservices & Training | MSTR-IP-03-038 |
| 46 | EPRI Solutions Inc | MSTR-YA-03-01 |
| 47 | Erik Builders Inc. | MSTR-IP-03-019 |
| 48 | F & H Construction | MSTR-IP-02-013 |
| 49 | Finlay Testing Laboratories | MSTR-IP-03-029 |
| 50 | Flowserve Inc | MSTR-IP-04-004 |
| 51 | G.Y. Murashige Contractor Inc. | MSTR-IP-03-011 |
| 52 | Garlow Petroleum | MSTR-IP-00-74 |
| 53 | Giordano's Painting Inc. | MSTR-IP-02-014T |
| 54 | Global Environmental Services Group | MSTR-IP-00-110 |
| 55 | GMI Pacific Waste Services | MSTR-VP-00-16 |
| 56 | Green Magic (dba Diversified Exterminators) | MSTR-IP-01-020 |
| 57 | Hamon Custodis Inc. | MSTR-IP-04-023 |
| 58 | Hawaii Duct & Acoustical Ceiling Cleaners | MSTR-IP-01-112 |
| 59 | Hawaii Vertical Transportation | MSTR-IP-03-031 |
| 60 | Hawaiian Crane & Rigging Ltd. | MSTR-IP-00-62 |
| 61 | Hawaiian Crane & Rigging Ltd. | MSTR-IP-03-012 |
| 62 | Hawaiian Dredging Construction Co. | MSTR-IP-02-015T |
| 63 | Hawaiian Steam Inc. | MSTR-IP-02-016T |
| 64 | Haztech Environmental Services Inc | MSTR-IP-99-24 |
| 65 | Heide & Cook Ltd. | MSTR-IP-05-008 |
| 66 | Hi Tech Roofing Services, Inc | MSTR-IP-04-025 |
| 67 | Honolulu Painting | MSTR-IP-02-020 |
| 68 | Honolulu Shipyard Inc. | MSTR-IP-00-103 |
| 69 | Honomac, Inc. | MSTR-IP-01-007 |
| 70 | HSI Electric | MSTR-IP-04-019 |
| 71 | HSI Mechanical | MSTR-IP-03-045 |
| 72 | Ikaika Masonary | MSTR-IP-03-025 |

| | Supplier Name | CONTRACT # |
|-----|---|-------------------|
| 73 | Industrial Parts Hawaii, Inc. | MSTR-IP-00-100 |
| 74 | Island Demo | MSTR-IP-99-41 |
| 75 | Island Mechanical Corp | MSTR-IP-99-25 |
| 76 | Island Top Soil | MSTR-IP-00-79 |
| 77 | Iwalani Trucking | MSTR-IP-00-85 |
| 78 | Jani-King of Hawaii | MSTR-IP-01-022 |
| 79 | K2M Mobile Treatment Services | MSTR-IP-02-001 |
| 80 | Kan-Seal | MSTR-IP-04-008 |
| 81 | Kawika's Painting & Waterproofing Inc. | MSTR-IP-03-027 |
| 82 | Keith Environmental Consultants LLC. | MSTR-IP-04-009 |
| 83 | Kleen Sweeps Inc. | MSTR-IP-03-034 |
| 84 | Latigo Construction, Inc. | MSTR-IP-03-049 |
| 85 | LFR Levine-Fricke | MSTR-IP-00-66 |
| 86 | Maikai Plumbing | MSTR-IP-00-63 |
| 87 | Marisco, Ltd. | MSTR-IP-03-017T |
| 88 | Maxwell Communications | MSTR-IP-01-003 |
| 89 | McClellan's Air Purification Specialists | MSTR-IP-00-59 |
| 90 | Medeiros Trucking Service Inc | MSTR-IP-03-004 |
| 91 | Mega Construction Inc. | MSTR-IP-04-001 |
| 92 | Menehune Water Co. | MSTR-IP-03-005 |
| 93 | Merican Industries Inc. | MSTR-IP-00-82 |
| 94 | Metropolitan Painting & Environmental Sys | MSTR-IP-04-024 |
| 95 | Mid-Pacific Medical Training Institute | MSTR_IP-03-007 |
| 96 | Milo Nursery & Landscape, Inc | MSTR-IP-04-006 |
| 97 | MKD Enterprises | MSTR-IP-99-44 |
| 98 | Modern Key Shop | MSTR-IP-04-018 |
| 99 | Muranaka Environmental | MSTR-IP-03-047 |
| 100 | National Concrete Sawing | MSTR-IP-04-014 |
| 101 | Oahu Industrial Inc. | MSTR-IP-99-33 |
| 102 | Oak Park Chimney | MSTR-IP-00-83 |
| 103 | Oceanic Dive Company, Inc | MSTR-IP-99-31 |
| 104 | Ohana Environmental Construction Inc | MSTR-IP-01-006 |
| 105 | Oliver Tile Corporation | MSTR-IP-00-101 |
| 106 | Pacific Commercial Services LLC | MSTR-IP-03-026 |
| 107 | Pacific Concrete Resurfacing | MSTR-IP-00-89 |
| 108 | Pacific Diving Industries | MSTR-IP-03-024 |

| | Supplier Name | CONTRACT # |
|-----|-----------------------------------|-------------------|
| 109 | Pacific Industrial Corp | MSTR-IP-03-042T |
| 110 | Pacific Tank & Repair | MSTR-IP-03-002 |
| 111 | Pacific Testing Services | MSTR-IP-02-022 |
| 112 | Petrochem Industries | MSTR-IP-99-005 |
| 113 | Petrochem Insulation, Inc. | MSTR-IP-02-018T |
| 114 | PII North America, Inc. | MSTR-IP-04-016 |
| 115 | Pomaikai Transport Services | MSTR-IP-00-58 |
| 116 | Powers Engineering & Inspections | MSTR-IP-03-033 |
| 117 | Process Controls Inc. | MSTR-IP-03-018 |
| 118 | Progressive Air Conditioning Inc | MSTR-IP-01-002 |
| 119 | PSC Industrial Outsourcing, Inc | MSTR-IP-03-016 |
| 120 | R K Oshiro Door Service | MSTR-IP-02-010 |
| 121 | Reinhart & Associates | MSTR-IP-01-001 |
| 122 | Richards Painting | MSTR-IP-02-006 |
| 123 | Rolloffs Hawaii, Inc. | MSTR-VP-03-015 |
| 124 | Roto-Rooter | MSTR-IP-03-043 |
| 125 | Safway Services Inc. | MSTR-IP-03-040 |
| 126 | Sako Electrical Corp | MSTR-IP-01-008 |
| 127 | SCEC | MSTR-IP-03-020 |
| 128 | Sea Engineering Inc. | MSTR-IP-03-003 |
| 129 | Sensormatic | MSTR-IP-01-009 |
| 130 | Siemens Industrial Services, Inc. | MSTR-IP-04-017 |
| 131 | SPCC & Consulting | MSTR-IP-99-29 |
| 132 | Specialty General | MSTR-IP-00-104 |
| 133 | Steinke Brothers Inc. | MSTR-IP-03-010 |
| 134 | Structural Dynamics Inc | MSTR-IP-03-041 |
| 135 | Structural Integrity Associates | MSTR-IP-04-013 |
| 136 | Superheat | MSTR-IP-04-010 |
| 137 | TesTex | MSTR-IP-03-036 |
| 138 | The Aqua Man Power Washing | MSTR-IP-00-71 |
| 139 | Thermal Solutions Inc | MSTR-IP-03-030 |
| 140 | Thielsch Engineering Inc. | MSTR-IP-04-005 |
| 141 | Thyssen Dover Elevator Corp | MSTR-IP-01-012 |
| 142 | Trees of Hawaii | MSTR-IP-03-022 |
| 143 | TURVAC, INC | MSTR-IP-00-102 |
| 144 | Unitek Insulation Inc. | MSTR-IP-02-008 |

| | Supplier Name | CONTRACT # |
|-----|-------------------------------------|-------------------|
| 145 | Unitek Slovent Services Inc. | MSTR-IP-03-028 |
| 146 | Universal Associates (Manufacturer) | MSTR-IP-04-012 |
| 147 | Wesdyne | MSTR-IP-00-87 |
| 148 | West Coast Cleaning & Preservation | MSTR-IP-99-28 |
| 149 | Western Process Controls | MSTR-IP-00-88 |
| 150 | Western Waterproofing | MSTR-IP-00-64 |
| 151 | Williams & Associates Inc | MSTR-IP-01-005 |

Due to the voluminous nature of the information, one copy of CA-IR-47, Transmittal 1 (pages 1-60) will be provided to the Consumer Advocate and the Commission under separate transmittal.

CA-IR-48

Ref: HECO T-6, Page 28, line 23 to Page 29, line 13, HECO-623 and HECO 625.

According to the testimony, “[t]he increase between 2003 Actual and test year 2005 is mainly attributed to existing vacancies from retirements at the end of 2003, and an increase in maintenance staffing.” Please provide the following information:

- a. State whether the Company conducted any studies of the optimal staffing plan for production maintenance personnel and, if affirmative, provide complete copies of all such studies.
- b. Provide all calculations, workpapers, analyses, projections and other documents supportive of the cost effectiveness of HECO’s decision to increased maintenance employee levels by 40 people (34 percent) relative to 2003 staff levels, with 20 added positions attributed to night maintenance.
- c. Explain and quantify the treatment of overtime hours and costs reflected in the test year, relative to historical overtime percentages per HECO-625.
- d. Explain and reconcile the increased staffing with the proposed versus historical levels of overtime for production department maintenance personnel, indicating the extent to which “avoided” overtime costs in the test year projections are available to “pay for” increased staffing levels in such projections.
- e. Explain and reconcile increased staffing with the proposed versus historical levels of outside services costs incurred by the power production department, indicating the extent to which “avoided” outside service costs in the test year projections are available to “pay for” increased staffing levels in such projections.
- f. Provide an update to HECO-623 indicating actual YE 2004 staffing levels and explain plans for and the status of any further hiring in 2005.
- g. According to HECO’s response to CA-IR-1, T-6, Page 3 of 3, “[b]acklog of work continues to increase as the units and associated infrastructure ages.” Please describe how HECO’s production department maintenance work requirements are tracked and provide documentation of all measures of work “backlog” as of December 2002, 2003 and 2004 associated with this statement.

HECO Response:


- a. The Company did not conduct any formal studies of the optimal staffing plan for production maintenance personnel. The approach used to determine staffing requirements was based on:

1. Replacements of vacancies attributed to retirements, resignations, job transfers and terminations. What's different today versus in the past is that to the extent plans for separations are known in advance positions being vacated are requested and approved as soon as possible to provide as much lead time and/or overlap for transition as possible.
 2. Establishment of a night shift maintenance crew. The night shift maintenance crew size of 10 at Waiiau and 10 at Kahe was based on the minimum crew size covering all required trades and craft skills necessary to accomplish maintenance on operating and available units. This crew size is too small to provide night shift overhaul support, but can be utilized in a limited capacity for this purpose if the need arises.
 3. Increasing key resources to address more work. Additional trades and crafts, resource planners, planning coordinators and engineers identified in CA-IR-1, HECO T-6, are needed to handle the higher levels of work being generated as the units are run harder. The need for more unanticipated maintenance outages (MO), overlapping planned outages (PO) and response to forced outages (FO) requires more capability to plan, schedule and execute work required to maintain reliability.
- b. As discussed in HECO T-6 on page 9, in order to mitigate the rapid growth in demand experienced in 2004, and in anticipation of equivalent or higher demand going forward, HECO had to take immediate steps to maximize the availability of its existing fleet of 16 generating units, and to figure out ways to maintain reliability of the aging fleet. Comparing the reserve margins in HECO-611 and HECO-612, in just one year, from 2003 to 2004, HECO system reserves dropped approximately 50 MW across the whole year due to the growth in demand. As experienced in 2004, actual demand outpaced the anticipated demand

projections in the 2004 Adequacy of Supply letter to the Commission (HECO-606), and the impacts to the HECO system are expected to continue until permitting and installation of the planned simple-cycle combustion turbine can be expected to be completed.

Maximizing the availability of all generating units meant increasing the staffing levels at Honolulu and Waiiau Stations to increase the availability of Honolulu Units 8&9 and Waiiau 3&4 from 2 shifts, 5 days per week to 3 shifts, 7 days per week (24x7) as explained in HECO T-6, pages 23 and 24. Maintaining reliability of an aging fleet entailed looking at labor availability as well as available daily periods where meeting Spinning Reserve and Quickload Pickup generation criteria were not an issue with regard to meeting peak demand or responding to forced outages. To this end, off-peak periods shown in HECO-624

provide an opportunity to accomplish certain types of maintenance with minimal impact on



two for safety and system isolation and tagging. Adding a merit Supervisor to provide supervision and administrative support as well as safety and environmental compliance enforcement brings the crew size up to 10 at Waiiau and 10 at Kahe.

In addition to the nightshift maintenance crews at Waiiau and Kahe, additional staffing increases reflected in CA-IR-1, HECO T-6, are required to manage a much higher workload during day peak periods in order to keep HECO's fleet of aging generating units on line and to support safety and environmental compliance by adequately maintaining supporting infrastructure and facilities. Regarding unit outages, as shown in HECO-611 and HECO-612, the respective Actual Maintenance outages throughout most of the year involved concurrent unit outages (units are down at the same time). The trend, similar to that experienced in 2004, is expected to continue into the foreseeable future as demand grows and all existing generating units, including IPPs, get older.

Comparing 2003 staffing levels with 2005 test year projections is not a good comparison, but used in the original analysis because 2003 was the most recent actual full-year result when the 2005 test case was being developed in 2004. The system conditions and requirements in 2003 are not same based on what was experienced in 2004, and projected to continue into the foreseeable future. While 2004 actual results are provided it does not factor in HECO's generation shortfall mitigation plans which are included in the 2005 test year budget, and discussed above and in HECO T-6.

- c. HECO-625 compares OT percentages for the Maintenance Division comprised of Honolulu Maintenance (PIH), Waiiau Maintenance (PIX), Kahe Maintenance (PIL) and Travel Maintenance (PIT) and included a year-to-date percentage as of August, 2004. The attached

spreadsheet on pages 8 and 9 provides a breakdown, by RA, of actual overtime hours compared to straight time hours for 2002, 2003 and includes the year-end 2004 result

- d. It is not possible to reconcile the increased maintenance staffing forecasted in 2005 because the maintenance staffing levels forecasted were based on the numbers of specific trades and craft personnel required to keep up with anticipated increased workload requirements. Comparing the 2005 test year forecasted OT percentages with actual historical trends indicates a decrease in OT % for each of the Maintenance RA's. Most affected are the Waiau and Kahe Maintenance crews with the establishment of the night shift maintenance crews. It should be noted that actual OT is not only a function of staffing levels, but also a function of work requirements to keep available units operational and in compliance (environmental, safety, permit) on a 24x7 basis. Also, units down for overhaul, maintenance outages or forced outages contribute to OT trends as work is done on weekends, holidays after normal business hours, and on a call out basis. Unit outages are also overlapped, or stacked, to accomplish normal and recurring maintenance. During periods when labor shortfalls occur, such as when unit outages are stacked, man-hour deficits are made up with OT and/or contract services. As mentioned in the response to part b. above, system demand is expected to continue to increase into the foreseeable future and will result in reduced generating reserve margins. This will tend to increase OT as all available time and resources are utilized to keep the lights on. This reality is one of the major differences between an intertied system and an island system that must be self sufficient.
- e. The levels of outside services costs is expected to remain high and/or increase due to the need to overlap unit outages to keep up with the maintenance of 16 generating units through the course of a year. As discussed in the response to part d. above, contractors are expected

to continue to supplement the workforce as existing HECO labor forces are spread amongst multiple unit outages. While maintenance staffing numbers are significantly higher compared to previous years, as discussed in the response to part b. above, HECO's additional staffing requirements forecasted in 2005 is the minimum staffing level required to keep up with multiple planned outages (PO), maintenance outages (MO) and the occasional forced outage (FO). Night shift maintenance will provide some relief by allowing maintenance to be performed during off peak hours.

- f. CA-IR-1, HECO T-6, Attachment 5, has the requested actual YE 2004 staffing levels by RA. The attachment has been updated and attached to this response, on pages 10 to 16, to reflect vacancy and hiring status through March 3, 2005.
- g. "Backlog" statistics are not tracked and/or available in a useable format for analysis purposes. As explained in HECO T-6, pages 9 to 16, there are many factors that contribute to the amount of work (maintenance) that is identified, categorized, prioritized and planned. "Backlog" is a general term used to identify work that is held in abeyance until an opportunity arises to perform the work is considered backlog. Examples may include repairs that require a unit shutdown, but not an immediate threat to safety, environmental compliance or unit reliability, repairs awaiting materials and/or parts, labor resource availability, infrastructure repairs not directly impacting unit availability and/or system reliability, etc. The process to integrate backlog into the maintenance practices discussed in HECO T-6, pages 9 to 16, is described below:
- Planned Outages (PO) – Backlog items are added to the scope of PO's in advance of the outage since the outage is predictable many months and years in advance. As the outage approaches, Production Resource Planners generate a list of identified backlog items for

the identified generating unit which is reviewed by planners, operations and maintenance supervisors, and engineers. Included with this response on pages 17 to 34 is an example of a work order backlog list for W6 which has been undergoing an outage since 01/27/05. Pre-overhaul meetings are held prior to an outage to define the scope of the outage and estimated duration. Based on available resources, backlog items are added to the overhaul scope along with capital and O&M projects. Priorities are then adjusted if unanticipated problems are identified during the overhaul.

- Maintenance Outages (MO) – The same example of a backlog list provided on pages 17 to 34 is used for a short MO. Based on available resources, backlog items are added to the maintenance outage scope. A pre-outage meeting is held with appropriate stakeholders to coordinate shutdown, repair and startup activities.
- Forced Outage (FO) – The same example of a backlog list provided on pages 17 to 34 is

also used to identify items that can be worked on during a forced outage. Since a FO requires immediate attention and restoration, selection of backlog items is limited. For example, if the unit needs to be restored immediately, it may not be possible to accomplish internal boiler repairs on a forced outage as it takes two days to cool the boiler to safely gain entry for the repairs.

In summary, backlog items exist for each unit and are managed depending on unit and resource availability, and type of outage. No statistics or reports are available for analysis at this time.

Hawaiian Electric Company Inc.
Rate Case - Test Year 2005
Labor Overtime

| <u>RA</u> | <u>RA Desc</u> | <u>Overtime Hours</u> | <u>Straight Time Hours</u> | <u>Proportion OT/ST Hrs %</u> |
|---------------------------|-----------------------|-----------------------|----------------------------|-------------------------------|
| <u>2002 Actual</u> | | | | |
| PIB | Admin-PS O&M | 0 | 11,310 | 0% |
| PIH | Honolulu Stn Oper | 6,325 | 29,696 | 21% |
| PIK | Kahe Stn Oper | 15,072 | 101,284 | 15% |
| PIL | Kahe Stn Maint | 8,669 | 46,533 | 19% |
| PIM | Maintenance Admin | 0 | 3,680 | 0% |
| PIN | Honolulu Stn Maint | 1,610 | 13,809 | 12% |
| PIO | Operations Admin | 0 | 1,720 | 0% |
| PIP | Planning | 10 | 20,903 | 0% |
| PIT | Traveling Maintenance | 27,854 | 116,978 | 24% |
| PIW | Waiiau Stn Oper | 19,133 | 90,429 | 21% |
| PIX | Waiiau Stn Maint | 7,467 | 42,090 | 18% |
| TOTAL | | 86,140 | 478,432 | 18% |
| <u>2003 Actual</u> | | | | |
| PIB | Admin-PS O&M | 15 | 11,417 | 0% |
| PIH | Honolulu Stn Oper | 7,233 | 30,287 | 24% |
| PIK | Kahe Stn Oper | 12,819 | 107,094 | 12% |
| PIL | Kahe Stn Maint | 9,716 | 48,881 | 20% |
| PIM | Maintenance Admin | 0 | 3,762 | 0% |
| PIN | Honolulu Stn Maint | 1,425 | 14,004 | 10% |
| PIO | Operations Admin | 0 | 837 | 0% |
| PIP | Planning | 73 | 25,149 | 0% |
| PIT | Traveling Maintenance | 26,682 | 116,257 | 23% |
| PIW | Waiiau Stn Oper | 23,641 | 92,184 | 26% |
| PIX | Waiiau Stn Maint | 7,397 | 38,219 | 19% |
| TOTAL | | 89,001 | 488,091 | 18% |
| <u>2004 Actual</u> | | | | |
| PIB | Admin-PS O&M | 5 | 12,830 | 0% |
| PIH | Honolulu Stn Oper | 9,489 | 30,109 | 32% |
| PIK | Kahe Stn Oper | 16,288 | 101,372 | 16% |
| PIL | Kahe Stn Maint | 10,977 | 44,188 | 25% |
| PIM | Maintenance Admin | 0 | 3,699 | 0% |
| PIN | Honolulu Stn Maint | 1,997 | 13,714 | 15% |
| PIO | Operations Admin | 0 | 1,576 | 0% |
| PIP | Planning | 0 | 24,611 | 0% |
| PIT | Traveling Maintenance | 34,316 | 108,302 | 32% |
| PIW | Waiiau Stn Oper | 22,760 | 96,693 | 24% |
| PIX | Waiiau Stn Maint | 11,812 | 40,713 | 29% |
| TOTAL | | 107,644 | 477,807 | 23% |

Hawaiian Electric Company Inc.
Rate Case - Test Year 2005
Labor Overtime

| <u>RA</u> | <u>RA Desc</u> | <u>Overtime Hours</u> | <u>Straight Time Hours</u> | <u>Proportion OT/ST Hrs %</u> |
|--------------------|-----------------------|-----------------------|----------------------------|-------------------------------|
| 2005 Budget | | | | |
| PIB | Admin-PS O&M | 1,177 | 19,353 | 6% |
| PIH | Honolulu Stn Oper | 4,762 | 50,593 | 9% |
| PIK | Kahe Stn Oper | 17,139 | 118,674 | 14% |
| PIL | Kahe Stn Maint | 7,944 | 73,101 | 11% |
| PIM | Maintenance Admin | 641 | 4,321 | 15% |
| PIN | Honolulu Stn Maint | 1,632 | 17,225 | 9% |
| PIO | Operations Admin | 183 | 1,934 | 9% |
| PIP | Planning | 6,608 | 43,526 | 15% |
| PIT | Traveling Maintenance | 34,556 | 164,190 | 21% |
| PIW | Waiau Stn Oper | 25,446 | 133,992 | 19% |
| PIX | Waiau Stn Maint | 7,099 | 72,065 | 10% |
| TOTAL | | 107,187 | 698,974 | 15% |

| 2005 Budget - Breakdown of Straight Time Hours | | | | |
|---|-----------------------|--------------------|--------------------|----------------|
| | | <u>O&M Hrs</u> | <u>All Oth Hrs</u> | <u>Total</u> |
| PIB | Admin-PS O&M | 12,944 | 6,409 | 19,353 |
| PIH | Honolulu Stn Oper | 45,649 | 4,944 | 50,593 |
| PIK | Kahe Stn Oper | 108,885 | 9,789 | 118,674 |
| PIL | Kahe Stn Maint | 67,618 | 5,483 | 73,101 |
| PIM | Maintenance Admin | 2,079 | 2,242 | 4,321 |
| PIN | Honolulu Stn Maint | 15,801 | 1,424 | 17,225 |
| PIO | Operations Admin | 426 | 1,508 | 1,934 |
| PIP | Planning | 35,608 | 7,918 | 43,526 |
| PIT | Traveling Maintenance | 120,284 | 43,906 | 164,190 |
| PIW | Waiau Stn Oper | 123,649 | 10,343 | 133,992 |
| PIX | Waiau Stn Maint | 64,666 | 7,399 | 72,065 |
| TOTAL | | 597,609 | 101,365 | 698,974 |

Agrees with labor hours reported in response to CA-IR-1, except for RA PIP which has a difference of 186 hours. Difference represents less than .1% of the total O&M hours.

Actuals
4/30/2004

vs

Actuals Test Year Actuals
4/30/2004 12/31/2004 2005 2/28/2005

Comments

| | | | | | |
|---|---|---|---|---|--|
| 0 | 1 | 1 | 1 | 1 | Vacancy created due to promotion. Status: Filled in 2004 |
| 0 | 1 | 1 | 1 | 1 | Vacancy created due to promotion. Status: Filled in 2004 |
| 1 | 1 | 0 | 0 | 1 | |
| 1 | 2 | 0 | 2 | 2 | Administrative Assistant converted to Contracts Admin. Status: Filled in 2004. |
| 0 | 0 | 1 | 0 | 0 | Vacancy, converted to Contracts Administrator. |
| 1 | 1 | 0 | 0 | 1 | |
| 1 | 1 | 0 | 0 | 1 | |
| 0 | 1 | 1 | 1 | 1 | Vacancy created due to job transfer. Status: Filled in 2004 |
| 1 | 1 | 1 | 1 | 1 | Addition - See Note (1) below. Status: Position to be filled in January, 2005. 3/3/05 Update: Trainer hired and in transition. |
| 1 | 0 | 0 | 0 | 0 | |
| 1 | 1 | 0 | 0 | 1 | |
| 2 | 2 | 0 | 0 | 2 | |
| 0 | 0 | 1 | 0 | 0 | Addition - See Note (2) below. Status: Awaiting approval to fill. |
| 0 | 0 | 0 | 0 | 0 | |
| 1 | 1 | 0 | 0 | 1 | |
| 3 | 3 | 0 | 0 | 3 | |
| 2 | 2 | 0 | 0 | 2 | |
| 0 | 0 | 0 | 0 | 0 | |
| 1 | 1 | 0 | 0 | 1 | |
| 1 | 1 | 0 | 0 | 1 | |
| 1 | 0 | 0 | 0 | 0 | 3/3/05 Update: Interviews in progress for "Mr. Pipeline". Note, position transferred from Production to Power Supply Engineering Dept. |
| 1 | 1 | 0 | 0 | 1 | |
| 0 | 0 | 1 | 0 | 0 | Addition - See Note (3) below. Status: Interviews in progress. 3/3/05 Correction: Pending approval to fill. |

Hawaiian Electric Company, Inc.
 Operation O&M
 Reporting - Update with Actuals at 2/28/05

Actuals
 4/30/2004
 vs
 Actuals
 2/28/2005

| Position | RA | Test Year | | Actuals | | Actuals | | Comments |
|------------------------------|----|-----------|------|-----------|------------|----------------|-----------|--|
| | | 2005 | 2005 | 4/30/2004 | 12/31/2004 | Test Year 2005 | 2/28/2005 | |
| Honolulu Senior Supervisor | IH | 1 | 0 | 1 | 1 | 0 | 1 | Vacancy created due to job transfer. Status: Considering reassignment to support Technical Trainer. 3/3/05 Update: Pending approval. |
| Honolulu Clerk | IH | 1 | 1 | 0 | 0 | 1 | 0 | Vacancy created due to retirement. Status: Scheduled to be filled in March, 2005 with a promotion from within. 3/3/05 Update: Promotion accepted. On-the-job training to commence in March 2005, with target transfer date of 6/27/05. |
| Shift Supervisor | IH | 5 | 4 | 4 | 4 | 1 | 4 | 5 Additions to support 24x7 operation of H8&9; 2 Vacancies due to promotion and job transfer. Status: 5 positions to be filled in February, 2005. 3/3/05 Update: Positions filled. Operators in training. Target 24x7 on 6/5/05. |
| Honolulu Operators | IH | 19 | 12 | 14 | 14 | 7 | 14 | |
| Kahe Senior Shift Supervisor | IK | 1 | 1 | 1 | 1 | 0 | 1 | |
| Kahe Station Aide | IK | 1 | 1 | 1 | 1 | 0 | 1 | |
| Shift Supervisor | IK | 7 | 7 | 7 | 7 | 0 | 7 | |
| Kahe Operators | IK | 49 | 49 | 50 | 50 | 0 | 50 | |
| Kahe Maint Supervisor | IL | 3 | 2 | 2 | 2 | 1 | 2 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| Boiler Working Foreman | IL | 2 | 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| Elec Working Foreman | IL | 2 | 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| Machinist Working Foreman | IL | 2 | 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |

Actuals
 4/30/2004

vs

Actuals Test Year Actuals
 4/30/2004 12/31/2004 2005 2/28/2005

| Actuals | Actuals | Test Year | Actuals | Comments |
|-----------|------------|-----------|-----------|--|
| 4/30/2004 | 12/31/2004 | 2005 | 2/28/2005 | |
| 4 | 4 | 1 | 4 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 3 | 3 | 1 | 3 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 2 | 3 | 3 | 3 | Addition - +1 Night Shift, +1higher work demands, +1 Vacancy due to retirement. Status: Awaiting approval to fill. Vacancy due to retirement filled in May 2004 (internal transfer). 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 3 | 3 | 1 | 3 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 6 | 6 | 2 | 6 | Addition - +2 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 2 | 2 | 0 | 2 | |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 0 | 1 | 1 | 1 | Vacancy due to retirement. Status:Filled in 2004 |
| 1 | 1 | 0 | 0 | 3/3/05 Update: Vacancy due to retirement. Interviews to be scheduled. |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 2 | 1 | 0 | 2 | 1 Position filled in Feb 2005. |

Actuals
 4/30/2004

vs

Actuals Test Year Actuals
 4/30/2004 12/31/2004 2005 2/28/2005

Comments

| | | | | |
|---|---|---|---|---|
| 1 | 1 | 0 | 1 | |
| 0 | 0 | 0 | 0 | |
| 0 | 2 | 0 | 2 | 2 Additions to support operations with field engineering support at Kahe and Waiuu. Status: Filled in 2004. |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 0 | 1 | 1 | 1 | Vacancy due to promotion. Satus: Filled in 2004. |
| 4 | 7 | 4 | 7 | 2 Additions to support higher workload, 2 Vacancies due to job transfers. Status: All but 1 position have been filled in 2004. Remaining vacancy awaiting response to job offer. 3/3/05 Update: Job offer accepted; remaining vacancy will be filled in March 2005. |
| 0 | 0 | 2 | 0 | 1 Addition to support higher workload, 1 Vacancy due to resignation. Status: Job interviews in progress. 3/3/05 Update: No qualified applicants, position to be readvertised. |
| 1 | 1 | 2 | 1 | Vacancy due to retirement and job transfer. Status: Job interviews in progress. 3/3/05 Update: Interviews still in progress. |
| 1 | 1 | 0 | 1 | |
| 3 | 3 | 0 | 3 | |
| 1 | 1 | 0 | 1 | |
| 4 | 4 | 0 | 4 | |
| 2 | 2 | 0 | 2 | |
| 2 | 2 | 0 | 2 | |
| 1 | 2 | 1 | 2 | Vacancy due to termination. Status: Filled in 2004. |
| 1 | 1 | 0 | 1 | |
| 1 | 1 | 0 | 1 | |
| 7 | 8 | 1 | 8 | Addition - +1 to support higher workload. Status: Filled in 2004. 3/3/05 Update: Will use Helper Position (listed below) to add 1 addtl' Sr Electrician. Plan is to have 9 total Sr Electricians instead of 8. |

Actuals
4/30/2004

vs

Actuals Test Year Actuals
4/30/2004 12/31/2004 2005 2/28/2005

Comments

| Year | Actuals 4/30/2004 | Actuals 12/31/2004 | Test Year 2005 | Actuals 2/28/2005 | Comments |
|------|----------------------|-----------------------|-------------------|----------------------|--|
| 9 | 8 | 8 | 1 | 8 | Vacancy due to retirement. Status: Job Interviews in progress. 3/3/05 Update: Interviews still in progress. |
| 7 | 7 | 7 | 0 | 7 | |
| 1 | 1 | 1 | 0 | 1 | |
| 7 | 6 | 6 | 1 | 6 | Vacancy due to retirement. Status: Filled in January, 2005. 3/3/05 Update: Candidate declined job offer. Interviews in progress. |
| 7 | 6 | 6 | 1 | 6 | Addition - +1 to support higher workload. Status: Targeting to fill in March, 2005. 3/3/05 Update: Target date to fill moved to July 2005. |
| 4 | 3 | 3 | 1 | 3 | Vacancy due to promotion. Status: Interviews in progress. 3/3/05 Update: Will use Helper Position to add 1 add'l Sr Electrician (listed above). Plan is to have 3 total Helpers instead of 4. |
| 1 | 9 | 11 | 2 | 11 | +2 Vacancies due to termination and long term disability. Status: Filled in 2004 |
| 9 | 4 | 4 | 4 | 3 | +2 Vacancies due to retirement, +2 additions to support higher workload. Status: Interviews in progress. 3/3/05 Update: 4 internal transfers to occur March 2005. 1 new position to be filled in July 2005. Note, there was 1 termination in Feb 2005. |
| 1 | 1 | 1 | 0 | 1 | |
| 1 | 1 | 1 | 0 | 1 | |
| 7 | 7 | 7 | 0 | 7 | |
| 3 | 46 | 55 | 7 | 55 | 4 Additions for 24x7 operation of W3&4, 3 Vacancies due to job transfers and retirements. Status: Positions filled in 2004. |
| 3 | 2 | 2 | 1 | 2 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |

Actuals
 4/30/2004

vs

Actuals Test Year Actuals
 4/30/2004 12/31/2004 2005 2/28/2005

Comments

| | | | | | |
|---|---|---|---|---|--|
| 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 1 | 1 | 1 | 1 | 1 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 3 | 3 | 2 | 3 | 3 | Addition - +1 Night Shift, +1 Work demands. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 3 | 3 | 1 | 3 | 3 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 4 | 4 | 1 | 4 | 4 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 3 | 3 | 1 | 3 | 3 | Addition - +1 Night Shift. See Note (4) below. Status: Awaiting approval to fill. 3/3/05 Update: Received approval in Feb 2005. Job Vacancy Request to be issued in March 2005. |
| 5 | 5 | 3 | 6 | 6 | Addition - +2 Night Shift - See Note (4) below; +1 Vacancy due to retirement. Status: Awaiting approval to fill 2 additional positions. Interviews in progress to fill vacancy due to retirement. 3/3/05 Update: Received approval in Feb 2005 for 2 additional positions; Job Vacancy Request to be issued in March 2005. Filled 1 vacancy due to retirement in January 2005. |

Actuals
 4/30/2004
 vs
 Actuals
 2/28/2005

| Year | Actuals 4/30/2004 | Actuals 12/31/2004 | Test Year 2005 | Actuals 2/28/2005 | Comments |
|------|----------------------|-----------------------|-------------------|----------------------|----------|
| | 1 | 1 | 0 | 1 | |
| | 1 | 1 | 0 | 1 | |
| | 285 | 310 | 69 | 310 | |

port compliance and competency training requirements, with emphasis on operations. rements, the need to restore operation of Honolulu 8&9 and Waiau 3&4 to 24x7 lations, and the continued application of technology have increased the need

heavily on technology to ensure compliant, safe, reliable and efficient operations. port, security administration, troubleshooting support, user training/certification, business software applications in the PS Process Area.

ed on 1) fuel supplier performance issues including compliance of purchased fuel to contractor performance to ensure they operate fuel distribution facilities and nd regulatory complaint manner; 3) resolve any measurement discrepancies ces accurate information.

necessary at this time as opposed to any other time in the r demand that is driving the need to operate aging units much harder with nce. This trend will continue into the foreseeable future. A nightshift maintenance ak periods (normal business hours) are declining. This means there is less certain types of maintenance requiring unit deratings and/or short outages. which provides a consistent opportunity to perform maintenance requiring deratings. hired on the dayshift in 2005 to provide sufficient time (approximately 6-9 months) yees to HECO's maintenance practices, safety procedures and shift maintenance crew will consist of a mixture of trades and craft skill sets, s, and electricians, and helpers) to perform mechanical, electrical and technical schedule will run from 21:30 hrs to 06:00 hrs relative to a typical daily load cycle.

| | | |
|--------|-----------|----------|
| 0 | 575 | 0 |
| 166.85 | 0 | 49.31 |
| 0 | 0 | 0 |
| 0 | 0 | 0 |
| 221.52 | 0 | 7473.37 |
| 0 | 0 | 608.4 |
| 0 | 0 | 0 |
| 72.61 | 0 | 647.12 |
| 69.97 | 0 | 1344 |
| 0 | 211.51 | 0 |
| 0 | 211.51 | 0 |
| 92.69 | 39845.82 | 9885.24 |
| 0 | 0 | 0 |
| 0 | 16576 | 3318.77 |
| 75.29 | 0 | 6358.89 |
| 17.21 | 664 | 32104.57 |
| 32.89 | 3506.98 | 5207.67 |
| 333.3 | 936.18 | 25094.07 |
| 0 | 201466.14 | 3504.03 |
| 0 | 97934.01 | 3705.48 |

| | | | | | | | | |
|------------------|----------|---------|--|-------------------|------|---------|------------|---------|
| W06CRCISTANA | G0006833 | | | ISLER, RQ20011208 | 0 | 0 | 26408.45 | 472.56 |
| W06TRBTHPCYL | G0009652 | PPWAM | | YUEN, MI20040211 | 0 | 0 | 1084338.94 | 8789.92 |
| W06TRBTHPCYL | G0009652 | PPWAM | | YUEN, MI20040211 | 0 | 0 | 0 | 0 |
| W06TRBTHPCYL | G0009652 | PPWAM | | YUEN, MI20040211 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0007217 | | | TIEDE, CI20040609 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0007217 | | | TIEDE, CI20040609 | 6 | 158.85 | 0 | 110.39 |
| W06GENISTPRT | G0007217 | | | TIEDE, CI20040609 | 0 | 0 | 7546.5 | 26.85 |
| W06GENISTPRT | G0007217 | | | TIEDE, CI20040609 | 62.5 | 1754.98 | 0 | 2056.07 |
| W06GENISTPRT | G0007217 | PELEBBB | | TIEDE, CI20040609 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0007217 | PSREL | | TIEDE, CI20040609 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0007217 | PPTREEL | | TIEDE, CI20040609 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0007217 | PPTREEL | | TIEDE, CI20040609 | 0 | 0 | 0 | 0 |
| W06CRCCTLMISC | G0010254 | PKPTY | | ROMPAS20040709 | 87 | 2553.85 | 0 | 2316.1 |
| W06CRCCTLMISC | G0010254 | PKPTY | | ROMPAS20040709 | 0 | 0 | 0 | 0 |
| W06CRCCTLMISC | G0010254 | PKPTY | | ROMPAS20040709 | 0 | 0 | 0 | 0 |
| W06CRCCTLMISC | G0010254 | PKPTY | | ROMPAS20040709 | 0 | 0 | 20431.32 | 185.22 |
| W06CRCCTLMISC | G0010254 | PPTRE | | ROMPAS20040709 | 0 | 0 | 0 | 0 |
| W06CRCCTLMISC | G0010254 | PPTRE | | ROMPAS20040709 | 0 | 0 | 0 | 0 |
| W06CRCDCSOPR | G0010391 | PPWAMMT | | KABUTAN20040728 | 0 | 0 | 0 | 0 |
| W06CRCDCSOPR | G0010393 | PPWAMMT | | KABUTAN20040728 | 0 | 0 | 0 | 0 |
| W06GENISTPRT | G0010501 | PPWAM | | YONAMIN20040816 | 0 | 0 | 0 | 0 |
| W06TRBTHPCYL | G0009652 | PPWAM | | YUEN, MI20040903 | 0 | 0 | 0 | 0 |
| W06CWSCWP062PUMP | G0000297 | PPWAMMT | | ONIAE, 19981222 | 3 | 81.77 | 0 | 53.18 |
| W06BFWPVCMANVLY | PR000020 | PPSWOWO | | KINOSHI19990208 | 0 | 0 | 0 | 0 |
| W06BLRSSH | PR000045 | PPTRBBL | | MARK, K419990715 | 4 | 0 | 0 | 0 |
| W06TRBTHPCYL | G0000297 | PPWAMMT | | CHANG, S19991014 | 2 | 56.87 | 0 | 33.17 |
| W06FOSBFEBRGUN | G0000289 | PPWAM | | TAPARRA20000307 | 32 | 900.49 | 42308.98 | 415.41 |
| W06BFWFHW064PV | G0000120 | PKPTY | | MARK, K420000414 | 0 | 444.9 | 0 | 186.65 |
| W06ELETSLTXFR | G0000297 | PPWAM | | ISHIHARA20000619 | 0 | 0 | 0 | 0 |
| W06CNDFWH063PV | G0000297 | PPWAMMT | | TAPARRA20000628 | 87.5 | 2601.5 | 1237.54 | 1853.13 |
| W06CNDGDP061SWGR | G0000085 | PPWAM | | ISHIHARA20000707 | 0 | 0 | 0 | 4.68 |

Balance in place.

Acoustic Survey Please
JM requirements, report

Blr Tubes Support
1. W6-1998-3. SSH
similar. Original castings
lie to separate.
like side of condenser.

Due for yearly burner

3 a copper filtering system
minimize copper
stream feedwater heaters.
10 issue, page 22.

REPLACE WIRES
needed Sato

AKER - REMOVAL

| | | |
|-------|--------|---------|
| 65.38 | 0 | 22.89 |
| 98.15 | 0 | 180.38 |
| 03.53 | 33.38 | 654.14 |
| 02.53 | 0 | 135.72 |
| 12.91 | 0 | 204.38 |
| 05.67 | 0 | 643.32 |
| 0 | 0 | 0 |
| 0 | 0 | 999.77 |
| 0 | 0 | 0 |
| 0 | 0 | 999.77 |
| 0 | 0 | 999.77 |
| 0 | 0 | 999.77 |
| 0 | 0 | 999.76 |
| 0 | 0 | 0 |
| 76.92 | 0 | 225.74 |
| 0 | 930.15 | 0 |
| 29.79 | 278.01 | 1214.39 |
| 0 | 0 | 0 |

| | | | | | | | | | | |
|----------|---|--------------------|----------|----------|---------|-------------------|-----|---------|----------|----------|
| PR021009 | W6: Wet stack pipe under exhaust corroded. Two of the four support lugs at the 6th floor are gone. Consider replacing the piping soon. E. Chang | W06BLRABT | | G0000297 | PPWAMMT | TAPARRA 20010729 | 1.5 | 47.81 | 0 | 24.12 |
| PR021012 | W6: 8" seal air pipe, hole in pipe, 6th floor, Ewa-Makal corner. Repair as needed. E. Chang | W06BDFPVCPIPE | | G0000297 | PPWAMMT | TAPARRA 20010729 | 0 | 0 | 0 | 0 |
| PR021105 | W6: Bir steam drum Waikiki normal level sightglass top isolation valve packing leaking. Bottom isolation valve also needs repacking. | W06BLRPVCMANVLV | | G0000297 | PPWAMMT | CHANG, S 20010802 | 4 | 122.57 | 0 | 44.75 |
| PR021452 | W6 #62 CWP Motor - Repair broken spiders | W06GNDCCDF062MOTOR | | G0000289 | PPWAMMT | KAHAWA 20010815 | 0 | 0 | 0 | 0 |
| PR021461 | W6 #61 Boiler Feed Pump-Replace Volute BFP volute ETA is mid-Oct. 2001. | W06BFWBFF061PUMP | | G0000289 | PPTRMMA | KAHAWA 20010815 | 0 | 0 | 85.69 | 0 |
| PR021503 | W6: relocate FW sample to 3rd floor sample room. Presently located on the 1st floor. B. Choy | W06BFWPVCPIPE | | G0000297 | PPWAMMT | TAPARRA 20010817 | 5 | 205.96 | 0 | 134.68 |
| PR021506 | W6: Bir, bottom blow drn pipe leak. 1st floor 6 feet before entering blow off tank. See shipping tag. Need welder, insulation already removed. Lee Is this a shutdown item? Field check required. | W06BLRPVCPPIPE | | G0000297 | PPWAMMT | TAPARRA 20010818 | 7 | 201.98 | 0 | 77.24 |
| PR021584 | W6 TURBINE BLDG ROOF REPAIR REPLACE METAL PLATES. | W06TRBHSE | | G0000289 | PPWAM | KAHAWA 20010821 | 0 | 0 | 0 | 0 |
| PR021828 | W6: APH INSULATION FALLING OFF | W06BDFPVCDUCT | | G0000297 | PPWAM | ISHIHARA 20010905 | 116 | 3838.49 | 28234.88 | 51596.14 |
| PR022287 | W6 Econo - Replace Tube Centerline B Refer to BTF Report No. 01-W6-02-04 dated 08/6/01. See Recommendation #1. Remove and replace economizer inlet header #1 (south-west) stub tube on Centerline B. There is a significantly old pad weld repair on the stub tube | W06BLRECO | PR000236 | G0010220 | PPTRBBL | MCCRAW 20011001 | 0 | 0 | 0 | 0 |
| PR022288 | W6 Econo - Replace Tube on Centerline C Refer to BTF Report No. 01-W6-02-04 dated 8/6/01. See Recommendation 2. Remove and replace economizer inlet header #1 (south-west) stub tube on Centerline C. This tube was pad welded for a temporary repair and the stub tube and | W06BLRECO | PR000236 | G0010220 | PPTRBBL | MCCRAW 20011001 | 0 | 0 | 0 | 0 |
| PR022302 | Replace bent tube of repaired VW tube Refer to BTF Report No. 01-W6-01-01. Recommendation #1. Replace the repaired tube on the lower front wall water wall header. The tube is the 2nd tube from the south-west corner on the rear water wall header. The | W06BLRTUB | | | PPTRBBL | MCCRAW 20011002 | 4 | 159.7 | 0 | 54.17 |
| PR022314 | W6 Inspect/NDT lower rear wall tubes Refer to BTF Report No. 01-W6-01-01, Recommendation #2. During the 2004 Overhaul, remove all the insulation, casing and castable refractory along the lower rear waterwall header and perform visual and NDT testing on | W06BLRTUB | PR000236 | G0010220 | PPTRBBL | MCCRAW 20011002 | 0 | 0 | 0 | 0 |

| PR | W6 HELIUM TESTING BY CONCO | W06CNDAEJCOND | G0000297 | PPWAMMT | MANESS | 20020718 | 0 | 0 | 0 | 2102.54 |
|----------|---|------------------|----------|---------|-----------|----------|------|---------|---|---------|
| PR028062 | W6 Gland seal head tank control inlet valve to 6VLC-13 leaking at bonnet and the inlet valve to 6VLC-12 leaking at packing. (Davis) | W06WTRISTVLC13 | G0000297 | PPWAMMT | QUITORIA | 20020723 | 0 | 0 | 0 | 0 |
| PR028180 | W06 Boiler drum safety leaks. (E. Chang) | W06BLRPVCRV51 | G0000297 | PPWAMMT | ADAMS, J | 20020809 | 0 | 0 | 0 | 0 |
| PR028546 | W62 Circ Wtr Tunnel-Structural inspection of the tunnel is required. Tunnel cleaning on 8-15-02 to 8-17-02 (cleaning out barnacles, marine growth) found two (2) holes the size of a half dollar. First hole found about 150" from pipe cover (heading mauka) at the 2:00 | W06CWSFNDTUNNL | G0000297 | PPWAMMT | MARK, K | 20020817 | 0 | 0 | 0 | 0 |
| PR028790 | W6: Hydrazine tank drain valve leaks through, dripping in trench | W06CFDHDZ061PUMP | G0000297 | PPWAMMT | MARK, K | 20020913 | 1.5 | 51.39 | 0 | 20.16 |
| PR029224 | W6 GEN FLUX PROBE TEST - 2002 | W06GENGENROTOR | G0000283 | | KIYABU, S | 20020924 | 0 | 0 | 0 | 2600 |
| PR029418 | W6 Main Fuel Trip VFC5, packing leak. The packing on VFC-5 has begun to leak. | W06FOSISTVFC5 | G0000297 | PPWAMMT | STURGES | 20021003 | 0 | 0 | 0 | 0 |
| PR029622 | W6 MS l.p. aim stop valve, packing leak. The stop valve on the main steam low pressure alarm capillary tube is leaking. It is located by the bleed trip valves about 15 feet off the floor on the Waikiki side of the plant. | W06STMISTPT | G0000297 | PPWAMMT | STURGES | 20021009 | 0 | 0 | 0 | 0 |
| PR029720 | W6 Aux Chiller. SW strmr. isolation val W6 Internal isolation valve for SW strainer leaking through. Strainer located at inlet of # 61 Auxiliary cooling water chiller. Tanaka | W06WTRPVCMANVLV | G0000297 | PPWAMMT | SATO, DE | 20021127 | 0 | 0 | 0 | 0 |
| PR030645 | W6 Aux Chiller. SW strmr. inlet isolation valve for service water strainer located at auxiliary cooling water chiller. Local open/close indicator not working. Tanaka. | W06WTRPVCMANVLV | G0000297 | PPWAM | SATO, DE | 20021127 | 0 | 0 | 0 | 0 |
| PR030646 | W6 "STEAM INTO HEATER LOW TEMP TANK #3" and "FUEL OIL OUT OF HEATER HI-LOW TEMP TANK NO 3" alarms go on and off during the day. FO heater #3 is no longer in service. Please disable alarms or reset them to prevent them from coming on and off constantly. | W06CRCRISTANN | G0000297 | PPWAMMT | EVANS, V | 20021203 | 4 | 165.65 | 0 | 107.83 |
| PR030724 | W6: Inspect and adjust gov. Trb hunting. Please inspect and adjust all ranges to the manufacturers specifications. This work can be done prior to placing the unit on line, work with ops on a schedule. | W06TRBISTGOVVLV | G0000297 | PPWAMMT | STURGES | 20030110 | 0 | 0 | 0 | 0 |
| PR031277 | W6 AE condenser head leaks on the Waikiki end. Leak stops after we draw vacuum so it is a shell side leak. (P. Roberson) | W06CNDAEJCOND | G0000297 | PPWAMMT | EVANS, V | 20030110 | 0 | 0 | 0 | 0 |
| PR031283 | W06 turbine #1 bleed trip valve seems to be sucking in air. hinge point of the valve packing seems to be sucking in air. (Tanaka). | W06TRBPVCCHKVLV | G0000297 | PPWAMMT | ADAMS, J | 20030111 | 0 | 0 | 0 | 0 |
| PR031297 | W6 When coming on line, shutting OCB 105 causes the "GEN BREAKER SLOW CLOSE" alarm to come on. On 1/14/03 - the timer read 107ms for OCB 105. For comparison, OCB 104 read 54ms. Substation plans to go back and check this breaker out. | W06ELE11K | G0000297 | PPWAMMT | EVANS, V | 20030114 | 0 | 0 | 0 | 0 |
| PR031351 | W6 65 FWH instrumentation | W06BFWISTMISC | G0000297 | PPWAMMT | KAHAWA | 20030124 | 33.5 | 1071.53 | 0 | 713.24 |

| | | | | | | | | | |
|---|-----------------|----------|----------|---------|---------------------|------|--------|--------|---------|
| Screen Wash Pump seal leaking. The mechanical this pump is beginning to leak. like throttle did not open till Makal side valve was open (Gomes). | W06CWSWP061 | | G0000297 | PPWAMMT | STURGES, J 20030128 | 0 | 0 | 946.15 | 0 |
| MT W06 steam drum N2 blanket die rking for W6 steam drum. this is required for fit for the bro program. | W06TRBISTHRLV | | G0000297 | PPWAMMT | ADAMS, J 20030201 | 0 | 0 | 0 | 0 |
| water heater nitrogen blanketing installation for 52-55 install individual 0-15# pre assure gauges and needle valves with stainless tubing to connect at heaters to N2 supply to come from W 5 future N2 | W06BLRSTD | | G0000297 | PPWAMMT | ADAMS, J 20030203 | 5 | 157.77 | 0 | 133.42 |
| unciator System Replacement Request For ring Attention Replace annunciator system with new d "state of art" annunciator system due to aterials being "obsolete". When performing the required lamp/module test required by our insurance carrier, ets | W06BFWPVCPIPE | | G0000297 | PPWAMMT | ADAMS, J 20030203 | 5 | 197.08 | 206.5 | 136.77 |
| ect Front/Rear WW Tubes Refer to BTFR No. 02-W5-01-05 Recommendation 1. Expose the front waterwall headers and tubes forming the rear, floor it wall in the makal bottom boiler vestibule. Inspect the n of the tubes | W06CRCISTANN | | G0000120 | PPDYA | MEYER, F 20030204 | 0 | 0 | 0 | 0 |
| lly Bottom Boiler Vestibule Access Refer to BTFR No. 02-W5-01-05 Recommendation 2. Modify the oller vestibule drains and manhole access in the front r waterwall header area to be the same as was done to ng the 2002 overhaul. Modifications | W06BLRTUB | PR000236 | G0010220 | PTRBBL | MCCRAW, 20030205 | 0 | 0 | 0 | 0 |
| 4 62 CWP's. When CWP's are on the city water for lube water, there is no low lube water flow to the pland. When the by-pass valve around the trip valve is lube water pressure to 62 CWP is ok, but still low on . Indications point to a | W06BLRTUB | PR000236 | G0010220 | PTRBBL | MCCRAW, 20030205 | 0 | 0 | 0 | 0 |
| INSPECT/REPAIR COLD/PRESS LINES Refer to W6 assurized Line Inspection List which can be found on rive at: rSupply Operations & Maintenance PDMBRO/Boiler ressurized Line Inspections 2002-2003 W6 Cold-Press | W06CWSISTPT | | G0000297 | PPWAMMT | QUITORIA, 20030227 | 0 | 0 | 0 | 0 |
| VP UNBALANCE W61 CWP ANCE VIBRATION DATA SHOW RAPID INCREASE RUNNING SPEED INDICATING UNBALANCE ILY DUE TO OBSTRUCTION IN PUMP PLEASE ULE DIVERS TO INSPECT/REMOVE/CLEAN AS RED PROVIDE REPORT TO D.MARTIN X4333 2.3 kv Motor Testing (MCE) 480 V SWGR Motor Testing (MCE) | W06BLRPVCPIPE | | | PPWAMMT | MCCRAW, 20030310 | 21.5 | 850.06 | 0 | 2480.77 |
| | W06CWSWP061PUMP | | G0000297 | PPWAMMT | MARTIN, 20030404 | 1 | 39.91 | 0 | 1723.7 |
| | W06ELE23VMISC | | G0000297 | PPSWOWM | EROLIN, 20030410 | 16 | 642.21 | 0 | 337.87 |
| | W06ELE480MISC | | G0000297 | PPSWOWM | EROLIN, 20030410 | 23 | 900.12 | 0 | 481.6 |

| (MCE) | W06ELEMCMISC | G0000297 | PPSWOVM | EROLIN, J | 20030410 | 19 | 762.52 | 0 | 394.92 |
|---|------------------|----------|---------|-----------|----------|-----|--------|---------|--------|
| ave fallen off into the | W06BDFDFLOS | G0000297 | PPWAMMT | EVANS, V | 20030412 | 8 | 300.34 | 3119.3 | 217.58 |
| cked. located 3rd floor, | W06FOSPVCPIPE | G0000297 | PPWAMMT | TAPARRA | 20030424 | 0 | 0 | 0 | 0 |
| ock and root valves are | W06BLRPVCMANVLV | G0000297 | PPWAMMT | EVANS, V | 20030426 | 0 | 0 | 0 | 0 |
| lions | W06BDFISTMISC | G0000297 | PPWAMMT | MEYER, R | 20030429 | 0 | 0 | 3995.86 | 0 |
| 78 rusted. The cross over line header connection at the blistering through the pipe in to seep from the hole. cking ik. The poppet pressure ng is leaking excessively. | W06WTRPVCPIPE | G0000297 | PPWAMMT | STURGES | 20030616 | 0 | 0 | 0 | 0 |
| oken. The gage reads zero | W06BLRSOT | G0000297 | PPWAMMT | STURGES | 20030810 | 0 | 0 | 0 | 0 |
| ream" isolation valve leaks | W06BLRSOT | G0000297 | PPWAMMT | STURGES | 20030810 | 0 | 0 | 0 | 0 |
| holes in the casing. | W06BFWPVCMANVLV | G0000297 | PPWAMMT | QUITORIA | 20030903 | 0 | 0 | 0 | 0 |
| ports on the 9th floor need e missing. Condition of ine next overhaul. | W06BLRBLRIB | G0000297 | PPWAMMT | EVANS, V | 20030907 | 0 | 0 | 0 | 0 |
| d drips on structural framing. ips need to be redirected. | W06STMPVCPPIPE | G0000297 | PPWAMMT | EVANS, V | 20030907 | 0 | 0 | 0 | 0 |
| cage. W6 # 61 Service protective cage around gging of pump by litter. alling an isolation valve and of | W06STMPVCRV | PR000236 | PPWAMMT | EVANS, V | 20030907 | 0 | 0 | 663.39 | 0 |
| eed toall be in working order is or overhaul per our | W06WTRSWP061PUMP | G0000297 | PPWAMMT | SATO, DE | 20030909 | 2.5 | 98 | 0 | 59.27 |
| ip piping W6 # 63 FWH. ig. unable to confirm exact g leak. approx location in | W06BLRISTLT | G0000297 | PPWAMMT | EVANS, V | 20030915 | 15 | 697.92 | 0 | 408.61 |
| AE W 6 Steam supply lon valves leaking through. ured for repair of root valve. | W06CNDPVCPIPE | G0000297 | PPWAMMT | SATO, DE | 20030918 | 0 | 0 | 0 | 0 |
| | W06CNDPVCPIPE | G0000297 | PPWAMMT | SATO, DE | 20030919 | 0 | 0 | 0 | 0 |

| | | | | | | | | | | |
|----------|---|-------------------|----------|---------|----------|----------|------|---------|----------|----------|
| PR036115 | W6 Main Aux Oil Pump Breaker smoking W 6 During start up of unit aux oil pump started smoke being emitted from breaker cubicle, unable to trip breaker from remote location. Breaker tripped manually at cubicle. Bartels Oshiro Fujiwara | W06TRBLUBAOILSW | G0000297 | PPWAMMT | SATO, DE | 20031006 | 40.5 | 1485.9 | 6905.8 | 5935.97 |
| PR036181 | W6 Sootblower steam low press sensing line isolation valve has a packing leak. Valve is on 7th floor between SB #2 & #3, 11 feet up from the grating, 3 feet from the furnace casing. Shipping tag hanging on valve. | W06BLRPVCMANVLV | G0000297 | PPWAMMT | EVANS, V | 20031006 | 2 | 69.64 | 0 | 45.93 |
| PR036249 | W6 Cooperheats - zones 3 & 4 GFIs keep tripping when unit is shutdown. Zone 6 & 7 reads 1010 when unit is on line. | W06TRBTHPWARM | G0000297 | PPWAMMT | EVANS, V | 20031009 | 15 | 589.55 | 0 | 356.64 |
| PR036576 | W6: #61 screen wash pump strainer cover needs repair, need to replace cover or weld leak and repair or replace the vent valves. Estrada | W06CWSPVCSTR | G0000297 | PPWAMMT | TAPARRA | 20031027 | 0 | 0 | 0 | 0 |
| PR036622 | 61 TRAVELING SCREEN - INSTALL | W06CWSTVS061SCREE | G0000085 | PPWAMMT | MEYER, F | 20031030 | 108 | 5502.79 | 85422.34 | 18297.99 |
| PR036675 | W6: Turbine Makai (left) throttle valve, hard to close the last 1 1/2 turns. Blinding? Also...may be leaking thru slightly. (Roberson) | W06TRBISTTHRVLV | G0000297 | PPWAMMT | CHANG, S | 20031103 | 0 | 0 | 0 | 0 |
| PR036726 | W6 Blowoff tank exhaust pipe at the top and the exhaust head drain line are badly corroded and need to be replaced. Insulation must be removed to determine extent of replacement needed. Support brackets are missing and/or deteriorated. Need scaffolding. | | G0000297 | PPWAMMT | EVANS, V | 20031104 | 0 | 0 | 0 | 0 |
| PR036778 | W6 Economizer Outlet Hdr - Repair Gouge | W06BLRABT | G0010220 | PPTRBBL | MCCRAW | 20031105 | 0 | 0 | 0 | 0 |
| PR036879 | W6: Sodium chlorite day tank at W6 covers cracked and needs to be repaired or replaced Akana | W06CWSPVCPPIPE | G0000297 | PPWAMMT | TAPARRA | 20031114 | 0 | 0 | 0 | 0 |
| PR036958 | W6 Sootblowing pressure gage has a leaking fitting located even with the 4th floor grating, above the ewa end of the reboiler 3' waikiki. | W06BDFVCPPIPE | G0000297 | PPWAMMT | EVANS, V | 20031119 | 0 | 0 | 0 | 0 |
| PR037178 | W6: IK6, steam leak on lance flange connection. see shipping tag, Kumano | W06BLRSOT | G0000287 | PPWAMMT | TAPARRA | 20031201 | 0 | 0 | 0 | 0 |
| PR037525 | W6 Insp Econ Outlet Hdr Stubs/Tubes W06 Inspect Stubs and Tubes at Econ Outlet Header Reference BTF Report No. 03-W6-01-04 Perform Visual and UTT inspections of the stub tubes and the 1st 3-4 inches of the economizer tubes for thinning and X-ray the circumferential butt-weld to detect any | W06BLRECO | PR000236 | PPTRBBL | MCCRAW | 20031222 | 0 | 0 | 0 | 0 |
| PR037815 | W6: Clear Stack test due to outage | W06IASISTMISC | G0000297 | PPWAMMT | CHINGIO | 20040107 | 6 | 218.43 | 0 | 159.16 |
| PR037816 | W6 'DC System Trouble' alarm energizes when MOS 116 is closed. Alarm clears when MOS 116 is opened.. (Bartels) | W06GRCRISTANN | G0000297 | PPWAMMT | QUITORIA | 20040107 | 3 | 135.27 | 0 | 81.8 |
| PR037838 | W6 Condensate make up to the gland seal head tank isolation valve prior to the make up control valve is leaking at the bonnet area. Valve is located on the 7th floor, mauka waikiki corner, directly adjacent to the gland seal head tank. (Fujiwara) | W06CNDPVCMANVLV | G0000297 | PPWAMMT | QUITORIA | 20040107 | 0 | 0 | 0 | 0 |

| | | | | | | | | | |
|---|--------------------|----------|----------|-----------|----------|------|---------|--------|---------|
| in pipe, | W06BLRPVCPPIPE | G0000297 | PPWAMMT | TAPARRA | 20040108 | 0 | 0 | 0 | 0 |
| @ 25 mils. | W06WTRSWP061PUMP | G0000297 | PPWAMMT | MARTIN, | 20040115 | 90.5 | 2987.56 | 1333.6 | 3412.68 |
| live leaks ill not be risk available | W06WTRPVCHVKLV | G0000297 | PPWAMMT | EVANS, V | 20040115 | 0 | 0 | 0 | 0 |
| indicates Change the | W06BDFAPHROTOR | G0000297 | PPWAMMT | ITAI, JOH | 20040120 | 14.5 | 479.84 | 0 | 321.85 |
| g leak. | W06CNDCCDP061PUMP | G0000297 | PPWAMMT | CHANG, | 20040120 | 0 | 0 | 0 | 0 |
| Traveling ited in rear of ressed. | W06CWSISTMISC | G0000297 | PPWAMMT | SATO, DE | 20040122 | 4 | 166.93 | 0 | 107.93 |
| veling innet al cleaning. inded down | W06CWSTVS062SCREEE | G0000297 | PPWAMMT | TAPARRA | 20040130 | 0 | 0 | 0 | 0 |
| if exposing nd falling to t beginning Lum. node | W06STMPVCPPIPE | G0000297 | PPWAMMT | EVANS, V | 20040131 | 0 | 0 | 0 | 0 |
| lack plant XRT | W06BLRBLRIB | G0000297 | PPWAMMT | PERBERA | 20040205 | 0 | 0 | 0 | 0 |
| casing | W06TRBISTSUPPRO | G0000297 | PPWAMMT | CHANG, | 20040205 | 0 | 0 | 0 | 0 |
| iller water | W06WTRSWP061PUMP | G0000297 | PPWAMMT | PERBERA | 20040206 | 21.5 | 760.61 | 0 | 481.39 |
| ustment. | W06CRCDCDCSTUR | G0000297 | PPWAMMT | SATO, DE | 20040217 | 6 | 229.96 | 0 | 135.85 |
| inimum water g disc press in press or ots of flow. | W06BFWBFP061LUBEAL | G0000297 | PPWAMMT | EVANS, V | 20040217 | 12.5 | 426.5 | 378.24 | 278.53 |
| WATERBOX RIOR | W06CRCICSTANN | G0000297 | PPWAMMT | QUITORIA | 20040217 | 9 | 310.12 | 0 | 200.8 |
| | W06BLRPVCMANVLV | G0000297 | PPWAMMT | STURGE | 20040218 | 0 | 0 | 0 | 0 |
| | W06CWSSWP061 | G0000297 | PPWAMMT | SATO, DE | 20040301 | 26.5 | 867.75 | 0 | 587.42 |
| | W06CWSPVCPPIPE | PPWAM | YOKOI, R | 20040309 | 0 | 0 | 0 | 0 | 0 |

| | | | | | | | | | |
|--|-------------------|----------|----------|---------|--------------------|------|---------|---------|--------|
| it shut. K. Wong & G. Greenleaf | W06ELE23VMASWGR | | G0000297 | PPWAMMT | EVANS, V20040325 | 0 | 0 | 0 | 0 |
| age range is 0 to 60#. Normal water than 60# or very close. Need ed (approximately 0 - 120#). | W06FOSISTPT | | G0000297 | PPWAMMT | EVANS, V20040327 | 7.5 | 216.44 | 0 | 135.9 |
| ve the boiler vent valves on together. Pipe is the boiler vent | W06BLRPVPIPE | | | PPWAM | EVANS, V20040330 | 0 | 0 | 0 | 0 |
| valve into the condenser has a laikiki side of condenser, right next | W06CNDPVCMANVLV | | | PPWAM | EVANS, V20040417 | 0 | 0 | 0 | 0 |
| sturn isolation valve has a | W06FOSPVCMANVLV | | | PPWAM | EVANS, V20040422 | 0 | 0 | 0 | 0 |
| sturn isolation valve has a | W06FOSPVCMANVLV | | | PPWAM | EVANS, V20040422 | 0 | 0 | 0 | 0 |
| rn isolation valve has a packing | W06FOSPVCMANVLV | | | PPWAM | EVANS, V20040422 | 0 | 0 | 0 | 0 |
| roded on 6th floor, waikiki side of to it's isolation valve just before | W06WTRPVPIPE | | | PPWAM | EVANS, V20040425 | 0 | 0 | 0 | 0 |
| king | W06BFWBF061PUMP | | G0000297 | PPWAMMT | ITAI, JOH 20040429 | 32.5 | 1107.43 | 3192.95 | 602.43 |
| Modify Gland W63 HDP concrete Redo the base/grouting. Modify gland to accept a | | | | | | | | | |
| earing Fault ACOUSTIC MATED SOUND LEVELS AND BOTH BEARINGS. IE BEARINGS NEXT | W06CNDHDP063 | PR000236 | G0010220 | PPTRBBL | ITAI, JOH 20040504 | 0 | 0 | 0 | 0 |
| ance Performance test ince. Replace volute next | W06WTRSWP061MOTOR | | G0000297 | PPWAM | MARTIN, 20040528 | 10.5 | 345.45 | 0 | 232.88 |
| to operation. (Kimo) | W06BFWBF061PUMP | PR000238 | G0010220 | PPTRMMA | MARTIN, 20040602 | 0 | 0 | 0 | 0 |
| drip tik takeover flow sight glass for light glass located next to # 62 rel. Yamaner/Keahi No outage | W06BLRSOT | | | PPWAM | CHANG, S20040603 | 16.5 | 572.3 | 138.99 | 368.47 |
| In control room No remote level room, digital reading is ED1. Local | W06FOSRBRCDTNK | | | PPWAM | SATO, DE 20040807 | 0 | 0 | 0 | 0 |
| orking. The tube side steam Operators are compensating by ep condensate from backing up. | W06CRCISTREC | | | PPWAM | TAPARRA 20040614 | 0 | 0 | 0 | 0 |
| | W06FOSRBRCDTNK | | | PPWAM | STURGES 20040615 | 0 | 0 | 0 | 0 |

| | | | | | | | | |
|-------|----------|----------|----|--------|---|---|---------|--------|
| TRBBL | PEDRO J | 20040722 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040722 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040722 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040722 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040722 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040723 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040723 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | TAPARRA | 20040728 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | TAPARRA | 20040804 | 0 | 0 | 0 | 0 | 0 | 0 |
| TRBBL | PEDRO J | 20040805 | 0 | 0 | 0 | 0 | 0 | 839.98 |
| TRBBL | PEDRO J | 20040805 | 0 | 0 | 0 | 0 | 0 | 839.98 |
| TRBBL | PEDRO J | 20040805 | 0 | 0 | 0 | 0 | 0 | 839.98 |
| TRBBL | PEDRO J | 20040805 | 0 | 0 | 0 | 0 | 0 | 839.99 |
| WAMMT | STURGES | 20040805 | 2 | 86.72 | 0 | 0 | 0 | 38.55 |
| WAM | ADAMS, J | 20040807 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | EVANS, V | 20040809 | 0 | 0 | 0 | 0 | 0 | 0 |
| TREEL | PEDRO J | 20040810 | 0 | 0 | 0 | 0 | 0 | 0 |
| TREEL | PEDRO J | 20040810 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | STURGES | 20040811 | 7 | 269.12 | 0 | 0 | 0 | 132.22 |
| WAM | EVANS, V | 20040811 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | PEDRO J | 20040813 | 0 | 0 | 0 | 0 | 938.34 | 0 |
| WAM | PEDRO J | 20040813 | 0 | 0 | 0 | 0 | 0 | 955.62 |
| WAM | PEDRO J | 20040813 | 0 | 0 | 0 | 0 | 2444.13 | 0 |
| WAM | PEDRO J | 20040813 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | CHANG, S | 20040815 | 0 | 0 | 0 | 0 | 0 | 0 |
| WAM | SATO, DE | 20040816 | 17 | 542.58 | 0 | 0 | 2094.25 | 312.16 |

| | | | | | | | | | |
|----------|---|--------------------|----------|---------|--------------------|---|------|---|-------|
| PR042301 | ITE\W61 BFP Motor Recondition possible broken rotor bars HiRes spectrum, In-rush current profile, indicate possible broken rotor bar. Send motor out for reconditioning and repair as required. | W06BFWBFP061MOTOR | G0000297 | PPTRE | EROLIN, \$20040817 | 2 | 63.4 | 0 | 36.69 |
| PR042344 | W6 INSULATION/REFRAC:BLR CASE REPAIR W6 INSULATION/REFRAC:BLR CASE REPAIR W6B013 covers insulation done on overhaul and projects. This includes insulating pipe, valves, vessels, tanks, duct, expansions, boiler casing and boiler refractory. | W06BLRBLRIB | PR000236 | PPTRE | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042345 | W6 MAIN 480V SWGR SERVICE | W06ELE480BKR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042346 | W6 480V SWITCHGEAR BUS SERVICE | W06ELE480BUS | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042347 | W6 480V MCC BUS SERVICE | W06ELE480MCCBUS | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042348 | W6 MISC 480V SWITCHGEAR SERVICE | W06ELE480MISC | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042349 | W6 2.3KV BUS SERVICE | W06ELE23VBUS | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042350 | W6 STATION SVC XFMR SWGR SERVICE | W06ELE23VSSWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042351 | W6 MAIN AUX FEEDER SWITCHGEAR SERVICE | W06ELE23VMAWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042352 | SVC SPARE 2.3KV SWGR BREAKER | W06ELE23VSPBKR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042353 | W6 START UP XFMR SWGR SERVICE | W06ELE23VSUSWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042354 | W6 STATION SERVICE TRANSFORMER SERVICE | W06ELE23VSSXFR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042355 | SERVICE GENERATOR NEUTRAL GROUND XFMR | W06ELE23VSGNFR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042356 | W6 LIGHTING/AUTO TRANSFER SW SERVICE | W06ELELTG | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042357 | W6 SERVICE MISC 480V MCC BREAKERS | W06ELE480MCCBUS | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042358 | W61 CIRC WATER PUMP SWITCHGEAR SERVICE | W06CW5CWP061SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042359 | W62 CIRC WATER PUMP SWITCHGEAR SERVICE | W06CW5CWP062SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042360 | W61 CONDENSATE PUMP SWITCHGEAR SERVICE | W06CNDCCDP061SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042361 | W62 CONDENSATE PUMP SWITCHGEAR SERVICE | W06CNDCCDP062SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042362 | W6 HI SPEED FD FAN SWITCHGEAR SERVICE | W06BDFDFHISWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042363 | W6 LO SPEED FD FAN SWITCHGEAR SERVICE | W06BDFDFLOSWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042364 | W61 BOILER FEED PUMP SWITCHGEAR SERVICE | W06BFWBFP061SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042365 | W62 BOILER FEED PUMP SWITCHGEAR SERVICE | W06BFWBFP062SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042366 | W6 GENERATOR MAIN FIELD BRKR SERVICE | W06GENEXCMASWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042367 | W6 GENERATOR SPARE FIELD BREAKER SERVICE | W06GENEXCSSWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042368 | W61 SECONDARY F. O. PUMP SWITCHGEAR SVC | W06FOSSFO061SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042369 | W62 SECONDARY F. O. PUMP SWITCHGEAR SVC | W06FOSSFO062SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042370 | W6 INSTR AIR COMPRESSOR SWITCHGEAR SVC | W06IASIAC061SWGR | PR000237 | PPTREEL | PEDRO J 20040819 | 0 | 0 | 0 | 0 |
| PR042466 | W6 LOOP SEAL VAPOR EXTR MTR/LINESTR SVC | W06GENSEAVAEXT | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |
| PR042467 | W6 GEN SEAL OIL (AC) PP MTR/LINESTR - SVC | W06GENSEASOPMP | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |
| PR042468 | W6 SEAL OIL VACUUM PP MTR/LINESTR SVC | W06GENSEASOVAPP | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |
| PR042469 | W61 TRAVEL SCREEN LINESTR/MTR SERVICE | W06CW5TVS061SCREEF | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |
| PR042470 | W62 TRAVEL SCREEN LINESTR/MTR SERVICE | W06CW5TVS062SCREEF | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |
| PR042471 | W6 O2 AND COMBUS ANALYZER LINESTR SVC | W06BDFDSAMO21 | PR000237 | PPTREEL | PEDRO J 20040825 | 0 | 0 | 0 | 0 |

| | | | | | | | | | | |
|----------|--|--------------------|----------|----------|---------|---------|----------|---|---|---|
| PR042555 | W6 VOLTAGE REGULATOR CUBICLE SERVICE | W06GENVORVOREG | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042556 | W6 MAIN EXCITER SERVICE | W06GENEXEXCITE | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042557 | W6 STATION SVC WTR SWITCHGEAR SERVICE | W06WTRSWP061SWGR | PR000237 | G0010219 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042558 | W6 STATION SVC WTR MOTOR SERVICE | W06WTRSWP061MOTOR | PR000237 | G0010219 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042562 | W61 AUX COOLING WTR PP SWGR SERVICE | W06WTRAC061SWGR | PR000237 | G0010219 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042563 | W61 AUX COOLING WTR PP MOTOR SERVICE | W06WTRAC061MOTOR | PR000237 | G0010219 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042564 | W6 480V MCC FEEDER SWGR SERVICE | W06ELE480MCKBR | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042565 | W6 TRB AUX OIL PP SWGR SERVICE | W06TRBLUBAOILSW | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042566 | W6 TRB AUX OIL PP MOTOR SERVICE | W06TRBLUBAOILMT | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042567 | W6 EMERG SEAL OIL (DC) PP MTR/LINESTR | W06GENSEAASOPP | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042568 | W6 EMERG LUBE OIL (DC) PP MTR/LINESTR | W06TRBLUBCDLOPP | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042569 | W61 CWP CATHODIC PROTECTION SERVICE | W06CWWSWCP061CATH | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042570 | W62 CWP CATHODIC PROTECTION SERVICE | W06CWWSWCP062CATH | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042571 | W6 CONDENSER CATHODIC PROTECTION SVC | W06CNDCONCATH | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042572 | W61 TRAVL SCREEN CATHODIC SERVICE | W06CWSTVS061CATH | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042573 | W62 TRAVL SCREEN CATHODIC SERVICE | W06CWSTVS062CATH | PR000237 | G0010232 | PPTREEL | PEDRO J | 20040826 | 0 | 0 | 0 |
| PR042576 | W6. 62 SFOP, suction side casing seal leaking, Akana | W06FOSSFO062PUMP | | | PPWAM | TAPARRA | 20040827 | 0 | 0 | 0 |
| PR042582 | W6 LUBE OIL VAPOR EXTRACTOR - SERVICE | W06TRBLUBVAPEXT | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042584 | W6 LOOP SEAL VAPOR EXTRACTOR - Service | W06GENSEAVAEXT | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042585 | W6 LUBE OIL RESERVOIR / BOWSER / FILTERS | W06TRBLUBRESV | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042586 | W6 TURNING GEAR OIL PUMP - SERVICE | W06TRBLUBTGOILP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042587 | W6 TURBINE AUXILIARY OIL PUMP - SERVICE | W06TRBLUBAOILPP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042588 | W6 TURBINE EMERGENCY OIL PUMP - Service | W06TRBLUBCDLOPP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042589 | W6 GEN SEAL OIL VACUUM PUMP - Service | W06GENSEASOVAPP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042590 | W6 GENERATOR SEAL OIL PUMP - SERVICE | W06GENSEASOPMP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042591 | W6 SEAL OIL RESERVOIR SERVICE | W06GENSEAATANK | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042592 | W6 GEN SEAL OIL EMERGENCY PUMP - SERVICE | W06GENSEAASOPP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042593 | W6 GENERATOR H2 COOLERS - Service | W06GENHYGCCLRS | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042594 | W61 TRAVEL SCREEN - Service | W06CWSTVS061SCREEE | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042595 | W62 TRAVELLING SCREEN - SERVICE | W06CWSTVS062SCREEE | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042596 | W62 BOILER FEED PUMP - Service | W06BFWBFF062PUMP | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042597 | W6 FORCED DRAFT FAN SERVICE | W06BDFDFDROTOR | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042598 | W61 HEATER DRIP PUMP - SERVICE | W06CNDHDF063 | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042599 | W62 CONDENSATE PUMP - Service | W06CNDHDF062PUMP | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042600 | W62 CONDENSATE PUMP - Service | W06CNDHDF062PUMP | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042601 | W61 CIRCULATING WATER PUMP - Service | W06CWSCP061PUMP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042602 | W62 CIRCULATING WATER PUMP - Service | W06CWSCP062PUMP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042603 | W61 AUX COOLING WATER PUMP - Service | W06WTRAC061PUMP | PR000238 | G0010232 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042604 | W62 FWH EXTRACTION VLV BTV-4 - Service | W06TRBISTBTV4 | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |
| PR042605 | W63 FWH EXTRACTION VLV BTV-3 - Service | W06TRBISTBTV3 | PR000238 | G0010219 | PPTRMMA | PEDRO J | 20040827 | 0 | 0 | 0 |

| | | | | | | | | | |
|----------|--|--------------------|----------|----------|---------|-------------------|---|---|---|
| PR042606 | W64 FWH EXTRACTION VLV BTV-2 - Service | W06TRBISTBTV2 | PR000238 | G0010219 | PPTRMMA | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042607 | W65 FWH EXTRACTION VLV BTV-1 - Service | W06TRBISTBTV1 | PR000238 | G0010219 | PPTRMMA | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042608 | W6 SA Chain wheel fell off, SA Xover valve W6 Chain Wheel fell off the chain wheel valve, unable to open or close valve w/o assistance from wrench. Located Walkiki of W6 lube oil coolers. Torres | W06SVAPVCMANVLV | | | PPWAM | SATO, DE 20040827 | 0 | 0 | 0 |
| PR042609 | W6 BOILER IGNITORS - SERVICE | W06FOSBFEIGGUN | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042610 | W6 PROTECTION RELAYS (PRODUCTION) | W06CRCCTLREL | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042611 | W6 PROTECTION RELAYS (RELAY DIVISION) | W06CRCCTLREL | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042612 | W6 BOILER O2 ANALYZER - SERVICE | W06BDFSAMO21 | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042613 | W6 FD FAN INLET PO-1 VANE CTRLS Service | W06BDFISTPO1 | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042614 | W6 FD FAN DAMPER PO-2 CTRLS Service | W06BDFISTPO2 | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042615 | W6 RECIRC AIR DMPR PO-7 CTRLS SERVICE | W06BDFISTPO7 | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042616 | W6 BLR DRAFT LINES | W06BDFISTDPT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042617 | W6 BLR COLD AIR TEST | W06CRCDCSBLR | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042619 | W6 GAS/DEGAS (HYDROGEN) GENERATOR | W06GGENGENSTATOR | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042620 | W6 BLR TUBE THERMOCOUPLES | W06BLRISTT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042621 | W61 HOTWELL COND ANALYZR CR-1 Service | W06CNDSAMCR1 | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042622 | W62 HOTWELL COND ANALYZR CR-2 Service | W06CNDSAMCR2 | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042623 | W6 INSTRUMENT AIR SYSTEM SERVICE | W06IASPVCPRED | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042624 | W6 OPACITY METER - SERVICE | W06BDFSAMOPAC | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042625 | W6 GEN INSTRUMENTATION CALIBRATION | W06CRCISTAMM | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042626 | W6 VOLTAGE REGULATOR SERVICING | W06GENVORVOREG | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042627 | W6 SPEED CHANGER MTR - SERVICE | W06TRBISTSPCGR | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042633 | W6 FO SYSTEM PRESS INSTRUMENTS SERVICE | W06FOSISTT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042634 | W6 FO SYSTEM FLOW INSTRUMENTS SERVICE | W06FOSISTFT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042635 | W6 DCS MODULE FAN(S) SERVICE | W06CRCDCSMISC | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042636 | W6 BLR FW FLOW INSTRUMENTS SERVICE | W06BFWISTFT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042637 | W6 BLR LEVEL INSTRUMENTS SERVICE | W06BFWISTLT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042638 | W6 BLR DRAFT FLOW INSTRUMENTS SERVICE | W06BDFISTFT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042639 | W6 BLR PRESSURE INSTRUMENTS SERVICE | W06BLRISTT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042640 | W6 CND SYSTEM LEVEL INSTRUMENTS SERVICE | W06BLRISTLT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042641 | W6 TURBINE TEMPERATURE INSTRUMENTS SERVICE | W06TRBISTTT | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042642 | W6 CND SYSTEM FLOW INSTRUMENTS SERVICE | W06CNDISTFT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042643 | W6 TURBINE PROTECTION DEVICES | W06TRBISTUPPRO | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042644 | W6 TURBINE PRESS INSTRUMENTS SERVICE | W06TRBISTPT | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042645 | W6 HYDROGEN ANALYZER SERVICE | W06GENHYGBLOWER | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042646 | W6 HYDROGEN TEMP TRANSMITTER SERVICE | W06GENISTTT | PR000239 | G0010232 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042647 | W6 TURB GOV PRESS INSTRUMENTS SERVICE | W06STMISTTT | PR000239 | G0010219 | PPTRITE | PEDRO J 20040827 | 0 | 0 | 0 |
| PR042670 | W6: #61 TS gear box leaking oil. Think the Walkiki seal is bad on the gear box for #61 TS. Oil is dripping down the side of the TS POTENTIAL ENVIRONMENTAL! Please replace seal. | W06CWSVTS061SCREEN | | G0000297 | PPWAMMT | STURGES 20040830 | 0 | 0 | 0 |

| | | | | | | | | | |
|----------|--|-------------------|----------|----------|---------|-------------------|---|---|---|
| PR042721 | W6 SILENCER - PREV | W06BLRPVCSILC | PR000236 | G0010219 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042735 | W6 CONDENSER - PRED MAINT | W06CNDCONCOND | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042737 | W61 CHILLER - PRED MAINT | W06WTRACP061CHLER | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042738 | W61 CHILLER STRAINER - PREV | W06WTRACP061CHLER | PR000236 | G0010232 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042740 | W62 FEED WATER HTR - PRED | W06CNDFWH062PV | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042744 | W64 FEED WATER HTR - PRED | W06BFWFVH064PV | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042745 | W65 FEED WATER HTR - PRED | W06BFWFVH065PV | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042746 | W6 AIR EJECTOR CONDENSER - PRED | W06CNDAEJCOND | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042747 | W6 LUBE OIL COOLERS - PRED | W06TRBLUBCLRS | PR000236 | G0010233 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042832 | W61 FEED WATER HTR - PREV | W06CNDFWH061PV | PR000236 | G0010219 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042833 | W63 FEED WATER HTR - PREV | W06CNDFWH063PV | PR000236 | G0010219 | PPTRBBL | PEDRO J 20040831 | 0 | 0 | 0 |
| PR042834 | W6 HP Turbine Rotor Ovhl | W06TRBTHPROTOR | PR000238 | G0010233 | PPTRMMA | PEDRO J 20040903 | 0 | 0 | 0 |
| PR042850 | W6 Sample Root Valve packing leak Valve for Drum Steam Conductivity sample line. Valve located on Waikiki side of drum next to Drum vents. Tighten packing as needed, if packing needs to be added unit outage coming up 10/17/04. Gomes | W06BLSRAMCA4 | | | PPWAM | SATO, DE20040903 | 0 | 0 | 0 |
| PR042871 | W5/6 chlorine system city water solenoid valve spraying water from top cover. System out of service, see shipping tag Akana 1st floor at condenser area | W06CWSPVCMANVLV | | | PPWAM | TAPARRA 20040905 | 0 | 0 | 0 |
| PR042885 | W6: #62BFP recirc control viv leaking. The cage gasket has failed. | W06BFWISTVFC9 | | | PPWAM | STURGES 20040906 | 0 | 0 | 0 |
| PR042897 | W6 Sootblowing steam stop valve has a packing leak. Shipping tag hanging. 10th floor. (J. Sturges) | W06BBLRPVCMANVLV | | | PPWAM | EVANS, V 20040907 | 0 | 0 | 0 |
| PR042899 | W6 #62 condensate pump has a bad packing leak. (R. Chong) | W06CNDP062PUMP | | | PPWAM | EVANS, V 20040907 | 0 | 0 | 0 |
| PR042911 | XTXB - W61 BFP Recirc CV (6VFC-8) leak W61 BFP Recirc CV - leaking IR thermograph image show valve leaking. Cycle/stroke valve. Check for proper seal. Replace internals as required. | W06BFWISTVFC8 | | G0000297 | PPWAM | EROLIN, 20040908 | 0 | 0 | 0 |
| PR042912 | XTXB W62 BFP Recirc CV (6VFC-9) leak W62 BFP Recirc CV leaking IR thermograph image show leaking valve. Cycle/stroke valve. Check for proper seal. Replace internals as required. | W06BFWISTVFC9 | | G0000297 | PPWAM | EROLIN, 20040908 | 0 | 0 | 0 |
| PR042913 | W62BFP OVB bearing leaking oil also oil leaking from top of bearing oil sight glass and mauka pump oil return sightglass various nipples. Lee | W06BFWBFP062PUMP | PR000238 | G0010227 | PPTRMMA | PEDRO J 20040908 | 0 | 0 | 0 |
| PR042914 | W61 CWP UNBALANCE - PUMP UNBALANCE VIBRATION DATA SHOW RAPID INCREASE AT 1X RUNNING SPEED INDICATING UNBALANCE POSSIBLY DUE TO OBSTRUCTION IN PUMP PLEASE SCHEDULE DIVERS TO INSPECT/REMOVE/CLEAN AS REQUIRED PROVIDE REPORT TO D.MARTIN X4333 | W06CWSWCP061PUMP | PR000238 | G0010233 | PPTRMMA | PEDRO J 20040908 | 0 | 0 | 0 |
| PR042930 | W6: #62 BFP recirc valve "upstream" isolation valve leaks (thru (closer to pump). (Taparra/Akana) | W06BFWPVCMANVLV | | G0000297 | PPWAMMT | CHANG, 20040909 | 0 | 0 | 0 |

CA-IR-49

D.F. HECO (04-0113) Services - Production Maintenance

-
- a. Please provide a detailed breakdown, comparable to HECO-629 that is associated with Production Operations Outside Services, indicating the projected test year outside services Production Maintenance expenses by category and payee.
 - b. In addition, please provide a monthly breakdown, by payee, of the actual expenses incurred in 2003 and 2004 in the same categories.
 - c. Is HECO considering adjusting the forecasted costs for the 2005 test year in each instance where the actual expenditures through December 2004 do not provide evidence of the anticipated increases reflected in the test year forecast? Explain why or why not.
 - d. If contractual commitments have been made for the increased expenses, please provide copies of agreements reflecting the contractual commitment.

HECO Response:

- a. Attachment 1 is comparable to HECO-629 for Production Maintenance Outside Services, and compares 2003 actual with test year 2005. Explanations for the variances are also provided. The expense information is categorized into two groups – Non-Projects and

providing the requested details of the actual 2003 and 2004 outside services transactions

Attachment 3 describes the structure of the database file.

No. Please refer to the explanation provided in CA IR 47 (b)

Hawaiian Electric Company, Inc.
2005 Test Year
Maintenance Outside Services - Increase Explanations

(In Thousands)

| | <u>Actual</u> <u>2003</u> | <u>Test Year</u> <u>2005</u> | <u>Change</u> | <u>Comments</u> |
|---|------------------------------|---------------------------------|---------------|---|
| Non-Project | | | | |
| | 220 | 1,009 | 789 | Primarily for 2005 for Waiiau common structure work for corrosion control and building repairs. Please refer to HECO-WP-601, page 1 of 7 and CA-IR-2, Attachment 3A, page 27 of 29. |
| Subtotal | <u>220</u> | <u>1,009</u> | <u>789</u> | |
| Projects | | | | |
| P0000138-Hono 9 Overhaul | 723 | 0 | (723) | See Note 1) below |
| P0000252-Waiiau 5 Overhaul | 81 | 0 | (81) | See Note 1) below |
| P0000522-Waiiau 7 Overhaul | 528 | 0 | (528) | See Note 1) below |
| P0000523-Hono 8 Overhaul | 1,670 | 0 | (1,670) | See Note 1) below |
| P0000655-Kahe 4 Overhaul | 242 | 0 | (242) | See Note 1) below |
| P0000650-Kahe 2 Overhaul | 0 | 482 | 482 | See Note 1) below |
| P0000844-Kahe 6 Overhaul | 0 | 507 | 507 | See Note 1) below |
| P0000845-Kahe 4 Overhaul | 0 | 665 | 665 | See Note 1) below |
| P0000846-Kahe 1 Overhaul | 0 | 351 | 351 | See Note 1) below |
| P0000847-Waiiau 4 Overhaul | 0 | 1,278 | 1,278 | See Note 1) below |
| P0000937-W9 Major Insp | 0 | 798 | 798 | See Note 1) below |
| P0000938-W10 Major Insp | 0 | 798 | 798 | See Note 1) below |
| Subtotal | <u>3,244</u> | <u>4,879</u> | <u>1,635</u> | |
| Total | <u>3,464</u> | <u>5,888</u> | <u>2,424</u> | |
| Other O/S Services Cost not shown in above | <u>4,074</u> | <u>4,477</u> | <u>403</u> | |
| Grand Total - O/S | <u>7,538</u> | <u>10,365</u> | <u>2,827</u> | |

Note: 1) The specific units subject to overhauls vary every year based on the cyclical approach to unit overhauls. Therefore, the mix of unit overhauls vary every year.

Hawaiian Electric Company, Inc.
2005 Test Year
Maintenance Outside Services - Comparison 2003-2005

(In Thousands)

| | <u>Actual 2003</u> | <u>Actual 2004</u> | <u>Test Year 2005</u> | <u>Comments</u> |
|---|------------------------|------------------------|---------------------------|---|
| Non-Project | | | | |
| | 220 | 1,195 | 1,009 | In 2004 increased cost primarily for Kahe common structure corrosion control work. In 2005 increase primarily for Waiau common structure work for corrosion control and building repairs. Please refer to HECO-WP-601, page 1 of 7 and CA-IR-2, Attachment 3A, page 27 of 29. |
| Subtotal | <u>220</u> | <u>1,195</u> | <u>1,009</u> | |
| Projects | | | | |
| P0000138-Hono 9 Overhaul | 723 | 0 | 0 | See Note 1) below |
| P0000249-Waiiau 3 Overhaul | 0 | 1,371 | 0 | See Note 1) below |
| P00000252-Waiiau 5 Overhaul | 157 | 0 | 0 | See Note 1) below |
| P0000519-Kahe 5 Overhaul | 0 | 1,691 | 0 | See Note 1) below |
| P0000521-Waiiau 8 Overhaul | 0 | 1,528 | 0 | See Note 1) below |
| P0000522-Waiiau 7 Overhaul | 528 | 10 | 0 | See Note 1) below |
| P0000523-Hono 8 Overhaul | 1,670 | 18 | 0 | See Note 1) below |
| P0000655-Kahe 4 Overhaul | 242 | 351 | 0 | See Note 1) below |
| P0000650-Kahe 2 Overhaul | 0 | 21 | 482 | See Note 1) below |
| P0000654-Waiiau 6 Overhaul | 0 | 30 | 0 | See Note 1) below |
| P0000844-Kahe 6 Overhaul | 0 | 0 | 507 | See Note 1) below |
| P0000845-Kahe 4 Overhaul | 0 | 0 | 665 | See Note 1) below |
| P0000846-Kahe 1 Overhaul | 0 | 0 | 351 | See Note 1) below |
| P0000847-Waiiau 4 Overhaul | 0 | 0 | 1,278 | See Note 1) below |
| P0000937-W9 Major Insp | 0 | 326 | 798 | See Note 1) below |
| P0000938-W10 Major Insp | 0 | 0 | 798 | See Note 1) below |
| Subtotal | <u>3,320</u> | <u>5,346</u> | <u>4,879</u> | |
| Total | <u>3,540</u> | <u>6,541</u> | <u>5,888</u> | |
| Other O/S Services Cost not shown in above | <u>3,998</u> | <u>4,203</u> | <u>4,477</u> | |
| Grand Total - O/S | <u>7,538</u> | <u>10,744</u> | <u>10,365</u> | |

Note: 1) The specific units subject to overhauls vary every year based on the cyclical approach to unit overhauls. Therefore, the mix of unit overhauls vary every year.

Explanation of Database file “CA-IR-49 Maint OS data.xls”

Transaction records were extracted from Heco Ellipse system for “Outside Services” costs for periods 2003 through 2004. “Outside Services” classification consist of two categories of costs, Outside Services and Other.

Outside Services by Expense Element-

- 501 – Outside Services – General
 - 502 – Outside Services – Legal
 - 503 – Outside Services – Temporary
 - 505 – Outside Services – Construction
-
- 506 – Outside Services – Engineering
 - 508 – Outside Services – Environmental

Other by Expense Element-

- 451 – Info Sys Production & Development
- 462 – Info Sys PC Software
- 516 – Employee Membership
- 520 – Mainland Travel
- 521 – Meals and Entertainment
- 522 – Interisland Travel
- 570 – Rent
- 600 – Gen Plt Equip Maint
- 640 – Freight, Post & Bulk Main
- 900 – Financial Statement Items
- 901 – Amort of Deferred Db

Summary of 2003 “Outside Services” cost is shown as an exhibit in T-6, Aaron Fujinaka direct testimony HECO-626 (Prod Maintenance).

File includes various types of transactions, such as service vendor charge, manual entries, transfers, financial statement transactions, etc. This file was primarily prepared to collect vendor (supplier) information.

The useful data shown for each record are:

- 1) Account Code – Defines RA, Activity, Location, Indicator, 5th Segment/Project, and Expense Element
- 2) Block – Block B31=Maintenance
- 3) Full_Period – Year and Month of transaction
- 4) Tran_Amount – Transaction Amount
- 5) Account_Loc – Account Location
- 6) Inter_NARUC – NARUC Account
- 7) Work_Order – Work Order
- 8) Work_Order_Desc – Work Order Description
- 9) Supplier_Name

Due to the voluminous nature of the information, one copy (pages 1-97) will be provided to the Consumer Advocate and the Public Utilities Commission under separate transmittal.

CA-IR-50

Ref: BRO Program.

Please provide complete copies of the:

- a. Studies/reports addressing the need for, feasibility of, and success of such program; and
- b. Studies, reports, documents, etc. from EPRI leading to the conclusion that the program “has elevated HECO’s industry ranking to “world class” status.

HECO Response:


- a. The design of HECO’s Boiler Reliability Optimization (BRO) program started in late 1998

and was finalized in November 2001 in the Boiler Reliability Optimization Procedures Manual. This manual is included with this response on pages 4 through 32. Section 1.0 through Section 3.0 of the Procedures Manual describes the purpose and background behind the BRO program.

With reference to the data in Table 3.0-1 of Section 3.0, beginning in the early 1990’s, HECO’s units began experiencing an increasing trend in the number of boiler tube failures per year. It was this increasing trend that prompted HECO to seek the advice of EPRI to recommend a solution. The program that evolved from EPRI’s recommendations

| <u>Year</u> | <u>Number</u> |
|-------------|---------------|
| 2001 | 8 |
| 2002 | 7 |
| 2003 | 8 |
| 2004 | 11 |

The increasing trend, followed by a decrease from 2001, is readily apparent when the data is displayed in graphical form:



- b. EPRI conducted an assessment of HECO at the beginning of the program to establish a baseline. Based on their criteria, EPRI rated HECO as “19”, or at the high end of “Average”. In June 2002, EPRI conducted a follow up assessment. At this assessment, HECO’s rating improved to “13”, or “Good”. At a subsequent assessment in December 2002, EPRI rated HECO at “5”, or “World Class/Excellent”. The November 2003 assessment rated Kahe Station at “3” and Waiiau Station at “5”. Results for 2004 are not

available. A summary of the EPRI assessments from 1999 to 2003 is included on page 33 to this response. Copies of the EPRI assessments for June 2002, December 2002, and November 2003, which summarizes the scoring for that assessment, are also included with this response on page 34. A copy of the 1999 initial rating by EPRI was not provided to HECO.

Boiler Reliability Optimization Procedures Manual



Hawaiian Electric Company, Inc.
Power Supply Operations & Maintenance Department

November 2001

TABLE OF CONTENTS

| | |
|--|----|
| 8.1 Senior Boiler Engineer's and BRO Engineer's Tasks..... | 16 |
| 9.0 General Requirements and Procedures - Cycle Chemistry Improvement..... | 17 |
| 9.1 Cycle Chemistry Objectives..... | 17 |
| 9.2 HECO Boiler Water Treatment Standards..... | 17 |
| 9.3. Core Cycle Chemistry Parameters..... | 18 |
| 9.3.1 Cycle Chemistry Monitoring Protocols..... | 19 |
| 9.4 Cycle Chemistry Responsibilities..... | 19 |
| 9.4.1 BRO Engineer's Tasks..... | 19 |
| 9.4.2 Station Chemist's Tasks..... | 20 |
| 9.4.3 Maintenance Representative Tasks..... | 20 |
| 9.4.4 Operating Representative Tasks..... | 21 |
| 9.5 Cycle Chemistry Documentation..... | 21 |
| 9.5.1 Quantifiable Loss..... | 21 |
| 9.5.2 Reporting and Achieving..... | 21 |

REFERENCES

REFERENCE A - Management Mandate for HECO's Boiler Tube Failure Reduction / Cycle Chemistry Improvement (BTFR/CCI) Program

APPENDICES

APPENDIX A - Standardized Form for Boiler Tube Failure Reporting

TABLE OF CONTENTS

APPROVAL OF PROCEDURES MANUAL

Prepared by: William E. McCraw 12/12/01
William E. McCraw
O&M Engineer (BRO Engineer)
Power Supply Operations & Maintenance Department
Date

Approved: Robert C. Isler 12/13/01
Robert Isler
Project Manager, Project Management Division
Power Supply Planning & Engineering Department.
Date

Lane Hiramoto 12/17/01
Lane Hiramoto
Superintendent, Planning Division
Power Supply Operations & Maintenance Department
Date

Jose Dizon 12/17/01
Jose Dizon
Superintendent, Operating Division
Power Supply Operations & Maintenance Department
Date

Larry Ornellas 1/10/02
Larry Ornellas
Superintendent, Maintenance Division
Power Supply Operations & Maintenance Department.
Date

Glenn Miyashita 01/10/02
Glenn Miyashita
Superintendent, Technical Services Division
Power Supply Services Department.
Date

TABLE OF CONTENTS

REVISION RECORD

| Rev No | Date | Description | Remarks |
|--------|------|-----------------|---------------------------|
| 0 | | Original issue. | Noted on previous page. . |
| | | | |
| | | | |
| | | | |

1.0 Purpose

The purposes of this manual are to define a focused condition monitoring approach that:

- a. applies and integrates certain proven technologies and methodologies to boiler systems; and,
- b. provides an action plan to reduce short and long term boiler maintenance costs, while maintaining or improving overall boiler reliability.

2.0 Background

In its continuous effort to "Price It Right" and "Keep The Lights On," the Power Supply process area has been looking into various means to increase productivity, contain costs, and maintain or improve reliability. One area of focus has been on Boiler Reliability Optimization (BRO). The objective of the BRO program is to find the optimal balance between boiler O&M costs, capital improvements and plant reliability.

The BRO program at HECO currently consists of the following programs:

- a. Boiler Tube Failure Reduction (BTFR)/ Cycle Chemistry Improvement (CCI). The objective of this program is to reduce the number of boiler tube failures by implementing practices that have been developed by the Electric Power Research Institute (EPRI) and shown to successfully achieve this objective. The program uses Root Cause Failure Analysis and can use Streamlined Reliability-Centered Maintenance techniques. The program also requires careful control including on-line parameter monitoring of the chemistry of the water/steam cycle through the condensate, feedwater, boiler and turbine systems. The following are subsets of the BTFR/CCI Program:

- 1) **Condensate System Monitoring:** The objective of this program is to use non-destructive examinations and monitoring of air-inleakage and salt intrusion to maximize the utilization of the components or replace weak performing equipment within the condensate systems. Components include condensers, air ejector condensers and low-pressure condensate heaters.

- 2) **Feedwater System Monitoring:** The objective of this program is to use non-destructive examinations to maximize the utilization of the components within the feedwater systems. Components include high-pressure feedwater heaters and piping.

 - 3) **Boiler System Monitoring:** The objective of this program is to use all means of visual, destructive and non-destructive examinations to determine the condition of components of the boiler. Components include waterwalls, superheaters, reheaters, economizers, headers, drums, flue gas and air systems
- b. Boiler Remaining Useful Life (BRUL)/High Energy Lines (HiEL) Inspections. The objective of this program is to use both destructive and non-destructive techniques to determine a condition and remaining useful life assessment of boiler components and associated high-energy lines to enhance safety and reliability.
 - c. Flow Accelerated Corrosion Inspections. The objective of this program is to use visual and non-destructive inspections on condensate lines, boiler feedwater lines, drips and extraction lines to determine if flow accelerated corrosion is present and to monitor it further to prevent catastrophic failure.

3.0 Baseline - Current Situation

Table 3.0-1 shows the actual number of boiler tube failures¹ experienced as of the end of 2000.

Table 3.0-1
Number of Boiler Tube Failures on HECO Units

| Boiler Tube Failures | | | | | | | | | | | | | | |
|----------------------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|
| YEAR | K1 | K2 | K3 | K4 | K5 | K6 | W3 | W4 | W5 | W6 | W7 | W8 | H8 | H9 |
| 1958 | | | | | | | | | | | | | 2 | |
| 1977 | | | 1 | | | | | | | | | | | |
| 1978 | | | | | | | | | 1 | | | | | |
| 1979 | | 1 | | | | | | | | | | | 1 | |
| 1980 | | 2 | | | | | | | | 1 | | | | |
| 1981 | | 2 | 3 | 1 | 1 | 1 | | | | | | | | |
| 1982 | 1 | | | | 7 | | | | | 2 | | | | 1 |
| 1983 | | 2 | | | | | | | | | | | | |
| 1984 | | 1 | | | | | | | | | | | | |
| 1985 | 2 | | | | | | | | 1 | | | | | 1 |
| 1986 | 1 | | 1 | | | | | | | | | | | |
| 1987 | | | | | | | | | | | | | | |
| 1988 | | | | | 1 | | | | | | | | | |
| 1989 | | | | | 2 | | | | | | | | 1 | 1 |
| 1990 | 1 | | | 1 | 2 | 2 | | | | | 1 | 4 | | |

Table 3.0-2 shows the reduction in Equivalent Availability Factor (EAF)² attributable to boiler tube failures over the years 1994 to 2000.

Table 3.0-2
Equivalent Availability Factor Loss Attributable to Boiler Tube Failures
1994 to 2000

| Year | Composite HECO System EAF | | EAF Loss Attributable to Boiler Tube Failures |
|-----------|---------------------------|---|---|
| | Including All Outages | Excluding Outage Durations Attributable to Boiler Tube Failures | |
| 1994 | 91.6% | 94.6% | 3.0% |
| 1995 | 89.3% | 93.4% | 4.1% |
| 1996 | 90.4% | 93.5% | 3.1% |
| 1997 | 89.6% | 93.5% | 3.9% |
| 1998 | 91.2% | 92.5% | 1.3% |
| 1999 | 89.8% | 94.2% | 4.4% |
| 2000 | 91.6% | 95.2% | 3.6% |
| 1994-2000 | 90.5% | 93.8% | 3.3% |

Source document: *BTFR EAF Loss.xls*

4.0 BTFR/CCI Program

To be successful, a BTFR/CCI program must include three primary elements. These are:

- a. a Management Mandate (See Reference A);

² EAF is defined as $(\text{Period MWh} - \text{Planned Outage MWh} - \text{Unplanned MWh}) / (\text{Period MWh})$, where Period MWh total capacity in MW x total period hours. The total period hours is 8,760 for one year; 8,784 hours for a leap year. Planned Outages include planned maintenance outages and planned deratings. Unplanned Outages include forced outages and forced deratings.

- b. a multi-disciplinary team with representation from cross-functional departments including the following areas:
 - Power Supply Operations & Maintenance Department
 - Power Supply Services Department
 - Power Supply Planning and Engineering Department, and
- c. mechanisms for comprehensive reporting, trending, analysis (including Root Cause Analysis) and archiving boiler tube and cycle chemistry information

The Management Mandate:

- a. conveys senior management's commitment to reduce the frequency of boiler tube failures;
- b. establishes the requirements which, when satisfied, will result in reduced frequency of boiler tube failures and improved unit availability; and
- c. sets goals for the BTFR/CCI program.

5.0 BTFR/CCI Program Goals

HECO has established the following major goals for its BTFR/CCI program:

- a. HECO shall incur no more than one boiler tube failure per year per unit;
- b. By December 2002, achieve a reduction in availability loss attributable to boiler tube failures that is at least 10% below the average availability loss attributable to boiler tube failures over the period 1994 to 1998. The average availability loss attributable to boiler tube failures over the period 1994 to 1998 was 3.1%. Based on this, the target maximum availability loss for the year 2002 is 2.8%.
- c. The ultimate program goal is to achieve a reduction in availability loss attributable to boiler tube failures that at least 25% below the average availability loss attributable to

A complete listing of all program goals is given in the Mandate.

6.0 BRO and BTFR/CCI Program Teams

6.1 Purpose

The purposes of this section are to:

- a. define a multi-disciplinary teams that will be responsible for ensuring compliance with the Management Mandate for HECO's Boiler Tube Failure Reduction / Cycle Chemistry Improvement (BTFR/CCI) Program ("Mandate");
- b. define the duties and responsibilities of the multi-disciplinary team;
- c. describe the tasks that must be performed by, or delegated and directed by, the multi-disciplinary team; and
- d. outline general procedures to comply with the BTFR/CCI Mandate.


6.2 Boiler Reliability Optimization Team

As part of the Boiler Reliability Optimization effort described in Section 2.0, a multi-disciplinary or cross-functional team was formed. This team's mission is to organize, develop and implement the BRO program. Figure 6.2-1 shows the organization of the BRO team. The BRO Team forms the governing body of the BRO Program. The primary responsibilities of the BRO Team are to:

- a. make the major decisions for the direction of the program;
- b. review reports generated under the program;
- c. make operational recommendations; and,
- d. assist in the development and implementation of the program
- e. promote buy in and support for the program

f. look for opportunities for program improvement

BOILER RELIABILITY OPTIMIZATION TEAM
Fig. 6.2 -1



6.3 BTFR/CCI Response Team

The BTFR/CCI Response Team, while it has members that are also on the BRO team, has responsibilities that are different from that of the BRO team. The BTFR/CCI Response Team's primary mission is to achieve reductions in the number and the impact of boiler tube failures. Their primary responsibility is to

7.0 BTFR - General Requirements and Procedures Following Boiler Tube Failures³

7.1 Notification in the Event of Boiler Tube Failures

When a boiler tube failure is discovered at a particular plant and unit, the following persons on the BTFR/CCI Response Team shall be immediately notified:

- a. Senior Boiler Engineer
- b. Station Chemist for the particular plant
- c. BRO Engineer
- d. Operations and Maintenance representatives for the particular plant

The Senior Supervisor/Shift Supervisor at the affected station is tasked with initial notification of the BTFR/CCI Team since he/she will normally be the first member of the team aware of the incident. Initial notification shall be mainly by e-mail for all members and additionally by pager or telephone for those required to perform the pre-repair inspection.

7.2 Pre-Repair Inspection

7.2.1 Senior Boiler Engineer's Tasks

The Senior Boiler Engineer, or a person acting under the direction of the Senior Boiler Engineer, shall perform the following pre-repair inspection work:

- a. determine the failure mechanism;
- b. determine the extent of damage to:
 - 1) the failed tube;
 - 2) tubes adjacent to or in the proximity of the failed tube; and
 - 3) tubes in other locations subject to the same failure mechanism and root cause;
- c. obtain sample specimens, as necessary⁴, for root cause failure analysis;

³ All work described in this section is not intended to supersede work descriptions or procedures now in effect. Rather, this section is intended only to provide a supplemental description and emphasize the team aspect of the work.

- d. document the "as-found" conditions on the Standardized Form for Boiler Tube Failure Reporting;
- e. work with the maintenance representative on the team to:
 - 1) determine the appropriate repairs necessary;
 - 2) coordinate the procurement of materials needed for the repair; and
 - 3) schedule the repair work; and
- f. recommend corrective actions to address the root cause of the failure.

7.2.2 Station Chemists' Tasks

The station chemist at the station affected shall perform the following work during the pre-repair inspection phase:

- a. accompany the Senior Boiler Engineer during the pre-repair inspection to evaluate the tube failure;
- b. work closely with the Senior Boiler Engineer in determining the failure mechanism; and
- c. work closely with the Senior Boiler Engineer to determine whether or not deviations outside of cycle chemistry limits were a root cause of the failure.

7.2.3 BRO Engineer's Tasks

The BRO Engineer shall perform the following work during the pre-repair inspection phase:

- a. accompany the Senior Boiler Engineer during the pre-repair inspection;
- b. stay informed of the pre-repair inspection activities;
- c. assist Senior Boiler Engineer in coordinating field repair activities;
- d. provide engineering support in the field as needed;
- e. monitor compliance with the Mandate;

⁴ Obtaining sample specimens are necessary when one of the following conditions exist:

- The BTFR Team is unable to determine the failure mechanism/root cause without a tube sample
- Removal of the tube sample is necessary to perform appropriate repairs

7.2.4 Maintenance Representative's Tasks

The Maintenance Representative on the BTFR/CCI Response Team shall perform the following work during the pre-repair inspection phase:

- a. accompany the Senior Boiler Engineer during the pre-repair inspection and provide maintenance assistance as needed;
- b. keep the Maintenance Division Superintendent and Senior Supervisor apprised of the situation;
- c. work closely with the Senior Boiler Engineer to:
 - 1) determine the appropriate repairs necessary;
 - 2) coordinate the procurement of materials needed for the repair; and
 - 3) schedule the repair work; and
- d. where the inspection indicates that the boiler tube failure may have been due to "maintenance controllable activities," the maintenance representative shall work closely with the Senior Boiler Engineer to develop a corrective action plan.

7.2.5 Operating Representative's Tasks

The Operating Representative on the BTFR/CCI Response Team shall perform the following work during the pre-repair inspection phase:

- a. accompany the Senior Boiler Engineer during the pre-repair inspection and provide operating assistance as needed;
- b. keep the Superintendent of the Operating Division apprised of the situation; and
- c. where the inspection indicates that the boiler tube failure may have been due to "operator controllable activities," the operating representative shall work closely with the Senior Boiler Engineer to develop a corrective action plan.

7.2.6 Forecast Planning Analyst's Tasks

The Forecast Planning Analyst on the BTFR/CCI Response Team shall perform the following work:

- a. stay informed of the work being performed in order to quantify the impact of the boiler failure in terms of dollars and EAF loss attributable to the boiler tube failure as accurately as possible;

7.2.7 Planning & Engineering Department Support Tasks

The Planning & Engineering support personnel shall perform the following work during the pre-repair inspection phase:

- a. accompany the Senior Boiler Engineer during the pre-repair inspection, if possible; and
- b. provide engineering assistance as needed.

7.3 Failure Investigation

7.3.1 Senior Boiler Engineer's & BRO Engineer's Tasks

In addition to the work currently performed with each boiler tube failure investigation, the Senior Boiler Engineer and the BRO Engineer shall work together to ensure that the following requirements are met:

- a. each boiler tube failure investigation shall determine:
 - 1) the failure mechanism;
 - 2) the most probable root cause; and
 - 3) the appropriate corrective or preventive action.
- b. boiler tube failure mechanisms shall be identified by the EPRI standard cause codes to the greatest extent possible⁵;
- c. where outside metallurgical consultants or failure analysts are utilized, their determinations of boiler tube failure mechanisms shall be identified by the EPRI standard cause codes to the greatest extent possible.

⁵ Refer to the 33 possible boiler tube failure mechanisms described in the EPRI books "Boiler Tube Failure: Theory and Practice," Volumes 1-3, TR-105261.

7.4 Boiler Tube Wall Thickness Measurement

7.4.1 Senior Boiler Engineer's Tasks

The Senior Boiler Engineer shall be responsible for performing, or for directing the work to perform, boiler tube wall thickness measurements as deemed necessary to establish the extent of repair required and support the BTF analysis.

7.5 Boiler Tube Repairs

7.5.1 General Conditions

- a. Use of temporary fireside erosion/corrosion tube protection methods, i.e., shields, plasma or metal spraying, is allowed but is generally discouraged under EPRI guidelines. Reduction of erosion/corrosion rates through correction of root-causes(s) or replacement with more resistant tube material (if necessary) is generally preferred. Consideration shall be given to the particular circumstances in each instance in determining the appropriate course of action.
- b. Use of pad welding or window weld repairs are permitted only as temporary repairs. These temporarily repaired sections should be replaced at the next scheduled boiler maintenance overhaul outage or when practical. This type of repair must follow HECO Pad Welding Procedures available from the Senior Boiler Engineer.

7.5.2 Senior Boiler Engineer's Tasks

The Senior Boiler Engineer shall:

- a. ensure that the following quality assurance provisions of the HECO National Board "R" Symbol Stamp program are met:
 - 1) welder and inspector qualifications;
 - 2) welding materials;
 - 3) welding procedures; and
 - 4) selection of tube material

- b. ensure that the State of Hawaii administrative requirements for Boiler and Pressure Vessel repairs are met.
- c. witness or delegate tube pressure integrity tests;
- d. certify the boiler as ready for service following the completion of repairs;
- e. arrange for temporarily repaired sections to be replaced at the next scheduled boiler maintenance overhaul outage or when practical;

7.5.3 Maintenance Representative's Tasks

The maintenance representative shall:

- a. provide qualified welders to perform repairs;
- b. assist in determination of repair methods used.

7.5.4 BRO Engineer's Tasks

The BRO Engineer shall:

- a. ensure that accurate accounts of the repairs made are recorded in the Boiler Maintenance Workstation software.

7.6 Future Preventive or Control Actions

- a. Each corrective or preventive action recommended in accordance with Section 7.3.1a.3) to address the root cause of boiler tube failures shall be approved by the BTFR/CCI Response Team representatives from the engineering, operations and maintenance areas.
- b. Each corrective or preventive action recommendation approved by the BTFR/CCI Response Team representatives shall be issued, as a minimum, to:
 - 1) the Manager, Power Supply Operations & Maintenance Department; and
 - 2) the Manager, Power Supply Services Departmentfor review and approval.
- c. The BRO Engineer shall ensure compliance with Sections 7.6a and 7.6b.
- d. Following approval of the recommendation, the recommended actions shall be implemented by the appropriate department.

- e. The BRO Engineer shall have the responsibility of monitoring the progress and status of each recommendation.

7.7 BTFR Documentation

7.7.1 Data Quality Assurance

- a. To ensure uniformity of the data on each boiler tube failure incident, data for each incident shall be recorded on the standardized form shown in Appendix A.
- b. To ensure the accuracy of the data on each boiler tube failure incident, data for each incident shall be recorded by the Senior Boiler Engineer.
- c. The BRO Engineer is responsible to ensure data is entered into the Boiler Maintenance Workstation software.

7.7.2 Data on Boiler Tube Failures

The BRO Engineer shall submit a Boiler Tube Failure Report for each boiler tube failure. As a minimum, the following data on each boiler tube failure shall be included in the report:

- a. plant and unit in which the tube failed;
- b. date of failure;
- c. identification of specific tubes that failed in terms of section (waterwall, economizer, primary or secondary superheaters or reheater) and tube number;
- d. location of failure on the tube;
- e. description of the failure (size, appearance, etc.)
- f. failure mechanism using EPRI standard cause codes to the greatest extent possible;
- g. apparent root cause of failure;
- h. type of repair made;
- i. name of repairer; and
- j. type and extent of pre-repair inspection and name of inspector(s).
- k. cost to repair
- l. EAF impacts
- m. Short and long term recommendations

7.7.3 Centralizing, Processing and Archiving of Data

- a. All boiler tube failure data shall be kept and processed in a central location in the Company. The Power Supply Technical Services Department shall be the office of record. The Senior Boiler Engineer shall be responsible for keeping the records current.
- b. To facilitate trending and statistical analyses of boiler tube failure data, all data recorded in accordance with Section 7.7.2 shall be input to the Boiler Maintenance Workstation software.
- c. All data on the Boiler Maintenance Workstation shall be backed up on periodic bases.
- d. Processed data, which is suitable for internal dissemination, shall be made available on the intranet or on a shared drive.

7.7.4 Quantification of Impacts of Boiler Tube Failures

As a minimum, the Forecast Planning Analyst shall record the following data to enable the calculation of boiler tube failure impacts:

- a. start and end time and date for boiler tube repairs;
- b. start and end time and date for all planned and unplanned outages; and
- c. unit operating statistics (e.g., operating hours and heat rates).

The Forecast Planning Analyst shall support the effort in compiling the BTF Report as described in Section 7.7.2 by supplying data as deemed necessary.

8.0 Scheduled Major Boiler Maintenance Overhauls

8.1 Senior Boiler Engineer's and BRO Engineer's Tasks

During scheduled boiler maintenance overhauls, the Senior Boiler Engineer and the BRO Engineer shall work together to ensure that the work identified by the BRO program is planned, scheduled and performed with the scheduled boiler maintenance work.

9.0 General Requirements and Procedures - Cycle Chemistry Improvement

9.1 Cycle Chemistry Objectives

HECO has established the following objectives for the Cycle Chemistry Improvement Program:

- a. develop a management supported cycle chemistry program
- b. develop unit-specific limits, action levels and operating procedures
- c. establish optimum sampling points, specify and install "core" level instrumentation on each unit
- d. reduce chemistry related corrosion and/or deposition through optimum unit specific

9.3 Core Cycle Chemistry Parameters

- a. The following cycle chemistry parameters shall be considered core and shall be monitored at the locations indicated in Table 9.3-1:

Table 9.3-1
Core Cycle Chemistry Parameters and Monitoring Locations

| Parameter | Measurement Locations |
|-----------------------|--|
| Cation Conductivity | <ul style="list-style-type: none"> • Condensate pump discharge • Feedwater • Boiler drum steam • Main steam |
| Specific Conductivity | <ul style="list-style-type: none"> • Condenser hotwell • Feedwater • Boiler drum water |
| Silica | <ul style="list-style-type: none"> • Feedwater • Boiler drum water • Main steam |
| Dissolved Oxygen | <ul style="list-style-type: none"> • Condensate pump discharge • Feedwater • Boiler drum water |
| Sodium | <ul style="list-style-type: none"> • Condensate pump discharge • Feedwater • Boiler drum water • Boiler drum steam • Main steam |
| Chloride | <ul style="list-style-type: none"> • Boiler drum water |
| Phosphate | <ul style="list-style-type: none"> • Boiler drum water |
| Hydrazine | <ul style="list-style-type: none"> • Feedwater |

| | |
|-----|---|
| PH | <ul style="list-style-type: none">• Condensate pump discharge• Feedwater• Boiler drum water |
| ORP | <ul style="list-style-type: none">• Feedwater |

- b. The critical cycle chemistry parameters identified in Section 9.3a above:
- 1) shall be maintained within established limits;
 - 2) shall be continuously monitored;
 - 3) shall be have audible alarms when the limits are exceeded; and
 - 4) shall be tied into the DCS.

9.3.1 Cycle Chemistry Monitoring Protocols

The following information shall be established for each of the cycle chemistry monitoring parameters:

- a. allowable ranges;
- b. manual sampling frequency, if required;
- c. set points for action levels; and
- d. specific actions to be taken at each action level.

9.4 Cycle Chemistry Responsibilities

9.4.1 BRO Engineer's Tasks

The primary responsibilities of the BRO Engineer will be to:

- a. assist the Station Chemists in accomplishing their CCI Tasks;
- b. stay informed of the CCI activities;
- c. provide engineering support as needed; and

9.4.2 Station Chemist's Tasks

The primary responsibilities of the Station Chemists will be to:

- a. establish limits on feedwater chemistry for all modes of boiler operation, including start-up load changes, planned or immediate shutdowns, and short and long term lay-up;
- b. establish action-oriented procedures with respect to cycle chemistry to minimize boiler tube damaging conditions;
- c. establish unit-specific cycle chemistry monitoring requirements and protocols;
- d. monitor on a daily basis cycle chemistry parameters in relation to the established cycle chemistry limits and shall recommend corrective actions when the limits are exceeded;
- e. train operating personnel on the operation of the cycle chemistry instrumentation;
- f. review on a monthly basis cycle chemistry technical and performance indices specific to their operating mode, i.e., cycling or baseload, such that unit availability and/or performance parameters influenced by cycle chemistry contaminant ingress, corrosion or corrosion product transport and/or deposition can be monitored, reported and controlled; and
- g. be active participants in determining the root cause of boiler tube failures, boiler tube corrosion damage, excessive deposit buildup on boiler tubes, or other cycle chemistry-related problems concerning boiler tubes.

9.4.3 Maintenance Representative Tasks

The primary responsibilities of the Maintenance Representative will be to:

- a. ensure adequate resources are available to fulfill supporting maintenance on all cycle chemistry instrumentation;
- b. work closely with the Station Chemists to;
 - 1) determine the appropriate repairs necessary
 - 2) coordinate the procurement of materials needed for the repair
 - 3) execute the repair work; and
- c. where an inspection indicates that an instrument failure may have been due to

closely with the Station Chemist to develop a corrective action plan.

9.4.4 Operating Representatives Tasks

The primary responsibilities of the Operating Representative will be to:

- a. ensure operating personnel are adequately trained by the Station Chemist to operate the cycle chemistry instrumentation;
- b. report all operating discrepancies to the Station Chemist;
- c. where an inspection indicated that an instrument malfunction may have been due due to “operator controllable activities”, the operating representative shall work closely with the Station Chemist to develop a corrective action plan; and
- d. take corrective action in accordance with established procedures when action levels are reached.

9.5 Cycle Chemistry Documentation

9.5.1 Quantifiable Loss

Whenever there is a quantifiable loss in availability in terms of EAF or performance in terms of boiler efficiency as a result of corrosion or deposition on boiler tubes, the impact shall be quantified in terms of:

- a. magnitude (surface area affected, thickness, loss of wall thickness, etc);
- b. historical trend (rate of change of size, thickness, loss of wall thickness, etc.);
- c. EAF impacts;
- d. cost;
- e. root cause; and
- f. corrective actions

9.5.2 Reporting and Archiving

The BRO Engineer is responsible to ensure that data referenced in 9.5.1 is archived in a written report and made available on a network-shared drive.

HECO BOILER TUBE FAILURE REPORT

1. Outage Name: _____

2. BTF ID #: _____ 3. Unit: _____ 4. Date/Time of Failure: _____

5. Leak Discovery Method Visual Change in Drum Level
 High Make-up Other _____

6. Was HECO Boiler Inspector Called? (Y/N) _____ 7. Was BTF Team Leader Called? (Y/N) _____

8. Operating conditions at failure: _____

9. BTF inspected by: _____

FAILURE LOCATION

WATERWALL

- Front Wall
- Rear Wall
- Right Side Wall
- Left Side Wall
- Roof Tube
- Floor Tube
- Arch Tube
- Other: _____

ECONOMIZER

- Inlet
- Outlet
- Other: _____

Additional Info. _____

SUPERHEATER

- Primary Inlet
- Primary Outlet
- Secondary Inlet
- Secondary Outlet
- Other: _____
- Row No.: _____

REHEATER

- Inlet
- Outlet
- Other: _____
- Row No.: _____

ELEMENT NUMBER

- From Left _____
- From Right _____

WW TUBE NUMBER

- From Top _____
- From Bottom _____
- From Front _____
- From Rear _____
- From Right Side _____
- From Left Side _____

LOCATION REFERENCE

- _____ feet from _____
- Other: _____

FAILURE OCCURRED AT:

WELD

- Header-Nipple
- Dissimilar Metal

ATTACHMENT

- Seal Plate
- Support

TUBING

- Vertical Straight Run
- Horizontal Straight Run
- U Bend

HECO BOILER TUBE FAILURE REPORT

PROBABLE PRIMARY FAILURE MECHANISM

- | | | | |
|---|---|---|---------------------------------------|
| <input type="checkbox"/> Short-term Overheat | <input type="checkbox"/> Stress Corrosion | <input type="checkbox"/> Thermal Fatigue | <input type="checkbox"/> Other: _____ |
| <input type="checkbox"/> Long Term Overheat/Creep | <input type="checkbox"/> Lo-temp Creep | <input type="checkbox"/> Corrosion Fatigue | _____ |
| <input type="checkbox"/> Dissimilar Weld | <input type="checkbox"/> Acid Dewpoint Corrosion | <input type="checkbox"/> Maintenance Damage | |
| <input type="checkbox"/> Caustic Gouging | <input type="checkbox"/> Fireside Corrosion | <input type="checkbox"/> Material Flaws | |
| <input type="checkbox"/> Hydrogen Damage | <input type="checkbox"/> Rubbing/Fretting | <input type="checkbox"/> Weld Flaws | |
| <input type="checkbox"/> Pitting | <input type="checkbox"/> Sootblower Erosion | <input type="checkbox"/> Graphitization | |
| <input type="checkbox"/> Acid Phosphate Corrosion | <input type="checkbox"/> Chemical Cleaning Damage | <input type="checkbox"/> Erosion-Corrosion | |

BTF REPAIR ACTIVITIES

Repair Date: _____ Work Order No: _____

Weld Repair Checklist No: _____

Weld Procedure Specification No: _____

Repair Type

- Permanent
 Temporary

Repair Method

- Circuit Replaced
 Crack Ground & Welded
 Dutchman Installed
 Buildup Weld
 Other: _____

Additional Comments: _____

Tube Material: _____ Header Material: _____

Tube OD: _____ Tube Wall Thickness: _____ Replacement Tube Length: _____

Inspection Date: _____ Inspection Procedure No: _____

NDE Method

- None Dye Penetrant Visual
 Mag Particle Ultrasonic

NDE Results:

Welder: _____

Presiding Inspector: _____

OUTAGE/COST INFORMATION

Outage Type: Forced Overhaul Repeat Failure? Yes No
 Planned

Outage End Date/Time: _____

Unit Capacity: _____

Hours of Unit Unavailability: _____

EAF Loss (MWHRS): _____

EAF Loss (% of System): _____

EFOR (%): _____

Additional Comments: _____

REPAIR COSTS

Labor: _____

Materials: _____

Overheads: _____

Other: _____

Total Repair Costs: _____

FUEL COSTS

Hestrate: _____

Startup: _____

Total Fuel Costs: _____

Benchmarking BTFR Programs

Hawaiian Electric Rating

| | |
|-----------------------|----------|
| World Class/Excellent | ≤ 5 |
| Very Good | 6 – 10 |
| Good | 11 – 15 |
| Average | 16 – 20 |
| Below Average | > 20 |

| | Whole System | 19 |
|----------|--------------|------|
| Dec 99. | K 13 | W 13 |
| June 02. | K 5 | W 5 |
| Dec 02. | K 3 | W 5 |
| Nov 03. | | |

June 2002 by John Dimmer & Barry Dooley - Kahe
Benchmarking a Utility's Boiler Tube Failure Reduction Program

Introduction

EPRI's Boiler Tube Failure Reduction Program/Cycle Chemistry Improvement Program (BTFRP/CCIP) has been designed to assist an organization to reduce the availability loss due to BTF and the costs associated with cycle chemistry influenced problems. Alternatively it can be used to maintain excellence in these areas. Most utilities do not need an organization such as EPRI to indicate to them that their availability loss (AL) percentage (or equivalent) for BTF are good or bad. As the average in the US is currently around 3%, utilities know that if AL is around 6% then this is extremely poor; alternatively as the AL approaches 0.5% then this is very good. The financial penalties in the current competitive market can be enormous.

Also utilities frequently ask how good or bad they are in terms of their cycle chemistry operation and organization, and where do they rank with other utilities for a utility of their size. To answer these questions, EPRI developed a Cycle Chemistry Benchmarking Process, which has now been used with over 30 organizations. This process has also now been linked with a new approach to determine the value of Cycle Chemistry and for assisting in justifying new cycle chemistry equipment or improvements. No similar Benchmarking Process has existed to date for BTF.

For BTF, insufficient quantitative data exist to benchmark/rank utilities simply in terms of internally collected data or national statistics such as the NERC/GADS.

Much thought has been given to this topic and the current assessment methodology, which has been developed over the last year, will provide an assessment for an organization of its approach to BTFR. It is anticipated that this process can also be used by individual utilities to monitor their improvement through participation in EPRI's BTFRP/CCIP.

Assessing a Utility's BTFRP

The attached form is a self-assessment. It consists of a series of eight "results and process oriented" boiler tube failure reduction factors. Each of the "non-subjective" factors is capable of being addressed definitively, and, as a whole, they represent the key performance and availability indicators, which should judge the organization. Each factor relates to one of the items within the BTFRP/CCIP Corporate Mandate or Philosophy. It is suggested that a utility makes the initial assessment with data from the last two years. Improvements/changes could then be assessed on an annual basis or during the review process, once the BTFRP/CCIP has started. The methodology will work for a single unit/plant, but will provide the best indicator when applied across a utility system.

All of the factors except C need no further description. Information to determine Factor C is provided below and in the attachment.

Factor C. Chemically Influenced Boiler Tube Failures (BTF)

All of the factors except C need no further description. Information to determine Factor C is provided below and in the attachment.

Factor C. Chemically Influenced Boiler Tube Failures (BTF)

In the Cycle Chemistry Benchmarking, this question relates to the percentage of the total numbers of BTF over the period, that have resulted in forced outage or unit unavailability and that have been influenced by the cycle chemistry. In this BTFR Benchmarking the question only relates to whether there have been any cycle chemistry influenced BTF. A supplementary listing of those BTF influenced by the chemistry is provided for water-touched and steam-touched tubing. For further information on BTF Mechanisms, see "Boiler Tube Failures: Theory and Practice". B. Dooley and W. McNaughton. TR-105261.

Assessment of a Utility's Boiler Tube Failure Reduction Program
Kahe Power Plant

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> |
|------------------|--|---------------|---------------|
| 3 | A. <u>Do you know the Availability Loss (%) Due to BTF</u> | | <u>Kahe</u> |
| | <input type="checkbox"/> < 0.5% | 0 | 0.061 (12 mo) |
| | <input type="checkbox"/> 0.5-1% | 1 | |
| | <input type="checkbox"/> 1-2% | 2 | |
| | <input type="checkbox"/> 2-3% | 3 | |
| | <input type="checkbox"/> >3 % | 4 | |
| | <input type="checkbox"/> No | 4 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| 2 | B. <u>Do you have a ranking (priority) for BTF Mechanisms in Plant/System (could be in terms of MWhrs, AL %, or on a cost basis)</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| 2 | C. <u>Do you have any cycle chemistry related BTF Mechanisms (See attached for relevant BTF)</u> | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | D. <u>What percentage of superheater and reheater circuits in your system/plant do you know the remaining life (using oxide scale technique)</u> | | |
| | <input type="checkbox"/> All | 0 | |
| | <input type="checkbox"/> >50% | 1 | |
| | <input type="checkbox"/> <50% | 2 | <50% |
| | Sub-total (Points x Weighting) | | <u>4</u> |

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> |
|------------------|---|---------------|--------------|
| 2 | E. <u>Do you have a BTF forced outage plan other than "fix it quick" ?</u> | | |
| | <input type="checkbox"/> Yes | 0 | |
| | <input type="checkbox"/> No | 1 | No |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | F. <u>Do you have Action Plans for repeat BTF that address:</u> | | |
| | a) <u>Damaged tubing</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>02</u> |
| | b) <u>Root Cause</u> (to kill the BTF mechanism) | | |
| | <input type="checkbox"/> Yes | 0 | |
| | <input type="checkbox"/> No | 1 | No |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | G. <u>Do you normally continue running with known tube leaks</u> (except in a system emergency) | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 1 | H. <u>Do you normally use pad welding</u> (except in a system emergency) | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>1</u> |

| | | | |
|------|--|---|------------------|
| 1 I. | <u>Do you have a set of BTF goals/objectives</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| | Total | | <u>13</u> |

Rating System

| | |
|------------------------|--------|
| World Class | 0-5 |
| Very good BTFR Program | 6-10 |
| Good Program | 11 -15 |
| Average Program | 16-20 |
| Below Average Program | >20 |

Supplementary Information for Factor A

| BTF Mechanisms in Water-touched Tubes that are Influenced by Cycle Chemistry | |
|---|---|
| Mechanism | Nature of Chemistry Influence |
| Hydrogen damage | Excessive feedwater corrosion products form excessive deposits and combine with a source of acidic contamination. |
| Caustic gouging | Excessive feedwater corrosion products form deposits and combine with a source of caustic. |
| Acid phosphate corrosion | Excessive feedwater corrosion products form deposits and combine with a source of phosphate |
| Chemical cleaning damage | Excessive deposits in waterwalls lead to chemical cleaning; process errors lead to tube damage. |
| Corrosion fatigue | Poor water chemistry, shutdown or layup practices, and improper chemical cleaning worsen contribution of the environment to causing damage. |
| Supercritical waterwall cracking and overheating | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Fireside corrosion | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Short-term overheating | Plugging of waterwall orifices by feedwater corrosion products. |
| Erosion/corrosion of economizer inlet headers | Attack by reducing feedwater conditions. |
| Pitting (economizer) | Stagnant, oxygenated water formed during shutdown. |
| BTF Mechanisms in Steam-Touched Tubes that are Influenced by Cycle Chemistry | |
| Long-term overheating (creep) | If caused by restricted steam flow as a result of contaminant deposits, debris, etc. |
| Short-term overheating | Blockage from improper chemical cleaning (of SH/RH or waterwalls). |
| Stress corrosion cracking | Variety of bad environment influences, most directly related to chemistry control and practices. |
| Pitting (RH loops) | Carryover of Na ₂ SO ₄ or poor shutdown practices allowing for oxygenated, stagnant condensate. |
| Chemical cleaning damage | Poor chemical cleaning practice. |

For further information on BTF Mechanisms, see “Boiler Tube Failures: Theory and Practice”. B. Dooley and W. McNaughton. TR-105261

Benchmarking Clarifications

A. % EAL

- This item is expected to include all outage time attributed to BTF except for major planned boiler overhauls.
 - It should be separated from a total boiler random outage rate (ROR)
 - Best if a rolling 2 year average is used unless an element with damaged tubing, such as a SH or RH, has been completely replaced.

B. Ranking by BTF mechanisms in terms of Mwhrs, EAL or \$

- The total number of BTF, or potential BTF, due to each mechanism should be included. This should include BTF that resulted in a forced outage as well as those leaking or damaged tubes by the same mechanism that were found by an inspection or hydro that didn't cost any Mwhrs but were potential future forced outages.

C. Cycle chemistry influenced BTF

- These BTF should be tracked over a rolling 2 year period. If none have occurred over the last 24 months, and the root cause has been addressed, a zero score can be given.

D. What % SH and RH condition assessment

- Self explanatory

E. Do you have a "forced outage plan" other than fix it quick

- To get a zero, this must be a plant-specific outage plan on paper, and must include all the critical "pre-repair inspection" activities for minimizing the probability of a repeat BTF. It's a plus if system status is considered in actually what activities will be done.

F. Action plans for "damaged tubing" and for addressing the root cause to "kill " the mechanism

- Self explanatory.

G. Running with known tube leaks

- To get a zero, a plant-specific operating procedure must exist that clearly indicates that for the majority of all boiler tube leaks, when a “serious system condition” doesn’t exist, the standard is to remove the unit from service in a controlled manner.

H. Normally use pad welds

- To get a zero, a plant-specific maintenance procedure must exist that clearly indicates that for the majority of all boiler tube repairs, when a “serious system condition” doesn’t exist, a new piece of tubing rather than a pad or window weld is the standard method of repair.

I. Setting of plant- and/or unit-specific BTF goals

- Self explanatory.

June 2002 by John Dimmer & Barry Dooley - Waiiau
Benchmarking a Utility's Boiler Tube Failure Reduction Program

Introduction

EPRI's Boiler Tube Failure Reduction Program/Cycle Chemistry Improvement Program (BTFRP/CCIP) has been designed to assist an organization to reduce the availability loss due to BTF and the costs associated with cycle chemistry influenced problems. Alternatively it can be used to maintain excellence in these areas. Most utilities do not need an organization such as EPRI to indicate to them that their availability loss (AL) percentage (or equivalent) for BTF are good or bad. As the average in the US is currently around 3%, utilities know that if AL is around 6% then this is extremely poor; alternatively as the AL approaches 0.5% then this is very good. The financial penalties in the current competitive market can be enormous.

Also utilities frequently ask how good or bad they are in terms of their cycle chemistry operation and organization, and where do they rank with other utilities for a utility of their size. To answer these questions, EPRI developed a Cycle Chemistry Benchmarking Process, which has now been used with over 30 organizations. This process has also now been linked with a new approach to determine the value of Cycle Chemistry and for assisting in justifying new cycle chemistry equipment or improvements. No similar Benchmarking Process has existed to date for BTF.

For BTF, insufficient quantitative data exist to benchmark/rank utilities simply in terms of internally collected data or national statistics such as the NERC/GADS.

Much thought has been given to this topic and the current assessment methodology, which has been developed over the last year, will provide an assessment for an organization of its approach to BTFR. It is anticipated that this process can also be used by individual utilities to monitor their improvement through participation in EPRI's BTFRP/CCIP.

Assessing a Utility's BTFRP

The attached form is a self-assessment. It consists of a series of eight "results and process oriented" boiler tube failure reduction factors. Each of the "non-subjective" factors is capable of being addressed definitively, and, as a whole, they represent the key performance and availability indicators, which should judge the organization. Each factor relates to one of the items within the BTFRP/CCIP Corporate Mandate or Philosophy. It is suggested that a utility makes the initial assessment with data from the last two years. Improvements/changes could then be assessed on an annual basis or during the review process, once the BTFRP/CCIP has started. The methodology will work for a single unit/plant, but will provide the best indicator when applied across a utility system.

All of the factors except C need no further description. Information to determine Factor C is provided below and in the attachment.

Factor C. Chemically Influenced Boiler Tube Failures (BTF)

In the Cycle Chemistry Benchmarking, this question relates to the percentage of the total numbers of BTF over the period, that have resulted in forced outage or unit unavailability and that have been influenced by the cycle chemistry. In this BTFR Benchmarking the question only relates to whether there have been any cycle chemistry influenced BTF. A supplementary listing of those BTF influenced by the chemistry is provided for water-touched and steam-touched tubing. For further information on BTF Mechanisms, see "Boiler Tube Failures: Theory and Practice". B. Dooley and W. McNaughton. TR-105261.

Assessment of a Utility's Boiler Tube Failure Reduction Program
Waiau Power Plant

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> |
|------------------|--|---------------|----------------|
| 3 | A. <u>Do you know the Availability Loss (%) Due to BTF</u> | | <u>Waiau</u> |
| | <input type="checkbox"/> < 0.5% | 0 | 0.0348 (12 mo) |
| | <input type="checkbox"/> 0.5-1% | 1 | |
| | <input type="checkbox"/> 1-2% | 2 | |
| | <input type="checkbox"/> 2-3% | 3 | |
| | <input type="checkbox"/> >3 % | 4 | |
| | <input type="checkbox"/> No | 4 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| 2 | B. <u>Do you have a ranking (priority) for BTF Mechanisms in Plant/System (could be in terms of MWhrs, AL %, or on a cost basis)</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| 2 | C. <u>Do you have any cycle chemistry related BTF Mechanisms (See attached for relevant BTF)</u> | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | D. <u>What percentage of superheater and reheater circuits in your system/plant do you know the remaining life (using oxide scale technique)</u> | | |
| | <input type="checkbox"/> All | 0 | |
| | <input type="checkbox"/> >50% | 1 | |
| | <input type="checkbox"/> <50% | 2 | <50% |
| | Sub-total (Points x Weighting) | | <u>4</u> |

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> |
|------------------|---|---------------|--------------|
| 2 | E. <u>Do you have a BTF forced outage plan other than "fix it quick" ?</u> | | |
| | <input type="checkbox"/> Yes | 0 | |
| | <input type="checkbox"/> No | 1 | No |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | F. <u>Do you have Action Plans for repeat BTF that address:</u> | | |
| | a) <u>Damaged tubing</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| | b) <u>Root Cause (to kill the BTF mechanism)</u> | | |
| | <input type="checkbox"/> Yes | 0 | |
| | <input type="checkbox"/> No | 1 | No |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 2 | G. <u>Do you normally continue running with known tube leaks (except in a system emergency)</u> | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>2</u> |
| 1 | H. <u>Do you normally use pad welding (except in a system emergency)</u> | | |
| | <input type="checkbox"/> Yes | 1 | Yes |
| | <input type="checkbox"/> No | 0 | |
| | Sub-total (Points x Weighting) | | <u>1</u> |

| | | | |
|------|--|---|------------------|
| 1 I. | <u>Do you have a set of BTF goals/objectives</u> | | |
| | <input type="checkbox"/> Yes | 0 | Yes |
| | <input type="checkbox"/> No | 1 | |
| | Sub-total (Points x Weighting) | | <u>0</u> |
| | Total | | <u>13</u> |

Rating System

| | |
|------------------------|--------|
| World Class | 0-5 |
| Very good BTFR Program | 6-10 |
| Good Program | 11 -15 |
| Average Program | 16-20 |
| Below Average Program | >20 |

Supplementary Information for Factor A

| BTF Mechanisms in Water-touched Tubes that are Influenced by Cycle Chemistry | |
|---|---|
| Mechanism | Nature of Chemistry Influence |
| Hydrogen damage | Excessive feedwater corrosion products form excessive deposits and combine with a source of acidic contamination. |
| Caustic gouging | Excessive feedwater corrosion products form deposits and combine with a source of caustic. |
| Acid phosphate corrosion | Excessive feedwater corrosion products form deposits and combine with a source of phosphate |
| Chemical cleaning damage | Excessive deposits in waterwalls lead to chemical cleaning; process errors lead to tube damage. |
| Corrosion fatigue | Poor water chemistry, shutdown or layup practices, and improper chemical cleaning worsen contribution of the environment to causing damage. |
| Supercritical waterwall cracking and overheating | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Fireside corrosion | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Short-term overheating | Plugging of waterwall orifices by feedwater corrosion products. |
| Erosion/corrosion of economizer inlet headers | Attack by reducing feedwater conditions. |
| Pitting (economizer) | Stagnant, oxygenated water formed during shutdown. |
| BTF Mechanisms in Steam-Touched Tubes that are Influenced by Cycle Chemistry | |
| Long-term overheating (creep) | If caused by restricted steam flow as a result of contaminant deposits, debris, etc. |
| Short-term overheating | Blockage from improper chemical cleaning (of SH/RH or waterwalls). |
| Stress corrosion cracking | Variety of bad environment influences, most directly related to chemistry control and practices. |
| Pitting (RH loops) | Carryover of Na ₂ SO ₄ or poor shutdown practices allowing for oxygenated, stagnant condensate. |
| Chemical cleaning damage | Poor chemical cleaning practice. |

For further information on BTF Mechanisms, see “Boiler Tube Failures: Theory and Practice”. B. Dooley and W. McNaughton. TR-105261

Benchmarking Clarifications

A. % EAL

- This item is expected to include all outage time attributed to BTF except for major planned boiler overhauls.
 - It should be separated from a total boiler random outage rate (ROR)
 - Best if a rolling 2 year average is used unless an element with damaged tubing, such as a SH or RH, has been completely replaced.

B. Ranking by BTF mechanisms in terms of Mwhrs, EAL or \$

- The total number of BTF, or potential BTF, due to each mechanism should be included. This should include BTF that resulted in a forced outage as well as those leaking or damaged tubes by the same mechanism that were found by an inspection or hydro that didn't cost any Mwhrs but were potential future forced outages.

C. Cycle chemistry influenced BTF

- These BTF should be tracked over a rolling 2 year period. If none have occurred over the last 24 months, and the root cause has been addressed, a zero score can be given.

D. What % SH and RH condition assessment

- Self explanatory

E. Do you have a "forced outage plan" other than fix it quick

- To get a zero, this must be a plant-specific outage plan on paper, and must include all the critical "pre-repair inspection" activities for minimizing the probability of a repeat BTF. It's a plus if system status is considered in actually what activities will be done.

F. Action plans for "damaged tubing" and for addressing the root cause to "kill " the mechanism

- Self explanatory.

G. Running with known tube leaks

- To get a zero, a plant-specific operating procedure must exist that clearly indicates that for the majority of all boiler tube leaks, when a "serious system condition" doesn't exist, the standard is to remove the unit from service in a controlled manner.

H. Normally use pad welds

- To get a zero, a plant-specific maintenance procedure must exist that clearly

December 2002 by John Dimmer & Barry Dooley
Benchmarking a Utility's Boiler Tube Failure Reduction Program

Introduction

EPRI's Boiler Tube Failure Reduction Program/Cycle Chemistry Improvement Program (BTFRP/CCIP) has been designed to assist an organization to reduce the availability loss due to BTF and the costs associated with cycle chemistry influenced problems. Alternatively it can be used to maintain excellence in these areas. Most utilities do not need an organization such as EPRI to indicate to them that their availability loss (AL) percentage (or equivalent) for BTF are good or bad. As the average in the US is currently around 3%, utilities know that if AL is around 6% then this is extremely poor; alternatively as the AL approaches 0.5% then this is very good. The financial penalties in the current competitive market can be enormous.

Also utilities frequently ask how good or bad they are in terms of their cycle chemistry operation and organization, and where do they rank with other utilities for a utility of their size. To answer these questions, EPRI developed a Cycle Chemistry Benchmarking Process, which has now been used with over 30 organizations. This process has also now been linked with a new approach to determine the value of Cycle Chemistry and for assisting in justifying new cycle chemistry equipment or improvements. No similar Benchmarking Process has existed to date for BTF.

For BTF, insufficient quantitative data exist to benchmark/rank utilities simply in terms of internally collected data or national statistics such as the NERC/GADS.

Much thought has been given to this topic and the current assessment methodology, which has been developed over the last year, will provide an assessment for an organization of its approach to BTFR. It is anticipated that this process can also be used by individual utilities to monitor their improvement through participation in EPRI's BTFRP/CCIP.

Assessing a Utility's BTFRP

The attached form is a self-assessment. It consists of a series of eight "results and process oriented" boiler tube failure reduction factors. Each of the "non-subjective" factors is capable of being addressed definitively, and, as a whole, they represent the key performance and availability indicators, which should judge the organization. Each factor relates to one of the items within the BTFRP/CCIP Corporate Mandate or Philosophy. It is suggested that a utility makes the initial assessment with data from the last two years. Improvements/changes could then be assessed on an annual basis or during the review process, once the BTFRP/CCIP has started. The methodology will work for a single unit/plant, but will provide the best indicator when applied across a utility system.

All of the factors except C need no further description. Information to determine Factor C is provided below and in the attachment.

Factor C. Chemically Influenced Boiler Tube Failures (BTF)

In the Cycle Chemistry Benchmarking, this question relates to the percentage of the total numbers of BTF over the period, that have resulted in forced outage or unit unavailability and that have been influenced by the cycle chemistry. In this BTFR Benchmarking the question only relates to whether there have been any cycle chemistry influenced BTF. A supplementary listing of those BTF influenced by the chemistry is provided for water-touched and steam-touched tubing. For further information on BTF Mechanisms, see "Boiler Tube Failures: Theory and Practice". B. Dooley and W. McNaughton. TR-105261.

Assessment of a Utility's Boiler Tube Failure Reduction Program

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> | | | |
|------------------|--|---------------|--------------|-------------|---------------|------------|
| 3 | A. <u>Do you know the Availability Loss (%) Due to BTF</u> | | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> < 0.5% | 0 | 0.37 | 0.37 | 0.37 | |
| | <input type="checkbox"/> 0.5-1% | 1 | | | | |
| | <input type="checkbox"/> 1-2% | 2 | | | | |
| | <input type="checkbox"/> 2-3% | 3 | | | | |
| | <input type="checkbox"/> >3 % | 4 | | | | |
| | <input type="checkbox"/> No | 4 | | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 | |
| 2 | B. <u>Do you have a ranking (priority) for BTF Mechanisms in Plant/System (could be in terms of MWhrs, AL %, or on a cost basis)</u> | | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> Yes | 0 | | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 | |
| 2 | C. <u>Do you have any cycle chemistry related BTF Mechanisms (See attached for relevant BTF)</u> | | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> Yes | 1 | Yes | Yes | Yes | |
| | <input type="checkbox"/> No | 0 | | | | |
| | Sub-total (Points x Weighting) | | <u>2</u> | 2 | 2 | |
| 2 | D. <u>What percentage of superheater and reheater circuits in your system/plant do you know the remaining life (using oxide scale technique)</u> | | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> All | 0 | All | All | All | |
| | <input type="checkbox"/> >50% | 1 | | | | |
| | <input type="checkbox"/> <50% | 2 | | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 | |

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> | | |
|--------------------------------|--|---|--------------|---------------|---------------|
| | | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| 2 | E. <u>Do you have a BTF forced outage plan other than "fix it quick" ?</u> | | | | |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 |
| 2 | F. <u>Do you have Action Plans for repeat BTF that address:</u> | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | a) <u>Damaged tubing</u> | | | | |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 |
| | b) <u>Root Cause (to kill the BTF mechanism)</u> | | | | |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 |
| | 2 | G. <u>Do you normally continue running with known tube leaks (except in a system emergency)</u> | | <u>Kahe</u> | <u>Waiiau</u> |
| <input type="checkbox"/> Yes | | 1 | Yes | Yes | Yes |
| <input type="checkbox"/> No | | 0 | | | |
| Sub-total (Points x Weighting) | | | <u>2</u> | 2 | 2 |
| 1 | H. <u>Do you normally use pad welding (except in a system emergency)</u> | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> Yes | 1 | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 0 | | | |
| | Sub-total (Points x Weighting) | | <u>1</u> | 1 | 1 |

| | | | | | |
|------|--|---|-----------------|---------------|------------|
| 1 I. | <u>Do you have a set of BTF goals/objectives</u> | | <u>Kahe</u> | <u>Waiiau</u> | <u>Hnl</u> |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 | 0 |
| | Total | | <u>5</u> | 5 | 5 |

Rating System

| | |
|------------------------|--------|
| World Class | 0-5 |
| Very good BTFR Program | 6-10 |
| Good Program | 11 -15 |
| Average Program | 16-20 |
| Below Average Program | >20 |

Supplementary Information for Factor A

| BTF Mechanisms in Water-touched Tubes that are Influenced by Cycle Chemistry | |
|---|---|
| Mechanism | Nature of Chemistry Influence |
| Hydrogen damage | Excessive feedwater corrosion products form excessive deposits and combine with a source of acidic contamination. |
| Caustic gouging | Excessive feedwater corrosion products form deposits and combine with a source of caustic. |
| Acid phosphate corrosion | Excessive feedwater corrosion products form deposits and combine with a source of phosphate |
| Chemical cleaning damage | Excessive deposits in waterwalls lead to chemical cleaning; process errors lead to tube damage. |
| Corrosion fatigue | Poor water chemistry, shutdown or layup practices, and improper chemical cleaning worsen contribution of the environment to causing damage. |
| Supercritical waterwall cracking and overheating | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Fireside corrosion | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Short-term overheating | Plugging of waterwall orifices by feedwater corrosion products. |
| Erosion/corrosion of economizer inlet headers | Attack by reducing feedwater conditions. |
| Pitting (economizer) | Stagnant, oxygenated water formed during shutdown. |
| BTF Mechanisms in Steam-Touched Tubes that are Influenced by Cycle Chemistry | |
| Long-term overheating (creep) | If caused by restricted steam flow as a result of contaminant deposits, debris, etc. |
| Short-term overheating | Blockage from improper chemical cleaning (of SH/RH or waterwalls). |
| Stress corrosion cracking | Variety of bad environment influences, most directly related to chemistry control and practices. |
| Pitting (RH loops) | Carryover of Na ₂ SO ₄ or poor shutdown practices allowing for oxygenated, stagnant condensate. |
| Chemical cleaning damage | Poor chemical cleaning practice. |

For further information on BTF Mechanisms, see "Boiler Tube Failures: Theory and Practice". B. Dooley and W. McNaughton. TR-105261

Benchmarking Clarifications

A. % EAL

- This item is expected to include all outage time attributed to BTF except for major planned boiler overhauls.
 - It should be separated from a total boiler random outage rate (ROR)
 - Best if a rolling 2 year average is used unless an element with damaged tubing, such as a SH or RH, has been completely replaced.

B. Ranking by BTF mechanisms in terms of Mwhrs, EAL or \$

- The total number of BTF, or potential BTF, due to each mechanism should be included. This should include BTF that resulted in a forced outage as well as those leaking or damaged tubes by the same mechanism that were found by an inspection or hydro that didn't cost any Mwhrs but were potential future forced outages.

C. Cycle chemistry influenced BTF

- These BTF should be tracked over a rolling 2 year period. If none have occurred over the last 24 months, and the root cause has been addressed, a zero score can be given.

D. What % SH and RH condition assessment

- Self explanatory

E. Do you have a "forced outage plan" other than fix it quick

- To get a zero, this must be a plant-specific outage plan on paper, and must include all the critical "pre-repair inspection" activities for minimizing the probability of a repeat BTF. It's a plus if system status is considered in actually what activities will be done.

F. Action plans for "damaged tubing" and for addressing the root cause to "kill " the mechanism

- Self explanatory.

G. Running with known tube leaks

- To get a zero, a plant-specific operating procedure must exist that clearly indicates that for the majority of all boiler tube leaks, when a “serious system condition” doesn't exist, the standard is to remove the unit from service in a controlled manner.

H. Normally use pad welds

- To get a zero, a plant-specific maintenance procedure must exist that clearly indicates that for the majority of all boiler tube repairs, when a “serious system condition” doesn't exist, a new piece of tubing rather than a pad or window weld is the standard method of repair.

I. Setting of plant- and/or unit-specific BTF goals

- Self explanatory.

2003 by John Dimmer

Benchmarking a Utility's Boiler Tube Failure Reduction Program

Introduction

EPRI's Boiler Tube Failure Reduction Program/Cycle Chemistry Improvement Program (BTFRP/CCIP) has been designed to assist an organization to reduce the availability loss due to BTF and the costs associated with cycle chemistry influenced problems. Alternatively it can be used to maintain excellence in these areas. Most utilities do not need an organization such as EPRI to indicate to them that their availability loss (AL) percentage (or equivalent) for BTF are good or bad. As the average in the US is currently around 3%, utilities know that if AL is around 6% then this is extremely poor; alternatively as the AL approaches 0.5% then this is very good. The financial penalties in the current competitive market can be enormous.

Also utilities frequently ask how good or bad they are in terms of their cycle chemistry operation and organization, and where do they rank with other utilities for a utility of their size. To answer these questions, EPRI developed a Cycle Chemistry Benchmarking Process, which has now been used with over 30 organizations. This process has also now been linked with a new approach to determine the value of Cycle Chemistry and for assisting in justifying new cycle chemistry equipment or improvements. No similar Benchmarking Process has existed to date for BTF.

For BTF, insufficient quantitative data exist to benchmark/rank utilities simply in terms of internally collected data or national statistics such as the NERC/GADS.

Much thought has been given to this topic and the current assessment methodology, which has been developed over the last year, will provide an assessment for an organization of its approach to BTFR. It is anticipated that this process can also be used by individual utilities to monitor their improvement through participation in EPRI's BTFRP/CCIP.

Assessing a Utility's BTFRP

The attached form is a self-assessment. It consists of a series of eight "results and process oriented" boiler tube failure reduction factors. Each of the "non-subjective" factors is capable of being addressed definitively, and, as a whole, they represent the key performance and availability indicators, which should judge the organization. Each factor relates to one of the items within the BTFRP/CCIP Corporate Mandate or Philosophy. It is suggested that a utility makes the initial assessment with data from the last two years. Improvements/changes could then be assessed on an annual basis or during the review process, once the BTFRP/CCIP has started. The methodology will work for a single unit/plant, but will provide the best indicator when applied across a utility system.

All of the factors except C need no further description. Information to determine Factor C is provided below and in the attachment.

Factor C. Chemically Influenced Boiler Tube Failures (BTF)

In the Cycle Chemistry Benchmarking, this question relates to the percentage of the total numbers of BTF over the period, that have resulted in forced outage or unit unavailability and that have been influenced by the cycle chemistry. In this BTFR Benchmarking the question only relates to whether there have been any cycle chemistry influenced BTF. A supplementary listing of those BTF influenced by the chemistry is provided for water-touched and steam-touched tubing. For further information on BTF Mechanisms, see "Boiler Tube Failures: Theory and Practice". B. Dooley and W. McNaughton. TR-105261.

Assessment of a Utility's Boiler Tube Failure Reduction Program

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> | |
|-------------------|--|---------------|--------------|-------------------|
| 3 | A. <u>Do you know the Availability Loss (%) Due to BTF</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> < 0.5% | 0 | .066 | .066 |
| | <input type="checkbox"/> 0.5-1% | 1 | | |
| | <input type="checkbox"/> 1-2% | 2 | | |
| | <input type="checkbox"/> 2-3% | 3 | | |
| | <input type="checkbox"/> >3 % | 4 | | |
| | <input type="checkbox"/> No | 4 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| 2 | B. <u>Do you have a ranking (priority) for BTF Mechanisms in Plant/System (could be in terms of MWhrs, AL %, or on a cost basis)</u> | | <u>Kahe</u> | |
| <u>Waiiau/Hnl</u> | <input type="checkbox"/> Yes | 0 | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| 2 | C. <u>Do you have any cycle chemistry related BTF Mechanisms (See attached for relevant BTF)</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> Yes | 1 | No | Yes |
| | <input type="checkbox"/> No | 0 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 2 |
| 2 | D. <u>What percentage of superheater and reheater circuits in your system/plant do you know the remaining life (using oxide scale technique)</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> All | 0 | All | All |
| | <input type="checkbox"/> >50% | 1 | | |
| | <input type="checkbox"/> <50% | 2 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |

| <u>Weighting</u> | <u>Factor</u> | <u>Points</u> | <u>Total</u> | |
|------------------|---|---------------|--------------|-------------------|
| 2 | E. <u>Do you have a BTF forced outage plan other than "fix it quick" ?</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| 2 | F. <u>Do you have Action Plans for repeat BTF that address:</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | a) <u>Damaged tubing</u> | | | |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| | b) <u>Root Cause</u> (to kill the BTF mechanism) | | | |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| 2 | G. <u>Do you normally continue running with known tube leaks</u> (except in a system emergency) | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> Yes | 1 | No Doc | No Doc |
| | <input type="checkbox"/> No | 0 | | |
| | Sub-total (Points x Weighting) | | <u>2</u> | 2 |
| 1 | H. <u>Do you normally use pad welding</u> (except in a system emergency) | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> Yes | 1 | No Doc | No Doc |
| | <input type="checkbox"/> No | 0 | | |
| | Sub-total (Points x Weighting) | | <u>1</u> | 1 |

| | | | | |
|------|--|---|-----------------|-------------------|
| 1 I. | <u>Do you have a set of BTF goals/objectives</u> | | <u>Kahe</u> | <u>Waiiau/Hnl</u> |
| | <input type="checkbox"/> Yes | 0 | Yes | Yes |
| | <input type="checkbox"/> No | 1 | | |
| | Sub-total (Points x Weighting) | | <u>0</u> | 0 |
| | Total | | <u>3</u> | 5 |

Rating System

| | |
|------------------------|--------|
| World Class | 0-5 |
| Very good BTFR Program | 6-10 |
| Good Program | 11 -15 |
| Average Program | 16-20 |
| Below Average Program | >20 |

Supplementary Information for Factor A

| BTF Mechanisms in Water-touched Tubes that are Influenced by Cycle Chemistry | |
|---|---|
| Mechanism | Nature of Chemistry Influence |
| Hydrogen damage | Excessive feedwater corrosion products form excessive deposits and combine with a source of acidic contamination. |
| Caustic gouging | Excessive feedwater corrosion products form deposits and combine with a source of caustic. |
| Acid phosphate corrosion | Excessive feedwater corrosion products form deposits and combine with a source of phosphate |
| Chemical cleaning damage | Excessive deposits in waterwalls lead to chemical cleaning; process errors lead to tube damage. |
| Corrosion fatigue | Poor water chemistry, shutdown or layup practices, and improper chemical cleaning worsen contribution of the environment to causing damage. |
| Supercritical waterwall cracking and overheating | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Fireside corrosion | Excessive internal deposits lead to increased tube metal temperatures; exacerbates mechanism. |
| Short-term overheating | Plugging of waterwall orifices by feedwater corrosion products. |
| Erosion/corrosion of economizer inlet headers | Attack by reducing feedwater conditions. |
| Pitting (economizer) | Stagnant, oxygenated water formed during shutdown. |
| BTF Mechanisms in Steam-Touched Tubes that are Influenced by Cycle Chemistry | |
| Long-term overheating (creep) | If caused by restricted steam flow as a result of contaminant deposits, debris, etc. |
| Short-term overheating | Blockage from improper chemical cleaning (of SH/RH or waterwalls). |
| Stress corrosion cracking | Variety of bad environment influences, most directly related to chemistry control and practices. |
| Pitting (RH loops) | Carryover of Na ₂ SO ₄ or poor shutdown practices allowing for oxygenated, stagnant condensate. |
| Chemical cleaning damage | Poor chemical cleaning practice. |

For further information on BTF Mechanisms, see “Boiler Tube Failures: Theory and Practice”. B. Dooley and W. McNaughton. TR-105261

Benchmarking Clarifications

A. % EAL

- This item is expected to include all outage time attributed to BTF except for major planned boiler overhauls.
 - It should be separated from a total boiler random outage rate (ROR)
 - Best if a rolling 2 year average is used unless an element with damaged tubing, such as a SH or RH, has been completely replaced.

B. Ranking by BTF mechanisms in terms of Mwhrs, EAL or \$

- The total number of BTF, or potential BTF, due to each mechanism should be included. This should include BTF that resulted in a forced outage as well as those leaking or damaged tubes by the same mechanism that were found by an inspection or hydro that didn't cost any Mwhrs but were potential future forced outages.

C. Cycle chemistry influenced BTF

- These BTF should be tracked over a rolling 2 year period. If none have occurred over the last 24 months, and the root cause has been addressed, a zero score can be given.

D. What % SH and RH condition assessment

- Self explanatory

E. Do you have a "forced outage plan" other than fix it quick

- To get a zero, this must be a plant-specific outage plan on paper, and must include all the critical "pre-repair inspection" activities for minimizing the probability of a repeat BTF. It's a plus if system status is considered in actually what activities will be done.

F. Action plans for "damaged tubing" and for addressing the root cause to "kill " the mechanism

- Self explanatory.

G. Running with known tube leaks

- To get a zero, a plant-specific operating procedure must exist that clearly indicates that for the majority of all boiler tube leaks, when a “serious system condition” doesn’t exist, the standard is to remove the unit from service in a controlled manner.

H. Normally use pad welds

- To get a zero, a plant-specific maintenance procedure must exist that clearly indicates that for the majority of all boiler tube repairs, when a “serious system condition” doesn’t exist, a new piece of tubing rather than a pad or window weld is the standard method of repair.

I. Setting of plant- and/or unit-specific BTF goals

- Self explanatory.

CA-IR-51

Ref: State-of-the-art instrumentation and software to track and monitor the operating performance of HECO's steam generating units on a real time basis.

If different from the EMS system that is the subject of Docket No. 03-0360, and not already provided in that docket, please provide:

- a. A copy of the feasibility studies addressing the acquisition and implementation of each hardware application and each software program.
- b. The in-service date of each hardware application and each software program
- c. The capitalized costs by NARUC account for each hardware application and each software program

HECO Response:

- a. The data acquisition instrumentation and software being referred to is different from the EMS system that is the subject in Docket No. 03-0360. In this case, the components making up the Data Acquisition projects have been engineered to work in conjunction with the Boiler Distributed Control System upgrades. Signals from the field instruments are sent to either the updated boiler control system or to the data acquisition system. The signals are analyzed either in the Boiler Distributed Control System or by the Plant Information/Process Book software in the data acquisition system. In combination, both provide for the real-time monitoring of the operation of the HECO generating units. There are no feasibility studies addressing the acquisition and implementation of these data acquisition projects.
- b. The table on page 3 of this response summarizes the different Data Acquisition projects with each date in service. The same information is provided in the response to CA-IR-52 for the Boiler Control Systems upgrade projects. The table also identifies the capitalization costs and NARUC account number for each of these projects.

The software expense to support the data acquisition projects is an O&M expense and varies with the licensing fees and annual maintenance fees. The amounts paid in past years are as follows:

| <u>Date</u> | <u>Amount</u> | <u>NARUC</u> |
|-------------|---------------|--------------|
| May 2001 | \$30,593 | 512 |
| May 2002 | \$30,593 | 512 |
| May 2003 | \$30,593 | 512 |
| May 2004 | \$100,930 | 502 |

The expense for May 2004 is for a 3-year software licensing and maintenance agreement.

- c. The NARUC accounts for the capitalized costs are also outlined in page 3 of this response. The NARUC accounts for the software O&M expenses are shown in the response to part b. above.

Data Acquisition Projects -- Capital Expense

| Unit | Project # | Cap Amt (In Thous) | In Service Date | NARUC Account | NARUC Description |
|------|-----------|-----------------------|--------------------|------------------|--------------------------|
| K1 | P4010000 | \$ 275 | June-99 | 312 | Boiler Plant Eq |
| K2 | P8980000 | \$ 230 | February-02 | 312 | Boiler Plant Eq |
| K3 | P9542000 | \$ 491 | December-01 | 312 | Boiler Plant Eq |
| K4 | P9541000 | | CWIP | | |
| K5 | P0000267 | \$ 446 | May-04 | 312 | Boiler Plant Eq |
| K6 | P0000266 | \$ 492 | August-02 | 316 | Misc Pwr Plant Eq |
| K1 | PE000785 | \$ 30 | October-03 | 312 | Misc Pwr Plant Eq |
| | | | | | |
| W3 | P0000260 | \$ 244 | October-04 | 368 | Line Transformers |
| W4 | P0000261 | \$ 118 | November-01 | 316 | Misc Pwr Plant Eq |
| W5 | P0000262 | \$ 186 | December-02 | 316 | Misc Pwr Plant Eq |
| W6 | P0000263 | \$ 227 | March-01 | 316 & 369 | Misc Pwr Plt & Dist Srvc |
| W7 | P0000058 | \$ 464 | December-00 | 312 | Boiler Plant Eq |
| W8 | P0000059 | \$ 448 | July-00 | 316 | Misc Pwr Plant Eq |
| W8 | PE000829 | \$ 4 | December-03 | 312 | Misc Pwr Plant Eq |
| | | | | | |
| H8 | P0000264 | \$ 246 | April-03 | 316 | Misc Pwr Plant Eq |
| H9 | P0000265 | \$ 56 | July-04 | 311 | Struct & Impr |

CA-IR-52

Ref: Boiler Control upgrade.

Please provide:

- a. A copy of the feasibility studies addressing the acquisition and implementation of each Boiler Control upgrade.
- b. The in-service date of each Boiler Control upgrade.
- c. The capitalized costs by NARUC account for each Boiler Control upgrade.

HECO Response:

- a. While no feasibility studies were conducted to address the acquisition and implementation of each Boiler Control upgrade, beginning with the Waiiau 4 project which went in service in 1993, justification for each project is described in the Decision and Order from the Public.
-

Utilities Commission. Please refer to the respective Decision and Order documents which are listed on pages 2 and 3 of this response.

- b. The in-service dates for each upgrade are listed on pages 2 and 3 of this response.
- c. The capitalized costs by NARUC account are listed on pages 2 and 3 of this response.

Boiler Controls Upgrade Projects

| Docket No. | Date Filed | In Service Date | Description | D&O No. | Date Approval Received | NARUC Account | Capitalization Cost |
|------------|------------|-----------------|---|---------|------------------------|---------------|---------------------|
| NA | NA | 1992 | K1 Combustion Control Modifications | NA | NA | 312 | \$367K |
| NA | NA | 1992 | K4 Combustion Control Modifications | NA | NA | 312 | \$409K |
| NA | NA | 1992 | K6 Steam Temperature Control Modifications | NA | NA | 312 | \$221K |
| NA | NA | 1992 | K6 Combustion Control Modifications | NA | NA | 312 | \$347K |
| NA | NA | 1992 | W7 Steam Temperature Control Modifications | NA | NA | 312 | \$257K |
| NA | NA | 1992 | W7 Combustion Control Modifications | NA | NA | 312 | \$427K |
| NA | NA | 1993 | W8 Combustion Control Modifications | NA | NA | 312 | \$413K |
| NA | NA | 1993 | W8 Steam Temperature Control Modifications | NA | NA | 312 | \$240K |
| NA | NA | 1993 | K2 Combustion Control Modifications | NA | NA | 312 | \$409K |
| NA | NA | 1993 | K2 Steam Temperature Control Modifications | NA | NA | 312 | \$214K |
| NA | NA | 1993 | K3 Combustion Controls Modifications | NA | NA | 312 | \$398K |
| NA | NA | 1993 | K3 Steam Temperature Control Modifications | NA | NA | 312 | \$201K |
| NA | NA | 1993 | K5 Combustion Controls Modifications | NA | NA | 312 | \$420K |
| NA | NA | 1993 | K5 Steam Temperature Control Modifications | NA | NA | 312 | \$240K |
| 7323 | 06/02/92 | 1993 | Item PP-430, Purchase and Installation of Waiau 4 Controls | 11923 | 10/21/92 | 312 | \$2,204K |
| 7745 | 06/23/93 | 1994 | Item PP-481, Purchase and Installation of Waiau 5 Controls | 12554 | 08/05/93 | 312 | \$2,270K |
| 94-0042 | 03/01/94 | 11/26/94 | For approval to commit funds in excess of \$500,000 for Item PP-482, Purchase and Installation of Waiau 6 Controls. | 13275 | 05/27/94 | 312 | \$2,116K |

Boiler Controls Upgrade Projects

| Docket No. | Date Filed | In Service Date | Description | D&O No. | Date Approval Received | NARUC Account | Capitalization Cost |
|------------|------------|-----------------|---|---------|------------------------|---------------|---------------------|
| 94-0066 | 03/18/94 | 04/15/95 | For approval to commit funds in excess of \$500,000 for Item PP-475, Purchase and Installation of Controls Upgrades for Kahe 2 Control System. | 13303 | 06/14/94 | 312 | \$2,902K |
| 95-0093 | 04/21/95 | 09/16/96 | For approval to commit funds in excess of \$500,000 for Item PP-474, Purchase and Installation of Controls Upgrades for Kahe 1 Boiler Control System. | 13997 | 07/18/95 | 312 | \$2,575K |
| 01-0072 | 03/08/01 | 08/20/02 | For approval to commit funds in excess of \$500,000 for Item P0000079, the Kahe 6 Boiler Control System Upgrade Project. | 18703 | 07/30/01 | 312 | \$2,976K |
| 01-0272 | 08/14/01 | 05/15/04 | For approval to commit funds in excess of \$500,000 for Item P0000078, the Kahe 5 Boiler Control System Upgrade Project. | 19142 | 01/11/02 | 312 | \$3,300K |
| 02-0206 | 08/02/02 | 11/18/06 | For approval to commit funds in excess of \$500,000 for Item P9539000, the Kahe 3 Boiler Control System Upgrade Project. | 19774 | 11/15/02 | CWIP | \$2,656K (est.) |
| 02-0207 | 08/02/02 | 04/03/06 | For approval to commit funds in excess of \$500,000 for Item P9454000, the Kahe 4 Boiler Control System Upgrade Project. | 19775 | 11/15/02 | CWIP | \$3,006K (est.) |

CA-IR-53

Ref: Non-destructive diagnostic instruments.

Please provide:

- a. A copy of the feasibility studies addressing the acquisition and implementation of each non-destructive diagnostic instrument.
- b. The in-service date of each non-destructive diagnostic instruments.
- c. The capitalized costs by NARUC account for each non-destructive diagnostic instrument.

HECO Response:

- a. There are no feasibility studies addressing the acquisition and implementation of the non-destructive diagnostic instruments.
- b. Please refer to page 2 to this response for the description and in-service date for each non-destructive diagnostic instrument.
- c. Please refer to page 2 to this response for the capitalized cost by NARUC account for each non-destructive diagnostic instrument.

Non-Destructive Diagnostic Instruments

| Instrument Description | Company | Model No. | Date In Svc | Cost | Comments | NARUC |
|---------------------------------|-----------------------------|--------------|-------------|----------|---------------------------------|-------|
| Vibration Data Collector | CSI | 2120 | 12/01/95 | \$13,495 | Capital Tool | 394 |
| Vibration Data Collector | CSI | 2120 | 12/01/95 | \$13,495 | Capital Tool | 394 |
| Off-Line Motor Tester | PdMA | MCE 3000 | 11/01/98 | \$27,340 | Capital Tool | 394 |
| Off-Line Motor Tester | PdMA | MCE 3000 | 04/01/00 | \$27,340 | Capital Tool | 394 |
| Ultrasonic Flowmeter | Controlotron | 1010WP1 | 05/01/00 | \$6,360 | Capital Tool | 394 |
| Helium Detector | Varian | Helitest Gen | 09/01/00 | \$18,616 | Capital Tool | 394 |
| Infrared Camera | Flir | PM 695 | 04/01/01 | \$50,000 | Paid through EPRI project funds | |
| Upgrade of On-Line Motor Tester | PdMA | MCEmax | 12/31/01 | \$30,605 | Capital Tool | 394 |
| Partial Discharge Analyzer | Iris Power Engineering, Inc | TGA-B | 12/01/02 | \$99,501 | K1 only; Capital Proj. P0000593 | 312 |
| Ultrasonic Gun | UE Systems | UP 9000 | 06/01/03 | \$6,429 | Capital Tool | 394 |
| Flux Probe Analyzer | Generator Tech, Inc | 9610 | 12/08/03 | \$17,000 | Capital Tool | 394 |
| Videoscope System | Olympus | IPLEX SA | 02/10/04 | \$49,163 | Capital Tool | 394 |
| Ultrasonic Thickness Gage | Panametrics | 37DLP | 11/23/04 | \$3,800 | Capital Tool | 394 |

CA-IR-54

Ref: Automatic paging and cell phone system.

If different from the EMS system that is the subject of Docket No. 03-0360, and not already

provided in that docket, please provide:

- a. A copy of the feasibility studies addressing the acquisition and implementation of the automatic paging and cell phone system.
- b. The In-service date of each Capitalized costs by NARUC account of the automatic paging and cell phone system.
- c. The capitalized costs by NARUC account of the automatic paging and cell phone system.

HECO Response:

This item is not related to the EMS system, Docket No. 03-0360.

- a. A feasibility study doesn't exist for this capability. The auto paging and cell phone system

utilizes existing capabilities with cell phone text messaging, Outlook, and the existing

Process Book software discussed in CA-IR-51.

- b. Not applicable.
- c. Not applicable.

CA-IR-55

Ref: Production Materials Inventory.

Please provide the following:

- a. Actual calculations deriving the 2005 test year average balance as discussed at pages 37 and 38; and
- b. Actual production materials inventory balance for each month beginning January 2003 to 2005 to-date.

HECO Response:

- a. Actual calculations deriving the 2005 test year average balance using the 5-step process in HECO T-6 at pages 37 and 38 are shown below. Each step in HECO T-6 at pages 37 and 38 is replicated below, followed by the actual calculation used to derive the inventory amount for the 2005 test year.
 - 1) Assume no change from April 2004 inventory value (current at time of calculation) to 2004 year-end inventory value.
 - April 2004 inventory value: **\$5,362,679**
 - 2) A forecasted 2004 year-end turn ratio of 0.70 was derived based on the actual April 2004 turn ratio of 0.72 and a projected 3% increase to the 12-month average inventory value by year-end 2004.
 - 2003 year-end average inventory value **\$4,899,829** X 1.03 = 2004 projected year-end average inventory value **\$5,040,371**
 - 3) The 2004 forecasted inventory value and the 2004 year-end forecasted turn ratio are used as a starting point, entering the 2005 calendar year. An assumption was made that turn ratio in 2005 would stay constant at 0.70 (the 2004 year-end turn ratio result).
 - 4) Using the forecasted 2005 starting inventory value and the projected 2005 year-end turn ratio, the 2005 year-end average inventory value is projected to increase by 4%.
 - 2004 projected year-end average inventory value **\$5,040,371** X 1.04 = 2005 projected year-end average inventory value **\$5,241,986**

- 5) The 2005 year-ending inventory value is expected to be 1% higher than the 2005 12-month average inventory value, based on the average five-year trend of this comparison.

| | avg value | yr-end value | % change |
|------|-------------|-----------------|--------------|
| 2000 | \$3,933,852 | \$4,005,542 | 1.82% |
| 2001 | \$4,067,891 | \$4,010,686 | -1.41% |
| 2002 | \$4,395,752 | \$4,439,987 | 1.01% |
| 2003 | \$4,899,829 | \$4,797,614 | -2.09% |
| 2004 | \$5,040,371 | \$5,362,679 | 6.39% |
| | | AVERAGE: | 1.15% |

- 2005 projected year-end average inventory **\$5,241,986** PLUS 1% (X 1.01) = 2005 projected year-end value **\$5,294,406**

- b. The actual production materials inventory balance for each month beginning January 2003 to December 2004 is provided in Attachment 1.

Hawaiian Electric Company, Inc.
2005 Test Year
Production Material Inventory Monthly Balance

| ENDING INVENTORY \$ | | | |
|---------------------|-------------|--------------|-------------|
| MONTH END | | MONTH END | |
| Jan-03 | \$4,627,312 | Jan-04 | \$4,953,411 |
| Feb-03 | \$4,758,315 | Feb-04 | \$4,988,501 |
| Mar-03 | \$4,699,707 | Mar-04 | \$5,079,105 |

CA-IR-56

Ref: EPRI-based T&D Maintenance Optimization Program.

Please provide the following regarding the noted program:

- a. Copies of all studies addressing the feasibility of the program and identify any and all expectations from the program.
- b. The costs incurred to-date by month, by NARUC account related to the program.
- c. The budgeted 2005 expenditures by month, by NARUC account related to the program.
- d. A listing of each change to the 2005 rate case budget that was reflected, as a result of implementation of the Program along the annual dollar impact of each change noted.

HECO Response:

- a. In 2002, we contracted with EPRI Solutions to assist us in performing a self- assessment of the current maintenance organization and practices in the Construction and Maintenance (C&M) and System Operation Departments. As a result of the assessment, EPRI Solutions working with a team of HECO Superintendents, Principal Engineers and other management personnel developed a list of recommendations. These recommendations are shown on Attachment A, titled, "Recommended Initiatives for Optimizing Maintenance". After a review, it was determined that the recommended initiatives needed to be prioritized in light of the current resources that could realistically be made available. The initiatives are listed in Attachment B.

Predictive Maintenance Engineer, which is listed in CA-IR-1, HECO T-8, Attachment K, page 3, as a Substation PDM Engineer. Please refer to the Attachment F, titled, "HECO C&M Phase III Maintenance Optimization Proposed Scope of Work", Task 2 & 3, for more information on this item.

Maintenance Basis training by EPRI Solutions was completed in January 2005. Personnel at HECO were provided training in the development and documentation of the maintenance programs for major pieces of equipment. The Maintenance Basis documents the predictive and preventive maintenance tasks, as well as, schedules for these tasks. Please refer to Attachment F, Task 1, for more information on this item.

The "Helicopter Borne – (Airborne Inspection System) High Resolution Digital Camera survey, Infrared (IR) inspection, and Corona inspection" is focused on our Transmission System and the effort is explained in Attachment F, Task 4. We are planning to contract with EPRI Solutions, in 2005, to perform the Airborne Inspection using a high resolution camera. This involves the mounting of a high resolution camera on a helicopter and taking images of each transmission structure. The images are then visually inspected to detect any problems or defects on the structures. The Infrared (IR) survey is done with our own staff using an infrared camera from the ground or via helicopter for inaccessible areas. The camera will detect any "hot spots" on the system which would indicate a problem. The Corona survey is performed by a contractor using a corona camera from the ground or via helicopter for inaccessible areas. The camera will detect ionized air near the conductors indicating possible problems due to arcing. The IR and Corona work was initially done in 2004 and is scheduled to be performed annually.

We are in the initial stages of the Maintenance Optimization effort. As noted we have

completed pilot projects and initial training and much more work is required to fully develop the Maintenance Bases for all major equipment, implement the support processes and organizations and gain the necessary knowledge and experience.

We have not quantified the benefits of these programs. Our expectation as we move forward is to use technology and process improvements to make more effective use of our maintenance funds. As our system ages and more facilities are added these initiatives are expected to help us manage the increasing maintenance costs. The Maintenance Optimization program is seen as an ongoing effort of continuous improvement.

- b. The costs to date, by NARUC, are shown on Attachment G.
- c. The budgeted 2005 expenditures by month, by NARUC, are shown on Attachment H.
- d. The one significant change to the 2005 test year forecast is the inclusion of a Substation PDM Engineer in the System Operation Department. The amount forecasted for this position is approximately \$164,000, which consists of labor and related on-cost charges.

Methods for Optimizing Maintenance

EDM process across EDP

resources to inspection and Condition Monitoring

(step)

Techniques to Prioritize Assets

Conditioning and Maintenance Priority Index

Asset Basis Optimization

(PAM) Templates for critical assets

Asset Maintenance (PAM) Program

to allow for learning from history
during CM-U's

Scheduling Process across EDP

Planning and scheduling across C&M, Substation, &

Maintenance Metrics - Performance Monitoring
"the bottom-line"

Direct focus & results

Committee for project milestones, results,
reports



Draft Proposal to provide:

Maintenance Optimization Support for

Phase II Pilot Project at HECO

System & Equipment Reliability Prioritization
(SERP), Maintenance Basis Optimization
(MBO) and Predictive Maintenance(PdM)

(Proposal# P#####)

Submitted to:
Hawaiian Electric Company

05/05/03

EPRISolutions Point of Contact: Pat Abbott

Telephone: 407-321-3586
Email: pabbott@eprisolutions.com


This proposal contains proprietary information and data that shall not be duplicated, used or disclosed – in whole or in part – for any purpose other than to evaluate this proposal. If, however, a contract is awarded to this offeror as a result of, or in connection with, the submission of this proposal, the client shall have the right to duplicate, use, or disclose the data to the extent provided in the resulting contract. This restriction does not limit the client's right to use information contained herein if it is available from another source that does not have restrictions with EPRISolutions regarding use or disclosure.

TABLE OF CONTENTS

| | | |
|----------|---|---|
| 1 | INTRODUCTION / PROPOSAL SUMMARY | 1 |
| 2 | SCOPE / STATEMENT OF WORK / DELIVERABLES..... | 2 |
| 3 | SCHEDULE | 5 |
| 4 | COSTS | 5 |
| 5 | TERMS AND CONDITIONS | 5 |

1 INTRODUCTION / PROPOSAL SUMMARY

EDP Solutions' experience with maintenance optimization and the implementation of



2 SCOPE / STATEMENT OF WORK / DELIVERABLES

Task 1: System and Equipment Reliability Prioritization (SERP)

EPRIsolutions will provide coaching and support for performing the SERP process that will generate a quantitative ranking for all major systems in the HECO (Oahu) Network and subsequently each major component in a Pilot System as selected by HECO EDP.

These methods and techniques and industry experience will be covered in a two-day training session. At the conclusion of the second day, an interactive session with the HECO EDP Maintenance Management team will be conducted to review and determine the recommended specific approach for implementing MBO for the Pilot Circuit.

MBO Implementation

Based on the recommended approach for optimizing the maintenance basis, EPRI solutions Senior Maintenance Consultants will coach HECO through guided exercises to create and capture an optimized maintenance basis for various pilot systems and/or components. An MBO review including recommended PM task additions, deletions and frequency modifications will be developed. The basis for the resulting PM tasks will be documented and the impact of the changes will be captured.

Upon completion of this pilot MBO application, results and impact on equipment reliability and O&M cost will be captured and presented to the HECO Leadership team.

Task 3: Predictive Maintenance (PdM) Pilot Application

PdM Classroom Training

EPRI solutions will provide one day of classroom training to educate HECO EDP personnel on the condition monitoring techniques to be applied and the process of developing equipment condition status reports. Severity/action level criteria will be presented and discussed in the training. Specific equipment anomalies detected using the techniques will be presented. The process and objectives for the fieldwork will be covered.

PdM Field Training and Technology Demonstration

EPRI solutions predictive maintenance experts will perform a PDM survey on all major/critical equipment in various Substations as selected by HECO EDP. Various new equipment condition monitoring and

- Schedule
- Budget

Upon completion the plan will be presented to the HECO EDP oversight committee for review and approval.

3 SCHEDULE

A detailed schedule will be prepared with upon acceptance of this proposal.

4 COSTS

The cost for three EPRI solutions representatives to conduct the tasks outlined above is \$158,821.

These costs include all labor, and travel expenses for EPRI solutions personnel. The price for this proposal is based on a cost plus fee contract in accordance with the terms of a standard EPRI solutions TC Agreement.

5 TERMS AND CONDITIONS

This proposal is good for a period of 45 days.

System Criticality Rani - Substation Transformers

| HECo | Honolulu | System Name | SystemID | Type | Tex40 | Redundancy Factor | Environmental (EN) | Availability (AV) |
|-------|----------|------------------|----------|-------|-------|-------------------|--------------------|-------------------|
| 19.52 | | KAHE TRANS | 138KV | TRANS | 10 | 10 | 10 | 9 |
| 17.58 | | KOOLAU TRANS | 138KV | TRANS | 10 | 9 | 8 | 8 |
| 17.47 | | WAIALU TRANS | 12KV | TRANS | 7.5 | 10 | 10 | 7 |
| 15.17 | | HALAWA TRANS | 138KV | TRANS | 8 | 7 | 9 | 6 |
| 14.63 | | MAKALAPA TRANS | 138KV | TRANS | 10 | 7 | 4 | 7 |
| 14.59 | | PUKELE TRANS | 138KV | TRANS | 8 | 8 | 6 | 7 |
| 13.96 | | ARCHER TRANS | 46Kv | TRANS | 8 | 9 | 1 | 7 |
| 13.94 | | EWA NUJ TRANS | 138KV | TRANS | 7.5 | 7 | 8 | 5 |
| 13.34 | | IWILEI TRANS | 138KV | TRANS | 8 | 7 | 4 | 7 |
| 12.70 | | AIRPORT 1-12KV | 12KV | DIST | 7.5 | 10 | 1 | 2 |
| 12.70 | | AIRPORT 2-12KV | 12KV | DIST | 7.5 | 10 | 1 | 2 |
| 12.57 | | SCHOOL ST. TRANS | 138KV | TRANS | 8 | 6 | 3 | 7 |
| 11.87 | | KEWALO TRANS | 138KV | TRANS | 6 | 10 | 1 | 2 |
| 11.75 | | WAIHAWA TRANS | 138KV | TRANS | 8 | 4 | 3 | 7 |
| 10.54 | | KUAHUA 1-12KV | 12KV | DIST | 10 | 1 | 1 | 3 |
| 10.54 | | KUAHUA 2-12KV | 12KV | DIST | 10 | 1 | 1 | 3 |
| 10.54 | | PUULOA 1-12KV | 12KV | DIST | 10 | 1 | 1 | 3 |
| 10.54 | | PUULOA 2-12KV | 12KV | DIST | 10 | 1 | 1 | 3 |
| 10.30 | | MOKAPU 1-12KV | 12KV | DIST | 10 | 1 | 1 | 2 |
| 10.30 | | MOKAPU 2-12KV | 12KV | DIST | 10 | 1 | 1 | 2 |

System Criticality Rank Substation Transformers

| IECo | Honolulu | SystemID | Type | Text40 | Redundancy Factor | Environmental (EN) | Availability (AV) |
|------|-------------------|----------|-------|--------|-------------------|--------------------|-------------------|
| CR | System Name | | | | | | |
| 15 | HICKAM 1-12KV | 12KV | DIST | 10 | 1 | 1 | 1 |
| 15 | HICKAM 2-12KV | 12KV | DIST | 10 | 1 | 1 | 1 |
| 15 | HICKAM 3-12KV | 12KV | DIST | 10 | 1 | 1 | 1 |
| 27 | CEIP TRANS | 138KV | TRANS | 6 | 4 | 3 | 5 |
| 23 | AIRPORT TRANS | 138KV | TRANS | 7.5 | 4 | 3 | 2 |
| 17 | CAMP SMITH 1-12KV | 12KV | DIST | 9 | 1 | 1 | 1 |
| 17 | CAMP SMITH 2-12KV | 12KV | DIST | 9 | 1 | 1 | 1 |
| 07 | ARCHER DIST | 46Kv | DIST | 7.5 | 4 | 1 | 3 |
| 48 | ARCHER 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 48 | ARCHER 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | EWA NUI 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | HALA 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | HILA 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | HILA 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | HOEAE 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | KAILUA 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 38 | KAONOHI 1-12KV | 12Kv | DIST | 7.5 | 3 | 1 | 2 |
| 38 | KAONOHI 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 18 | KAPALAMA 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 18 | KAPALAMA 3-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |

| HECo | Honolulu | SystemID | Type | Tex40 | Redundancy Factor | Environmental (EN) | Availability (AV) |
|------|---------------------|----------|-------|-------|-------------------|--------------------|-------------------|
| SCR | System Name | SystemID | Type | Tex40 | Redundancy Factor | Environmental (EN) | Availability (AV) |
| 8.38 | KAPIOLANI 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | KEEHI 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | KEEHI 4-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | MCCULLY 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | SCHOOL ST 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | SCHOOL ST 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | SCHOOL ST 3-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | WAHIAWA 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.38 | WAHIAWA 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 2 |
| 8.37 | AES TRANS | 138kv | TRANS | 4 | 3 | 3 | 6 |
| 8.20 | FORT STREET 1-12KV | 12KV | DIST | 7.5 | 3 | 1 | 1 |
| 8.20 | KAHALA 2-4KV | 4KV | DIST | 7.5 | 3 | 1 | 1 |
| 8.20 | KAIMUKI 1 | 4KV | DIST | 7.5 | 3 | 1 | 1 |
| 8.20 | POHAKUPU 2-12KV | 12KV | DIST | 7.5 | 3 | 1 | 1 |
| 8.08 | BARBERS PT. SW. STA | 46Kv | DIST | 7.5 | 2 | 1 | 2 |
| 8.08 | KAHUKU 1-12KV | 12KV | DIST | 7.5 | 2 | 1 | 2 |
| 7.94 | KAKAAKO 3-12KV | 12KV | DIST | 7 | 3 | 1 | 2 |
| 7.94 | KAKAAKO 4-12KV | 12KV | DIST | 7 | 3 | 1 | 2 |
| 7.94 | KANEOHE 3-12KV | 12KV | DIST | 7 | 3 | 1 | 2 |
| 7.94 | KEWALO 1-12KV | 12KV | DIST | 7 | 3 | 1 | 2 |

System Criticala ankings - Circuits

| SCR | System Name | SystemID | Type | Reliability | Redundancy Factor | Load | Maintenance Access | Load Type |
|-------|--------------------------|----------|--------|-------------|-------------------|------|--------------------|-----------|
| 22.55 | WAI AU - KOOLAU 1 | 138KV | CKT-T | 7.5 | 1 | 7 | 10 | 5 |
| 22.55 | WAI AU - KOOLAU 2 | 138KV | CKT-T | 7.5 | 1 | 7 | 10 | 5 |
| 22.51 | HALAWA - KOOLAU | 138KV | CKT-T | 8 | 1 | 6 | 10 | 5 |
| 21.20 | KAHE - HALAWA 1 | 138KV | CKT-T | 8 | 1 | 7 | 7 | 5 |
| 21.20 | KAHE - HALAWA 2 | 138KV | CKT-T | 8 | 1 | 7 | 7 | 5 |
| 20.52 | KOOLAU - AIKAHI | 46KV | CKT-ST | 7.5 | 4 | 4 | 5 | 10 |
| 20.18 | WAI AU - WAHIAWA | 138KV | CKT-T | 7.5 | 1 | 2 | 10 | 5 |
| 20.07 | KOOLAU - LAELAE - KAHUKU | 46KV | CKT-ST | 8 | 4 | 4 | 6 | 7 |
| 19.80 | WAHIAWA - MIKILUA | 46KV | CKT-ST | 6 | 4 | 4 | 8 | 9 |
| 19.51 | KOOLAU - PUKELE 1 | 138KV | CKT-T | 5 | 3 | 6 | 10 | 5 |
| 19.51 | KOOLAU - PUKELE 2 | 138KV | CKT-T | 5 | 3 | 6 | 10 | 5 |
| 19.20 | KAHE - WAI AU | 138KV | CKT-T | 8 | 1 | 7 | 1 | 5 |
| 18.90 | KOOLAU - KAHUKU | 46KV | CKT-ST | 7.5 | 4 | 4 | 5 | 7 |
| 18.33 | KOOLAU - POHAKUPU | 46KV | CKT-ST | 6 | 4 | 4 | 7 | 7.5 |

| SCR | System Name | SystemID | Type | Reliability | Redundancy Factor | Load | Maintenance Access | Load Type |
|-------|--------------------------|----------|--------|-------------|-------------------|------|--------------------|-----------|
| 18.26 | PUKELE 7 | 48KV | CKT-ST | 6 | 3 | 5 | 8 | 5 |
| 18.08 | PUKELE 6 | 48KV | CKT-ST | 6 | 3 | 4 | 8 | 6 |
| 17.99 | KAHE - WAHIAWA | 138KV | CKT-T | 5 | 3 | 7 | 7 | 5 |
| 17.76 | KALAELOA - EWA NUJ | 138KV | CKT-T | 1 | 1 | 7 | 10 | 5 |
| 17.70 | MAUKA | 12 Kv | CKT-D | 9 | 4 | 2 | 0 | 0 |
| 17.55 | HALAWA 4 | 48KV | CKT-ST | 5 | 4 | 5 | 5 | 9 |
| 17.39 | KOOLAU - NUJANU - LAELAE | 48KV | CKT-ST | 7.5 | 3.5 | 1 | 5 | 6 |
| 17.17 | KOOLAU - WAILUPE 2 | 48KV | CKT-ST | 5 | 3 | 5 | 8 | 5 |
| 16.92 | EWA NUJ 42 | 48KV | CKT-ST | 6 | 4 | 4 | 5 | 7 |
| 16.90 | WAIALAE NUJ | 12 Kv | CKT-D | 9 | 0 | 1 | 0 | 0 |
| 16.78 | WAIALUA - KAHUKU | 48KV | CKT-ST | 5 | 4 | 3 | 7 | 7.5 |
| 16.57 | KOOLAU - WAILUPE 1 | 48KV | CKT-ST | 5 | 3 | 4 | 8 | 5 |
| 16.49 | KAHE - PERMANENTE | 48KV | CKT-ST | 6 | 3 | 3 | 7 | 5 |
| 16.37 | HALAWA 1 | 48KV | CKT-ST | 5 | 3 | 5 | 5 | 7.5 |

System Critical: Rankings - Circuits

| SystemID | Type | Reliability | Redundancy Factor | Load | Maintenance Access | Load Type |
|----------|--------|-------------|-------------------|------|--------------------|-----------|
| 6KV | CKT-ST | 5 | 4 | 4 | 5 | 7.5 |
| 2 Kv | CKT-D | 8 | 4 | 2 | 0 | 0 |
| 6KV | CKT-ST | 4 | 3 | 5 | 7 | 6 |
| 6KV | CKT-ST | 5 | 3 | 3 | 7 | 6 |
| 2 Kv | CKT-D | 8 | 4 | 1 | 0 | 0 |
| 38KV | CKT-T | 5 | 3 | 7 | 1 | 5 |
| 3KV | CKT-ST | 7 | 3 | 3 | 2 | 5 |
| 3KV | CKT-ST | 4 | 4 | 5 | 6 | 6 |
| 3KV | CKT-ST | 3 | 3 | 5 | 6 | 7.5 |
| 2 Kv | CKT-D | 8 | 0 | 1 | 0 | 0 |
| 2 Kv | CKT-D | 8 | 0 | 1 | 0 | 0 |
| 2 Kv | CKT-D | 8 | 0 | 1 | 0 | 0 |
| 2 Kv | CKT-D | 8 | 0 | 1 | 0 | 0 |
| 2 Kv | CKT-D | 8 | 0 | 1 | 0 | 0 |



Distribution Line Scan
A 110C rise was detected during a trial scan of the Campbell Industrial Park.
This problem was turned into maintenance for repair.

66.3

**EPRIsolutions /Hawaiian Electric Company
SPdM Project Report
Jon L. Giesecke, Senior Project Manager**

Background:

The Substation Predictive Maintenance Group consisting of George Spencer and Jon Giesecke, completed the data collection and 'Condition Assessment' at HECO during the weeks of May 24th thru June 5th, 2004.

Scope:

The equipment included in this survey are listed as important components for the operation of the HECO system. (See the Condition Status Report (CSR) for equipment list details)

Technologies:

The CSR page lists the **tests performed**, the **technologies used** and the **overall condition** of each piece of equipment surveyed. (Note: when viewing the CSR page notice the amount of good conditions detected.)

Results:

Many conditions detected are considered in the serious category and several are critical. The overall condition of the listed substations and components reveals the necessity for a change in the way maintenance is being done.

The list below is made up of observations and recommendations derived from our SPdM process.

General Observations (O) and Recommendations (R):

O> No consistent DGA or Oil Quality history exists.

R> Institute & Maintain Oil monitoring program. This is paramount for maintenance decisions on transformers and LTC's.

O> No power factor program or history exists.

R> Institute & maintain a power factor program. Trending the condition of the electrical infrastructure is necessary to make an educated decision.

O> The Circuit Breaker preventive maintenance program is less than adequate. The overhaul schedule is not up the date. Control cabinets are in poor condition, many rusted through, heaters INOP or missing, wiring exposed, mechanism lubrication is in question. In the condition, the probability of catastrophic failures in the future is likely.

R> Institute an aggressive breaker PM program, including trip testing & oil sampling.

O> The substation yards are overgrown with vegetation and weeds. The stones have settled & earth is exposed. This is a safety concern due to the ground (earth) contact of personnel. Also during a fault the vegetation may become fuel for the spread of the fire.

R> Remove and control the vegetation then re-stone the yards.

O> Many flexible gate grounds were found broken or missing. This is an OSHA requirement to prevent injury from circulating current.

R> Inspect & repair existing flexible gate grounds, install grounds where missing, inspect all equipment and fence grounds.


O> A partial Infrared (IR) scan of the distribution system detected a critical hot spot. IR scans are not being done in a consistent manor.

R> Institute an IR & visual inspection of entire distribution system.

R> Recommend the setup of an SPdM process, including training of in-house personnel in the use of the condition monitoring technologies that were used during the EPRIsolutions' inspection.

R> Recommend building preventative maintenance (PM) basis templates.

Legend:



Green = Acceptable (no significant deviations from normal operating conditions; continue normal operations and monitoring; no maintenance action required)

Blue = The detected condition needs to be monitored, tracked or trended. No maintenance action is required at this time. NOTE: Action initiated for tracking, trending and monitoring.

Yellow = Minor deviations from normal operating conditions with little probability of damage or failure; normal or modified operations and monitoring may be applied. NOTE: Action initiated for corrective maintenance

Red = Serious deviations from normal operating conditions with high probability for damage or failure; modified operations or removal from service may be required; Action initiated for corrective maintenance.


work.xls

| Equipment Inspected | General Condition  | SPDM Technologies | | | | | | | | | | | Process Data | | | | | | | |
|---------------------|---|-------------------|---------------------------|-----------------------|--------------------|-------------|--------------------|----------|---------------------|-------------------------|--------|-------------------------|--------------|--------------------|-------------|---------|---------|------|-----------------|--|
| | | Visual Inspection | Ultrasonic Noise Analysis | Infrared Thermography | Oil Analysis (DGA) | Oil Quality | Vibration Analysis | Air Flow | Functional test LTC | Functional test Cooling | DayCor | Leakage Current Monitor | Oil Level | Electrolyte levels | Temperature | Voltage | Current | Load | Equipment Owner | |
| GCB 5303 HE 991 | | | | | | | | | | | | | | | | | | | | |
| PT, Bus B | | | | | | | | | | | | | | | | | | | | |
| #1 Line PT | | | | | | | | | | | | | | | | | | | | |
| SW 146A | | | | | | | | | | | | | | | | | | | | |
| SW 146L | | | | | | | | | | | | | | | | | | | | |
| SW 147A | | | | | | | | | | | | | | | | | | | | |
| SW 147B | | | | | | | | | | | | | | | | | | | | |
| SW 148B | | | | | | | | | | | | | | | | | | | | |
| SW 148C | | | | | | | | | | | | | | | | | | | | |
| SW 149C | | | | | | | | | | | | | | | | | | | | |
| SW 149D | | | | | | | | | | | | | | | | | | | | |
| SW 150D | | | | | | | | | | | | | | | | | | | | |
| SW 150L | | | | | | | | | | | | | | | | | | | | |
| Cap Bank 4488 | | | | | | | | | | | | | | | | | | | | |
| Cap Bank 4745 | | | | | | | | | | | | | | | | | | | | |
| BUS B UNIT 1 SW 151 | | | | | | | | | | | | | | | | | | | | |
| BUS C UNIT 2 SW 152 | | | | | | | | | | | | | | | | | | | | |
| BUS A UNIT 3 SW 153 | | | | | | | | | | | | | | | | | | | | |
| BUS D UNIT 4 SW 154 | | | | | | | | | | | | | | | | | | | | |
| SW 4743 | | | | | | | | | | | | | | | | | | | | |
| SW 4801 | | | | | | | | | | | | | | | | | | | | |
| SW 4802 | | | | | | | | | | | | | | | | | | | | |
| SW 4803 | | | | | | | | | | | | | | | | | | | | |
| SW 4804 | | | | | | | | | | | | | | | | | | | | |
| SW 4805 | | | | | | | | | | | | | | | | | | | | |
| SW 4806 | | | | | | | | | | | | | | | | | | | | |
| SW 4807 | | | | | | | | | | | | | | | | | | | | |

| Station | Equipment | Description of Occurrence or Comment | Severity | Recommendation | Link to Image Page |
|---------|-----------------------|---|----------|---|---|
| Pukele | Transformer #1 | Fans failed to run. Note: Found short in fan circuit. | **** | Inspect and repair - This was repaired. | |
| | Transformer #2 | A 200C + temperature rise was detected on the four hole pad connector on A Phase low side bushing. (Note, repairs were made) | **** | Inspect and repair - This was repaired. |  |
| | OCB 147 | Control Cabinet rusted through, animal intrusion evident, relay cover damaged, fuse jumped | **** | Inspect and repair | |
| | Cap Bank 4488 | B phase terminals hot - 200C | **** | Inspect and repair - This was repaired. | |
| | Transformer #4 | Flow gauge is erratic, usually indicates a pump problem. Both pumps are very noisy. Pump #1 = 574 in/sec; Pump #2 = .32 in/sec. Note: .1 ips is considered the trigger point for pump repair. | **** | Inspect and repair pumps | |
| | OCB 147 | B phase drain pipe has a large rusted spot which appears to be more than half way thru the pipe. | **** | Inspect and repair | |
| | Bus B Potential Trans | The switch box on the low side of the PT is rusted away. Large pieces of rust laying inside box near energized terminals. | **** | Replace Box | |
| | Disconnect 154 | The Arc runner is missing from A Ø | **** | Inspect & Repair | |
| | #1 Line PT | Low side electrical boxes rusted through. | **** | Replace Box | |
| | Transformer #2 | Oil shut off valves have parts missing that hold the valves in the open position. Valves are impacting as they are being moved by the oil flow. | **** | Repairs were made. | |
| | Gate Grounds | Missing from main gates and personnel gate. One broken from the east side gate. | **** | Inspect & Repair | |
| | All Transformers | DGA and Oil quality testing is not up to date. No history exists only random records found. No power factor test records are available. | **** | Initiate Oil & Power Factor Program | |
| | Cap Bank 4745 | Fuse blown on B phase. B phase terminals hot, one right side and one left side. | *** | Inspect and repair | |
| | Transformer #4 | A 57.3 C rise was detected on the bottom left terminal of the motor control contactor. | *** | Inspect and repair | |
| | Transformer #4 | SCT coil Bottom left terminal hot, insulation is burnt off the wire 1.5 in from termination. | *** | Inspect and repair | |
| | Transformer #3 | Top Oil gauge is frozen in place @ 60C. Pump #2 gauge is broken. One high side bushing is pegged HI. Lower drag and on the LTC does not reset. The gear box on the LTC is very noisy. | ** | Inspect and repair | |
| | Transformer #2 | Selector compartment oil level indication is pegged on HI. | ** | Inspect & Repair | |
| | Disc. 4818 | Line side hot terminals | ** | Inspect and repair | |
| | OCB 149 | Control Cabinet heater is INOP | ** | Inspect and repair | |
| | Transformer #3 | Three hot terminals were detected on the 8/3 brkr terminal | ** | Inspect and repair | |
| | Disconnect 4813 | An 18C and 13C rise was detected on the line side disconnect B Ø hinge. | ** | Inspect and repair | |

| | | | | | |
|--|---|--|----|-------------------------------------|--|
| | Disconnect 147B | A 36C rise was detected on the C Ø hinge. | ** | Inspect and repair | |
| | OCB 4820 | A 17C and 16C rise were detected on bushing terminals | ** | Inspect and repair | |
| | GCB 4745 | Air leak detected on exhaust valve. Heater is INOP, rusted interior. | ** | Inspect and repair | |
| | Substation Yard | Weeds are overtaking the yard, the stones are settling into the earth. | ** | Kill weeds, clean up yard, re-stone | |
| | Transformer #2 | The A phase high side bushing oil level is pegged HI | * | Inspect and repair | |
| | Transformer #4 | Active oil leak next to Pump 2. (epoxy repair is leaking) | * | Inspect and repair | |
| |  | | | | |
| | Return to CSR | | | | |
| | Severity Key | * Minor | | | |
| | | ** Intermediate | | | |
| | | *** Serious | | | |
| | | **** Critical | | | |


Pulele Station
Disconnect 4818
Three hot spots were detected, 2 on BØ and 1 on AØ.
See Temperatures below.



Pulele Station
Capacitor Bank 4488

A 132C Rise was detected on the capacitor terminal. This is on BØ.


CA-IR-56
DOCKET NO. 04-0113
ATTACHMENT E
PAGE 12 of 37




A 14.7C Rise was detected on the bottom left terminal of the SCT coil. Also noticed was the insulation burned off the wire and the discoloration of the

495

An 160 and a 160 Rise not spots were detected on 2 connections.



UHS rack as well.




| | Ref. | Circle 2 |
|---------------|------|----------|
| Emissivity | 0.70 | 0.70 |
| Avg Temp °C | | 36 |
| Min Temp °C | | 30 |
| Max Temp °C | 39.3 | 68.3 |
| Delta Ref. °C | | 29 |


Pulele Station
OCB 147
Control Cabinet is rusted through allowing water and animals to enter the cabinet.








| | Ref. | Circle 2 |
|---------------|------|----------|
| Emissivity | 0.70 | 0.70 |
| Avg Temp °C | | 55.7 |
| Min Temp °C | | 37.2 |
| Max Temp °C | 39.4 | 96.7 |
| Delta Ref. °C | | 57.3 |




| | Ref. | Circle 2 | Circle 3 |
|---------------|------|----------|----------|
| Emissivity | 0.70 | 0.70 | 0.70 |
| Avg Temp °C | | 38.8 | 34 |
| Min Temp °C | | 9.5 | -14.7 |
| Max Temp °C | 37.5 | 55.5 | 50.7 |
| Delta Ref. °C | | 18 | 13.2 |

Pulele Station
Disconnect # 147B
A 35C temperature rise was detected on the C phase hinge.



| | Ref. | Circle 2 |
|---------------|------|----------|
| Emissivity | 0.70 | 0.70 |
| Avg Temp °C | | 34.3 |
| Min Temp °C | | 18 |
| Max Temp °C | 36.7 | 71.6 |
| Delta Ref. °C | | 34.9 |

Pulele Station
OCB 4820
 Two hot terminals were detected. The terminal on the left is hot in the adapter threads.



Equipment Owner

HECO

| Process Data | |
|-------------------------|--|
| Equipment Owner | |
| Load | |
| Current | |
| Voltage | |
| Temperature | |
| Electrolyte levels | |
| Oil Level | |
| Leakage Current Monitor | |
| DayCor | |
| Functional test Cooling | |
| Functional test LTC | |
| Air Flow | |
| Vibration Analysis | |
| Oil Quality | |
| Oil Analysis (DGA) | |
| Integrated Thermography | |
| Acoustic Noise | |

SPDM Technologies

Waiau CSR

dis


| Description of Occurrence or Comment | Severity | Recommendation | Link to Image Page |
|--|----------|---|---|
| Deflections were detected on the hinge end of all three phases, ranging from 25C to 75C (see image for details) | **** | Inspect & Repair | |
| It is rusted through. | **** | inspect and repair | |
| It was found open to the weather. | **** | Inspect and repair - This was repaired. |  |
| re detected in a large splice box where water and animals get in. | **** | Inspect and repair - This was repaired. | |
| or relay was stuck and the compressor was running continuously | **** | Inspect and repair - This was repaired. | |
| aged low on oil | **** | Inspect & Repair - Level was confirmed OK using clear tubing. | |
| r missing, possible low oil | **** | Inspect & Repair - Level was confirmed OK using clear tubing. | |
| s detected on the left side PTOff of OCB 4655 | *** | Inspect & Repair | |
| s detected on the two right side PT's off of ocb 4656 | *** | Inspect & Repair | |
| in reverse, these fans are mounted in the top position (critical) Winding temperature gauges are out of calibration. | *** | Inspect & Repair | |
| erature gauges are out of calibration | *** | Inspect & Repair | |
| ling, one was hot (locked rotor) | *** | Inspect and repair | |
| in boxes under control cabinets are missing covers, wiring is weather and animals. | *** | Inspect and repair | |
| s detected on the breaker AB5 in the control cabinet. | ** | Inspect and repair | |
| n valve is leaking, a temporary fix is in place. | ** | Inspect and repair | |
| ild up of dirt in the silicon | ** | Inspect and repair | |
| | | | |
| | | | |
| | | | |

| Severity Key | * Minor | | | | |
|--------------|--------------|--|--|--|--|
| ** | Intermediate | | | | |
| *** | Serious | | | | |
| **** | Critical | | | | |
| | | | | | |


EPRl Confidential

Waiau Findings

**Waiau Station
Transformer A
Cooling system breaker AB5
A 20C rise was detected on the top right terminal.**




**Waiau Station
Bus B PT's
The left side PT is warmer than the other two. Normally they are equal in temperature.**



Wai'au Station
Bus A PT's

The left side PT is cooler than the other two. Normally they are equal in temperature.



| Identification | Link to Image Page |
|--------------------|---|
| Repair | |
| Repair |  |
| Repair | |
| bottle | |
| in lighter control | |
| Repair | |
| Repair | |
| oil, monitor | |
| Repair | |
| with brass. | |
| Repair | |
| Pack and repair | |
| e leads | |
| gauge | |
| | |


| Severity Key | * | Minor | | | |
|--------------|------|--------------|--|--|--|
| | ** | Intermediate | | | |
| | *** | Serious | | | |
| | **** | Critical | | | |
| | | | | | |

EPRI Confidential


Kahe Findings

Kahe Station
OCB 132
A 30C rise was detected on #2 bushing connection.

Kahe Station
Disconnect 4716
A 22C rise was detected on the West phase clip end cable to clamp connection.



Kahe Station
Disconnect 4717
A 25C and a 20C rise was detected on the West and Center phase clip end and hinge end.



**Kahe Station
OCB 246**


A 25C rise was detected on the #6 bushing lead. Note the barber pole effect. A poor connection to all strands are the reason.

A 75C rise was also detected on the #2 bushing connection. (below)



**Kahe Station
Disconnect 248C**

A 56C rise was detected on the East phase 4 hole pad on the gas CB side.



**Kahe Station
OCB 242**


Three hot connections were detected on this breaker. The problems appears to be in the bushing adapter threaded connection to the bushing stud.

- #2 bushing = 70C rise
- #3 bushing = 95C rise
- #5 bushing = 30C rise




**Kahe Station
Start Up Transformer 33952**

A 25C & 30C rise were detected on the main fan control breaker terminals



**Kahe Station
Unit #1 Main Transformer**

A 50C rise was detected on the top left terminal of the main cooling contactor.



HECO C&M Phase III Maintenance Optimization Proposed Scope of Work

Task 1: Maintenance Basis Optimization

MBO Training: EPRI solutions Senior Maintenance Consultants will perform initial maintenance basis optimization training in order to inform HECO EDP personnel of the latest methods that could be applied to optimize and capture the basis for creating preventive maintenance tasks as applied to substation & distribution systems and equipment. Techniques that will be included in the training are:

- Reliability Centered Maintenance (RCM) Analysis
- Streamlined Reliability Centered Maintenance (Streamlined RCM) Analysis
- Preventive Maintenance Templates

• Methods for capturing and documenting an organization's Maintenance Basis

responsibilities, the equipment, and condition indicator matrix, performance indicators, condition status reporting, etc. Periodically, a PDM coach will visit to support the HECO PDM Program coordinator with all aspects of the implementation plan. Substation PDM surveys/condition monitoring technology training is also included at the inception and then every 3-6 months. This support is provided over an 18 month to 24-month period.

Task 2 recommended prerequisites: In order to be fully successful with the implementation of SPDM, EPRI Solutions recommends that HECO dedicate 2 full time SPDM technicians to perform substation PDM surveys (all technologies) and visual inspections. Also, it is strongly recommended that a HECO consider assigning a PDM program coordinator dedicated to the initiative. Once the program is mature, the coordinator will be capable of also coordinating other maintenance optimization initiatives.

Task 3: Plant View Implementation

EPRI solutions will support the configuration of the Plant View Software to allow for the utilization of the Condition Status Reporting Software for all equipment to be included in the SPdM Program.

This proposal is not inclusive of any applicable PlantView software license costs due to the rules concerning use of TC funding. All necessary training for the PlantView equipment condition status reporting features will be provided to the appropriate HECO Substation PDM personnel.

Task 4: Helicopter Borne – High Res. Digital Camera, IR, & Corona Inspections

EPRI solutions will perform a helicopter borne aerial inspection of over 213 miles of overhead transmission circuits situated on the island of Oahu. Approximately 60% (+/- 10%) of these transmission lines will need to be inspected by helicopter from the air while the remainder will have to be inspected from a vehicle since the FAA will not permit flying over the City of Honolulu and/or other residential areas. The scope of the inspection will include:

- Perform an infrared inspection of HECO's high voltage line system as well as acquire infrared imagery (digital still and video imagery) for all lines;
- Perform a corona inspection of HECO's high voltage line system as well as acquire corona imagery (digital still and video imagery) for all lines;
- Perform a visual spectrum inspection of HECO's high voltage line system as well as acquire visual spectrum imagery (digital still and video imagery) for all lines;
- Provide all of the equipment required to acquire the infrared, corona, and visual imagery of HECO's lines for the aerial as well as ground based patrol;

- Utilize the helicopter provided by HECo's service provider for the aerial patrols

helicopter services to be paid for by HECo)

Data Processing & Analysis

EPRIsolutions will process and analyze all infrared, corona, and visual imagery for delivery to HECo. All video will be delivered in MPG 2 format and all still images will be delivered in JPG format. Imagery will be delivered either via CD ROM or FireWire. The inspection report will be delivered in MS Word and Adobe PDF format. An example of a page out of a typical inspection report is enclosed.

| | | |
|--|--|---------------------------------------|
| Component Location: Bowen-Big Shanty Black | Survey Date: May 14, 2001 Time: 3:59 P.M. | Inspector: Luther G. Hill, Jr. |
| Customer: Georgia Power City: Norcross State: GA | Inspection Equipment: FI IR 595 IR Camera | |

Project Price

The total, fixed price for this project are as follows:

| | |
|----------|-----------|
| Task 1-3 | \$255,000 |
| Task 4 | \$74,000 |
| Total | \$329,000 |

| | |
|--|------------------|
| HECO Tailored Collaboration Funding | \$164,500 |
| EPRI Tailored Collaboration Matching Funds | <u>\$164,500</u> |
| Project Total | \$329,000 |

This project is proposed according to the standard terms of an EPRI solutions fixed price TC agreement.

The PlantView Software license agreements are not eligible for TC funding and must be contracted for via a separate agreement.

Note 1. This proposal does not include the purchase of any Condition Monitoring Technologies; this will be the responsibility of HECO.

Actual Costs Incurred for Maintenance Optimization

| NARUC | Item Description | Activity | 2002 (\$) | | | | | | | | | | | |
|--------|--|----------|-----------|-------|-------|------|-----|-----|-----|--|--|--------|---------|--|
| | | | June | July | Aug | Sept | Oct | Nov | Dec | | | | | |
| 184060 | EPRI Solutions - Maintenance SERP Pilot Program | 720 | | | | | | | | | | | | |
| 184060 | EPRI Solutions - Maintenance Optimization Assessment | 720 | | | | | | | | | | | | |
| 184060 | EPRI Solutions - Maintenance Optimization System | 720 | | | | | | | | | | | | |
| 184060 | Operation Work Sheet / EDP Assessment | 720 | | | | | | | | | | 16,595 | 114,413 | |
| 184060 | Asset Management | 720 | 3,908 | 1,178 | 1,104 | 474 | 265 | 265 | | | | 139 | 521 | |
| 184060 | Plant Maintenance Optimization - Transmission | 325 | | | | | | | | | | | | |
| 184060 | Plant Maintenance Optimization - Distribution | 455 | | | | | | | | | | | | |
| | C&M WORK SHOP | N/A | 24,302 | | | | | | | | | | | |
| | | | 28,210 | 1,178 | 1,104 | 474 | 265 | 265 | | | | 16,735 | 114,934 | |

ance Optimization

| Activity | 2003 (\$) | | | | | | |
|-------------------------|-----------|-------|-------|--------|-----|------|-------|
| | Jan | Feb | Mar | Apr | May | June | July |
| Pilot Program | | | | | | | |
| Optimization Assessment | | | | 38,198 | | | |
| Optimization System | | 544 | | | | | |
| Transmission | 2,016 | 2,201 | 1,523 | 3,085 | 126 | 463 | 4,209 |
| Distribution | | | | | | | 161 |
| | | | | | | | 198 |
| | | | | | | | |
| | 2,016 | 2,745 | 1,523 | 41,283 | 126 | 463 | 4,567 |

Actual Costs Incurred for Maintenance Optimization

| NARUC | Item Description | Activity | Aug | Sept | Oct | Nov | Dec | Jan | Feb |
|--------|---|----------|-------|--------|-------|--------|-------|-------|-------|
| 184060 | EPRI Solutions - Maintenance SERP Pilot Program | 720 | | 41,117 | | 80,600 | | | |
| 184060 | EPRI Solutions - Maintenance Optimization Assessment | 720 | | | | | | | |
| 184060 | EPRI Solutions - Maintenance Optimization System Operation Work Sheet / EDP Assessment | 720 | | | | | | | |
| 184060 | Asset Management | 720 | 2,654 | 1,394 | 2,527 | 2,641 | 5,086 | 8,737 | 8,311 |
| 184060 | Plant Maintenance Optimization - Transmission | 325 | 195 | 366 | 176 | | | | |
| 184060 | Plant Maintenance Optimization - Distribution | 455 | | 550 | 176 | | | | |
| | C&M WORK SHOP | N/A | | | | | | | |
| | | | 2,849 | 43,427 | 2,879 | 83,241 | 5,086 | 8,737 | 8,311 |

Actual Costs Incurred for Maintenance Optimization

| NARUC | Item Description | Activity | 2004 (\$) | | | | | | | | | | | | | | |
|--------|---|----------|-----------|--------|-------|-------|-------|-------|------|-----|-----|-----|-------|--|--|--|-------|
| | | | Mar | Apr | May | June | July | Aug | Sept | Oct | Nov | Dec | Total | | | | |
| 184060 | EPRJ Solutions - Maintenance SERP Pilot Program | 720 | | | 793 | 1,427 | | | | | | | | | | | |
| 184060 | EPRJ Solutions - Maintenance Optimization Assessment | 720 | | | | | | | | | | | | | | | |
| 184060 | EPRJ Solutions - Maintenance Optimization System Operation Work Sheet / EDP Assessment | 720 | | | | | | | | | | | | | | | |
| 184060 | Asset Management | 720 | 12,828 | 23,043 | 4,450 | 5,646 | 3,841 | 1,877 | | | | | | | | | 1,980 |
| 184060 | Plant Maintenance Optimization - Transmission | 325 | | | | | | | | | | | | | | | |
| 184060 | Plant Maintenance Optimization - Distribution | 455 | | | | | | | | | | | | | | | |
| | C&M WORK SHOP | N/A | | | | | | | | | | | | | | | |
| | | | 12,828 | 23,043 | 5,243 | 7,073 | 3,841 | 1,877 | | | | | | | | | 1,980 |

Actual Costs Incurred for Maintenance Optimization

| NARUC | Item Description | Activity | 2005 (\$) | | | | | | Total |
|--------|---|----------|-----------|-------|-------|-------|-------|---------|-------|
| | | | Oct | Nov | Dec | Jan | Feb | | |
| 184060 | EPRI Solutions - Maintenance SERP Pilot Program | 720 | | | | | | 123,937 | |
| 184060 | EPRI Solutions - Maintenance Optimization Assessment | 720 | | | | | | 38,198 | |
| 184060 | EPRI Solutions - Maintenance Optimization System Operation Work Sheet / EDP Assessment | 720 | | | | | | 131,553 | |
| 184060 | Asset Management | 720 | 2,257 | 7,806 | 1,657 | 490 | 187 | 118,623 | |
| 184060 | Plant Maintenance Optimization - Transmission | 325 | | | 380 | 3,947 | 427 | 5,652 | |
| 184060 | Plant Maintenance Optimization - Distribution | 455 | | | 380 | 3,284 | 495 | 5,084 | |
| | C&M WORK SHOP | N/A | | | | | | 24,302 | |
| | | | 2,257 | 7,806 | 2,418 | 7,721 | 1,109 | 447,348 | |

REVISED 4-19-05

CA-IR-57

Ref: Direct burial Cable Replacement Projects and Programs.

Please provide copies of all feasibility studies addressing each project or program budgeted to occur in 2005.

HECO Response:

Descriptions of the following direct buried cable replacement projects and programs currently in the 2005 test year forecast are included in Attachment A:

1. Project P0000917, Village Park
2. Project P0001016, Lurline Mariposa
3. Program P1810000, Preventive Cable Replacement
4. Program P0000122, Corrective Cable Replacement

The following is general discussion on the history and current initiatives related to Direct Buried (DB) cable.

In 1998, the company initiated the Cable Cure program. This program was designed to prolong the life of our direct buried (DB) primary cables and in turn reduce failures. Installation of these DB cables began in residential subdivisions in the 1940's and was the standard for residential underground installation at that time. As these cables are buried directly in the soil, replacement is difficult. The current standard is to place cables in concrete encased PVC conduits which allows for ease of future cable replacement.

Cable curing (sometimes referred to as Reconditioning), is a life extension process that consists of injecting a silicone based fluid into the cable to restore the insulating properties of the cable jacket. Unfortunately, not all primary cables are "curable" and all secondary cables are not

CA-IR-57

Ref: Direct burial Cable Replacement Projects and Programs.

Please provide copies of all feasibility studies addressing each project or program budgeted to occur in 2005.

HECO Response:

Descriptions of the following direct buried cable replacement projects and programs currently in the 2005 test year forecast are included in Attachment A:

1. Project P0000917, Village Park
2. Project P0001016, Lurline Mariposa
3. Program P1810000, Preventive Cable Replacement
4. Program P0000122, Corrective Cable Replacement

The following is general discussion on the history and current initiatives related to Direct Buried (DB) cable.

In 1988, the company initiated the Cable Cure program. This program was designed to prolong the life of our direct buried (DB) primary cables and in turn reduce failures. Installation of these DB cables began in residential subdivisions in the 1940's and was the standard for residential underground installation at that time. As these cables are buried directly in the soil, replacement is difficult. The current standard is to place cables in concrete encased PVC conduits which allows for ease of future cable replacement.

Cable curing (sometimes referred to as Reconditioning) is a life extension process that consists of injecting a silicone based fluid into the cable to restore the insulating properties of the cable jacket. Unfortunately, not all primary cables are "curable" and all secondary cables are not

“curable”. Part of the program was to identify these sections of primary cable for future replacement. The Cable Cure Program was completed in 2004.

In 2001, the Technical Services Division of the Energy Delivery Engineering Department issued a Memorandum dated September 7, 2001, Attachment B, which provides the results of an analysis of secondary cable faults on our system. The analysis confirms a high rate of secondary cable failures and recommends a program of replacements.

The current Cable Replacement Program consists of several initiatives:

- The Vault to Vault Program is designed to replace these “uncurable” primary cables identified in the Cable Cure Program. Secondary cables are also replaced at the same time since they run in the same trenches. Attachment C, titled “Vault-to-Vault”, is a listing of the work that has been currently identified. This vault-to-vault work will be done under the Preventive Cable Replacement program - P1810000, as resources become available.
- In late 2003, the Company initiated work to reduce the number of overhead jumpers. Overhead jumpers are temporary installations of overhead cables to bypass the failed underground secondary cable to provide continued service to individual residences. As shown on Attachment D, titled “Tracking of Jumper Repair Orders”, we had a substantial number of 213 overhead jumpers at the beginning of the program. As these direct buried secondary cables age we expect failures to continue. This work is budgeted under the Corrective Cable Replacement program - P0000122.
- The final effort is the large scale replacement of primary and secondary cable in

Engineering in 2005 on other projects that will be scheduled for construction in future years.

Description of Direct Buried Cable Projects/Programs

Projects

P0000917 – Village Park Direct Buried Cable Replacement. The purpose of this project is to replace direct buried cable in the Village Park subdivision that have reached their design life expectancy. This includes the design, construction and installation of primary and secondary underground conduits and cables. This also includes the restoration of sidewalks and driveways, as well as, repaving roadways in a manner consistent with the new requirements set forth by the City & County.

P0001016 – Lurline/Mariposa Cable Replacement. The purpose of this project is to replace primary and secondary feeders that have been in service since the 1940's. Due to the age and deterioration of the direct buried cables, the area is experiencing a high rate of cable failures. The scope of the project includes the design, construction and installation of primary and secondary underground conduits and cables. This also includes the restoration of sidewalks and driveways, as well as, repaving roadways in a manner consistent with the new requirements set forth by the City & County.

Programs

P0000122 – Corrective miscellaneous cable failures. The purpose of the program is the corrective repair or replacement of underground primary, secondary, service and transmission cables, including damages due to a dig-in by outside parties. The replacement cable may be of greater capacity and/or higher voltage rating to accommodate future conditions

P181000 – Preventive miscellaneous cable failure replacement. The purpose of the program is the planned replacement of underground cables that have been identified as needing replacement due to excessive faulting.

MEMORANDUM

SUBJECT: Underground Secondary Cable Failures

September 7, 2001

BACKGROUND: Hawaiian Electric has long been concerned with the reliability of the service it provides to its customers. Our outage records over the past few years have indicated that underground (UG) cable failures are the largest (40+%) cause of outages on our system. Consequently, the Company has implemented, for the past few years, a comprehensive program of underground cable replacement and reconditioning. Although this program has been in operation in only the past few years, the improvements have been significant. Areas and circuits where the UG cables have been replaced or reconditioned have shown substantial improvement in service.

The replacement and reconditioning program has concentrated on primary distribution cables. There is no program in place to monitor the performance of our UG secondary and service cables. In recent months we have become aware of two areas where the UG secondary system in a neighborhood was suffering an unusually large amount of failures. The Distribution Reliability Team (DRT) investigated the Kahala Kua and Pearl City Vault #1404 areas and confirmed that the secondary systems in these areas were indeed failing at alarming rates. The residents at the Kahala Kua Subdivision have been complaining for several years about the poor quality of service they have been receiving. In Pearl City, at Vault #1404, the UG secondary cables were failing so often that the C&M crews had suspended cables from the street light poles in the neighborhood to maintain service to the customers. The existing UG cables were abandoned in place. The DRT proposed replacement projects for both areas. The work in Pearl City has been completed; the engineering for the Kahala Kua area is in progress.

The Kahala Kua and Pearl City incidents appeared to the DRT to be indicative of a possibly serious problem that may be emerging. The DRT felt that if the primary cables in UG areas were failing to such a degree that we had to initiate replacement and reconditioning programs, the secondary cables, which were installed at the same time as the primaries, might also be failing with increasing frequency. Our discussions with personnel in C&M, who respond to customer outages, confirmed that they also were concerned that the UG secondary cables in our system were starting to fail at an alarming rate.

As a result, the Area Reliability Improvement Subcommittee of the Distribution Reliability Team initiated a study of the failures of the underground secondary cables on our system.

ANALYSIS: We reviewed the data in C&M's Cable Failure Database. The Database showed that during the period from 1981 through the present there were 7,332 outages in the UG secondary system. There were relatively few failures in the Database prior to 1985. Therefore, we concluded that any meaningful information in the Database was probably from 1985 to the present. In addition, our review of the information showed that the majority of the failures (86.8%) were due to cable faults. As a result, we decided to focus our attention on Secondary Cable Failures from 1985 through 2000.

The results of this initial review is summarized in Table A, UG Secondary Cable Failures, 1985 Thru 2000, dated April 19, 2000. This shows that there were 6,248 secondary cable failures during the sixteen-year period from 1985 through 2000. Most (76.8%) were on direct buried cables. This indicates that older cables (current standards require cables to be placed in conduits/ducts) were deteriorating and starting to show high failure rates. Additionally, the data review showed that 63.7% of the failures were due to failure modes found most often in direct buried cable cases. This suggested that our study should next focus on areas where the UG system was older – in service twenty years or more.

We then focused on areas – neighborhoods – where we knew the UG system has been service for several years. We subdivided these areas by streets and investigated the number of secondary cable failures experienced on each of these streets for the 1985 through 2000 period. The street-by-street analysis was summarized in Summary Tables for each area. These Summary Tables, an example is shown as Table B

attached, showed the total number of secondary cable failures experienced each year on each street in the area.

In Table C we listed the annual and total (for the study period) secondary cable failures for all of the areas studied. Note that this area review shows a total of 3,907 secondary cable failures, 62.5% of the 6,248 total secondary cable failures experienced on the system during this period. Note also that our analysis focused on older areas and not the entire system, as the mode of failures indicated that older cables were experiencing the high failure rate. The ten areas that experienced the most secondary cable failures during the 1985 through 2000 study period were:

1. Aina Haina.....258 Failures
2. Waipahu.....205
3. Lunalilo Home Road197
4. Waialae Iki.....187
5. Village Park.....175
6. Newtown.....165
7. Mililani.....164
8. Makakilo162
9. Momilani155
10. Waipio155

Note that most of these Areas experienced more than ten secondary cable failures per year for the sixteen-year study period.

Our analysis broadened to attempt to determine which areas were experiencing worse problems than others. Table D shows the results of this effort. We focused on those streets that had experienced five or more failures during the study period. We developed three ratios to analyze. These were Faults Per Year, Faults Per 100 Feet (of street), and Faults Per 100 Feet Per Year. In reviewing the data we used the following criteria to decide if a street had experienced a particularly high incidence of secondary cable failures:

- a) Faults per Year : Exceeded 1.00
- b) Faults per 100 Feet of Street Length: Exceeded 0.900
- c) Faults per 100 Feet of Street Length per Year: Exceeded 0.0900

We next focused on those Areas where multiple streets exceeded one or more of these criteria. Nine Areas had at least half of its Five-Failure Streets exceeding one or more of the criteria. These Areas were:

1. Kalama Valley
2. Aina Haina
3. Hahaione Valley
4. Waialae Nui
5. Niumalu Loop
6. Kamiloiki
7. Makakilo

From the above listing, we note that six of the seven areas are in East Honolulu (Kalama Valley, Aina Haina, Hahaione Valley, Waialae Nui, Niumalu Loop, and Kamiloiki) and four of the seven areas are in Hawaii Kai, in particular.

CONCLUSION

The above analysis confirms that we are experiencing a high rate of secondary cable failures in certain sections of our system. It further shows that the more serious areas are in East Honolulu, Hawaii Kai in particular. A program of replacement is recommended.

TABLE A
UG SECONDARY CABLE FAILURES
1985 Thru 2000

April 19, 2001

| Year | Total Cble. Failures | Type of Cable Burial | | Cable Failure Cause | | | Other | | | |
|------|----------------------|----------------------|--------------|---------------------|----------|------------|------------|--------------|---------------|------------|
| | | C-D-C | D.B. | Duct | Unknown | Backfill | | Dig In | Deterioration | Termites |
| 1985 | 230 | | 172 | 58 | | 76 | 14 | 36 | 86 | 18 |
| 1986 | 429 | | 323 | 106 | | 59 | 67 | 122 | 164 | 17 |
| 1987 | 568 | | 448 | 119 | 1 | 123 | 92 | 147 | 171 | 35 |
| 1988 | 613 | | 475 | 138 | | 122 | 98 | 208 | 148 | 37 |
| 1989 | 569 | | 421 | 146 | 2 | 119 | 76 | 143 | 179 | 52 |
| 1990 | 469 | | 338 | 131 | | 89 | 78 | 133 | 138 | 31 |
| 1991 | 498 | | 365 | 132 | | 58 | 58 | 155 | 185 | 42 |
| 1992 | 352 | 1 | 247 | 103 | | 34 | 48 | 161 | 35 | 74 |
| 1993 | 305 | 1 | 233 | 71 | | 22 | 43 | 155 | 48 | 37 |
| 1994 | 404 | 1 | 326 | 76 | 1 | 31 | 43 | 248 | 35 | 47 |
| 1995 | 307 | | 259 | 48 | | 15 | 41 | 208 | 15 | 28 |
| 1996 | 526 | 2 | 432 | 92 | | 35 | 51 | 359 | 25 | 56 |
| 1997 | 358 | 1 | 281 | 76 | | 17 | 41 | 217 | 17 | 66 |
| 1998 | 184 | | 138 | 46 | | 16 | 28 | 101 | 7 | 32 |
| 1999 | 211 | | 164 | 46 | 1 | 8 | 21 | 118 | 7 | 57 |
| 2000 | 225 | | 179 | 44 | 2 | 20 | 29 | 112 | 4 | 60 |
| | 6,248 | 8 | 4,801 | 1,432 | 7 | 844 | 828 | 2,623 | 1,264 | 689 |

TABLE B
SECONDARY & SERVICE CABLE FILURES
1985 Thru 2000
Alsea Heights

| Street | 1985 | 1986 | 1987 | 1988 | 1989 | 1990 | 1991 | 1992 | 1993 | 1994 | 1995 | 1996 | 1997 | 1998 | 1999 | 2000 | Total |
|-------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-------|
| Alea Hts | 2 | | 2 | 3 | | 2 | 1 | 1 | | 1 | 1 | 1 | 1 | 2 | | | 16 |
| Akaaka | | | 1 | | | | 1 | | | | | | | | | | 5 |
| Analo | | 1 | 1 | | | | 1 | | | | | | | | | | 2 |
| Hapuu | | | 1 | | | | | | | | | | | | | | 2 |
| Hospono | 1 | | 1 | | | | 1 | | | | | | | | | | 1 |
| Holo | | 1 | 1 | | | | | 1 | | | | | | | | | 5 |
| Hokio | | | 1 | | | | | | | | | | | | | | 1 |
| Holo | | | | | | | | | 1 | | | | | | | | 1 |
| Iihee | | | 1 | | | | | | | | | | | | | | 3 |
| Kaamilo | | | 1 | | | 1 | | | | 1 | 1 | 1 | 1 | | | | 6 |
| Kahilinal | | 1 | 1 | | | 1 | | 2 | 2 | 1 | 5 | 3 | 1 | | | | 12 |
| Kaulaiahaee | | | | | | 1 | 1 | | | | | | | | | | 10 |
| Kaupili | | | | | | 1 | | | | | | | | | | | 1 |
| Kealakaha | | | 2 | | | | | | | | | | | | | | 1 |
| Kihewa | | | | | | | | 1 | | | | | | | | | 1 |
| Kuawa | | | | | | | | | | | | 1 | | | | 2 | 3 |
| Kulawai | | | | | | | | | | | 1 | | | | | | 5 |
| Lauhulu | | | | | | 1 | | | | | | | 1 | | | | 2 |
| Lauole | | | | | 1 | 1 | | | | | | | | | | | 2 |
| Lohea | | | | | | | | | | | | | | | | | 1 |
| Mahipua | | | | | | | | | | | | 1 | | | | | 1 |
| Manako | | | | | | | | | | | | | | | | | 1 |
| Neki | | | | | 1 | | | | 1 | | 1 | 1 | | | | | 5 |
| Pakalana | 1 | | | | | | | | | 1 | | | | | | | 2 |
| Pooholua | | 4 | | | | | | | | 1 | 1 | 3 | 2 | | 1 | 1 | 9 |
| Waipao | 4 | 8 | 9 | 14 | 9 | 8 | 5 | 5 | 5 | 4 | 9 | 13 | 7 | 6 | 1 | 3 | 109 |

TABLE C
 HECO SECONDARY CABLE FAILURES
 1986 Through 2000
 Listing of Areas Experiencing Secondary Cable Failures

July 30, 2001

| Area | 1985 | 1986 | 1987 | 1988 | 1989 | 1990 | 1991 | 1992 | 1993 | 1994 | 1995 | 1996 | 1997 | 1998 | 1999 | 2000 | Total |
|---------------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-------|
| Anulumanu | 1 | 5 | 5 | 0 | 6 | 7 | 8 | 5 | 1 | 3 | 3 | 2 | 3 | 1 | 1 | 4 | 55 |
| Alaea Heights | 1 | 2 | 2 | 0 | 4 | 4 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 17 |
| Alkahi Park | 2 | 2 | 7 | 3 | 4 | 1 | 4 | 5 | 2 | 1 | 6 | 2 | 2 | 2 | 2 | 2 | 47 |
| Aloha Haina | 4 | 15 | 30 | 14 | 25 | 32 | 36 | 18 | 10 | 14 | 14 | 14 | 13 | 4 | 12 | 3 | 268 |
| Crown Terrace | 3 | 3 | 4 | 9 | 3 | 1 | 2 | 4 | 2 | 2 | 0 | 1 | 3 | 0 | 1 | 1 | 39 |
| Enchanted Lakes | 3 | 0 | 3 | 3 | 3 | 1 | 4 | 6 | 3 | 6 | 4 | 3 | 8 | 0 | 0 | 3 | 50 |
| Hehalone Valley | 7 | 8 | 10 | 14 | 6 | 9 | 7 | 5 | 7 | 17 | 17 | 12 | 7 | 5 | 5 | 6 | 135 |
| Haiku | 0 | 6 | 8 | 12 | 3 | 2 | 4 | 7 | 2 | 5 | 2 | 4 | 3 | 1 | 0 | 0 | 59 |
| Halewa Heights | 4 | 8 | 9 | 14 | 9 | 8 | 5 | 5 | 5 | 4 | 9 | 13 | 7 | 5 | 1 | 3 | 109 |
| Kaliua Beach | 2 | 4 | 10 | 10 | 5 | 11 | 13 | 10 | 4 | 11 | 7 | 5 | 3 | 2 | 4 | 4 | 105 |
| Kalama Valley | 5 | 10 | 9 | 5 | 7 | 9 | 5 | 9 | 6 | 5 | 5 | 14 | 8 | 6 | 9 | 14 | 128 |
| Kamehame | 1 | 0 | 3 | 1 | 0 | 0 | 0 | 1 | 0 | 4 | 1 | 0 | 1 | 0 | 1 | 0 | 13 |
| Kamiloiki | 1 | 9 | 6 | 10 | 0 | 11 | 10 | 3 | 5 | 3 | 1 | 3 | 6 | 5 | 4 | 6 | 92 |
| Kapahulu | 3 | 3 | 6 | 4 | 5 | 8 | 8 | 2 | 0 | 2 | 1 | 6 | 2 | 1 | 3 | 1 | 55 |
| Kapunahala | 0 | 0 | 0 | 2 | 1 | 1 | 1 | 0 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6 |
| Kespuka | 0 | 2 | 3 | 4 | 3 | 1 | 1 | 1 | 2 | 0 | 0 | 0 | 2 | 1 | 1 | 2 | 24 |
| Keolu Hills | 3 | 1 | 7 | 6 | 11 | 4 | 7 | 4 | 4 | 9 | 6 | 6 | 4 | 1 | 1 | 2 | 76 |
| Kulouou | 1 | 3 | 3 | 4 | 2 | 3 | 5 | 1 | 3 | 2 | 3 | 3 | 4 | 1 | 1 | 0 | 36 |
| Lunaliio Home Road | 1 | 12 | 24 | 21 | 10 | 12 | 17 | 8 | 7 | 18 | 8 | 30 | 14 | 4 | 8 | 7 | 197 |
| Makakilo | 4 | 8 | 12 | 13 | 17 | 13 | 14 | 7 | 7 | 10 | 20 | 20 | 12 | 4 | 5 | 5 | 162 |
| Manoa | 4 | 10 | 15 | 15 | 10 | 7 | 7 | 8 | 6 | 7 | 4 | 6 | 7 | 4 | 1 | 3 | 106 |
| Mariner's Ridge | 3 | 9 | 11 | 9 | 10 | 6 | 4 | 8 | 3 | 2 | 6 | 4 | 4 | 2 | 2 | 2 | 85 |
| Maunalani Heights | 5 | 8 | 9 | 13 | 11 | 9 | 11 | 10 | 8 | 11 | 4 | 13 | 8 | 5 | 7 | 3 | 132 |
| Milliant | 3 | 10 | 11 | 22 | 16 | 15 | 11 | 5 | 8 | 12 | 11 | 11 | 13 | 4 | 5 | 5 | 164 |
| Momilani | 4 | 15 | 17 | 14 | 19 | 10 | 16 | 7 | 4 | 12 | 9 | 8 | 7 | 3 | 3 | 7 | 165 |
| Newtown | 8 | 20 | 15 | 26 | 13 | 5 | 12 | 5 | 11 | 10 | 8 | 14 | 4 | 2 | 9 | 3 | 165 |
| Ni'u | 1 | 4 | 2 | 3 | 3 | 1 | 7 | 4 | 4 | 2 | 1 | 1 | 1 | 1 | 2 | 0 | 35 |
| Numalu Loop | 3 | 4 | 7 | 5 | 17 | 5 | 6 | 3 | 5 | 7 | 4 | 13 | 6 | 2 | 4 | 10 | 101 |
| Pacific Palisades | 3 | 1 | 1 | 5 | 3 | 3 | 5 | 2 | 0 | 1 | 2 | 2 | 1 | 1 | 3 | 3 | 36 |
| Pearl City Uplands | 0 | 4 | 7 | 5 | 8 | 3 | 3 | 2 | 1 | 0 | 1 | 4 | 1 | 1 | 0 | 1 | 47 |
| Pearridge | 2 | 1 | 3 | 2 | 1 | 3 | 2 | 0 | 1 | 5 | 1 | 1 | 1 | 1 | 1 | 1 | 25 |
| Queen's Gate | 0 | 2 | 5 | 3 | 7 | 3 | 0 | 1 | 1 | 2 | 1 | 1 | 0 | 0 | 2 | 6 | 34 |
| Salt Lake | 6 | 8 | 10 | 7 | 7 | 11 | 10 | 13 | 8 | 7 | 7 | 6 | 7 | 4 | 2 | 2 | 114 |
| Village Park | 2 | 12 | 16 | 19 | 13 | 8 | 18 | 6 | 6 | 11 | 14 | 17 | 12 | 8 | 6 | 3 | 175 |
| Waialae | 1 | 0 | 0 | 1 | 0 | 0 | 1 | 0 | 1 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 5 |
| Waialae Golf Course | 1 | 1 | 2 | 2 | 1 | 2 | 1 | 0 | 3 | 1 | 0 | 1 | 0 | 1 | 2 | 0 | 21 |
| Waialae Iki | 7 | 15 | 15 | 23 | 16 | 11 | 14 | 16 | 8 | 13 | 7 | 20 | 18 | 6 | 2 | 4 | 187 |
| Waialae Kahala | 11 | 12 | 6 | 6 | 12 | 14 | 15 | 7 | 2 | 6 | 7 | 10 | 3 | 4 | 2 | 2 | 120 |
| Waialae Nui | 2 | 5 | 4 | 7 | 5 | 5 | 4 | 3 | 2 | 3 | 7 | 1 | 2 | 3 | 1 | 1 | 55 |
| Waialua Circle | 0 | 1 | 2 | 1 | 2 | 6 | 7 | 2 | 3 | 2 | 0 | 7 | 1 | 2 | 1 | 0 | 37 |
| Waipahu | 10 | 17 | 25 | 15 | 27 | 9 | 8 | 10 | 13 | 14 | 12 | 22 | 10 | 3 | 5 | 7 | 206 |
| Waipio | 5 | 9 | 15 | 20 | 15 | 8 | 7 | 6 | 9 | 6 | 3 | 14 | 14 | 9 | 10 | 5 | 153 |
| Waipio Acres | 3 | 6 | 3 | 10 | 13 | 4 | 5 | 1 | 4 | 8 | 4 | 20 | 5 | 2 | 3 | 2 | 91 |
| | 126 | 263 | 363 | 382 | 371 | 284 | 321 | 220 | 180 | 264 | 200 | 336 | 230 | 110 | 131 | 134 | 3,907 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Fits./Yr. | Fits.per 100 ft. | Fits./ 100 Ft. per Yr. |
|---------------------|-------------|-----------------------|--------------------|-----------|------------------|------------------------|
| Pearl City Uplands | Paailuna | 18 | 196 | 1.13 | 9.184 | 0.57398 |
| Village Park | Makou | 7 | 133 | 0.44 | 5.263 | 0.32895 |
| Queen's Gate | Kapunapuna | 7 | 150 | 0.44 | 4.667 | 0.29167 |
| Aina Haina | Olapa | 15 | 350 | 0.94 | 4.286 | 0.26786 |
| Kalama Valley | Eaea | 6 | 143 | 0.38 | 4.196 | 0.26224 |
| Village Park | Kunau | 6 | 145 | 0.38 | 4.138 | 0.25862 |
| Waipio Acres | Lealea | 5 | 135 | 0.31 | 3.704 | 0.23148 |
| Village Park | Kaaoki | 16 | 458 | 1.00 | 3.493 | 0.21834 |
| Waipahu | Hapanui | 8 | 295 | 0.50 | 2.712 | 0.16949 |
| Waialae Nui | Lhipali | 5 | 185 | 0.31 | 2.703 | 0.16892 |
| Waialae Iki | Kunihi | 6 | 238 | 0.38 | 2.521 | 0.15756 |
| Kamehame | Ainanani | 20 | 814 | 1.25 | 2.457 | 0.15356 |
| Kalama Valley | Papalalo | 19 | 857 | 1.19 | 2.217 | 0.13856 |
| Waialae Golf Course | Hanahanai | 10 | 462 | 0.63 | 2.165 | 0.13528 |
| Waialae Kahala | Kala | 10 | 505 | 0.63 | 1.980 | 0.12376 |
| Village Park | Kamalo | 23 | 1,183 | 1.44 | 1.944 | 0.12151 |
| Aina Haina | Papai | 22 | 1,139 | 1.38 | 1.932 | 0.12072 |
| Kalama Valley | Inuwai | 12 | 628 | 0.75 | 1.911 | 0.11943 |
| Aina Haina | Opihi | 24 | 1,258 | 1.50 | 1.908 | 0.11924 |
| Village Park | Kaapuna | 8 | 421 | 0.50 | 1.900 | 0.11876 |
| Waipahu | Hapalima | 5 | 264 | 0.31 | 1.894 | 0.11837 |
| Waialae Kahala | Black Point | 10 | 545 | 0.63 | 1.835 | 0.11468 |
| Kamehame | Oilipuu | 9 | 495 | 0.56 | 1.818 | 0.11364 |
| Salt Lake | Luapele | 25 | 1,381 | 1.56 | 1.810 | 0.11314 |
| Kamiloiki | Ninini | 12 | 685 | 0.75 | 1.752 | 0.10949 |
| Kalama Valley | Napoko | 6 | 348 | 0.38 | 1.724 | 0.10776 |
| Aiea Heights | Waipao | 10 | 611 | 0.63 | 1.637 | 0.10229 |
| Makakilo | Nohopaa | 16 | 993 | 1.00 | 1.611 | 0.10070 |
| Waipio Acres | Pililua | 5 | 313 | 0.31 | 1.597 | 0.09984 |
| Aina Haina | Makalena | 13 | 859 | 0.81 | 1.513 | 0.09459 |
| Aina Haina | East Hind | 37 | 2,495 | 2.31 | 1.483 | 0.09269 |
| Village Park | Kaiewa | 9 | 619 | 0.56 | 1.454 | 0.09087 |
| Maunalani Heights | Matsonia | 20 | 1,400 | 1.25 | 1.429 | 0.08929 |
| Village Park | Kaiao | 18 | 1,271 | 1.13 | 1.416 | 0.08851 |
| Maunalani Heights | Mariposa | 19 | 1,390 | 1.19 | 1.367 | 0.08543 |
| Manoa | Malama | 8 | 599 | 0.50 | 1.336 | 0.08347 |
| Waipahu | Ulleo | 10 | 754 | 0.63 | 1.326 | 0.08289 |
| Maunalani Heights | Lanipili | 6 | 461 | 0.38 | 1.302 | 0.08134 |
| Hahaione Valley | Kumukahi | 5 | 407 | 0.31 | 1.229 | 0.07678 |
| Makakilo | Ahikoe | 7 | 572 | 0.44 | 1.224 | 0.07649 |
| Waipio | Lumialani | 11 | 907 | 0.69 | 1.213 | 0.07580 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Ft./Yr. | Ft./per 100 ft. | Ft./ 100 Ft. per Yr. |
|-------------------|-------------|-----------------------|--------------------|---------|-----------------|----------------------|
| Wailupe Circle | Niuhi | 10 | 830 | 0.63 | 1.205 | 0.07530 |
| Kamiloiki | Kipu | 8 | 667 | 0.50 | 1.199 | 0.07496 |
| Makakilo | Lihau | 6 | 515 | 0.38 | 1.165 | 0.07282 |
| Keolu Hills | Auwaiku | 25 | 2,214 | 1.56 | 1.129 | 0.07057 |
| Kamiloiki | Wainiha | 24 | 2,210 | 1.50 | 1.086 | 0.06787 |
| Ngawtown | Lanikuakaa | 10 | 940 | 0.63 | 1.054 | 0.05549 |
| Niumalu Loop | Kukii | 12 | 1,134 | 0.75 | 1.058 | 0.06614 |
| Keolu Hills | Aulepe | 17 | 1,625 | 1.06 | 1.046 | 0.06538 |
| Waipahu | Kumuao | 6 | 586 | 0.38 | 1.024 | 0.06399 |
| Aina Haina | Oio | 23 | 2,381 | 1.44 | 0.966 | 0.06037 |
| Makakilo | Wainohia | 21 | 2,187 | 1.31 | 0.960 | 0.06001 |
| Waipio | Leko | 6 | 636 | 0.38 | 0.943 | 0.05896 |
| Salt Lake | Kahikolu | 6 | 644 | 0.38 | 0.932 | 0.05823 |
| Waipio | Lumiloke | 8 | 863 | 0.50 | 0.927 | 0.05794 |
| Aina Haina | Waihou | 10 | 1,092 | 0.63 | 0.916 | 0.05723 |
| Aiea Heights | Kihewa | 5 | 549 | 0.31 | 0.911 | 0.05692 |
| Makakilo | Nohopono | 10 | 1,103 | 0.63 | 0.907 | 0.05666 |
| Waipio Acres | Hokuloa | 11 | 1,215 | 0.69 | 0.905 | 0.05658 |
| Village Park | Maaniani | 5 | 564 | 0.31 | 0.887 | 0.05541 |
| Lunalilo Home Rd. | Kaleimamaha | 7 | 791 | 0.44 | 0.885 | 0.05531 |
| Lunalilo Home Rd. | Ahukini | 32 | 3,635 | 2.00 | 0.880 | 0.05502 |
| Waipahu | Apii | 8 | 909 | 0.50 | 0.880 | 0.05501 |
| Waipahu | Puloku | 11 | 1,266 | 0.69 | 0.869 | 0.05430 |
| Waialae Iki | Ihi Loa | 30 | 3,498 | 1.88 | 0.858 | 0.05360 |
| Maunalani Heights | Monterey | 12 | 1,439 | 0.75 | 0.834 | 0.05212 |
| Waialae Iki | Nalulu | 5 | 605 | 0.31 | 0.826 | 0.05165 |
| Waipahu | Hiahia | 25 | 3,029 | 1.56 | 0.825 | 0.05158 |
| Momilani | Hookahua | 5 | 611 | 0.31 | 0.818 | 0.05115 |
| Waialae Kahala | Waiohinu | 5 | 616 | 0.31 | 0.812 | 0.05073 |
| Waialae Iki | Hoaina | 14 | 1,727 | 0.88 | 0.811 | 0.05067 |
| Momilani | Hoohonua | 18 | 2,251 | 1.13 | 0.800 | 0.04998 |
| Kalama Valley | Olowalu | 9 | 1,131 | 0.56 | 0.796 | 0.04973 |
| Mililani | Lauaki | 7 | 882 | 0.44 | 0.794 | 0.04960 |
| Manoa | Komaia | 6 | 759 | 0.38 | 0.791 | 0.04941 |
| Maunalani Heights | Mana | 5 | 640 | 0.31 | 0.781 | 0.04883 |
| Niumalu Loop | Niumalu | 42 | 5,576 | 2.63 | 0.753 | 0.04708 |
| Kamiloiki | Waioli | 16 | 2,140 | 1.00 | 0.748 | 0.04673 |
| Niumalu Loop | Kamilo | 21 | 2,853 | 1.31 | 0.736 | 0.04600 |
| Waipio Acres | Hakupokano | 10 | 1,360 | 0.63 | 0.735 | 0.04596 |
| Makakilo | Moaka | 5 | 681 | 0.31 | 0.734 | 0.04589 |
| Mililani | Ulukoa | 5 | 689 | 0.31 | 0.726 | 0.04536 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Ft./Yr. | Ft.s.per 100 ft. | Ft.s/ 100 Ft. per Yr. |
|---------------------|------------|-----------------------|--------------------|---------|------------------|-----------------------|
| Waipio | Kahuli | 6 | 850 | 0.38 | 0.706 | 0.04412 |
| Momilani | Hoomaike | 16 | 2,306 | 1.00 | 0.694 | 0.04337 |
| Kalama Valley | Kaeleku | 15 | 2,169 | 0.94 | 0.692 | 0.04322 |
| Kailua Beach | Kuumele | 7 | 1,017 | 0.44 | 0.688 | 0.04302 |
| Village Park | Kehela | 5 | 728 | 0.31 | 0.687 | 0.04293 |
| Village Park | Nolupe | 7 | 1,020 | 0.44 | 0.686 | 0.04288 |
| Ahuimanu | Hui Alala | 8 | 1,184 | 0.50 | 0.676 | 0.04223 |
| Makakilo | Nohona | 14 | 2,090 | 0.88 | 0.670 | 0.04187 |
| Makakilo | Uhiuala | 7 | 1,063 | 0.44 | 0.659 | 0.04116 |
| Salt Lake | Ala Hinalo | 7 | 1,063 | 0.44 | 0.659 | 0.04116 |
| Newtown | Apelekoka | 6 | 945 | 0.38 | 0.635 | 0.03968 |
| Mariner's Ridge | Kaopulu | 5 | 797 | 0.31 | 0.627 | 0.03921 |
| Wailupe Circle | Wailupe | 24 | 3,883 | 1.50 | 0.618 | 0.03863 |
| Hahaione Valley | Ainapo | 25 | 4,085 | 1.56 | 0.612 | 0.03825 |
| Aiea Heights | Kahilina | 10 | 1,646 | 0.63 | 0.608 | 0.03797 |
| Makakilo | Akaawa | 7 | 1,166 | 0.44 | 0.600 | 0.03752 |
| Mililani | Kuaie | 10 | 1,679 | 0.63 | 0.596 | 0.03722 |
| Newtown | Puailima | 8 | 1,344 | 0.50 | 0.595 | 0.03720 |
| Niumalu Loop | Naakea | 7 | 1,176 | 0.44 | 0.595 | 0.03720 |
| Newtown | Lania | 9 | 1,515 | 0.56 | 0.594 | 0.03713 |
| Waipahu | Hiapaiole | 12 | 2,029 | 0.75 | 0.591 | 0.03696 |
| Makakilo | Palailai | 37 | 6,264 | 2.31 | 0.591 | 0.03692 |
| Waipio | Manino | 5 | 852 | 0.31 | 0.587 | 0.03668 |
| Kuliouou | Paiko | 7 | 1,196 | 0.44 | 0.585 | 0.03658 |
| Aiea Heights | Pooholua | 9 | 1,559 | 0.56 | 0.577 | 0.03608 |
| Waialae Golf Course | Ehupua | 7 | 1,216 | 0.44 | 0.576 | 0.03598 |
| Village Park | Kaaka | 15 | 2,633 | 0.94 | 0.570 | 0.03561 |
| Aiea Heights | Neki | 5 | 883 | 0.31 | 0.566 | 0.03539 |
| Lunalilo Home Rd. | Kalanipuu | 22 | 3,921 | 1.38 | 0.561 | 0.03507 |
| Waipio Acres | Alaalaa | 9 | 1,630 | 0.56 | 0.552 | 0.03451 |
| Momilani | Hoono | 6 | 1,104 | 0.38 | 0.543 | 0.03397 |
| Momilani | Hooiki | 21 | 3,882 | 1.31 | 0.541 | 0.03381 |
| Aina Haina | Nenu | 11 | 2,043 | 0.69 | 0.538 | 0.03365 |
| Newtown | Puaalii | 26 | 4,880 | 1.63 | 0.533 | 0.03330 |
| Waipio | Lumipolu | 12 | 2,267 | 0.75 | 0.529 | 0.03308 |
| Haiku | Ka Hanahou | 20 | 3,809 | 1.25 | 0.525 | 0.03282 |
| Maunalani Heights | Lurline | 12 | 2,297 | 0.75 | 0.522 | 0.03265 |
| Lunalilo Home Rd. | Kekauloahi | 7 | 1,351 | 0.44 | 0.518 | 0.03238 |
| Waipahu | Kuakahi | 6 | 1,169 | 0.38 | 0.513 | 0.03208 |
| Maunalani Heights | Maunalani | 13 | 2,567 | 0.81 | 0.506 | 0.03165 |
| Waipio | Meahale | 8 | 1,585 | 0.50 | 0.505 | 0.03155 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Fits./Yr. | Fits.per 100 ft. | Fits/ 100 Ft. per Yr. |
|---------------------|--------------|-----------------------|--------------------|-----------|------------------|-----------------------|
| Aikahi Park | Kaimalino | 11 | 2,192 | 0.69 | 0.502 | 0.03136 |
| Waialae Iki | Kihi | 8 | 1,601 | 0.50 | 0.500 | 0.03123 |
| Hahaione Valley | Opihikao | 25 | 5,051 | 1.56 | 0.495 | 0.03093 |
| Kamiloiki | Kuahono | 5 | 1,019 | 0.31 | 0.491 | 0.03067 |
| Pearl City Uplands | Paaaina | 6 | 1,252 | 0.38 | 0.479 | 0.02995 |
| Aina Haina | Kiholo | 8 | 1,575 | 0.50 | 0.477 | 0.02980 |
| Waipio | Lumihoahu | 19 | 4,012 | 1.19 | 0.474 | 0.02960 |
| Mariner's Ridge | Makaa | 20 | 4,281 | 1.25 | 0.467 | 0.02920 |
| Waialae Iki | Kahalakua | 5 | 1,071 | 0.31 | 0.467 | 0.02918 |
| Waipio Acres | Kawau | 5 | 1,071 | 0.31 | 0.467 | 0.02918 |
| Kalama Valley | Kekaa | 7 | 1,514 | 0.44 | 0.462 | 0.02890 |
| Kamehame | Kekaa | 7 | 1,514 | 0.44 | 0.462 | 0.02890 |
| Waipahu | Halelehua | 14 | 3,033 | 0.88 | 0.462 | 0.02885 |
| Pearl City Uplands | Lanikeha | 7 | 1,580 | 0.44 | 0.443 | 0.02769 |
| Waipio | Pulai | 5 | 1,143 | 0.31 | 0.437 | 0.02734 |
| Waialae Iki | Nuna | 5 | 1,146 | 0.31 | 0.436 | 0.02727 |
| Waipio Acres | Nawenewene | 6 | 1,386 | 0.38 | 0.433 | 0.02706 |
| Mililani | Poloahilani | 6 | 1,393 | 0.38 | 0.431 | 0.02692 |
| Kailua Beach | Kuukama | 10 | 2,335 | 0.63 | 0.428 | 0.02677 |
| Waipahu | Hapapa | 6 | 1,413 | 0.38 | 0.425 | 0.02654 |
| Pearlridge | Palula | 7 | 1,674 | 0.44 | 0.418 | 0.02614 |
| Hahaione Valley | Hahaione | 28 | 6,704 | 1.75 | 0.418 | 0.02610 |
| Salt Lake | Ala Napunani | 27 | 6,475 | 1.69 | 0.417 | 0.02606 |
| Hahaione Valley | Ainahou | 10 | 2,427 | 0.63 | 0.412 | 0.02575 |
| Mariner's Ridge | Kaahue | 11 | 2,706 | 0.69 | 0.407 | 0.02541 |
| Lunalilo Home Rd. | Nuulolo | 7 | 1,744 | 0.44 | 0.401 | 0.02509 |
| Waipio | Lumikula | 19 | 4,865 | 1.19 | 0.391 | 0.02441 |
| Aina Haina | Lawelawe | 16 | 4,120 | 1.00 | 0.388 | 0.02427 |
| Salt Lake | Ala Aloalo | 8 | 2,087 | 0.50 | 0.383 | 0.02396 |
| Newtown | Kupukupu | 9 | 2,377 | 0.56 | 0.379 | 0.02366 |
| Aina Haina | Ailuna | 9 | 2,378 | 0.56 | 0.378 | 0.02365 |
| Waialae Iki | Kumakani | 6 | 1,619 | 0.38 | 0.371 | 0.02316 |
| Waialae Nui | Alaeloa | 9 | 2,437 | 0.56 | 0.369 | 0.02308 |
| Kapahulu | Esther | 7 | 1,950 | 0.44 | 0.359 | 0.02244 |
| Waipahu | Hoomakoa | 7 | 1,950 | 0.44 | 0.359 | 0.02244 |
| Kalama Valley | Honokahua | 18 | 5,131 | 1.13 | 0.351 | 0.02193 |
| Mililani | Maiaku | 9 | 2,589 | 0.56 | 0.348 | 0.02173 |
| Waialae Golf Course | Alaweo | 6 | 1,732 | 0.38 | 0.346 | 0.02165 |
| Waipahu | Kuhaulua | 13 | 3,842 | 0.81 | 0.338 | 0.02115 |
| Kamiloiki | Kalapaki | 7 | 2,085 | 0.44 | 0.336 | 0.02098 |
| Lunalilo Home Rd. | Aipo | 15 | 4,476 | 0.94 | 0.335 | 0.02095 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | FIts./Yr. | FIts.per 100 ft. | FIts./ 100 Ft. per Yr. |
|---------------------|-------------------|-----------------------|--------------------|-----------|------------------|------------------------|
| Village Park | Alapine | 6 | 1,840 | 0.38 | 0.326 | 0.02038 |
| Maunalani Heights | Paula | 12 | 3,682 | 0.75 | 0.326 | 0.02037 |
| Waialae Golf Course | Analii | 7 | 2,192 | 0.44 | 0.319 | 0.01996 |
| Kamiloiki | Maniniholo | 9 | 2,832 | 0.56 | 0.318 | 0.01986 |
| Keolu Hills | Aupupu | 8 | 2,535 | 0.50 | 0.316 | 0.01972 |
| Waialae Kahala | Makaiwa | 9 | 2,919 | 0.56 | 0.308 | 0.01927 |
| Kapahulu | Duval | 6 | 1,948 | 0.38 | 0.308 | 0.01925 |
| Waipahu | Hinaea | 7 | 2,284 | 0.44 | 0.306 | 0.01915 |
| Waipahu | Kipou | 17 | 5,718 | 1.06 | 0.297 | 0.01858 |
| Newtown | Ainanui | 7 | 2,372 | 0.44 | 0.295 | 0.01844 |
| Lunalilo Home Rd. | Kalalea | 9 | 3,084 | 0.56 | 0.292 | 0.01824 |
| Mariner's Ridge | Kaumoku | 5 | 1,724 | 0.31 | 0.290 | 0.01813 |
| Village Park | Kime | 7 | 2,468 | 0.44 | 0.284 | 0.01773 |
| Manoa | Keahi | 6 | 2,145 | 0.38 | 0.280 | 0.01748 |
| Kailua Beach | Kailua Rd. | 16 | 5,790 | 1.00 | 0.276 | 0.01727 |
| Manoa | Huelani | 7 | 2,542 | 0.44 | 0.275 | 0.01721 |
| Aina Haina | Hao | 19 | 6,920 | 1.19 | 0.275 | 0.01716 |
| Waialae Iki | Kamole | 9 | 3,292 | 0.56 | 0.273 | 0.01709 |
| Pacific Palisades | Akepa | 8 | 3,028 | 0.50 | 0.264 | 0.01651 |
| Kamehame | Kahului | 8 | 3,168 | 0.50 | 0.253 | 0.01578 |
| Ahuimanu | Hui Uili | 7 | 2,821 | 0.44 | 0.248 | 0.01551 |
| Kapahulu | Hayden | 6 | 2,443 | 0.38 | 0.246 | 0.01535 |
| Manoa | Woodlawn | 11 | 4,560 | 0.69 | 0.241 | 0.01508 |
| Kalama Valley | Mokuhano | 10 | 4,165 | 0.63 | 0.240 | 0.01501 |
| Waialae Nui | Halekoa | 30 | 12,584 | 1.88 | 0.238 | 0.01490 |
| Niu | Anolani | 6 | 2,526 | 0.38 | 0.238 | 0.01485 |
| Kuliouou | Summer | 5 | 2,122 | 0.31 | 0.236 | 0.01473 |
| Waialae Golf Course | Waiholo | 9 | 3,824 | 0.56 | 0.235 | 0.01471 |
| Momilani | Hoomalu | 17 | 7,467 | 1.06 | 0.228 | 0.01423 |
| Lunalilo Home Rd. | Lunalilo Home Rd. | 44 | 19,345 | 2.75 | 0.227 | 0.01422 |
| Queen's Gate | Makaaola | 6 | 2,708 | 0.38 | 0.222 | 0.01385 |
| Kalama Valley | Kahului | 7 | 3,168 | 0.44 | 0.221 | 0.01381 |
| Waialae Iki | Laukahi | 25 | 11,424 | 1.56 | 0.219 | 0.01368 |
| Hahaione Valley | Kawaihae | 10 | 4,661 | 0.63 | 0.215 | 0.01341 |
| Miiiani | Kaholo | 6 | 2,838 | 0.38 | 0.211 | 0.01321 |
| Lunalilo Home Rd. | Kaumakami | 15 | 7,177 | 0.94 | 0.209 | 0.01306 |
| Mariner's Ridge | Kaluanui | 16 | 7,698 | 1.00 | 0.208 | 0.01299 |
| Aikahi Park | Aikahi | 12 | 5,819 | 0.75 | 0.206 | 0.01289 |
| Waialae Iki | Poola | 19 | 9,225 | 1.19 | 0.206 | 0.01287 |
| Newtown | Piki | 9 | 4,416 | 0.56 | 0.204 | 0.01274 |
| Niu | Haleola | 12 | 5,898 | 0.75 | 0.203 | 0.01272 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Ft./Yr. | Ft./per 100 ft. | Ft./ 100 Ft. per Yr. |
|-------------------|------------|-----------------------|--------------------|---------|-----------------|----------------------|
| Kuliouou | Kuliouou | 12 | 6,067 | 0.75 | 0.198 | 0.01236 |
| Waialae Kahala | Aukai | 12 | 6,161 | 0.75 | 0.195 | 0.01217 |
| Aiea Heights | Hoio | 5 | 2,688 | 0.31 | 0.186 | 0.01163 |
| Maunalani Heights | Sierra | 22 | 11,992 | 1.38 | 0.183 | 0.01147 |
| Aina Haina | Hind Iuka | 11 | 6,058 | 0.69 | 0.182 | 0.01135 |
| Ahuimanu | Alawiki | 5 | 2,807 | 0.31 | 0.178 | 0.01113 |
| Kamehame | Kamehame | 9 | 5,147 | 0.56 | 0.175 | 0.01093 |
| Village Park | Kaaholo | 14 | 8,166 | 0.88 | 0.171 | 0.01072 |
| Lunalilo Home Rd. | Anapalau | 5 | 2,998 | 0.31 | 0.167 | 0.01042 |
| Manoa | Oahu | 17 | 10,471 | 1.06 | 0.162 | 0.01015 |
| Aiea Heights | Akaaka | 5 | 3,162 | 0.31 | 0.158 | 0.00988 |
| Lunalilo Home Rd. | Kekupua | 5 | 3,219 | 0.31 | 0.155 | 0.00971 |
| Kapahulu | Campbell | 6 | 3,988 | 0.38 | 0.150 | 0.00940 |
| Aiea Heights | Kaamilo | 12 | 8,246 | 0.75 | 0.146 | 0.00910 |
| Mililani | Paikauhale | 5 | 3,437 | 0.31 | 0.145 | 0.00909 |
| Waialae Kahala | Kahala | 11 | 7,799 | 0.69 | 0.141 | 0.00882 |
| Momilani | Hohai | 10 | 7,217 | 0.63 | 0.139 | 0.00866 |
| Haiku | Haiku | 9 | 6,501 | 0.56 | 0.138 | 0.00865 |
| Queen's Gate | Kealahou | 14 | 10,113 | 0.88 | 0.138 | 0.00865 |
| Aiea Heights | Iliee | 6 | 4,369 | 0.38 | 0.137 | 0.00858 |
| Waipio | Lumiauau | 14 | 10,440 | 0.88 | 0.134 | 0.00838 |
| Enchanted Lake | Akumu | 7 | 5,311 | 0.44 | 0.132 | 0.00824 |
| Waipahu | Hiapo | 8 | 6,226 | 0.50 | 0.128 | 0.00803 |
| Aikahi Park | Mokapu | 10 | 7,814 | 0.63 | 0.128 | 0.00800 |
| Aiea Heights | Aiea Hts | 16 | 12,537 | 1.00 | 0.128 | 0.00798 |
| Crown Terrace | Heeia | 6 | 4,702 | 0.38 | 0.128 | 0.00798 |
| Momilani | Hooehulu | 8 | 6,713 | 0.50 | 0.119 | 0.00745 |
| Waialae Kahala | Kolohala | 6 | 5,039 | 0.38 | 0.119 | 0.00744 |
| Niu | Halemaumau | 5 | 4,343 | 0.31 | 0.115 | 0.00720 |
| Manoa | Manoa | 15 | 13,115 | 0.94 | 0.114 | 0.00715 |
| Kailua Beach | Kaha | 6 | 5,299 | 0.38 | 0.113 | 0.00708 |
| Waialae Kahala | Kilauea | 13 | 11,873 | 0.81 | 0.109 | 0.00684 |
| Kailua Beach | Kailuana | 5 | 4,642 | 0.31 | 0.108 | 0.00673 |
| Newtown | Kilinoe | 5 | 4,846 | 0.31 | 0.103 | 0.00645 |
| Momilani | Hoomoana | 6 | 5,829 | 0.38 | 0.103 | 0.00643 |
| Newtown | Hapaki | 7 | 6,841 | 0.44 | 0.102 | 0.00640 |
| Kapahulu | Winam | 5 | 5,101 | 0.31 | 0.098 | 0.00613 |
| Waialae Kahala | Hunakai | 7 | 7,653 | 0.44 | 0.091 | 0.00572 |
| Mililani | Kuahelani | 14 | 15,388 | 0.88 | 0.091 | 0.00569 |
| Pearlridge | Kaonohi | 13 | 14,797 | 0.81 | 0.088 | 0.00549 |
| Kailua Beach | Kainalu | 8 | 9,260 | 0.50 | 0.086 | 0.00540 |

TABLE D
HECO UNDERGROUND SECONDARY CABLE FAILURES
1985 Through 2000
Listing of Streets Suffering More Than Five Failures

July 30, 2001

| Area | Street | No. Of Cable Failures | Approx. St. Length | Fits./Yr. | Fits.per 100 ft. | Fits./ 100 Ft. per Yr. |
|----------------|----------------|-----------------------|--------------------|-----------|------------------|------------------------|
| Haiku | Kahuhipa | 5 | 6,118 | 0.31 | 0.082 | 0.00511 |
| Haiku | Lilipuna | 10 | 12,579 | 0.63 | 0.079 | 0.00497 |
| Enchanted Lake | Keolu | 14 | 17,964 | 0.88 | 0.078 | 0.00487 |
| Keolu Hills | Keolu | 14 | 17,964 | 0.88 | 0.078 | 0.00487 |
| Kailua Beach | Kalaheo | 9 | 12,316 | 0.56 | 0.073 | 0.00457 |
| Mililani | Ananā | 5 | 7,161 | 0.31 | 0.070 | 0.00430 |
| Momilani | Hoolaulea | 7 | 10,924 | 0.44 | 0.064 | 0.00400 |
| Newtown | Kaahale | 6 | 9,500 | 0.38 | 0.063 | 0.00395 |
| Makakilo | Makakilo | 8 | 13,344 | 0.50 | 0.060 | 0.00375 |
| Salt Lake | Likini | 10 | 17,613 | 0.63 | 0.057 | 0.00355 |
| Niualu Loop | Hawaii Kai Dr. | 13 | 23,516 | 0.81 | 0.055 | 0.00346 |
| Waialae Kahala | Kalanianaʻole | 10 | 19,880 | 0.63 | 0.050 | 0.00314 |
| Village Park | Kupuna | 5 | 10,181 | 0.31 | 0.049 | 0.00307 |
| Newtown | Komo Mai | 12 | 24,529 | 0.75 | 0.049 | 0.00306 |

| Comp dt | ACT LAB HRS | ACT LAB COST | ACT MAT COST | ACT OTHER COS | TOTALS |
|---------|-------------|--------------|--------------|---------------|-----------|
| 1999 | 12,620 | 422,856 | 150,973 | 647,996 | 1,221,825 |
| 2000 | 14,954 | 548,772 | 187,705 | 836,678 | 1,573,155 |
| 2001 | 10,684 | 404,114 | 77,538 | 437,901 | 919,552 |
| 2002 | 3,974 | 152,783 | 51,866 | 157,201 | 361,850 |

002 up to 03/31

VAULT TO VAULT

| RITY | SUBDIVISION | FROM | STREET | TO | STREET | NEW DUCT LENGTH |
|------|--------------------|-------------|-------------|--------|---------------|-----------------|
| | MOMILANI | V1931 | HOONA PL | V1932 | HOONA ST | 490 |
| | MOMILANI | V1932 | HOONA ST | V1933 | HOOLAULEA ST | 323 |
| | MANANA | V2087 | NOELANI ST | V2088 | PAAAINA ST | 250 |
| | MANANA | V2104 | PALAMOI ST | V2105 | PALAMOI ST | 515 |
| | MOMILANI | V3415 | HOOHULU ST | V3416 | HOOHULU ST | 310 |
| | MOMILANI | V3409 | KOMO MAI DR | V2329 | HOOIA ST | 217 |
| | MOMILANI | JP29 | HOOMALU ST | V2176 | HOOMALU ST | 142 |
| | WAIALAE NUI | V1530 | KILAUJEA PL | P17X/8 | KILAUJEA AVE | 184 |
| | MAKAKILO | V4576B | LEIOLE ST | 4576A | LEIOLE ST | 814 |
| | MAKAKILO | V4532B | KAIUALU PL | 4576A | UHIULA ST | 100 |
| | MAKAKILO | V2912 | WAINOHIA ST | V2645 | WAINOHIA WAY | 150 |
| | MAKAKILO | V2642 | NOHONA PL | V2907 | MOAKA ST | 250 |
| | MAKAKILO | V2910 | MOAKA ST | V2907 | MOAKA ST | 305 |
| | MAKAKILO | V2908 | KOHUPONO ST | P7 | AAHUALII ST | 300 |
| | HAWAII LOA RIDGE | V4995N | MAONO LP | V4995O | MAONO LP | 225 |
| | WAIMANALO RES LOTS | P8 | HULI ST | V2896 | KAAIAI ST | 250 |
| | WAIMANALO RES LOTS | V3461 | HULI ST | V5611C | MANAWAIOLA ST | 805 |
| | WAIMANALO RES LOTS | V3460 | HULI ST | V2900 | HULI ST | 391 |
| | INOAOLE | P33 | KAL HWY | V3915F | INOA ST | 404 |
| | INOAOLE | V3915E | INOA ST | V3915F | INOA ST | 381 |
| | MAKAKILO | V4757E | KALEO PL | V4757F | KALEO PL | 307 |
| | MAKAKILO | V4757D | HOOKOMO ST | V4757C | HOIKE WAY | 150 |
| | MAKAKILO | SW'A' V4642 | MAKAKILO DR | V4782A | KIKAHA ST | 504 |

VAULT TO VAULT

| SITE NO. | PRIORITY | SUBDIVISION | FROM | STREET | TO | STREET | NEW DUCT LENGTH |
|----------|----------|---------------|-------------|--------------|--------|---------------|-----------------|
| 24 | 3 | WAIALAE IKI | V4008G | ALAWEO ST | V4008H | ALAWEO ST | 181 |
| 25 | 3 | WAIALAE IKI | V4008H | ALAWEO ST | V4008I | HAWANE PL | 365 |
| 26 | 3 | WAIALAE IKI | V4008C | KIHI ST | V4008D | KIHI ST | 338 |
| 27 | 3 | WAIALAE IKI | V1760 | POOLA ST | V1761 | POOLA ST | 590 |
| 28 | 3 | WAIALAE IKI | V1763 | POOLA ST | V1764 | PALAOLE PL | 460 |
| 29 | 3 | WAIALAE IKI | SW'A' V4009 | KIHI ST | V6381 | LAUKAHI ST | 461 |
| 30 | 3 | WAIALAE IKI | SW'A' V4009 | KIHI ST | V450N | LAUKAHI PL | 805 |
| 31 | 3 | WAIALAE IKI | SW'A' V4009 | KIHI ST | V450M | NALULU PL | 450 |
| 32 | 3 | WAIALAE IKI | V450Y | LAUKAHI ST | V450Z | LAUKAHI ST | 326 |
| 33 | 3 | WAIALAE IKI | V450T | LAUKAHI ST | P2/50 | | 600 |
| 34 | 3 | WAIALAE IKI | V450F | HOAINA ST | V6430 | HOAINA ST | 110 |
| 35 | 3 | WAIANAE KAI | V3853L | HOKUUKALI ST | V3853K | HOKUUKALI ST | 363 |
| 36 | 3 | WAIANAE KAI | V3853A | HOKUPAA ST | V3853B | HOKUPAA ST | 322 |
| 37 | 3 | POKAI BAY EST | V3595J | INIKI PL | V3595I | KAWILI ST | 120 |
| 38 | 3 | POKAI BAY EST | V3595J | INIKI PL | V3595K | HALE EKAHI DR | 350 |
| 39 | 3 | SURF AND SAND | V2571 | KIPAIPAI PL | V2572 | KIPAHELE PL | 310 |
| 40 | 3 | SURF AND SAND | V2572 | KIPAHELE PL | P13 | MOHIHI ST | 645 |
| 41 | 3 | SEAVIEW | V2238 | LUMIAUUAU ST | P9 | LUMIAINA ST | 389 |
| 42 | 3 | SEAVIEW | V2238 | LUMIAUUAU ST | V2239 | LUMIAUUAU ST | 406 |
| 43 | 3 | SEAVIEW | V2245 | LUMIPOLU ST | V2246 | LUMIKULA ST | 240 |
| 44 | 4 | DOLE ESTATES | V4981B | KILEA PL | P23 | EAMES ST | 214 |
| 45 | 4 | HOLIDAY CITY | V1619 | HOOLI PL | V1617 | HOOLI CIRCLE | 250 |
| 46 | 4 | HOLIDAY CITY | V1606 | HOOLI CIRCLE | V1607 | HOOLI CIRCLE | 396 |
| 47 | 4 | NIU VALLEY | V5089E | HOHI PL | V5089G | HALEOLA ST | 970 |

VAULT TO VAULT

| FEET | NEW DUCT LENGTH |
|--------|-----------------------|
| AST | 288 |
| AST | 370 |
| HI ST | 511 |
| PL | 700 |
| PL | 940 |
| EST | 330 |
| AST | 163 |
| KUST | 250 |
| NI PL | 340 |
| HE ST | 350 |
| UST | 375 |
| EST | 345 |
| UPL | 350 |
| UST | 400 |
| EST | 520 |
| VA ST | 425 |
| LA PL | 300 |
| LA PL | 395 |
| AE ST | 362 |
| AE ST | 544 |
| AE ST | 307 |
| WA PL | 394 |
| WA PL | 295 |
| JLU ST | 395 |
| AST | 408 |

27,484 LF Total

Tracking of Jumper Repair Orders

| <u>Reporting Period Ending</u> | <u>RO's Received</u> | <u>RO's Cleared</u> | <u>RO's Outstanding</u> |
|------------------------------------|--------------------------|-------------------------|-----------------------------|
| 9/19/2003 | 37 | 44 | 213 |
| 9/26/2003 | 9 | 10 | 215 |
| 10/17/2003 | 7 | 14 | 209 |
| 10/31/2003 | 7 | 18 | 198 |
| 11/17/2003 | 4 | 17 | 185 |
| 11/21/2003 | 11 | 7 | 189 |
| 12/6/2003 | 39 | 12 | 216 |
| 12/15/2003 | 41 | 7 | 250 |
| 1/8/2004 | 172 | 37 | 385 |
| 1/19/2004 | 15 | 28 | 407 |
| 1/31/2004 | 28 | 29 | 400 |
| 2/6/2004 | 27 | 13 | 418 |
| 2/13/2004 | 16 | 20 | 414 |
| 2/20/2004 | 17 | 24 | 410 |
| 2/27/2004 | 3 | 36 | 377 |
| 3/5/2004 | 47 | 31 | 393 |
| 3/12/2004 | 32 | 16 | 409 |
| 3/19/2004 | 34 | 31 | 412 |
| 3/26/2004 | 3 | 17 | 398 |
| 4/2/2004 | 22 | 28 | 392 |
| 4/9/2004 | 2 | 19 | 378 |
| 4/16/2004 | 0 | 28 | 350 |
| 4/23/2004 | 3 | 24 | 329 |
| 4/30/2004 | 0 | 10 | 319 |
| 5/7/2004 | 0 | 24 | 295 |
| 5/14/2004 | 0 | 22 | 273 |
| 5/21/2004 | 0 | 20 | 253 |
| 5/28/2004 | 0 | 15 | 238 |
| 6/4/2004 | 0 | 30 | 209 |

Tracking of Jumper Repair Orders

| <u>Reporting Period Ending</u> | <u>RO's Received</u> | <u>RO's Cleared</u> | <u>RO's Outstanding</u> |
|------------------------------------|--------------------------|-------------------------|-----------------------------|
| 6/11/2004 | 0 | 19 | 190 |
| 6/18/2004 | 86 | 44 | 232 |
| 6/25/2004 | 14 | 27 | 219 |
| 7/2/2004 | 0 | 15 | 214 |
| 7/9/2004 | 14 | 33 | 195 |
| 7/16/2004 | 2 | 29 | 168 |
| 7/23/2004 | 4 | 32 | 140 |
| 7/30/2004 | 4 | 22 | 122 |
| 8/6/2004 | 21 | 15 | 128 |
| 8/13/2004 | 6 | 12 | 122 |
| 8/20/2004 | 5 | 16 | 111 |
| 8/27/2004 | 7 | 16 | 102 |
| 9/3/2004 | 8 | 37 | 73 |
| 9/10/2004 | 6 | 16 | 63 |
| 9/17/2004 | 7 | 12 | 58 |
| 9/24/2004 | 5 | 13 | 50 |
| 10/1/2004 | 0 | 8 | 42 |
| 10/8/2004 | 4 | 5 | 41 |
| 10/15/2004 | 5 | 6 | 40 |
| 10/22/2004 | 4 | 9 | 35 |
| 10/29/2004 | 9 | 4 | 40 |
| 11/5/2004 | 11 | 4 | 47 |
| 11/12/2004 | 37 | 3 | 81 |
| 11/19/2004 | 13 | 7 | 87 |
| 11/26/2004 | 15 | 2 | 100 |
| 12/3/2004 | 22 | 9 | 113 |
| 12/10/2004 | 11 | 33 | 91 |
| 12/17/2004 | 10 | 7 | 94 |
| 12/24/2004 | 13 | 1 | 106 |

Tracking of Jumper Repair Orders

| <u>Reporting Period Ending</u> | <u>RO's Received</u> | <u>RO's Cleared</u> | <u>RO's Outstanding</u> |
|------------------------------------|--------------------------|-------------------------|-----------------------------|
| 12/31/2004 | 22 | 5 | 123 |
| 1/7/2005 | 18 | 1 | 140 |
| 1/14/2005 | 21 | 23 | 138 |
| 1/21/2005 | 10 | 22 | 126 |
| 1/28/2005 | 14 | 7 | 133 |
| 2/4/2005 | 13 | 4 | 142 |

Total **1,017** **1,149**

CA-IR-58

Ref: T&D Inventory.

Please provide the following regarding T&D inventory:

- a. The actual calculations supporting the 2005 T&D materials inventory level as discussed at page 21.
- b. The actual T&D materials inventory balance for each month beginning January 2003 to 2005 to-date.

HECO Response:

- a. 2005 projected total inventory issues were calculated using a six-year average of annual total issues PLUS 5.4% in anticipation of higher material costs and increased issue volume.

| | Total Issues |
|------|--------------|
| 1999 | \$6,172,459 |
| 2000 | \$6,755,658 |
| 2001 | \$5,921,076 |
| 2002 | \$6,065,816 |
| 2003 | \$6,584,028 |
| 2004 | \$6,913,671 |

Six-year average = \$6,402,118 (PLUS 5.4% increase) = \$6,748,850 projected 2005 total inventory issues

The following turn ratio goal was set as a target, to reflect inventory management efficiency:
2005 turn ratio goal: 1.30

HECO uses the following formula to calculate a 12-month turn ratio:
12-months' total issues (/) 12-month average inventory value = turn ratio

Therefore:
12-months' total issues (/) turn ratio = 12-month average inventory value

2005 projected total issues (/) 2005 turn ratio goal = 2005 projected 12-month average inventory value

\$6,748,850 (projected 2005 issues) / 1.30 goal = \$5,191,423 projected 2005 average inventory value

- b. The following chart documents the T&D materials inventory balance from January 2003

through March 2005.

| T&D Material | | | |
|-------------------------|------------------------------------|----------------------|------------------------------------|
| MONTH END | ENDING INVENTORY \$ | MONTH END | ENDING INVENTORY \$ |
| Jan-03 | \$4,676,917 | Jan-04 | \$5,632,235 |
| Feb-03 | \$4,651,684 | Feb-04 | \$5,513,756 |
| Mar-03 | \$4,754,914 | Mar-04 | \$5,461,141 |
| Apr-03 | \$4,795,430 | Apr-04 | \$5,351,595 |
| May-03 | \$5,063,388 | May-04 | \$5,525,919 |
| Jun-03 | \$5,019,248 | Jun-04 | \$5,088,368 |
| Jul-03 | \$5,060,691 | Jul-04 | \$4,983,557 |
| Aug-03 | \$5,169,724 | Aug-04 | \$4,963,956 |
| Sep-03 | \$5,477,796 | Sep-04 | \$4,864,686 |
| Oct-03 | \$5,598,981 | Oct-04 | \$4,903,388 |
| Nov-03 | \$5,614,869 | Nov-04 | \$4,980,887 |
| Dec-03 | \$5,728,651 | Dec-04 | \$5,554,439 |
| | | Jan-05 | \$5,627,891 |
| | | Feb-05 | \$5,789,384 |
| | | Mar-05 | \$5,769,308 |

CA-IR-59

Ref. T-8, page 4, lines 16-17 (T&D Expense).

The referenced testimony attributes the decrease in T&D expense from 2000 to 2003 as being “primarily due to a reduction in spending and hiring constraints that occurred following the events of September 11, 2001.” Please provide the following:

- a. With regard to T&D O&M, when did the spending reduction and hiring constraints end? Please explain.
- b. Did the spending reduction and hiring constraints result in the deferral of needed T&D **operating** costs to future periods?
 1. If so, please identify any material operational needs that were deferred.
 2. Provide an estimate of the expenses associated with the deferral and indicate when HECO incurred, or plans to incur such costs.
- c. Did the spending reduction and hiring constraints result in the deferral of needed T&D **maintenance** costs to future periods?
 1. If so, please identify any material maintenance needs that were deferred.
 2. Provide an estimate of the expenses associated with such deferral and indicate

actual costs versus 2004 budget costs. For the test year 2005, an increase in inspections is forecasted primarily due to our aging facilities and need for early identification of problems

In the System Operation Department, there was a backlog of work in the Operating Engineering division relating to the maintenance and updating of system maps, circuit drawings and switching diagrams. Also, there was an impact on the monitoring of discrepancies and field inspections to verify changes being made to maps and/or drawings. In the Instrument and Control division there was a backlog relating to meter calibration work, regulator maintenance, and equipment upgrades. Much of this backlog was addressed in 2004, as a result of the additional staff available after the filling of vacancies, and partially through contract services. This level of staffing is necessary to support on-going work. For example, as the system grows, the mappers will need to continually update electrical facilities data of new circuits, installations and equipment. This data is relied on by all areas of operations (dispatch, PTM's, etc.) to be accurate and up to date. Also, the mapping section migrated to a new G-tech technology tool which required training to ensure a smooth transition. The Instrument and Control division also needs to maintain their level of staffing to support their on-going work as well. For example, in efforts to address HECO's aging facilities and equipment, the I&C technicians and engineers are focusing their efforts on installing additional testing and monitoring equipment (Remote Terminal Units, BMI's, MOSCAD's, etc.) and upgrading from electromagnetic to digital technologies. They also service the EMS system UPS, EMS/DSS hardware.

The estimated costs associated with filling these vacancies in 2004 was

approximately \$364,000 (based on labor costs associated with the hiring of an Instrument & Control (I&C) Technician in January; Mapping Supervisor and I&C Engineer in June; Electric Facilities Management System Technician and another I&C Technician in November; and outside contractor for mapping services during June – December. The portion of this cost attributable to only addressing the backlog cannot be quantified.

- c. Yes, these spending and hiring constraints did create work backlog in several areas. In the C&M Department, there was a backlog of overhead jumpers, which are installed to temporarily restore power to customers with underground services. In late 2003, the Company initiated work to address failures of secondary cables to reduce the number of overhead jumpers, with the majority of the backlog of overhead jumpers being addressed in 2004, primarily through the use of capital dollars. Please refer to CA-IR-64, Attachment A, program P0000122 – Corrective miscellaneous cable failures, for a comparison of 2004 actual costs versus 2004 budget costs.

In the System Operation Department, due to a lack of staffing in the Instrument and Control and Substation Divisions, baseline maintenance schedules were modified as work was handled on a more reactive versus proactive basis. For the Instrument and Control Division this affected maintenance on fault detection equipment and other power quality monitoring. In the Substation Division the work affected was transformer and breaker maintenance and repair. For both areas there was a greater lag in the timeliness of equipment upgrades and repair work. Simultaneously with additional plant being added, there is now more plant and equipment to maintain going forward. Some of the backlog was addressed in 2004 with the staff added by the filling of vacancies. This level of staffing is necessary to support on-going work. For example, in efforts to address

HECO's aging facilities and equipment, the I&C technicians and engineers are focusing their efforts on installing additional testing and monitoring equipment (Remote Terminal Units, BMI's, MOSCAD's, etc.) and upgrading from electromagnetic to digital technologies. They also service the EMS system UPS, EMS/DSS hardware. The substation electricians are required not only to provide baseline maintenance work for our aging and new equipment, but also to fulfill ongoing capital work, much of which involves customer driven projects and other reliability related capital projects.

The estimated costs of filling the vacancies in 2004 was approximately \$400,000 (based on labor costs associated with the hiring of 8 Substation Electricians (2 in June; 1 each in July, August, September and October; and 2 in November). The portion of this cost attributable to only addressing the backlog cannot be quantified. Please refer to response b above for the statement regarding costs associated with Investment and