INDIVIDUAL WASTEWATER SYSTEM CONSTRUCTION INSPECTION REPORT (10/1/01)

INSPECTOR'S NAME:	DATE OF	INSPECTION:
TMK: I	WS FILE NO.:	
PROJECT NAME:	ADDRESS:	
SUBDIVISION:	AREA:	
IWS CONTRACTOR:	LICENSE NO.: _	
SEPTIC TANK / AEROBIC UNIT (circle one) M	AKE/MODEL:	SI7F·
DISPOSAL SYSTEM:	ANEMODEL.	
TRENCHES / BED (circle one)		
NUMBER OF TRENCHES / BED:	LENGTH:	WIDTH:
GRAVEL & LINING VERIFIED YES / N		
SOIL REPLACEMENT YES/NO		
SEEPAGE PIT		
DIAMETER: DEPTH:	DEPTH: PIT LINING TYPE: If not lined, attach justification	
HOUSE CONSTRUCTION. COMPLETED /		•
HOUSE CONSTRUCTION: COMPLETED / I	,	,
SETBACK DISTANCES BETWEEN IWS AND TH AND RECORDED ON AS-BUILTS. AT LEAST TI		
BUILDINGS: PROPERT	ΓY LINE:	_ STREAM:
OCEAN @ VEG LINE:	_ WELLS:	
ITEM VERIFIED:		YES / NO/ NA
MANHOLE/INSPECTION PORTS TO GRADE		
EXISTING CESSPOOL:		
FILLED AND ABANDONED		
PUMPED AND CLEANED BEFORE REUS	SE AS SEEPAGE PIT	
THREE FEET OF SUITABLE SOIL BELOW TREI (MASONRY SAND OR EQUIVALENT)	NCH/BED	

LIST OF CHANGES MADE TO APPROVED IWS PLANS
AS THE ENGINEER PERFORMING THE ABOVE FINAL IWS INSPECTION, THE FOLLOWING STATEMENT IS MADE (check one):
THE IWS HAS BEEN INSTALLED IN STRICT ACCORDANCE WITH THE PLANS THAT WERE SUBMITTED AND APPROVED OF BY THE DEPARTMENT OF HEALTH.
THE NOTED DEFICIENCIES AND/OR CHANGES TO THE APPROVED PLANS HAVE BEEN ADDRESSED BY THE HOMEOWNER, CONTRACTOR, AND MYSELF AND THE FINAL AS BUILT IWS IS ACCEPTABLE TO ME.
THE FINAL CONSTRUCTION OF THE IWS CANNOT BE COMPLETED FOR THE FOLLOWING REASONS:
THE CONSTRUCTION OF THE IWS IS NOT IN ACCORDANCE WITH THE APPROVED PLANS AND I DO NOT ACCEPT THE CHANGES MADE TO THE PLANS DESIGNED BY ME.
SIGNATURE, STAMP, AND DATE

ENCLOSURES: AS-BUILT PLANS, STAMPED AND SIGNED BY ENGINEER PHOTOGRAPHS OF TREATMENT UNIT, DISPOSAL SYSTEM, OVERVIEW OF IWS